

# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20646-11.1

Date: 9/25/2023

Application #: 11

To: Pulte Group - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 10/10/2023

Terms: Net 10th

Contract: 20646. Biedenharn Tract Offsite Sewer Improvements

Customer Reference:

| Item                                  | Description                              | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|---------------------------------------|------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 1                                     | Mobilization                             | 66,000.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 66,000.00                          | 100.00%       | 66,000.00         | 0.00                 | 0.00               |
| 2                                     | Insurance And Bond - Offsite             | 37,400.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 37,400.00                          | 100.00%       | 37,400.00         | 0.00                 | 0.00               |
| 3                                     | Preparing Right-Of-Way                   | 14,200.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 14,200.00                          | 100.00%       | 14,200.00         | 0.00                 | 0.00               |
| 4                                     | Clearing                                 | 2,894.10          | 0.33              | ACR | 0.33         | 8,770.00   | 0.00              | 2,894.10                           | 100.00%       | 2,894.10          | 0.00                 | 0.00               |
| 5                                     | Traffic Control                          | 144,300.00        | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 108,225.00                         | 75.00%        | 72,150.00         | 0.00                 | 36,075.00          |
| Total for Offsite SS Clearing         |                                          | <b>264,794.10</b> |                   |     |              |            | <b>0.00</b>       | <b>228,719.10</b>                  | <b>86.38%</b> | <b>192,644.10</b> |                      | <b>36,075.00</b>   |
| 6                                     | Street Excavation                        | 8,580.00          | 195.00            | CY  | 195.00       | 44.00      | 0.00              | 8,580.00                           | 100.00%       | 8,580.00          | 0.00                 | 0.00               |
| 7                                     | Street Embankment                        | 6,906.50          | 1,454.00          | CY  | 1,454.00     | 4.75       | 0.00              | 6,906.50                           | 100.00%       | 6,906.50          | 0.00                 | 0.00               |
| 8                                     | Haul-off Excess Material                 | 16,367.00         | 1,259.00          | CY  | 1,007.20     | 13.00      | 0.00              | 13,093.60                          | 80.00%        | 13,093.60         | 0.00                 | 0.00               |
| Total for Offsite SS Grading          |                                          | <b>31,853.50</b>  |                   |     |              |            | <b>0.00</b>       | <b>28,580.10</b>                   | <b>89.72%</b> | <b>28,580.10</b>  |                      | <b>0.00</b>        |
| 9                                     | Conc Washout Pit (Offsite SS)            | 1,090.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 10                                    | Construction Entrance                    | 5,600.00          | 1.00              | EA  | 1.00         | 5,600.00   | 0.00              | 5,600.00                           | 100.00%       | 5,600.00          | 0.00                 | 0.00               |
| 11                                    | Staging Area (Offsite SS)                | 1,760.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 1,760.00                           | 100.00%       | 1,760.00          | 0.00                 | 0.00               |
| 12                                    | Rock Berms                               | 207.00            | 5.00              | LF  | 5.00         | 41.40      | 0.00              | 207.00                             | 100.00%       | 207.00            | 0.00                 | 0.00               |
| 13                                    | Silt Fence                               | 12,858.00         | 4,286.00          | LF  | 4,286.00     | 3.00       | 0.00              | 12,858.00                          | 100.00%       | 12,858.00         | 0.00                 | 0.00               |
| Total for Offsite SS Sediment Control |                                          | <b>21,515.00</b>  |                   |     |              |            | <b>0.00</b>       | <b>20,425.00</b>                   | <b>94.93%</b> | <b>20,425.00</b>  |                      | <b>0.00</b>        |
| 14                                    | 14" DR11 Class 200(DIPS) SS Pipe (4'-6') | 436,884.00        | 2,972.00          | LF  | 2,229.00     | 147.00     | 0.00              | 327,663.00                         | 75.00%        | 283,974.60        | 297.20               | 43,688.40          |
| 15                                    | 14" DR11 Class 200(DIPS) SS Pipe (6'-8') | 423,176.00        | 2,504.00          | LF  | 1,878.00     | 169.00     | 0.00              | 317,382.00                         | 75.00%        | 275,064.40        | 250.40               | 42,317.60          |
| 16                                    | San. Sewer 18" SDR 26 (10'-12')          | 40,112.00         | 184.00            | LF  | 73.60        | 218.00     | 0.00              | 16,044.80                          | 40.00%        | 16,044.80         | 0.00                 | 0.00               |
| 17                                    | Trench Protection                        | 9,905.00          | 5,660.00          | LF  | 4,245.00     | 1.75       | 0.00              | 7,428.75                           | 75.00%        | 990.50            | 3,679.00             | 6,438.25           |
| 18                                    | Pipe Fittings                            | 7,016.00          | 0.80              | TON | 0.60         | 8,770.00   | 0.00              | 5,262.00                           | 75.00%        | 3,508.00          | 0.20                 | 1,754.00           |
| 19                                    | W/T San. Sewer Manhole (0-6')            | 13,440.00         | 2.00              | EA  | 1.60         | 6,720.00   | 0.00              | 10,752.00                          | 80.00%        | 5,376.00          | 0.80                 | 5,376.00           |
| 20                                    | Tie To Exist. Manhole                    | 4,640.00          | 1.00              | EA  | 1.00         | 4,640.00   | 0.00              | 4,640.00                           | 100.00%       | 4,640.00          | 0.00                 | 0.00               |
| 21                                    | Extra Depth Manhole                      | 7,865.00          | 13.00             | VF  | 10.40        | 605.00     | 0.00              | 6,292.00                           | 80.00%        | 3,146.00          | 5.20                 | 3,146.00           |

# Progress Bill



**From:** VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

**Invoice:** 20646-11.1

**Date:** 9/25/2023

**Application #:** 11

**To:** Pulte Group - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

**Invoice Due Date:** 10/10/2023

**Terms:** Net 10th

**Contract:** 20646. Biedenharn Tract Offsite Sewer Improvements

**Customer Reference:**

| Item                                      | Description                                                     | Contract Amount     | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|-------------------------------------------|-----------------------------------------------------------------|---------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 22                                        | Air Release (2" Sewer) With Manhole                             | 26,200.00           | 2.00              | EA  | 1.60         | 13,100.00  | 0.00              | 20,960.00                          | 80.00%        | 10,480.00         | 0.80                 | 10,480.00          |
| 23                                        | Vallerie Lane N-S Pavement Removal                              | 3,727.50            | 710.00            | SY  | 568.00       | 5.25       | 0.00              | 2,982.00                           | 80.00%        | 2,982.00          | 0.00                 | 0.00               |
| 24                                        | Vallerie Lane N-S Pavement Replacement                          | 9,585.00            | 710.00            | SY  | 0.00         | 13.50      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 25                                        | Vallerie Lane N-S Base Replacement                              | 27,903.00           | 710.00            | SY  | 0.00         | 39.30      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 26                                        | Scenic Loop N-S Pavement Removal                                | 3,975.85            | 607.00            | SY  | 607.00       | 6.55       | 0.00              | 3,975.85                           | 100.00%       | 3,180.68          | 121.40               | 795.17             |
| 27                                        | Scenic Loop N-S Pavement Replacement                            | 8,922.90            | 607.00            | SY  | 0.00         | 14.70      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 28                                        | Scenic Loop N-S Base Replacement<br>Vallerie Lane N-S Base Repl | 23,612.30           | 607.00            | SY  | 0.00         | 38.90      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 29                                        | Steel Casing (30")                                              | 46,020.00           | 156.00            | LF  | 156.00       | 295.00     | 0.00              | 46,020.00                          | 100.00%       | 23,010.00         | 78.00                | 23,010.00          |
| Total for Offsite SS San Swr & Force Main |                                                                 | <b>1,092,984.55</b> |                   |     |              |            | <b>0.00</b>       | <b>769,402.40</b>                  | <b>70.39%</b> | <b>632,396.98</b> |                      | <b>137,005.42</b>  |
| 30                                        | MBC CIP (5-5'x3')                                               | 192,778.00          | 226.00            | LF  | 226.00       | 853.00     | 0.00              | 192,778.00                         | 100.00%       | 192,778.00        | 0.00                 | 0.00               |
| 31                                        | 29"X18" RCP (Arch) (DES 3)                                      | 44,117.00           | 157.00            | LF  | 157.00       | 281.00     | 0.00              | 44,117.00                          | 100.00%       | 44,117.00         | 0.00                 | 0.00               |
| 32                                        | Baffle Blocks                                                   | 5,940.00            | 4.50              | CY  | 0.00         | 1,320.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 33                                        | 5" Concrete Rip Rap                                             | 53,328.60           | 559.00            | SY  | 419.25       | 95.40      | 0.00              | 39,996.45                          | 75.00%        | 39,996.45         | 0.00                 | 0.00               |
| 34                                        | Revegetation                                                    | 7,129.80            | 1,398.00          | SY  | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 35                                        | SET (Arch RCP)                                                  | 7,760.00            | 4.00              | EA  | 0.00         | 1,940.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 36                                        | SET (Box Culvert)                                               | 36,800.00           | 2.00              | EA  | 2.00         | 18,400.00  | 0.00              | 36,800.00                          | 100.00%       | 36,800.00         | 0.00                 | 0.00               |
| Total for Offsite SS Drainage             |                                                                 | <b>347,853.40</b>   |                   |     |              |            | <b>0.00</b>       | <b>313,691.45</b>                  | <b>90.18%</b> | <b>313,691.45</b> |                      | <b>0.00</b>        |
| 37                                        | 2" HMA                                                          | 11,646.40           | 1,004.00          | SY  | 0.00         | 11.60      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 38                                        | Prime Coat                                                      | 1,075.35            | 201.00            | GAL | 0.00         | 5.35       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 39                                        | Tack Coat                                                       | 606.00              | 101.00            | GAL | 0.00         | 6.00       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 40                                        | 10" Flexible Base                                               | 14,457.60           | 1,004.00          | SY  | 0.00         | 14.40      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 41                                        | 6" Moisture Conditioned Subgrade                                | 903.60              | 1,004.00          | SY  | 1,004.00     | 0.90       | 0.00              | 903.60                             | 100.00%       | 903.60            | 0.00                 | 0.00               |
| 42                                        | 6" Guard Posts                                                  | 1,540.00            | 4.00              | EA  | 0.00         | 385.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 43                                        | Header Curb                                                     | 1,299.60            | 114.00            | LF  | 0.00         | 11.40      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |



# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20646-11.1

Date: 9/25/2023

Application #: 11

To: Pulte Group - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 10/10/2023

Terms: Net 10th

Contract: 20646. Biedenharn Tract Offsite Sewer Improvements

Customer Reference:

| Item | Description                                     | Contract Amount     | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|------|-------------------------------------------------|---------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 44   | Regulatory Signs                                | 1,539.00            | 3.00              | EA  | 0.00         | 513.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 45   | 9 Inch Street Name Signs                        | 770.00              | 2.00              | EA  | 0.00         | 385.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
|      | Total for Offsite SS Access Street Pavin        | <b>33,837.55</b>    |                   |     |              |            | <b>0.00</b>       | <b>903.60</b>                      | <b>2.67%</b>  | <b>903.60</b>     |                      | <b>0.00</b>        |
| 46   | 2" HMA                                          | 13,708.80           | 714.00            | SY  | 0.00         | 19.20      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 47   | Prime Coat                                      | 1,101.10            | 143.00            | GAL | 0.00         | 7.70       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 48   | Tack Coat                                       | 554.40              | 72.00             | GAL | 0.00         | 7.70       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 49   | 10" Flexible Base                               | 18,349.80           | 714.00            | SY  | 0.00         | 25.70      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 50   | 6" Moisture Conditioned Subgrade                | 4,569.60            | 714.00            | SY  | 0.00         | 6.40       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 51   | 9" Concrete Slab                                | 51,375.00           | 125.00            | SY  | 0.00         | 411.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 52   | 16' Wide Double Gate                            | 50,000.00           | 1.00              | EA  | 0.00         | 50,000.00  | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 53   | 3' Pedestrian Gate                              | 1,770.00            | 1.00              | EA  | 0.00         | 1,770.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 54   | Removable 4" Guard Post (Lift Station)          | 21,600.00           | 10.00             | EA  | 0.00         | 2,160.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 55   | Light Post                                      | 3,630.00            | 3.00              | EA  | 0.00         | 1,210.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 56   | Generator                                       | 57,700.00           | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 32,500.00                          | 56.33%        | 32,500.00         | 0.00                 | 0.00               |
| 57   | Electrical Construction                         | 217,200.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 108,600.00                         | 50.00%        | 48,870.00         | 0.00                 | 59,730.00          |
| 58   | Plumbing Construction                           | 357,500.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 250,250.00                         | 70.00%        | 214,500.00        | 0.00                 | 35,750.00          |
| 59   | Lift Station Control Panel                      | 127,000.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 50,800.00                          | 40.00%        | 19,050.00         | 0.00                 | 31,750.00          |
| 60   | 14' Wide Diameter X 8' Deep Fiberglass Wet Well | 255,700.00          | 1.00              | EA  | 0.95         | 255,700.00 | 0.00              | 242,915.00                         | 95.00%        | 242,915.00        | 0.00                 | 0.00               |
| 61   | Flyte Model NP 3171 MT 3-435 Pump               | 315,600.00          | 4.00              | EA  | 2.80         | 78,900.00  | 0.00              | 220,920.00                         | 70.00%        | 189,360.00        | 0.40                 | 31,560.00          |
|      | Total for Offsite SS Lift Station               | <b>1,497,358.70</b> |                   |     |              |            | <b>0.00</b>       | <b>905,985.00</b>                  | <b>60.51%</b> | <b>747,195.00</b> |                      | <b>158,790.00</b>  |
| 62   | Concrete Sidewalk                               | 476.10              | 9.00              | SY  | 0.00         | 52.90      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
|      | Total for Offsite SS Sidewalk                   | <b>476.10</b>       |                   |     |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>       |                      | <b>0.00</b>        |

## Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

**From:** VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

**Invoice:** 20646-11.1

**Date:** 9/25/2023

**Application #:** 11

**To:** Pulte Group - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

**Invoice Due Date:** 10/10/2023

**Terms:** Net 10th

**Contract:** 20646. Biedenharn Tract Offsite Sewer Improvements

**Customer Reference:**

*DL Wood*  
*9/24/23*

|                         | Current           | To Date             |
|-------------------------|-------------------|---------------------|
| Original Contract:      |                   | 3,290,672.90        |
| Change Orders:          |                   | 0.00                |
| Current Contract:       |                   | <u>3,290,672.90</u> |
| Total Completed:        | 331,870.42        | 2,267,706.65        |
| Total Tax:              | 0.00              | 0.00                |
| Less Retainage:         | 33,187.05         | <u>226,770.68</u>   |
| Total Due This Invoice: | <u>298,683.37</u> |                     |