

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 35

Invoice Due Date: 1/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                     | Description                     | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|------------------------------------------|---------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 1                                        | Mobilization                    | 121,600.00        | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 91,200.00                          | 75.00%        | 60,800.00         | 0.00                 | 30,400.00          |
| 2                                        | Insurance And Bond - Unit 1     | 60,800.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 60,800.00                          | 100.00%       | 60,800.00         | 0.00                 | 0.00               |
| 3                                        | Preparing Right-Of-Way          | 17,300.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 17,300.00                          | 100.00%       | 17,300.00         | 0.00                 | 0.00               |
| 4                                        | Clearing                        | 112,530.00        | 31.00             | ACR | 31.00        | 3,630.00   | 0.00              | 112,530.00                         | 100.00%       | 112,530.00        | 0.00                 | 0.00               |
| 5                                        | Remove Fence                    | 2,010.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 2,010.00                           | 100.00%       | 2,010.00          | 0.00                 | 0.00               |
| Total for Unit 1 Clearing (PUBLIC)       |                                 | <b>314,240.00</b> |                   |     |              |            | <b>0.00</b>       | <b>283,840.00</b>                  | <b>90.33%</b> | <b>253,440.00</b> |                      | <b>30,400.00</b>   |
| 6                                        | Public Unit Excavation          | 867,522.60        | 68,851.00         | CY  | 66,785.47    | 12.60      | 0.00              | 841,496.92                         | 97.00%        | 841,496.92        | 0.00                 | 0.00               |
| 7                                        | Public Unit Embankment          | 72,813.00         | 24,271.00         | CY  | 23,542.87    | 3.00       | 0.00              | 70,628.61                          | 97.00%        | 70,628.61         | 0.00                 | 0.00               |
| Total for Unit 1 Grading (PUBLIC)        |                                 | <b>940,335.60</b> |                   |     |              |            | <b>0.00</b>       | <b>912,125.53</b>                  | <b>97.00%</b> | <b>912,125.53</b> |                      | <b>0.00</b>        |
| 8                                        | Conc Washout Pit                | 2,120.00          | 2.00              | EA  | 2.00         | 1,060.00   | 0.00              | 2,120.00                           | 100.00%       | 2,120.00          | 0.00                 | 0.00               |
| 9                                        | Construction Entrance           | 16,320.00         | 3.00              | EA  | 3.00         | 5,440.00   | 0.00              | 16,320.00                          | 100.00%       | 16,320.00         | 0.00                 | 0.00               |
| 10                                       | Staging Area                    | 3,420.00          | 2.00              | EA  | 2.00         | 1,710.00   | 0.00              | 3,420.00                           | 100.00%       | 3,420.00          | 0.00                 | 0.00               |
| 11                                       | Rock Berms                      | 37,747.80         | 939.00            | LF  | 939.00       | 40.20      | 0.00              | 37,747.80                          | 100.00%       | 37,747.80         | 0.00                 | 0.00               |
| 12                                       | Inlet Protection                | 7,002.90          | 279.00            | LF  | 279.00       | 25.10      | 0.00              | 7,002.90                           | 100.00%       | 7,002.90          | 0.00                 | 0.00               |
| 13                                       | Silt Fence                      | 19,747.30         | 6,694.00          | LF  | 6,694.00     | 2.95       | 0.00              | 19,747.30                          | 100.00%       | 19,747.30         | 0.00                 | 0.00               |
| 14                                       | Open Space Revegetation         | 377,155.55        | 57,581.00         | SY  | 43,185.75    | 6.55       | 0.00              | 282,866.66                         | 75.00%        | 282,866.66        | 0.00                 | 0.00               |
| Total for Unit 1 Sediment Control (PUBLI |                                 | <b>463,513.55</b> |                   |     |              |            | <b>0.00</b>       | <b>369,224.66</b>                  | <b>79.66%</b> | <b>369,224.66</b> |                      | <b>0.00</b>        |
| 15                                       | San. Sewer 08" SDR 26 (06'-10') | 7,075.50          | 159.00            | LF  | 159.00       | 44.50      | 0.00              | 7,075.50                           | 100.00%       | 7,075.50          | 0.00                 | 0.00               |
| 16                                       | San. Sewer 08" SDR 26 (10'-14') | 18,927.50         | 335.00            | LF  | 335.00       | 56.50      | 0.00              | 18,927.50                          | 100.00%       | 18,927.50         | 0.00                 | 0.00               |
| 17                                       | San. Sewer 18" SDR 26 (6'-10')  | 53,509.80         | 606.00            | LF  | 606.00       | 88.30      | 0.00              | 53,509.80                          | 100.00%       | 53,509.80         | 0.00                 | 0.00               |
| 18                                       | San. Sewer 18" SDR 26 (10'-14') | 94,966.00         | 922.00            | LF  | 922.00       | 103.00     | 0.00              | 94,966.00                          | 100.00%       | 94,966.00         | 0.00                 | 0.00               |
| 19                                       | San. Sewer 18" SDR 26 (14'-18') | 128,216.00        | 1,034.00          | LF  | 1,034.00     | 124.00     | 0.00              | 128,216.00                         | 100.00%       | 128,216.00        | 0.00                 | 0.00               |
| 20                                       | Sanitary Sewer Laterals (6")    | 47,009.20         | 721.00            | LF  | 721.00       | 65.20      | 0.00              | 47,009.20                          | 100.00%       | 47,009.20         | 0.00                 | 0.00               |
| 21                                       | Sewer Main T.V. Inspection      | 4,736.80          | 3,056.00          | LF  | 3,056.00     | 1.55       | 0.00              | 4,736.80                           | 100.00%       | 4,736.80          | 0.00                 | 0.00               |
| 22                                       | Trench Protection               | 5,854.35          | 3,777.00          | LF  | 3,777.00     | 1.55       | 0.00              | 5,854.35                           | 100.00%       | 5,854.35          | 0.00                 | 0.00               |
| 23                                       | W/T San. Sewer Manhole (0-6')   | 97,300.00         | 14.00             | EA  | 14.00        | 6,950.00   | 0.00              | 97,300.00                          | 100.00%       | 97,300.00         | 0.00                 | 0.00               |
| 24                                       | Tie To Exist. Sewer Main        | 4,710.00          | 1.00              | EA  | 1.00         | 4,710.00   | 0.00              | 4,710.00                           | 100.00%       | 4,710.00          | 0.00                 | 0.00               |
| 25                                       | Extra Depth Manhole             | 48,357.00         | 81.00             | VF  | 81.00        | 597.00     | 0.00              | 48,357.00                          | 100.00%       | 48,357.00         | 0.00                 | 0.00               |
| 26                                       | Wyes (18"x6")                   | 21,800.00         | 20.00             | EA  | 20.00        | 1,090.00   | 0.00              | 21,800.00                          | 100.00%       | 21,800.00         | 0.00                 | 0.00               |

# Progress Bill

**V.K. KNOWLTON**

CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

Application #: 35

Invoice Due Date: 1/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                     | Description                                  | Contract Amount   | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous   | Quantity This Period | Amount This Period |
|------------------------------------------|----------------------------------------------|-------------------|-------------------|----|--------------|------------|-------------------|------------------------------------|----------------|-------------------|----------------------|--------------------|
| 27                                       | Wyes (8"X6")                                 | 1,113.00          | 3.00              | EA | 3.00         | 371.00     | 0.00              | 1,113.00                           | 100.00%        | 1,113.00          | 0.00                 | 0.00               |
| 28                                       | Vertical Stacks (6")                         | 8,996.40          | 126.00            | VF | 126.00       | 71.40      | 0.00              | 8,996.40                           | 100.00%        | 8,996.40          | 0.00                 | 0.00               |
| Total for Unit 1 Sanitary Sewer (PUBLIC) |                                              | <b>542,571.55</b> |                   |    |              |            | <b>0.00</b>       | <b>542,571.55</b>                  | <b>100.00%</b> | <b>542,571.55</b> |                      | <b>0.00</b>        |
| 29                                       | DRAIN "A" - Revegetation (Including Topsoil) | 13,073.80         | 1,996.00          | SY | 1,497.00     | 6.55       | 0.00              | 9,805.35                           | 75.00%         | 9,805.35          | 0.00                 | 0.00               |
| 30                                       | DRAIN "A" - Sodding Liner                    | 16,766.40         | 1,996.00          | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 31                                       | DRAIN "B" - 20' Curb Inlet CIP               | 23,700.00         | 1.00              | EA | 1.00         | 23,700.00  | 0.00              | 23,700.00                          | 100.00%        | 23,700.00         | 0.00                 | 0.00               |
| 32                                       | DRAIN "B" - 5" Concrete Rip Rap              | 9,396.00          | 87.00             | SY | 87.00        | 108.00     | 0.00              | 9,396.00                           | 100.00%        | 9,396.00          | 0.00                 | 0.00               |
| 33                                       | DRAIN "B" - Pipe Handrail                    | 2,775.60          | 36.00             | LF | 36.00        | 77.10      | 0.00              | 2,775.60                           | 100.00%        | 2,775.60          | 0.00                 | 0.00               |
| 34                                       | DRAIN "B" - Gabion Mattress (18" Inch Thick) | 11,016.00         | 68.00             | SY | 68.00        | 162.00     | 0.00              | 11,016.00                          | 100.00%        | 11,016.00         | 0.00                 | 0.00               |
| 35                                       | DRAIN "B" - Revegetation (Including Topsoil) | 825.30            | 126.00            | SY | 94.50        | 6.55       | 0.00              | 618.98                             | 75.00%         | 618.98            | 0.00                 | 0.00               |
| 36                                       | DRAIN "C" - Gabion Mattress (18" Inch Thick) | 25,596.00         | 158.00            | SY | 158.00       | 162.00     | 0.00              | 25,596.00                          | 100.00%        | 25,596.00         | 0.00                 | 0.00               |
| 37                                       | DRAIN "C" - Revegetation (Including Topsoil) | 8,180.95          | 1,249.00          | SY | 936.75       | 6.55       | 0.00              | 6,135.71                           | 75.00%         | 6,135.71          | 0.00                 | 0.00               |
| 38                                       | DRAIN "C" - Sodding Liner                    | 10,491.60         | 1,249.00          | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 39                                       | DRAIN "D" - 15' Curb Inlet PC (15')          | 32,000.00         | 2.00              | EA | 2.00         | 16,000.00  | 0.00              | 32,000.00                          | 100.00%        | 32,000.00         | 0.00                 | 0.00               |
| 40                                       | DRAIN "D" - RCP CL III (30")                 | 12,804.00         | 97.00             | LF | 97.00        | 132.00     | 0.00              | 12,804.00                          | 100.00%        | 12,804.00         | 0.00                 | 0.00               |
| 41                                       | DRAIN "E" - SBC PC (5'x2')                   | 206,238.00        | 222.00            | LF | 222.00       | 929.00     | 0.00              | 206,238.00                         | 100.00%        | 206,238.00        | 0.00                 | 0.00               |
| 42                                       | DRAIN "E" 4- Way Inlet PC                    | 14,760.00         | 2.00              | EA | 2.00         | 7,380.00   | 0.00              | 14,760.00                          | 100.00%        | 14,760.00         | 0.00                 | 0.00               |
| 43                                       | DRAIN "E" - Junction Box PC (13'x13'X5.5')   | 71,600.00         | 1.00              | EA | 1.00         | 71,600.00  | 0.00              | 71,600.00                          | 100.00%        | 71,600.00         | 0.00                 | 0.00               |
| 44                                       | DRAIN "E" - Junction Box PC (14'x14'X4.5')   | 72,700.00         | 1.00              | EA | 1.00         | 72,700.00  | 0.00              | 72,700.00                          | 100.00%        | 72,700.00         | 0.00                 | 0.00               |
| 45                                       | DRAIN "E" - 5" Concrete Rip Rap              | 3,000.00          | 25.00             | SY | 25.00        | 120.00     | 0.00              | 3,000.00                           | 100.00%        | 3,000.00          | 0.00                 | 0.00               |
| 46                                       | DRAIN "E" - Baffle Blocks                    | 1,930.50          | 1.17              | CY | 1.17         | 1,650.00   | 0.00              | 1,930.50                           | 100.00%        | 1,930.50          | 0.00                 | 0.00               |
| 47                                       | DRAIN "E" - Gabion Mattress (18" Inch Thick) | 3,402.00          | 21.00             | SY | 21.00        | 162.00     | 0.00              | 3,402.00                           | 100.00%        | 3,402.00          | 0.00                 | 0.00               |
| 48                                       | DRAIN "F" - SBC PC (3'x2')                   | 61,304.00         | 194.00            | LF | 174.60       | 316.00     | 0.00              | 55,173.60                          | 90.00%         | 55,173.60         | 0.00                 | 0.00               |
| 49                                       | DRAIN "F" - Area Inlet PC (5'x5')            | 23,000.00         | 2.00              | EA | 1.00         | 11,500.00  | 0.00              | 11,500.00                          | 50.00%         | 11,500.00         | 0.00                 | 0.00               |
| 50                                       | DRAIN "F" - Junction Box PC (4'x4')          | 10,800.00         | 1.00              | EA | 1.00         | 10,800.00  | 0.00              | 10,800.00                          | 100.00%        | 10,800.00         | 0.00                 | 0.00               |
| 51                                       | DRAIN "F" - Junction Box PC (4'x4')          | 10,800.00         | 1.00              | EA | 1.00         | 10,800.00  | 0.00              | 10,800.00                          | 100.00%        | 10,800.00         | 0.00                 | 0.00               |
| 52                                       | DRAIN "F" - 5" Concrete Rip Rap              | 5,106.00          | 46.00             | SY | 41.40        | 111.00     | 0.00              | 4,595.40                           | 90.00%         | 4,595.40          | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

Application #: 35

Invoice Due Date: 1/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                      | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|--------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 53   | DRAIN "F" - Baffle Blocks                        | 1,452.50        | 0.88              | CY | 0.00         | 1,660.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 54   | DRAIN "F" - Gabion Mattress (18" Inch Thick)     | 10,206.00       | 63.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 55   | DRAIN "G" - SBC PC (5-5'x3')                     | 447,100.00      | 170.00            | LF | 170.00       | 2,630.00   | 0.00              | 447,100.00                         | 100.00% | 447,100.00      | 0.00                 | 0.00               |
| 56   | DRAIN "G" - Pipe Handrail                        | 10,023.00       | 130.00            | LF | 130.00       | 77.10      | 0.00              | 10,023.00                          | 100.00% | 10,023.00       | 0.00                 | 0.00               |
| 57   | DRAIN "G" - 5" Concrete Rip Rap                  | 27,972.00       | 259.00            | SY | 259.00       | 108.00     | 0.00              | 27,972.00                          | 100.00% | 27,972.00       | 0.00                 | 0.00               |
| 58   | DRAIN "G" - Concrete Structure (Headwalls)       | 18,102.00       | 21.00             | CY | 21.00        | 862.00     | 0.00              | 18,102.00                          | 100.00% | 18,102.00       | 0.00                 | 0.00               |
| 59   | DRAIN "G" - Baffle Blocks                        | 7,740.00        | 6.00              | CY | 6.00         | 1,290.00   | 0.00              | 7,740.00                           | 100.00% | 7,740.00        | 0.00                 | 0.00               |
| 60   | DRAIN "G" - Gabion Mattress (18" Inch Thick)     | 19,116.00       | 118.00            | SY | 118.00       | 162.00     | 0.00              | 19,116.00                          | 100.00% | 19,116.00       | 0.00                 | 0.00               |
| 61   | DRAIN "H" - Revegetation (Including Topsoil)     | 4,670.15        | 713.00            | SY | 534.75       | 6.55       | 0.00              | 3,502.61                           | 75.00%  | 3,502.61        | 0.00                 | 0.00               |
| 62   | DRAIN "H" - Sodding Liner                        | 5,989.20        | 713.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 63   | DRAIN "I" - Revegetation (Including Topsoil)     | 7,349.10        | 1,122.00          | SY | 841.50       | 6.55       | 0.00              | 5,511.83                           | 75.00%  | 5,511.83        | 0.00                 | 0.00               |
| 64   | DRAIN "I" - Sodding Liner                        | 9,424.80        | 1,122.00          | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 65   | DRAIN "J" - RCP CL III (30")                     | 7,809.00        | 57.00             | LF | 57.00        | 137.00     | 0.00              | 7,809.00                           | 100.00% | 7,809.00        | 0.00                 | 0.00               |
| 66   | DRAIN "J" - Grate Inlet PC (4'x4')               | 6,200.00        | 1.00              | EA | 1.00         | 6,200.00   | 0.00              | 6,200.00                           | 100.00% | 6,200.00        | 0.00                 | 0.00               |
| 67   | DRAIN "J" - 5" Concrete Rip Rap                  | 5,341.00        | 49.00             | SY | 0.00         | 109.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 68   | DRAIN "J" - Baffle Blocks                        | 1,431.90        | 1.11              | CY | 0.00         | 1,290.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 69   | DRAIN "J" - Remove Extg. Concrete Structure      | 1,870.00        | 1.00              | EA | 0.00         | 1,870.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 70   | DRAIN "J" - Remove Extg. Grate Inlet             | 1,400.00        | 1.00              | EA | 0.00         | 1,400.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 71   | DRAIN "J" - Remove Exist. Drain Pipe             | 1,160.00        | 1.00              | EA | 0.00         | 1,160.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 72   | DRAIN "J" - Flowable Backfill                    | 211.00          | 0.00              | LS | 0.00         | 0.00       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 73   | DRAIN "J" - Gabion Mattress (18" Inch Thick)     | 4,374.00        | 27.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 74   | DRAIN "J" - Asphalt Treated Base (08.5")         | 2,704.00        | 16.00             | SY | 0.00         | 169.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 75   | BOX DRAIN "1" - Sidewalk Drain (8-3' Openings)   | 28,400.00       | 1.00              | EA | 1.00         | 28,400.00  | 0.00              | 28,400.00                          | 100.00% | 28,400.00       | 0.00                 | 0.00               |
| 76   | BOX DRAIN "1" - Sidewalk Pipe Handrail           | 3,006.90        | 39.00             | LF | 39.00        | 77.10      | 0.00              | 3,006.90                           | 100.00% | 3,006.90        | 0.00                 | 0.00               |
| 77   | BOX DRAIN "1" - Gabion Mattress (18" Inch Thick) | 13,284.00       | 82.00             | SY | 73.80        | 162.00     | 0.00              | 11,955.60                          | 90.00%  | 11,955.60       | 0.00                 | 0.00               |
| 78   | BOX DRAIN "2" - Sidewalk Drain (8-3' Openings)   | 28,400.00       | 1.00              | EA | 1.00         | 28,400.00  | 0.00              | 28,400.00                          | 100.00% | 28,400.00       | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 35

Invoice Due Date: 1/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                       | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|---------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 79   | BOX DRAIN "2" - Sidewalk Pipe Handrail            | 2,929.80        | 38.00             | LF | 38.00        | 77.10      | 0.00              | 2,929.80                           | 100.00% | 2,929.80        | 0.00                 | 0.00               |
| 80   | BOX DRAIN "2" - Gabion Mattress (18" Inch Thick)  | 4,374.00        | 27.00             | SY | 27.00        | 162.00     | 0.00              | 4,374.00                           | 100.00% | 4,374.00        | 0.00                 | 0.00               |
| 81   | BOX DRAIN "3" - Sidewalk Drain (1-5' Openings)    | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 7,016.00        | 0.00                 | 0.00               |
| 82   | BOX DRAIN "3" - Sidewalk Pipe Handrail            | 1,233.60        | 16.00             | LF | 16.00        | 77.10      | 0.00              | 1,233.60                           | 100.00% | 1,233.60        | 0.00                 | 0.00               |
| 83   | BOX DRAIN "5" - Sidewalk Drain (4-3' Openings)    | 13,300.00       | 1.00              | EA | 1.00         | 13,300.00  | 0.00              | 13,300.00                          | 100.00% | 13,300.00       | 0.00                 | 0.00               |
| 84   | BOX DRAIN "5" - Sidewalk Pipe Handrail            | 3,392.40        | 44.00             | LF | 44.00        | 77.10      | 0.00              | 3,392.40                           | 100.00% | 3,392.40        | 0.00                 | 0.00               |
| 85   | BOX DRAIN "6" - Sidewalk Drain (9-3' Openings)    | 20,000.00       | 1.00              | EA | 1.00         | 20,000.00  | 0.00              | 20,000.00                          | 100.00% | 20,000.00       | 0.00                 | 0.00               |
| 86   | BOX DRAIN "6" - Sidewalk Pipe Handrail            | 3,238.20        | 42.00             | LF | 42.00        | 77.10      | 0.00              | 3,238.20                           | 100.00% | 3,238.20        | 0.00                 | 0.00               |
| 87   | BOX DRAIN "7" - Sidewalk Drain (8-3' Openings)    | 26,300.00       | 1.00              | EA | 1.00         | 26,300.00  | 0.00              | 26,300.00                          | 100.00% | 26,300.00       | 0.00                 | 0.00               |
| 88   | BOX DRAIN "7" - Sidewalk Pipe Handrail            | 2,929.80        | 38.00             | LF | 38.00        | 77.10      | 0.00              | 2,929.80                           | 100.00% | 2,929.80        | 0.00                 | 0.00               |
| 89   | BOX DRAIN "8" - Sidewalk Drain (1-5' Openings)    | 8,590.00        | 1.00              | EA | 0.80         | 8,590.00   | 0.00              | 6,872.00                           | 80.00%  | 6,872.00        | 0.00                 | 0.00               |
| 90   | BOX DRAIN "8" - Sidewalk Pipe Handrail            | 1,233.60        | 16.00             | LF | 16.00        | 77.10      | 0.00              | 1,233.60                           | 100.00% | 1,233.60        | 0.00                 | 0.00               |
| 91   | SOUTHWEST POND - RCP CL III (24")                 | 7,600.00        | 76.00             | LF | 76.00        | 100.00     | 0.00              | 7,600.00                           | 100.00% | 7,600.00        | 0.00                 | 0.00               |
| 92   | SOUTHWEST POND - SBC PC (3'x2')                   | 28,153.00       | 47.00             | LF | 47.00        | 599.00     | 0.00              | 28,153.00                          | 100.00% | 28,153.00       | 0.00                 | 0.00               |
| 93   | SOUTHWEST POND - 5" Concrete Rip Rap              | 38,760.00       | 323.00            | SY | 323.00       | 120.00     | 0.00              | 38,760.00                          | 100.00% | 19,380.00       | 161.50               | 19,380.00          |
| 94   | SOUTHWEST POND - Revegetation (Including Topsoil) | 107,885.05      | 16,471.00         | SY | 12,353.25    | 6.55       | 0.00              | 80,913.79                          | 75.00%  | 80,913.79       | 0.00                 | 0.00               |
| 95   | SOUTHWEST POND - 18" Clay Liner                   | 86,486.40       | 6,006.00          | SY | 6,006.00     | 14.40      | 0.00              | 86,486.40                          | 100.00% | 86,486.40       | 0.00                 | 0.00               |
| 96   | SOUTHWEST POND - 6" PVC                           | 24,037.20       | 607.00            | LF | 607.00       | 39.60      | 0.00              | 24,037.20                          | 100.00% | 24,037.20       | 0.00                 | 0.00               |
| 97   | SOUTHWEST POND - 18" PVC Sleeve                   | 15,264.00       | 180.00            | LF | 180.00       | 84.80      | 0.00              | 15,264.00                          | 100.00% | 15,264.00       | 0.00                 | 0.00               |
| 98   | SOUTHWEST POND - 6" X 1/16 Bend                   | 454.00          | 1.00              | EA | 1.00         | 454.00     | 0.00              | 454.00                             | 100.00% | 454.00          | 0.00                 | 0.00               |
| 99   | SOUTHWEST POND - 6' Wooden Privacy Fence          | 65,120.20       | 1,819.00          | LF | 0.00         | 35.80      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 100  | SOUTHWEST POND - 12' Wide Access Gate             | 909.00          | 1.00              | EA | 0.00         | 909.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 101  | SOUTHWEST POND - 6 Commercial Concrete Driveway"  | 8,732.00        | 59.00             | SY | 59.00        | 148.00     | 0.00              | 8,732.00                           | 100.00% | 8,732.00        | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

Application #: 35

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 1/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                               | Description                                                   | Contract Amount     | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous     | Quantity This Period | Amount This Period |
|------------------------------------|---------------------------------------------------------------|---------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|---------------------|----------------------|--------------------|
| 102                                | SOUTHWEST POND - Sedimentation Depth Marker                   | 684.00              | 1.00              | EA  | 1.00         | 684.00     | 0.00              | 684.00                             | 100.00%       | 684.00              | 0.00                 | 0.00               |
| 103                                | SOUTHWEST POND - 4'X4' Galvanized Rock Gabion Basket (W/Rise) | 4,360.00            | 1.00              | EA  | 1.00         | 4,360.00   | 0.00              | 4,360.00                           | 100.00%       | 4,360.00            | 0.00                 | 0.00               |
| 104                                | SOUTHWEST POND - Junction Box 4'X4'X(+/-13.5')                | 11,700.00           | 1.00              | EA  | 1.00         | 11,700.00  | 0.00              | 11,700.00                          | 100.00%       | 11,700.00           | 0.00                 | 0.00               |
| 105                                | SOUTHWEST POND - 3'X3' Concrete Pad For Controller            | 467.00              | 1.00              | EA  | 1.00         | 467.00     | 0.00              | 467.00                             | 100.00%       | 467.00              | 0.00                 | 0.00               |
| 106                                | SOUTHWEST POND - Logic Controller                             | 30,100.00           | 1.00              | EA  | 1.00         | 30,100.00  | 0.00              | 30,100.00                          | 100.00%       | 30,100.00           | 0.00                 | 0.00               |
| 107                                | SOUTHWEST POND - Restrictor Plate                             | 311.00              | 1.00              | EA  | 1.00         | 311.00     | 0.00              | 311.00                             | 100.00%       | 311.00              | 0.00                 | 0.00               |
| 108                                | SOUTHWEST POND - Gabion Mattress (18 Inch Thick)              | 45,360.00           | 280.00            | SY  | 280.00       | 162.00     | 0.00              | 45,360.00                          | 100.00%       | 45,360.00           | 0.00                 | 0.00               |
| 109                                | SOUTHEAST POND - SBC PC (4'x2')                               | 15,975.00           | 45.00             | LF  | 45.00        | 355.00     | 0.00              | 15,975.00                          | 100.00%       | 15,975.00           | 0.00                 | 0.00               |
| 110                                | SOUTHEAST POND - 5" Concrete Rip Rap                          | 32,994.00           | 282.00            | SY  | 282.00       | 117.00     | 0.00              | 32,994.00                          | 100.00%       | 32,994.00           | 0.00                 | 0.00               |
| 111                                | SOUTHEAST POND - Revegetation (Including Topsoil)             | 42,981.10           | 6,562.00          | SY  | 4,921.50     | 6.55       | 0.00              | 32,235.83                          | 75.00%        | 32,235.83           | 0.00                 | 0.00               |
| 112                                | SOUTHEAST POND - 6' Chain Link Wire Fence                     | 20,800.80           | 963.00            | LF  | 0.00         | 21.60      | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
| 113                                | SOUTHEAST POND - 12' Wide Access Gate                         | 1,180.00            | 1.00              | EA  | 0.00         | 1,180.00   | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
| 114                                | SOUTHEAST POND - Baffle Blocks                                | 5,160.00            | 4.00              | CY  | 4.00         | 1,290.00   | 0.00              | 5,160.00                           | 100.00%       | 0.00                | 4.00                 | 5,160.00           |
| Total for Unit 1 Drainage (PUBLIC) |                                                               | <b>2,017,767.85</b> |                   |     |              |            | <b>0.00</b>       | <b>1,787,752.70</b>                | <b>88.60%</b> | <b>1,763,212.70</b> |                      | <b>24,540.00</b>   |
| 115                                | PVC (8") C-900 DR 18                                          | 59,537.50           | 1,375.00          | LF  | 1,375.00     | 43.30      | 0.00              | 59,537.50                          | 100.00%       | 59,537.50           | 0.00                 | 0.00               |
| 116                                | PVC (16") Water Main                                          | 149,051.00          | 1,393.00          | LF  | 1,393.00     | 107.00     | 0.00              | 149,051.00                         | 100.00%       | 149,051.00          | 0.00                 | 0.00               |
| 117                                | 2" HDPE                                                       | 9,063.70            | 389.00            | LF  | 389.00       | 23.30      | 0.00              | 9,063.70                           | 100.00%       | 9,063.70            | 0.00                 | 0.00               |
| 118                                | Water Tie-In (16")                                            | 5,710.00            | 1.00              | EA  | 1.00         | 5,710.00   | 0.00              | 5,710.00                           | 100.00%       | 5,710.00            | 0.00                 | 0.00               |
| 119                                | Gate Valve (8")                                               | 12,320.00           | 7.00              | EA  | 7.00         | 1,760.00   | 0.00              | 12,320.00                          | 100.00%       | 12,320.00           | 0.00                 | 0.00               |
| 120                                | Gate Valve (16")                                              | 30,080.00           | 4.00              | EA  | 4.00         | 7,520.00   | 0.00              | 30,080.00                          | 100.00%       | 30,080.00           | 0.00                 | 0.00               |
| 121                                | Fire Hydrant                                                  | 18,200.00           | 4.00              | EA  | 4.00         | 4,550.00   | 0.00              | 18,200.00                          | 100.00%       | 18,200.00           | 0.00                 | 0.00               |
| 122                                | D.I. Fittings (restrained)                                    | 34,255.00           | 6.50              | TON | 6.50         | 5,270.00   | 0.00              | 34,255.00                          | 100.00%       | 34,255.00           | 0.00                 | 0.00               |
| 123                                | 1" Irrigation Service                                         | 6,360.00            | 4.00              | EA  | 4.00         | 1,590.00   | 0.00              | 6,360.00                           | 100.00%       | 6,360.00            | 0.00                 | 0.00               |
| 124                                | 3/4" Long Single Service                                      | 1,050.00            | 1.00              | EA  | 1.00         | 1,050.00   | 0.00              | 1,050.00                           | 100.00%       | 1,050.00            | 0.00                 | 0.00               |
| 125                                | 1" Short Dual Service                                         | 4,700.00            | 5.00              | EA  | 5.00         | 940.00     | 0.00              | 4,700.00                           | 100.00%       | 4,700.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 35

Invoice Due Date: 1/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                   | Description                            | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|----------------------------------------|----------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 126                                    | 1" Long Dual Service                   | 2,400.00        | 2.00              | EA  | 2.00         | 1,200.00   | 0.00              | 2,400.00                           | 100.00% | 2,400.00        | 0.00                 | 0.00               |
| 127                                    | Steel Casing (24")                     | 5,100.00        | 34.00             | LF  | 34.00        | 150.00     | 0.00              | 5,100.00                           | 100.00% | 5,100.00        | 0.00                 | 0.00               |
| 128                                    | 2" ARV Assembly                        | 3,000.00        | 1.00              | EA  | 1.00         | 3,000.00   | 0.00              | 3,000.00                           | 100.00% | 3,000.00        | 0.00                 | 0.00               |
| 129                                    | Blowoff Perm. (2")                     | 8,400.00        | 4.00              | EA  | 4.00         | 2,100.00   | 0.00              | 8,400.00                           | 100.00% | 8,400.00        | 0.00                 | 0.00               |
| 130                                    | Hydrostatic Pressure Test              | 3,990.00        | 1.00              | EA  | 1.00         | 3,990.00   | 0.00              | 3,990.00                           | 100.00% | 3,990.00        | 0.00                 | 0.00               |
| 131                                    | Trench Protection                      | 947.10          | 3,157.00          | LF  | 3,157.00     | 0.30       | 0.00              | 947.10                             | 100.00% | 947.10          | 0.00                 | 0.00               |
| 132                                    | Meter Box                              | 4,370.00        | 19.00             | EA  | 19.00        | 230.00     | 0.00              | 4,370.00                           | 100.00% | 4,370.00        | 0.00                 | 0.00               |
| Total for Unit 1 Water System (PUBLIC) |                                        | 358,534.30      |                   |     |              |            | 0.00              | 358,534.30                         | 100.00% | 358,534.30      |                      | 0.00               |
| 133                                    | 2" HMA Type D (Local A)(PG 64-22)      | 21,400.00       | 2,000.00          | SY  | 2,000.00     | 10.70      | 0.00              | 21,400.00                          | 100.00% | 21,400.00       | 0.00                 | 0.00               |
| 134                                    | 3" HMA Type D (Collector)(PG 70-22)    | 39,638.70       | 2,493.00          | SY  | 2,493.00     | 15.90      | 0.00              | 39,638.70                          | 100.00% | 39,638.70       | 0.00                 | 0.00               |
| 135                                    | 2" HMA Type D (72' Arterial)(PG 76-22) | 39,590.80       | 3,413.00          | SY  | 3,413.00     | 11.60      | 0.00              | 39,590.80                          | 100.00% | 39,590.80       | 0.00                 | 0.00               |
| 136                                    | 2" HMA Type D (94' Arterial)(PG 76-22) | 180,217.60      | 15,536.00         | SY  | 15,536.00    | 11.60      | 0.00              | 180,217.60                         | 100.00% | 180,217.60      | 0.00                 | 0.00               |
| 137                                    | 2" HMA Type C (PG 70-22)               | 206,544.10      | 18,949.00         | SY  | 14,211.75    | 10.90      | 0.00              | 154,908.08                         | 75.00%  | 154,908.08      | 0.00                 | 0.00               |
| 138                                    | Prime Coat (Gal)                       | 43,661.70       | 8,478.00          | GAL | 6,782.40     | 5.15       | 0.00              | 34,929.36                          | 80.00%  | 34,929.36       | 0.00                 | 0.00               |
| 139                                    | Tack Coat (Gal)                        | 23,950.35       | 4,239.00          | GAL | 3,391.20     | 5.65       | 0.00              | 19,160.28                          | 80.00%  | 19,160.28       | 0.00                 | 0.00               |
| 140                                    | 16" Flexible Base (Collector)          | 47,788.80       | 2,489.00          | SY  | 2,489.00     | 19.20      | 0.00              | 47,788.80                          | 100.00% | 47,788.80       | 0.00                 | 0.00               |
| 141                                    | 22.5" Flexible Base (72' Arterial)     | 78,499.00       | 3,413.00          | SY  | 3,413.00     | 23.00      | 0.00              | 78,499.00                          | 100.00% | 78,499.00       | 0.00                 | 0.00               |
| 142                                    | 22.5" Flexible Base (94' Arterial)     | 425,686.40      | 15,536.00         | SY  | 15,536.00    | 27.40      | 0.00              | 425,686.40                         | 100.00% | 425,686.40      | 0.00                 | 0.00               |
| 143                                    | Lime Stabilization (8")(42#/SY)        | 60,949.20       | 23,442.00         | SY  | 23,442.00    | 2.60       | 0.00              | 60,949.20                          | 100.00% | 60,949.20       | 0.00                 | 0.00               |
| 144                                    | Lime                                   | 126,444.00      | 492.00            | TON | 492.00       | 257.00     | 0.00              | 126,444.00                         | 100.00% | 126,444.00      | 0.00                 | 0.00               |
| 145                                    | Concrete Curb 7" Standard              | 98,835.00       | 11,980.00         | LF  | 10,782.00    | 8.25       | 0.00              | 88,951.50                          | 90.00%  | 88,951.50       | 0.00                 | 0.00               |
| 146                                    | Alternate Deep Concrete Curb           | 7,660.80        | 798.00            | LF  | 798.00       | 9.60       | 0.00              | 7,660.80                           | 100.00% | 7,660.80        | 0.00                 | 0.00               |
| 147                                    | Header Curb                            | 1,521.00        | 130.00            | LF  | 91.00        | 11.70      | 0.00              | 1,064.70                           | 70.00%  | 1,064.70        | 0.00                 | 0.00               |
| 148                                    | Sawtooth Curb                          | 259.55          | 29.00             | LF  | 20.30        | 8.95       | 0.00              | 181.69                             | 70.00%  | 181.69          | 0.00                 | 0.00               |
| 149                                    | Concrete Median                        | 3,658.20        | 91.00             | SY  | 91.00        | 40.20      | 0.00              | 3,658.20                           | 100.00% | 0.00            | 91.00                | 3,658.20           |
| 150                                    | Barricade Post (5.5'- 7' Post)         | 10,956.00       | 22.00             | EA  | 22.00        | 498.00     | 0.00              | 10,956.00                          | 100.00% | 10,956.00       | 0.00                 | 0.00               |
| 151                                    | R1-1 STOP (30")(High Intensity)        | 3,486.00        | 7.00              | EA  | 7.00         | 498.00     | 0.00              | 3,486.00                           | 100.00% | 3,486.00        | 0.00                 | 0.00               |
| 152                                    | 9 Inch Street Name, Block Number       | 1,492.00        | 4.00              | EA  | 4.00         | 373.00     | 0.00              | 1,492.00                           | 100.00% | 1,492.00        | 0.00                 | 0.00               |
| 153                                    | Fire Hydrant Blue Pavement Markers     | 49.60           | 4.00              | EA  | 0.00         | 12.40      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 35

Invoice Due Date: 1/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                 | Description                                | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|--------------------------------------|--------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 154                                  | Pavement Marker (Ty II-AA)                 | 99.20           | 8.00              | EA | 0.00         | 12.40      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 155                                  | Broken 4" Wide Yellow Line                 | 20,035.40       | 5,204.00          | LF | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 156                                  | Solid 4" Wide Yellow Line                  | 2,752.75        | 715.00            | LF | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 157                                  | Double 4" Wide Yellow Line                 | 4,217.70        | 827.00            | LF | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 158                                  | 24" Wide White Line                        | 1,468.80        | 96.00             | LF | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 159                                  | Solid 8" Wide White Line                   | 21,032.40       | 4,124.00          | LF | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 160                                  | Solid 12" Wide White Line                  | 1,981.35        | 259.00            | LF | 0.00         | 7.65       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 161                                  | Solid 4" Wide & Broken 4" Wide Yellow Line | 1,709.40        | 444.00            | LF | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 162                                  | 24" White Pavement Crosswalk Striping      | 1,866.60        | 122.00            | LF | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 163                                  | Solid Yellow Median Nose                   | 3,584.00        | 4.00              | EA | 0.00         | 896.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 164                                  | Word "ONLY"                                | 2,569.00        | 7.00              | EA | 0.00         | 367.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 165                                  | Combination Thru/Left Arrow                | 218.00          | 1.00              | EA | 0.00         | 218.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 166                                  | Right White Arrow                          | 1,308.00        | 6.00              | EA | 0.00         | 218.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 167                                  | Left White Arrow                           | 4,360.00        | 20.00             | EA | 0.00         | 218.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 168                                  | Remove Extg. 4" Double Yellow Line         | 3,281.85        | 1,287.00          | LF | 0.00         | 2.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 169                                  | Remove & Replace Asphalt Driveway          | 10,368.40       | 322.00            | SY | 322.00       | 32.20      | 0.00              | 10,368.40                          | 100.00% | 10,368.40       | 0.00                 | 0.00               |
| 170                                  | Remove Gravel Driveway                     | 768.00          | 120.00            | SY | 120.00       | 6.40       | 0.00              | 768.00                             | 100.00% | 768.00          | 0.00                 | 0.00               |
| 171                                  | Remove Asphalt Driveway                    | 1,075.20        | 168.00            | SY | 168.00       | 6.40       | 0.00              | 1,075.20                           | 100.00% | 1,075.20        | 0.00                 | 0.00               |
| 172                                  | Demo Existing Pavement                     | 1,446.40        | 226.00            | SY | 226.00       | 6.40       | 0.00              | 1,446.40                           | 100.00% | 1,446.40        | 0.00                 | 0.00               |
| 173                                  | Installation of Highway Traffic Signals    | 214,400.00      | 1.00              | EA | 1.00         | 214,400.00 | 0.00              | 214,400.00                         | 100.00% | 214,400.00      | 0.00                 | 0.00               |
| Total for Unit 1 Paving (PUBLIC)     |                                            | 1,720,831.25    |                   |    |              |            | 0.00              | 1,574,721.11                       | 91.51%  | 1,571,062.91    |                      | 3,658.20           |
| 174                                  | Concrete Sidewalk                          | 330,860.40      | 6,604.00          | SY | 6,273.80     | 50.10      | 0.00              | 314,317.38                         | 95.00%  | 281,231.34      | 660.40               | 33,086.04          |
| 175                                  | ADA Ramps                                  | 48,620.00       | 22.00             | EA | 20.90        | 2,210.00   | 0.00              | 46,189.00                          | 95.00%  | 41,327.00       | 2.20                 | 4,862.00           |
| Total for Unit 1 Sidewalk (PUBLIC)   |                                            | 379,480.40      |                   |    |              |            | 0.00              | 360,506.38                         | 95.00%  | 322,558.34      |                      | 37,948.04          |
| 202                                  | CO #1 Public Unit Excavation               | 187,387.20      | 14,872.00         | CY | 14,425.84    | 12.60      | 0.00              | 181,765.58                         | 97.00%  | 181,765.58      | 0.00                 | 0.00               |
| 203                                  | CO #1 Public Unit Embankment               | -8,544.00       | -2,848.00         | CY | -2,762.56    | 3.00       | 0.00              | -8,287.68                          | 97.00%  | -8,287.68       | 0.00                 | 0.00               |
| Total for CO#1 PUBLIC - Grading      |                                            | 178,843.20      |                   |    |              |            | 0.00              | 173,477.90                         | 97.00%  | 173,477.90      |                      | 0.00               |
| 204                                  | CO #1 Open Space Revegetation              | -15,720.00      | -2,400.00         | SY | -1,800.00    | 6.55       | 0.00              | -11,790.00                         | 75.00%  | -11,790.00      | 0.00                 | 0.00               |
| Total for CO#1 PUBLIC - Sed. Control |                                            | -15,720.00      |                   |    |              |            | 0.00              | -11,790.00                         | 75.00%  | -11,790.00      |                      | 0.00               |

# Progress Bill



**From:** VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

**Invoice:** 20647-17.1 PUBLIC

**Date:** 12/20/2022

**To:** PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

**Application #:** 35

**Invoice Due Date:** 1/10/2023

**Terms:** Net 10th

**Contract:** 20647. Biedenharn Subd. Unit 1

**Customer Reference:**

| Item                               | Description                                      | Contract Amount  | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous  | Quantity This Period | Amount This Period |
|------------------------------------|--------------------------------------------------|------------------|-------------------|----|--------------|------------|-------------------|------------------------------------|----------------|------------------|----------------------|--------------------|
| 205                                | CO #1 San. Sewer 08" SDR 26 (06'-10')            | -6,363.50        | -143.00           | LF | -143.00      | 44.50      | 0.00              | -6,363.50                          | 100.00%        | -6,363.50        | 0.00                 | 0.00               |
| 206                                | CO #1 San. Sewer 08" SDR 26 (10'-14')            | 8,136.00         | 144.00            | LF | 144.00       | 56.50      | 0.00              | 8,136.00                           | 100.00%        | 8,136.00         | 0.00                 | 0.00               |
| 207                                | CO #1 San. Sewer 18" SDR 26 (6'-10')             | -2,119.20        | -24.00            | LF | -24.00       | 88.30      | 0.00              | -2,119.20                          | 100.00%        | -2,119.20        | 0.00                 | 0.00               |
| 208                                | CO #1 San. Sewer 18" SDR 26 (10'-14')            | 9,270.00         | 90.00             | LF | 90.00        | 103.00     | 0.00              | 9,270.00                           | 100.00%        | 9,270.00         | 0.00                 | 0.00               |
| 209                                | CO #1 San. Sewer 18" SDR 26 (14'-18')            | -8,348.92        | -67.33            | LF | -67.33       | 124.00     | 0.00              | -8,348.92                          | 100.00%        | -8,348.92        | 0.00                 | 0.00               |
| 210                                | CO #1 W/T San. Sewer Manhole (0-6')              | -6,950.00        | -1.00             | EA | -1.00        | 6,950.00   | 0.00              | -6,950.00                          | 100.00%        | -6,950.00        | 0.00                 | 0.00               |
| 211                                | CO #1 Service Cleanout (6")                      | 9,150.00         | 15.00             | EA | 15.00        | 610.00     | 0.00              | 9,150.00                           | 100.00%        | 9,150.00         | 0.00                 | 0.00               |
| 212                                | CO #1 Extra Depth Manhole                        | 7,761.00         | 13.00             | VF | 13.00        | 597.00     | 0.00              | 7,761.00                           | 100.00%        | 7,761.00         | 0.00                 | 0.00               |
| 213                                | CO #1 Wyes (18"x6")                              | -1,090.00        | -1.00             | EA | -1.00        | 1,090.00   | 0.00              | -1,090.00                          | 100.00%        | -1,090.00        | 0.00                 | 0.00               |
| 214                                | CO #1 Vertical Stacks (6")                       | 785.40           | 11.00             | VF | 11.00        | 71.40      | 0.00              | 785.40                             | 100.00%        | 785.40           | 0.00                 | 0.00               |
| 215                                | CO #1 PVC Sewer Pipe Increase                    | 50,577.00        | 0.00              | LS | 0.00         | 0.00       | 0.00              | 50,577.00                          | 100.00%        | 50,577.00        | 0.00                 | 0.00               |
| Total for CO#1 PUBLIC - San. Sewer |                                                  | <b>60,807.78</b> |                   |    |              |            | <b>0.00</b>       | <b>60,807.78</b>                   | <b>100.00%</b> | <b>60,807.78</b> |                      | <b>0.00</b>        |
| 216                                | CO #1 DRAIN A - Revegetation (Including Topsoil) | -366.80          | -56.00            | SY | -42.00       | 6.55       | 0.00              | -275.10                            | 75.00%         | -275.10          | 0.00                 | 0.00               |
| 217                                | CO #1 DRAIN A - Sodding Liner                    | -470.40          | -56.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%          | 0.00             | 0.00                 | 0.00               |
| 218                                | CO #1 DRAIN B - 20' Curb Inlet CIP               | -23,700.00       | -1.00             | EA | -1.00        | 23,700.00  | 0.00              | -23,700.00                         | 100.00%        | -23,700.00       | 0.00                 | 0.00               |
| 219                                | CO #1 DRAIN B - 15' Curb Inlet CIP (15')         | 21,250.00        | 1.00              | EA | 1.00         | 21,250.00  | 0.00              | 21,250.00                          | 100.00%        | 21,250.00        | 0.00                 | 0.00               |
| 220                                | CO #1 DRAIN B - 5" Concrete Rip Rap              | -8,100.00        | -75.00            | SY | -75.00       | 108.00     | 0.00              | -8,100.00                          | 100.00%        | -8,100.00        | 0.00                 | 0.00               |
| 221                                | CO #1 DRAIN B - Pipe Handrail                    | -2,775.60        | -36.00            | LF | -36.00       | 77.10      | 0.00              | -2,775.60                          | 100.00%        | -2,775.60        | 0.00                 | 0.00               |
| 222                                | CO #1 DRAIN B - Gabion Mattress (18" Thick)      | -7,614.00        | -47.00            | SY | -47.00       | 162.00     | 0.00              | -7,614.00                          | 100.00%        | -7,614.00        | 0.00                 | 0.00               |
| 223                                | CO #1 DRAIN B - Revegetation (Including Topsoil) | -825.30          | -126.00           | SY | -94.50       | 6.55       | 0.00              | -618.98                            | 75.00%         | -618.98          | 0.00                 | 0.00               |
| 224                                | CO #1 DRAIN B - CMP (36")                        | 29,082.00        | 131.00            | LF | 131.00       | 222.00     | 0.00              | 29,082.00                          | 100.00%        | 29,082.00        | 0.00                 | 0.00               |
| 225                                | CO #1 DRAIN C- Revegetation (Including Topsoil)  | 2,043.60         | 312.00            | SY | 234.00       | 6.55       | 0.00              | 1,532.70                           | 75.00%         | 1,532.70         | 0.00                 | 0.00               |
| 226                                | CO #1 DRAIN C - Sodding Liner                    | 2,620.80         | 312.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%          | 0.00             | 0.00                 | 0.00               |
| 227                                | CO #1 DRAIN C - 5" Concrete Rip Rap              | 22,533.00        | 203.00            | SY | 203.00       | 111.00     | 0.00              | 22,533.00                          | 100.00%        | 22,533.00        | 0.00                 | 0.00               |
| 228                                | CO #1 DRAIN C - Baffle Blocks                    | 9,113.40         | 5.49              | CY | 5.49         | 1,660.00   | 0.00              | 9,113.40                           | 100.00%        | 9,113.40         | 0.00                 | 0.00               |
| 229                                | CO #1 DRAIN C - Gabion Mattress (18 Inch Thick)  | -11,016.00       | -68.00            | SY | -68.00       | 162.00     | 0.00              | -11,016.00                         | 100.00%        | -11,016.00       | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

Application #: 35

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 1/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                        | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|----------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 230  | CO #1 DRAIN E - 5" Concrete Rip Rap                | 4,440.00        | 37.00             | SY | 37.00        | 120.00     | 0.00              | 4,440.00                           | 100.00% | 4,440.00        | 0.00                 | 0.00               |
| 231  | CO #1 DRAIN E - Gabion Mattress (18 Inch Thick)    | 972.00          | 6.00              | SY | 6.00         | 162.00     | 0.00              | 972.00                             | 100.00% | 972.00          | 0.00                 | 0.00               |
| 232  | CO #1 DRAIN F - SBC PC (2'x2')                     | -61,304.00      | -194.00           | LF | -194.00      | 316.00     | 0.00              | -61,304.00                         | 100.00% | -61,304.00      | 0.00                 | 0.00               |
| 233  | CO #1 DRAIN F - SBC PC (3'x2')                     | 61,304.00       | 194.00            | LF | 194.00       | 316.00     | 0.00              | 61,304.00                          | 100.00% | 61,304.00       | 0.00                 | 0.00               |
| 234  | CO #1 DRAIN F - Junction Box PC (4'x4')            | -10,800.00      | -1.00             | EA | -1.00        | 10,800.00  | 0.00              | -10,800.00                         | 100.00% | -10,800.00      | 0.00                 | 0.00               |
| 235  | CO #1 DRAIN F - Junction Box PC (5'x5')            | 12,500.00       | 1.00              | EA | 0.50         | 12,500.00  | 0.00              | 6,250.00                           | 50.00%  | 6,250.00        | 0.00                 | 0.00               |
| 236  | CO #1 DRAIN F - Junction Box PC (4'x4')            | -10,800.00      | -1.00             | EA | -1.00        | 10,800.00  | 0.00              | -10,800.00                         | 100.00% | -10,800.00      | 0.00                 | 0.00               |
| 237  | CO #1 DRAIN F - Junction Box PC (5'x5')            | 12,500.00       | 1.00              | EA | 0.50         | 12,500.00  | 0.00              | 6,250.00                           | 50.00%  | 6,250.00        | 0.00                 | 0.00               |
| 238  | CO #1 DRAIN F - Gabion Mattress (18" Thick)        | 1,296.00        | 8.00              | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 239  | CO #1 DRAIN G - SBC PC (5'x3')                     | 28,930.00       | 11.00             | LF | 11.00        | 2,630.00   | 0.00              | 28,930.00                          | 100.00% | 28,930.00       | 0.00                 | 0.00               |
| 240  | CO #1 DRAIN G - Pipe Handrail                      | -3,469.50       | -45.00            | LF | -45.00       | 77.10      | 0.00              | -3,469.50                          | 100.00% | -3,469.50       | 0.00                 | 0.00               |
| 241  | CO #1 DRAIN G - 5" Concrete Rip Rap                | 3,132.00        | 29.00             | SY | 29.00        | 108.00     | 0.00              | 3,132.00                           | 100.00% | 3,132.00        | 0.00                 | 0.00               |
| 242  | CO #1 DRAIN G - Gabion Mattress (18" Thick)        | 3,078.00        | 19.00             | SY | 19.00        | 162.00     | 0.00              | 3,078.00                           | 100.00% | 3,078.00        | 0.00                 | 0.00               |
| 243  | CO #1 DRAIN J - RCP CL III (30")                   | -7,809.00       | -57.00            | LF | -57.00       | 137.00     | 0.00              | -7,809.00                          | 100.00% | -7,809.00       | 0.00                 | 0.00               |
| 244  | CO #1 DRAIN J RCP CL III (2-24")                   | 11,536.00       | 56.00             | LF | 56.00        | 206.00     | 0.00              | 11,536.00                          | 100.00% | 11,536.00       | 0.00                 | 0.00               |
| 245  | CO #1 DRAIN J - Grate Inlet PC (4'x4')             | -6,200.00       | -1.00             | EA | -1.00        | 6,200.00   | 0.00              | -6,200.00                          | 100.00% | -6,200.00       | 0.00                 | 0.00               |
| 246  | CO #1 DRAIN J Junction Box PC (7'x7')              | 25,930.00       | 1.00              | EA | 0.50         | 25,930.00  | 0.00              | 12,965.00                          | 50.00%  | 12,965.00       | 0.00                 | 0.00               |
| 247  | CO #1 DRAIN J - 5" Concrete Rip Rap                | 324.00          | 3.00              | SY | 0.00         | 108.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 248  | CO #1 DRAIN J - Gabion Mattress (18" Thick)        | 972.00          | 6.00              | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 249  | CO #1 BOX DRAIN 1 - Sidewalk Drain (8-3' Openings) | -28,400.00      | -1.00             | EA | -1.00        | 28,400.00  | 0.00              | -28,400.00                         | 100.00% | -28,400.00      | 0.00                 | 0.00               |
| 250  | CO #1 BOX DRAIN 1 - Sidewalk Drain (1-5' Openings) | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 7,016.00        | 0.00                 | 0.00               |
| 251  | CO #1 BOX DRAIN 1 - Sidewalk Pipe Handrail         | -1,773.30       | -23.00            | LF | -23.00       | 77.10      | 0.00              | -1,773.30                          | 100.00% | -1,773.30       | 0.00                 | 0.00               |
| 252  | CO #1 BOX DRAIN 1 - Gabion Mattress (18" Thick)    | -9,234.00       | -57.00            | SY | -57.00       | 162.00     | 0.00              | -9,234.00                          | 100.00% | -9,234.00       | 0.00                 | 0.00               |
| 253  | CO #1 BOX DRAIN 2 - Sidewalk Drain (8-3' Openings) | -28,400.00      | -1.00             | EA | -1.00        | 28,400.00  | 0.00              | -28,400.00                         | 100.00% | -28,400.00      | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

Application #: 35

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 1/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                             | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|---------------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 254  | CO #1 BOX DRAIN 2 - Sidewalk Drain (1-5' Openings)      | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 7,016.00        | 0.00                 | 0.00               |
| 255  | CO #1 BOX DRAIN 2 - Sidewalk Pipe Handrail              | -1,696.20       | -22.00            | LF | -22.00       | 77.10      | 0.00              | -1,696.20                          | 100.00% | -1,696.20       | 0.00                 | 0.00               |
| 256  | CO #1 BOX DRAIN 2 - Gabion Mattress (18" Thick)         | -2,592.00       | -16.00            | SY | -16.00       | 162.00     | 0.00              | -2,592.00                          | 100.00% | -2,592.00       | 0.00                 | 0.00               |
| 257  | CO #1 BOX DRAIN 5 - Sidewalk Drain (4-3' Openings)      | -13,300.00      | -1.00             | EA | -1.00        | 13,300.00  | 0.00              | -13,300.00                         | 100.00% | -13,300.00      | 0.00                 | 0.00               |
| 258  | CO #1 BOX DRAIN 5 - Sidewalk Drain (1-5' Openings)      | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 7,016.00        | 0.00                 | 0.00               |
| 259  | CO #1 BOX DRAIN 5 - Sidewalk Pipe Handrail              | -2,158.80       | -28.00            | LF | -28.00       | 77.10      | 0.00              | -2,158.80                          | 100.00% | -2,158.80       | 0.00                 | 0.00               |
| 260  | CO #1 BOX DRAIN 6 - Sidewalk Drain (9-3' Openings)      | -20,000.00      | -1.00             | EA | -1.00        | 20,000.00  | 0.00              | -20,000.00                         | 100.00% | -20,000.00      | 0.00                 | 0.00               |
| 261  | CO #1 BOX DRAIN 6 - Sidewalk Drain (1-5' Openings)      | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 7,016.00        | 0.00                 | 0.00               |
| 262  | CO #1 BOX DRAIN 6 - Sidewalk Pipe Handrail              | -2,004.60       | -26.00            | LF | -26.00       | 77.10      | 0.00              | -2,004.60                          | 100.00% | -2,004.60       | 0.00                 | 0.00               |
| 263  | CO #1 BOX DRAIN 7 - Sidewalk Drain (8-3' Openings)      | -26,300.00      | -1.00             | EA | -1.00        | 26,300.00  | 0.00              | -26,300.00                         | 100.00% | -26,300.00      | 0.00                 | 0.00               |
| 264  | CO #1 BOX DRAIN 7 - Sidewalk Drain (1-5' Openings)      | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 7,016.00        | 0.00                 | 0.00               |
| 265  | CO #1 BOX DRAIN 7 - Sidewalk Pipe Handrail              | -1,696.20       | -22.00            | LF | -22.00       | 77.10      | 0.00              | -1,696.20                          | 100.00% | -1,696.20       | 0.00                 | 0.00               |
| 266  | CO #1 SOUTHWEST POND - Revegetation (Including Topsoil) | 7,787.95        | 1,189.00          | SY | 891.75       | 6.55       | 0.00              | 5,840.96                           | 75.00%  | 5,840.96        | 0.00                 | 0.00               |
| 267  | CO #1 SOUTHWEST POND - 5" Concrete Rip Rap              | 8,760.00        | 73.00             | SY | 73.00        | 120.00     | 0.00              | 8,760.00                           | 100.00% | 7,884.00        | 7.30                 | 876.00             |
| 268  | CO #1 SOUTHWEST POND - 6" PVC                           | -24,037.20      | -607.00           | LF | -607.00      | 39.60      | 0.00              | -24,037.20                         | 100.00% | -24,037.20      | 0.00                 | 0.00               |
| 269  | CO #1 SOUTHWEST POND - 8" PVC                           | 34,368.34       | 607.00            | LF | 607.00       | 56.62      | 0.00              | 34,368.34                          | 100.00% | 34,368.34       | 0.00                 | 0.00               |
| 270  | CO #1 SOUTHWEST POND - 6" X 1/16 Bend                   | -454.00         | -1.00             | EA | -1.00        | 454.00     | 0.00              | -454.00                            | 100.00% | -454.00         | 0.00                 | 0.00               |
| 271  | CO #1 SOUTHWEST POND - 8" X 1/16 Bend                   | 700.00          | 1.00              | EA | 1.00         | 700.00     | 0.00              | 700.00                             | 100.00% | 700.00          | 0.00                 | 0.00               |
| 272  | CO #1 SOUTHWEST POND - 18" PVC Sleeve                   | -15,264.00      | -180.00           | LF | -180.00      | 84.80      | 0.00              | -15,264.00                         | 100.00% | -15,264.00      | 0.00                 | 0.00               |
| 273  | CO #1 SOUTHWEST POND - 12" PVC Sleeve                   | 14,580.00       | 180.00            | LF | 180.00       | 81.00      | 0.00              | 14,580.00                          | 100.00% | 14,580.00       | 0.00                 | 0.00               |
| 274  | CO #1 SOUTHWEST POND - 18" Clay Liner                   | 4,060.80        | 282.00            | SY | 282.00       | 14.40      | 0.00              | 4,060.80                           | 100.00% | 4,060.80        | 0.00                 | 0.00               |
| 275  | CO #1 SOUTHWEST POND - 6' Wooden Privacy Fence          | -30,465.80      | -851.00           | LF | 0.00         | 35.80      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 276  | CO #1 SOUTHWEST POND - 6' Masonry Fence                 | 144,445.60      | 1,292.00          | LF | 0.00         | 111.80     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

Application #: 35

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 1/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                                               | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|------|---------------------------------------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 277  | Masonry Fence<br>CO #1 SOUTHWEST POND - 6<br>Commercial Concrete Driveway | 16,724.00         | 113.00            | SY  | 56.50        | 148.00     | 0.00              | 8,362.00                           | 50.00%        | 8,362.00          | 0.00                 | 0.00               |
| 278  | CO #1 SOUTHWEST POND - Gabion<br>Mattress (18" Thick)                     | 31,752.00         | 196.00            | SY  | 196.00       | 162.00     | 0.00              | 31,752.00                          | 100.00%       | 31,752.00         | 0.00                 | 0.00               |
| 279  | CO #1 SOUTHEAST POND -<br>PRECAST REIN. BOX CULVERT<br>(4'X2')            | -15,975.00        | -45.00            | LF  | -45.00       | 355.00     | 0.00              | -15,975.00                         | 100.00%       | -15,975.00        | 0.00                 | 0.00               |
| 280  | CO #1 SOUTHEAST POND - BOX<br>CULVERT DRAINAGE STRUCTURE                  | 276,500.00        | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 276,500.00                         | 100.00%       | 276,500.00        | 0.00                 | 0.00               |
| 281  | CO #1 SOUTHEAST POND - 8" PVC                                             | 8,340.00          | 139.00            | LF  | 139.00       | 60.00      | 0.00              | 8,340.00                           | 100.00%       | 8,340.00          | 0.00                 | 0.00               |
| 282  | CO #1 SOUTHEAST POND -<br>Sedimentation Depth Marker                      | 684.00            | 1.00              | EA  | 1.00         | 684.00     | 0.00              | 684.00                             | 100.00%       | 684.00            | 0.00                 | 0.00               |
| 283  | CO #1 SOUTHEAST POND - Junction<br>Box 4'X4'X(+/-13.5')                   | 11,700.00         | 1.00              | EA  | 1.00         | 11,700.00  | 0.00              | 11,700.00                          | 100.00%       | 11,700.00         | 0.00                 | 0.00               |
| 284  | CO #1 SE POND - 4'X4' Galvanized<br>Rock Gabion Basket (W/Rise)           | 4,360.00          | 1.00              | EA  | 1.00         | 4,360.00   | 0.00              | 4,360.00                           | 100.00%       | 4,360.00          | 0.00                 | 0.00               |
| 285  | CO #1 SOUTHEAST POND - 3'X3'<br>Concrete Pad For Controller               | 467.00            | 1.00              | EA  | 1.00         | 467.00     | 0.00              | 467.00                             | 100.00%       | 467.00            | 0.00                 | 0.00               |
| 286  | CO #1 SOUTHEAST POND - Logic<br>Controller                                | 30,100.00         | 1.00              | EA  | 1.00         | 30,100.00  | 0.00              | 30,100.00                          | 100.00%       | 30,100.00         | 0.00                 | 0.00               |
| 287  | CO #1 SOUTHEAST POND - 5"<br>Concrete Rip Rap                             | -21,294.00        | -182.00           | SY  | -182.00      | 117.00     | 0.00              | -21,294.00                         | 100.00%       | -21,294.00        | 0.00                 | 0.00               |
| 288  | CO #1 SOUTHEAST POND -<br>Revegetation (Including Topsoil)                | 23,088.75         | 3,525.00          | SY  | 2,643.75     | 6.55       | 0.00              | 17,316.56                          | 75.00%        | 17,316.56         | 0.00                 | 0.00               |
| 289  | CO #1 SOUTHEAST POND - 18" Clay<br>Liner                                  | 57,312.00         | 3,980.00          | SY  | 3,980.00     | 14.40      | 0.00              | 57,312.00                          | 100.00%       | 57,312.00         | 0.00                 | 0.00               |
| 290  | CO #1 SOUTHEAST POND - 6' Chain<br>Link Wire Fence                        | 9,655.20          | 447.00            | LF  | 0.00         | 21.60      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 291  | CO #1 Drain Pipe Increase                                                 | 2,117.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 2,117.00                           | 100.00%       | 2,117.00          | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - Storm Sewer                                       | <b>584,613.74</b> |                   |     |              |            | <b>0.00</b>       | <b>405,707.28</b>                  | <b>69.40%</b> | <b>404,831.28</b> |                      | <b>876.00</b>      |
| 292  | CO #1 PVC (8") C-900 DR 18                                                | -4,156.80         | -96.00            | LF  | -96.00       | 43.30      | 0.00              | -4,156.80                          | 100.00%       | -4,156.80         | 0.00                 | 0.00               |
| 293  | CO #1 PVC (16") Water Main                                                | 11,984.00         | 112.00            | LF  | 112.00       | 107.00     | 0.00              | 11,984.00                          | 100.00%       | 11,984.00         | 0.00                 | 0.00               |
| 294  | CO #1 Gate Valve (8")                                                     | -3,520.00         | -2.00             | EA  | -2.00        | 1,760.00   | 0.00              | -3,520.00                          | 100.00%       | -3,520.00         | 0.00                 | 0.00               |
| 295  | CO #1 D.I. Fittings (restrained)                                          | 4,163.30          | 0.79              | TON | 0.79         | 5,270.00   | 0.00              | 4,163.30                           | 100.00%       | 4,163.30          | 0.00                 | 0.00               |
| 296  | CO #1 Blowoff Perm. (2")                                                  | 4,200.00          | 2.00              | EA  | 2.00         | 2,100.00   | 0.00              | 4,200.00                           | 100.00%       | 4,200.00          | 0.00                 | 0.00               |
| 297  | CO #1 Steel Casing (24")                                                  | 10,500.00         | 50.00             | LF  | 50.00        | 210.00     | 0.00              | 10,500.00                          | 100.00%       | 10,500.00         | 0.00                 | 0.00               |
| 298  | CO #1 Trench Protection                                                   | 4.80              | 16.00             | LF  | 16.00        | 0.30       | 0.00              | 4.80                               | 100.00%       | 4.80              | 0.00                 | 0.00               |
| 299  | CO #1 Water Pipe Material Increase                                        | 29,912.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 29,912.00                          | 100.00%       | 29,912.00         | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

Application #: 35

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 1/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                      | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|--------------------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
|      | Total for CO#1 PUBLIC - Water System             | 53,087.30       |                   |     |              |            | 0.00              | 53,087.30                          | 100.00% | 53,087.30       |                      | 0.00               |
| 300  | CO #1 3" HMAC Type D (Collector)(PG 70-22)       | 2,766.60        | 174.00            | SY  | 174.00       | 15.90      | 0.00              | 2,766.60                           | 100.00% | 2,766.60        | 0.00                 | 0.00               |
| 301  | CO #1 2" HMAC Type D (94' Arterial)(PG 76-22)    | -1,705.20       | -147.00           | SY  | -147.00      | 11.60      | 0.00              | -1,705.20                          | 100.00% | -1,705.20       | 0.00                 | 0.00               |
| 302  | CO #1 2" HMAC Type C (PG 70-22)                  | 2,289.00        | 210.00            | SY  | 210.00       | 10.90      | 0.00              | 2,289.00                           | 100.00% | 2,289.00        | 0.00                 | 0.00               |
| 303  | CO #1 9.5" HMAC TYPE B (ASPHALT BASE)            | 17,480.00       | 380.00            | SY  | 380.00       | 46.00      | 0.00              | 17,480.00                          | 100.00% | 17,480.00       | 0.00                 | 0.00               |
| 304  | CO #1 2" HMAC Type D (Temporary Turn-Around)     | 5,092.20        | 246.00            | SY  | 246.00       | 20.70      | 0.00              | 5,092.20                           | 100.00% | 5,092.20        | 0.00                 | 0.00               |
| 305  | CO #1 Prime Coat (Gal)                           | 1,236.00        | 240.00            | GAL | 240.00       | 5.15       | 0.00              | 1,236.00                           | 100.00% | 1,236.00        | 0.00                 | 0.00               |
| 306  | CO #1 Tack Coat (Gal)                            | 678.00          | 120.00            | GAL | 120.00       | 5.65       | 0.00              | 678.00                             | 100.00% | 678.00          | 0.00                 | 0.00               |
| 307  | CO #1 16" Flexible Base (Collector)              | 3,340.80        | 174.00            | SY  | 174.00       | 19.20      | 0.00              | 3,340.80                           | 100.00% | 3,340.80        | 0.00                 | 0.00               |
| 308  | CO #1 22.5" Flexible Base (94' Arterial)         | -4,027.80       | -147.00           | SY  | -147.00      | 27.40      | 0.00              | -4,027.80                          | 100.00% | -4,027.80       | 0.00                 | 0.00               |
| 309  | CO #1 8" Flex Base (Temporary Turnaround)        | 3,136.50        | 246.00            | SY  | 246.00       | 12.75      | 0.00              | 3,136.50                           | 100.00% | 3,136.50        | 0.00                 | 0.00               |
| 310  | CO #1 Lime Stabilization (8")(42#/SY)            | 712.40          | 274.00            | SY  | 274.00       | 2.60       | 0.00              | 712.40                             | 100.00% | 712.40          | 0.00                 | 0.00               |
| 311  | CO #1 Lime                                       | 1,542.00        | 6.00              | TON | 6.00         | 257.00     | 0.00              | 1,542.00                           | 100.00% | 1,542.00        | 0.00                 | 0.00               |
| 312  | CO #1 Header Curb                                | 421.20          | 36.00             | LF  | 0.00         | 11.70      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 313  | CO #1 Barricade Post (5.5'- 7' Post)             | 9,462.00        | 19.00             | EA  | 19.00        | 498.00     | 0.00              | 9,462.00                           | 100.00% | 9,462.00        | 0.00                 | 0.00               |
| 314  | CO #1 R1-1 STOP (30")(High Intensity)            | 2,988.00        | 6.00              | EA  | 6.00         | 498.00     | 0.00              | 2,988.00                           | 100.00% | 2,988.00        | 0.00                 | 0.00               |
| 315  | CO #1 Pavement Marker (Ty II-AA)                 | 1,289.60        | 104.00            | EA  | 0.00         | 12.40      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 316  | CO #1 Broken 4" Wide Yellow Line                 | -693.00         | -180.00           | LF  | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 317  | CO #1 Double 4" Wide Yellow Line                 | 40.80           | 8.00              | LF  | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 318  | CO #1 24" Wide White Line                        | 244.80          | 16.00             | LF  | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 319  | CO #1 Solid 8" Wide White Line                   | 3,488.40        | 684.00            | LF  | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 320  | CO #1 Solid 12" Wide White Line                  | -244.80         | -32.00            | LF  | 0.00         | 7.65       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 321  | CO #1 Solid 4" Wide & Broken 4" Wide Yellow Line | -415.80         | -108.00           | LF  | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 322  | CO #1 24" White Pavement Crosswalk Striping      | 4,345.20        | 284.00            | LF  | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 323  | CO #1 Word ONLY                                  | 367.00          | 1.00              | EA  | 0.00         | 367.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 324  | CO #1 Left White Arrow                           | 436.00          | 2.00              | EA  | 0.00         | 218.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

Application #: 35

Invoice Due Date: 1/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                     | Description                                             | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %        | Amount Previous | Quantity This Period | Amount This Period |
|------------------------------------------|---------------------------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|----------|-----------------|----------------------|--------------------|
| Total for CO#1 PUBLIC - Paving           |                                                         | 54,269.90       |                   |     |              |            | 0.00              | 44,990.50                          | 82.90%   | 44,990.50       |                      | 0.00               |
| 325                                      | CO #1 Concrete Sidewalk                                 | 9,919.80        | 198.00            | SY  | 0.00         | 50.10      | 0.00              | 0.00                               | 0.00%    | 0.00            | 0.00                 | 0.00               |
| 326                                      | CO #1 ADA Ramps                                         | 13,260.00       | 6.00              | EA  | 0.00         | 2,210.00   | 0.00              | 0.00                               | 0.00%    | 0.00            | 0.00                 | 0.00               |
| Total for CO#1 PUBLIC - Sidewalk         |                                                         | 23,179.80       |                   |     |              |            | 0.00              | 0.00                               | 0.00%    | 0.00            |                      | 0.00               |
| 346                                      | CO #5 Installation Of Highway Traffic Signals           | -214,400.00     | -1.00             | EA  | -1.00        | 214,400.00 | 0.00              | -214,400.00                        | 100.00%  | -214,400.00     | 0.00                 | 0.00               |
| 347                                      | CO #5 Installation Of Highway Traffic Signals - REVISED | 340,100.00      | 1.00              | EA  | 0.10         | 340,100.00 | 0.00              | 34,010.00                          | 10.00%   | 34,010.00       | 0.00                 | 0.00               |
| Total for CO#5 PUBLIC                    |                                                         | 125,700.00      |                   |     |              |            | 0.00              | -180,390.00                        | -143.51% | -180,390.00     |                      | 0.00               |
| 348                                      | CO #6 Flexbase - Material Price Increase                | 45,207.42       | 32,062.00         | TON | 32,062.00    | 1.41       | 0.00              | 45,207.42                          | 100.00%  | 45,207.42       | 0.00                 | 0.00               |
| 349                                      | CO #6 Lime - Material Price Increase                    | 19,050.02       | 576.40            | TON | 576.40       | 33.05      | 0.00              | 19,050.02                          | 100.00%  | 19,050.02       | 0.00                 | 0.00               |
| 350                                      | CO #6 Bond Increase                                     | 9,500.00        | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 9,500.00                           | 100.00%  | 9,500.00        | 0.00                 | 0.00               |
| 351                                      | CO #6 PVC (8") C-900 DR 18                              | 23,244.10       | 374.00            | LF  | 336.60       | 62.15      | 0.00              | 20,919.69                          | 90.00%   | 20,919.69       | 0.00                 | 0.00               |
| 352                                      | CO #6 Gate Valve (16")                                  | 20,800.00       | 2.00              | EA  | 1.80         | 10,400.00  | 0.00              | 18,720.00                          | 90.00%   | 18,720.00       | 0.00                 | 0.00               |
| 353                                      | CO #6 Gate Valve (8")                                   | 7,350.00        | 3.00              | EA  | 2.70         | 2,450.00   | 0.00              | 6,615.00                           | 90.00%   | 6,615.00        | 0.00                 | 0.00               |
| 354                                      | CO #6 D.I. Fittings (restrained)                        | 7,284.00        | 0.60              | TON | 0.54         | 12,140.00  | 0.00              | 6,555.60                           | 90.00%   | 6,555.60        | 0.00                 | 0.00               |
| 355                                      | CO #6 Blowoff Perm. (2")                                | 5,714.00        | 2.00              | EA  | 1.80         | 2,857.00   | 0.00              | 5,142.60                           | 90.00%   | 5,142.60        | 0.00                 | 0.00               |
| Total for CO #6 PUBLIC                   |                                                         | 138,149.54      |                   |     |              |            | 0.00              | 131,710.33                         | 95.34%   | 131,710.33      |                      | 0.00               |
| Total for Unit 1 (PUBLIC)                |                                                         | 7,940,205.76    |                   |     |              |            | 0.00              | 5,292,156.21                       | 66.65%   | 6,769,455.08    |                      | 97,422.24          |
| 176                                      | Lot Excavation                                          | 2,121.00        | 210.00            | CY  | 189.00       | 10.10      | 0.00              | 1,908.90                           | 90.00%   | 1,908.90        | 0.00                 | 0.00               |
| 177                                      | Lot Embankment                                          | 6,240.00        | 2,400.00          | CY  | 2,160.00     | 2.60       | 0.00              | 5,616.00                           | 90.00%   | 5,616.00        | 0.00                 | 0.00               |
| Total for Unit 1 Lot Grading (PRIVATE)   |                                                         | 8,361.00        |                   |     |              |            | 0.00              | 7,524.90                           | 90.00%   | 7,524.90        |                      | 0.00               |
| 178                                      | 2"x4" Lumber (Green Painted)                            | 3,640.00        | 14.00             | EA  | 0.00         | 260.00     | 0.00              | 0.00                               | 0.00%    | 0.00            | 0.00                 | 0.00               |
| Total for Unit 1 San. Swr. (TCEQ/Boerne) |                                                         | 3,640.00        |                   |     |              |            | 0.00              | 0.00                               | 0.00%    | 0.00            |                      | 0.00               |
| 179                                      | 2" Polyethylene Gas Main DR 11 With Fittings            | 25,239.90       | 707.00            | LF  | 707.00       | 35.70      | 0.00              | 25,239.90                          | 100.00%  | 25,239.90       | 0.00                 | 0.00               |
| 180                                      | 6" Polyethylene Gas Main                                | 203,803.60      | 3,563.00          | LF  | 3,563.00     | 57.20      | 0.00              | 203,803.60                         | 100.00%  | 203,803.60      | 0.00                 | 0.00               |
| 181                                      | 2" Polyethylene Tee                                     | 99.60           | 1.00              | EA  | 1.00         | 99.60      | 0.00              | 99.60                              | 100.00%  | 99.60           | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 35

Invoice Due Date: 1/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                | Description                                          | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous   | Quantity This Period | Amount This Period |
|-------------------------------------|------------------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|----------------|-------------------|----------------------|--------------------|
| 182                                 | 6" Polyethylene Tee                                  | 381.00            | 3.00              | EA  | 3.00         | 127.00     | 0.00              | 381.00                             | 100.00%        | 381.00            | 0.00                 | 0.00               |
| 183                                 | 6" Polyethylene Cross                                | 144.00            | 1.00              | EA  | 1.00         | 144.00     | 0.00              | 144.00                             | 100.00%        | 144.00            | 0.00                 | 0.00               |
| 184                                 | 2" Polyethylene Gas Valve and V.B                    | 1,470.00          | 3.00              | EA  | 3.00         | 490.00     | 0.00              | 1,470.00                           | 100.00%        | 1,470.00          | 0.00                 | 0.00               |
| 185                                 | 6" Polyethylene Gas Valve and V.B.                   | 17,280.00         | 12.00             | EA  | 12.00        | 1,440.00   | 0.00              | 17,280.00                          | 100.00%        | 17,280.00         | 0.00                 | 0.00               |
| 186                                 | 2" Polyethylene Cap                                  | 7.20              | 1.00              | EA  | 1.00         | 7.20       | 0.00              | 7.20                               | 100.00%        | 7.20              | 0.00                 | 0.00               |
| 187                                 | 6" Polyethylene Cap                                  | 215.70            | 3.00              | EA  | 3.00         | 71.90      | 0.00              | 215.70                             | 100.00%        | 215.70            | 0.00                 | 0.00               |
| 188                                 | 6" To 2" Polyethylene Reducer                        | 142.80            | 2.00              | EA  | 2.00         | 71.40      | 0.00              | 142.80                             | 100.00%        | 142.80            | 0.00                 | 0.00               |
| 189                                 | Tracer Wire                                          | 1,547.00          | 7.00              | EA  | 7.00         | 221.00     | 0.00              | 1,547.00                           | 100.00%        | 1,547.00          | 0.00                 | 0.00               |
| 190                                 | 1" Single Gas Service Short                          | 7,953.00          | 11.00             | EA  | 11.00        | 723.00     | 0.00              | 7,953.00                           | 100.00%        | 7,953.00          | 0.00                 | 0.00               |
| 191                                 | 1" Single Gas Service Long                           | 11,120.00         | 4.00              | EA  | 4.00         | 2,780.00   | 0.00              | 11,120.00                          | 100.00%        | 11,120.00         | 0.00                 | 0.00               |
| 192                                 | Connection To Existing Gas Main                      | 12,800.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 6,400.00                           | 50.00%         | 6,400.00          | 0.00                 | 0.00               |
| 193                                 | Testing as Required by the City if Boerne            | 5,530.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 5,530.00                           | 100.00%        | 5,530.00          | 0.00                 | 0.00               |
| 194                                 | Trench Excavation Safety Protection                  | 8,801.10          | 4,191.00          | LF  | 4,191.00     | 2.10       | 0.00              | 8,801.10                           | 100.00%        | 8,801.10          | 0.00                 | 0.00               |
| Total for Unit 1 Gas (PRIVATE)      |                                                      | <b>296,534.90</b> |                   |     |              |            | <b>0.00</b>       | <b>290,134.90</b>                  | <b>97.84%</b>  | <b>290,134.90</b> |                      | <b>0.00</b>        |
| 195                                 | Conduit Secondary Crossings (2-2" & 2-4" PVC Bundle) | 14,758.00         | 188.00            | LF  | 188.00       | 78.50      | 0.00              | 14,758.00                          | 100.00%        | 14,758.00         | 0.00                 | 0.00               |
| 196                                 | Conduit Primary Crossings (4-2" & 2-4" PVC Bundle)   | 34,554.40         | 376.00            | LF  | 376.00       | 91.90      | 0.00              | 34,554.40                          | 100.00%        | 34,554.40         | 0.00                 | 0.00               |
| 197                                 | Irrigation Crossing PVC Bundle (2-4")                | 10,900.00         | 250.00            | LF  | 250.00       | 43.60      | 0.00              | 10,900.00                          | 100.00%        | 10,900.00         | 0.00                 | 0.00               |
| Total for Unit 1 Electric (PRIVATE) |                                                      | <b>60,212.40</b>  |                   |     |              |            | <b>0.00</b>       | <b>60,212.40</b>                   | <b>100.00%</b> | <b>60,212.40</b>  |                      | <b>0.00</b>        |
| 198                                 | CO #2 Clearing (Is)                                  | 13,500.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 13,500.00                          | 100.00%        | 13,500.00         | 0.00                 | 0.00               |
| 199                                 | CO #2 Silt Fence Removal And Replacement             | 1,275.00          | 150.00            | LF  | 150.00       | 8.50       | 0.00              | 1,275.00                           | 100.00%        | 1,275.00          | 0.00                 | 0.00               |
| Total for CO#2 PRIVATE              |                                                      | <b>14,775.00</b>  |                   |     |              |            | <b>0.00</b>       | <b>14,775.00</b>                   | <b>100.00%</b> | <b>14,775.00</b>  |                      | <b>0.00</b>        |
| 200                                 | CO #4 Clearing Along Corley Rd.                      | 7,590.00          | 1.38              | ACR | 1.38         | 5,500.00   | 0.00              | 7,590.00                           | 100.00%        | 7,590.00          | 0.00                 | 0.00               |
| 201                                 | CO #4 Clearing Along OHE Easement                    | 13,035.00         | 2.37              | ACR | 2.37         | 5,500.00   | 0.00              | 13,035.00                          | 100.00%        | 13,035.00         | 0.00                 | 0.00               |
| Total for CO#4 PRIVATE              |                                                      | <b>20,625.00</b>  |                   |     |              |            | <b>0.00</b>       | <b>20,625.00</b>                   | <b>100.00%</b> | <b>20,625.00</b>  |                      | <b>0.00</b>        |
| 327                                 | CO #1 Lot Excavation                                 | -2,100.80         | -208.00           | CY  | -187.20      | 10.10      | 0.00              | -1,890.72                          | 90.00%         | -1,890.72         | 0.00                 | 0.00               |
| 328                                 | CO #1 Lot Embankment                                 | 19,926.40         | 7,664.00          | CY  | 6,897.60     | 2.60       | 0.00              | 17,933.76                          | 90.00%         | 17,933.76         | 0.00                 | 0.00               |
| 329                                 | CO #1 Water Well Plugging                            | 41,600.00         | 4.00              | EA  | 4.00         | 10,400.00  | 0.00              | 41,600.00                          | 100.00%        | 41,600.00         | 0.00                 | 0.00               |
| Total for CO#1 PRIVATE - Grading    |                                                      | <b>59,425.60</b>  |                   |     |              |            | <b>0.00</b>       | <b>57,643.04</b>                   | <b>97.00%</b>  | <b>57,643.04</b>  |                      | <b>0.00</b>        |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

Application #: 35

Invoice Due Date: 1/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                         | Description                                                | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------------------------------|------------------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 330                          | CO #1 2" Polyethylene Gas Main DR 11 With Fittings         | -3,819.90       | -107.00           | LF | -107.00      | 35.70      | 0.00              | -3,819.90                          | 100.00% | -3,819.90       | 0.00                 | 0.00               |
| 331                          | CO #1 4" Polyethylene Gas Main                             | 23,192.80       | 547.00            | LF | 547.00       | 42.40      | 0.00              | 23,192.80                          | 100.00% | 23,192.80       | 0.00                 | 0.00               |
| 332                          | CO #1 6" Polyethylene Gas Main                             | -31,288.40      | -547.00           | LF | -547.00      | 57.20      | 0.00              | -31,288.40                         | 100.00% | -31,288.40      | 0.00                 | 0.00               |
| 333                          | CO #1 6" Polyethylene Tee                                  | -127.00         | -1.00             | EA | -1.00        | 127.00     | 0.00              | -127.00                            | 100.00% | -127.00         | 0.00                 | 0.00               |
| 334                          | CO #1 4" Polyethylene Tee                                  | 117.00          | 1.00              | EA | 1.00         | 117.00     | 0.00              | 117.00                             | 100.00% | 117.00          | 0.00                 | 0.00               |
| 335                          | CO #1 6" Polyethylene Cross                                | -144.00         | -1.00             | EA | -1.00        | 144.00     | 0.00              | -144.00                            | 100.00% | -144.00         | 0.00                 | 0.00               |
| 336                          | CO #1 4" Polyethylene Cross                                | 140.00          | 1.00              | EA | 1.00         | 140.00     | 0.00              | 140.00                             | 100.00% | 140.00          | 0.00                 | 0.00               |
| 337                          | CO #1 2" Polyethylene Gas Valve and V.B                    | 490.00          | 1.00              | EA | 1.00         | 490.00     | 0.00              | 490.00                             | 100.00% | 490.00          | 0.00                 | 0.00               |
| 338                          | CO #1 4" Polyethylene Gas Valve and V.B.                   | 3,592.00        | 4.00              | EA | 4.00         | 898.00     | 0.00              | 3,592.00                           | 100.00% | 3,592.00        | 0.00                 | 0.00               |
| 339                          | CO #1 6" Polyethylene Gas Valve and V.B.                   | -2,880.00       | -2.00             | EA | -2.00        | 1,440.00   | 0.00              | -2,880.00                          | 100.00% | -2,880.00       | 0.00                 | 0.00               |
| 340                          | CO #1 4" Polyethylene Cap                                  | 41.00           | 1.00              | EA | 1.00         | 41.00      | 0.00              | 41.00                              | 100.00% | 41.00           | 0.00                 | 0.00               |
| 341                          | CO #1 6" Polyethylene Cap                                  | -71.90          | -1.00             | EA | -1.00        | 71.90      | 0.00              | -71.90                             | 100.00% | -71.90          | 0.00                 | 0.00               |
| 342                          | CO #1 6" To 2" Polyethylene Reducer                        | -142.80         | -2.00             | EA | -2.00        | 71.40      | 0.00              | -142.80                            | 100.00% | -142.80         | 0.00                 | 0.00               |
| 343                          | CO #1 4" To 2" Polyethylene Reducer                        | 126.00          | 2.00              | EA | 2.00         | 63.00      | 0.00              | 126.00                             | 100.00% | 126.00          | 0.00                 | 0.00               |
| 344                          | CO #1 12" Sch. 40 PVC Sleeve                               | 12,810.00       | 183.00            | LF | 183.00       | 70.00      | 0.00              | 12,810.00                          | 100.00% | 12,810.00       | 0.00                 | 0.00               |
| 345                          | CO #1 Trench Excavation Safety Protection                  | 165.90          | 79.00             | LF | 79.00        | 2.10       | 0.00              | 165.90                             | 100.00% | 165.90          | 0.00                 | 0.00               |
| Total for CO#1 PRIVATE - Gas |                                                            | 2,200.70        |                   |    |              |            | 0.00              | 2,200.70                           | 100.00% | 2,200.70        |                      | 0.00               |
| 356                          | CO #6 Conduit Secondary Crossings (2-2" & 2-4" PVC Bundle) | -14,758.00      | -188.00           | LF | -188.00      | 78.50      | 0.00              | -14,758.00                         | 100.00% | -14,758.00      | 0.00                 | 0.00               |
| 357                          | CO #6 Conduit Primary Crossings (4-2" & 2-4" PVC Bundle)   | -34,554.40      | -376.00           | LF | -376.00      | 91.90      | 0.00              | -34,554.40                         | 100.00% | -34,554.40      | 0.00                 | 0.00               |
| Total for CO #6 PRIVATE      |                                                            | -49,312.40      |                   |    |              |            | 0.00              | -49,312.40                         | 100.00% | -49,312.40      |                      | 0.00               |
| Total for Unit 1 (PRIVATE)   |                                                            | 416,462.20      |                   |    |              |            | 0.00              | 403,803.54                         | 96.96%  | 535,513.87      |                      | 0.00               |

# Progress Bill

**V.K. KNOWLTON**

CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-17.1 PUBLIC

Date: 12/20/2022

Application #: 35

Invoice Due Date: 1/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description | Contract<br>Amount | Contract<br>Quantity | UM | Quantity<br>JTD | Unit<br>Price | Materials<br>On-Site | Total Completed and<br>Stored To Date | % | Amount<br>Previous | Quantity<br>This Period | Amount<br>This Period |
|------|-------------|--------------------|----------------------|----|-----------------|---------------|----------------------|---------------------------------------|---|--------------------|-------------------------|-----------------------|
|------|-------------|--------------------|----------------------|----|-----------------|---------------|----------------------|---------------------------------------|---|--------------------|-------------------------|-----------------------|

|                         | Current   | To Date      |
|-------------------------|-----------|--------------|
| Original Contract:      |           | 8,356,667.96 |
| Change Orders:          |           | 0.00         |
| Current Contract:       |           | 8,356,667.96 |
| Total Completed:        | 97,422.24 | 7,270,680.86 |
| Total Tax:              | 0.00      | 0.00         |
| Less Retainage:         | 9,742.22  | 727,068.23   |
| Total Due This Invoice: | 87,680.02 |              |

*Del Hood*  
12/19/22