

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                              | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous   | Quantity This Period | Amount This Period |
|------|------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|----------------|-------------------|----------------------|--------------------|
| 1    | Mobilization                             | 121,600.00        | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 91,200.00                          | 75.00%         | 91,200.00         | 0.00                 | 0.00               |
| 2    | Insurance And Bond - Unit 1              | 60,800.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 60,800.00                          | 100.00%        | 60,800.00         | 0.00                 | 0.00               |
| 3    | Preparing Right-Of-Way                   | 17,300.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 17,300.00                          | 100.00%        | 17,300.00         | 0.00                 | 0.00               |
| 4    | Clearing                                 | 112,530.00        | 31.00             | ACR | 31.00        | 3,630.00   | 0.00              | 112,530.00                         | 100.00%        | 112,530.00        | 0.00                 | 0.00               |
| 5    | Remove Fence                             | 2,010.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 2,010.00                           | 100.00%        | 2,010.00          | 0.00                 | 0.00               |
|      | Total for Unit 1 Clearing (PUBLIC)       | <b>314,240.00</b> |                   |     |              |            | <b>0.00</b>       | <b>283,840.00</b>                  | <b>90.33%</b>  | <b>283,840.00</b> |                      | <b>0.00</b>        |
| 6    | Public Unit Excavation                   | 867,522.60        | 68,851.00         | CY  | 68,851.00    | 12.60      | 0.00              | 867,522.60                         | 100.00%        | 867,522.60        | 0.00                 | 0.00               |
| 7    | Public Unit Embankment                   | 72,813.00         | 24,271.00         | CY  | 24,271.00    | 3.00       | 0.00              | 72,813.00                          | 100.00%        | 72,813.00         | 0.00                 | 0.00               |
|      | Total for Unit 1 Grading (PUBLIC)        | <b>940,335.60</b> |                   |     |              |            | <b>0.00</b>       | <b>940,335.60</b>                  | <b>100.00%</b> | <b>940,335.60</b> |                      | <b>0.00</b>        |
| 8    | Conc Washout Pit                         | 2,120.00          | 2.00              | EA  | 2.00         | 1,060.00   | 0.00              | 2,120.00                           | 100.00%        | 2,120.00          | 0.00                 | 0.00               |
| 9    | Construction Entrance                    | 16,320.00         | 3.00              | EA  | 3.00         | 5,440.00   | 0.00              | 16,320.00                          | 100.00%        | 16,320.00         | 0.00                 | 0.00               |
| 10   | Staging Area                             | 3,420.00          | 2.00              | EA  | 2.00         | 1,710.00   | 0.00              | 3,420.00                           | 100.00%        | 3,420.00          | 0.00                 | 0.00               |
| 11   | Rock Berms                               | 37,747.80         | 939.00            | LF  | 939.00       | 40.20      | 0.00              | 37,747.80                          | 100.00%        | 37,747.80         | 0.00                 | 0.00               |
| 12   | Inlet Protection                         | 7,002.90          | 279.00            | LF  | 279.00       | 25.10      | 0.00              | 7,002.90                           | 100.00%        | 7,002.90          | 0.00                 | 0.00               |
| 13   | Silt Fence                               | 19,747.30         | 6,694.00          | LF  | 6,694.00     | 2.95       | 0.00              | 19,747.30                          | 100.00%        | 19,747.30         | 0.00                 | 0.00               |
| 14   | Open Space Revegetation                  | 377,155.55        | 57,581.00         | SY  | 51,822.90    | 6.55       | 0.00              | 339,440.00                         | 90.00%         | 339,440.00        | 0.00                 | 0.00               |
|      | Total for Unit 1 Sediment Control (PUBLI | <b>463,513.55</b> |                   |     |              |            | <b>0.00</b>       | <b>425,798.00</b>                  | <b>91.86%</b>  | <b>425,798.00</b> |                      | <b>0.00</b>        |
| 15   | San. Sewer 08" SDR 26 (06'-10')          | 7,075.50          | 159.00            | LF  | 159.00       | 44.50      | 0.00              | 7,075.50                           | 100.00%        | 7,075.50          | 0.00                 | 0.00               |
| 16   | San. Sewer 08" SDR 26 (10'-14')          | 18,927.50         | 335.00            | LF  | 335.00       | 56.50      | 0.00              | 18,927.50                          | 100.00%        | 18,927.50         | 0.00                 | 0.00               |
| 17   | San. Sewer 18" SDR 26 (6'-10')           | 53,509.80         | 606.00            | LF  | 606.00       | 88.30      | 0.00              | 53,509.80                          | 100.00%        | 53,509.80         | 0.00                 | 0.00               |
| 18   | San. Sewer 18" SDR 26 (10'-14')          | 94,966.00         | 922.00            | LF  | 922.00       | 103.00     | 0.00              | 94,966.00                          | 100.00%        | 94,966.00         | 0.00                 | 0.00               |
| 19   | San. Sewer 18" SDR 26 (14'-18')          | 128,216.00        | 1,034.00          | LF  | 1,034.00     | 124.00     | 0.00              | 128,216.00                         | 100.00%        | 128,216.00        | 0.00                 | 0.00               |
| 20   | Sanitary Sewer Laterals (6")             | 47,009.20         | 721.00            | LF  | 721.00       | 65.20      | 0.00              | 47,009.20                          | 100.00%        | 47,009.20         | 0.00                 | 0.00               |
| 21   | Sewer Main T.V. Inspection               | 4,736.80          | 3,056.00          | LF  | 3,056.00     | 1.55       | 0.00              | 4,736.80                           | 100.00%        | 4,736.80          | 0.00                 | 0.00               |
| 22   | Trench Protection                        | 5,854.35          | 3,777.00          | LF  | 3,777.00     | 1.55       | 0.00              | 5,854.35                           | 100.00%        | 5,854.35          | 0.00                 | 0.00               |
| 23   | W/T San. Sewer Manhole (0-6')            | 97,300.00         | 14.00             | EA  | 14.00        | 6,950.00   | 0.00              | 97,300.00                          | 100.00%        | 97,300.00         | 0.00                 | 0.00               |
| 24   | Tie To Exist. Sewer Main                 | 4,710.00          | 1.00              | EA  | 1.00         | 4,710.00   | 0.00              | 4,710.00                           | 100.00%        | 4,710.00          | 0.00                 | 0.00               |
| 25   | Extra Depth Manhole                      | 48,357.00         | 81.00             | VF  | 81.00        | 597.00     | 0.00              | 48,357.00                          | 100.00%        | 48,357.00         | 0.00                 | 0.00               |
| 26   | Wyes (18"x6")                            | 21,800.00         | 20.00             | EA  | 20.00        | 1,090.00   | 0.00              | 21,800.00                          | 100.00%        | 21,800.00         | 0.00                 | 0.00               |

# Progress Bill

**V.K. KNOWLTON**

CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                     | Description                                  | Contract Amount   | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous   | Quantity This Period | Amount This Period |
|------------------------------------------|----------------------------------------------|-------------------|-------------------|----|--------------|------------|-------------------|------------------------------------|----------------|-------------------|----------------------|--------------------|
| 27                                       | Wyes (8"X6")                                 | 1,113.00          | 3.00              | EA | 3.00         | 371.00     | 0.00              | 1,113.00                           | 100.00%        | 1,113.00          | 0.00                 | 0.00               |
| 28                                       | Vertical Stacks (6")                         | 8,996.40          | 126.00            | VF | 126.00       | 71.40      | 0.00              | 8,996.40                           | 100.00%        | 8,996.40          | 0.00                 | 0.00               |
| Total for Unit 1 Sanitary Sewer (PUBLIC) |                                              | <b>542,571.55</b> |                   |    |              |            | <b>0.00</b>       | <b>542,571.55</b>                  | <b>100.00%</b> | <b>542,571.55</b> |                      | <b>0.00</b>        |
| 29                                       | DRAIN "A" - Revegetation (Including Topsoil) | 13,073.80         | 1,996.00          | SY | 1,996.00     | 6.55       | 0.00              | 13,073.80                          | 100.00%        | 13,073.80         | 0.00                 | 0.00               |
| 30                                       | DRAIN "A" - Sodding Liner                    | 16,766.40         | 1,996.00          | SY | 1,996.00     | 8.40       | 0.00              | 16,766.40                          | 100.00%        | 16,766.40         | 0.00                 | 0.00               |
| 31                                       | DRAIN "B" - 20' Curb Inlet CIP               | 23,700.00         | 1.00              | EA | 1.00         | 23,700.00  | 0.00              | 23,700.00                          | 100.00%        | 23,700.00         | 0.00                 | 0.00               |
| 32                                       | DRAIN "B" - 5" Concrete Rip Rap              | 9,396.00          | 87.00             | SY | 87.00        | 108.00     | 0.00              | 9,396.00                           | 100.00%        | 9,396.00          | 0.00                 | 0.00               |
| 33                                       | DRAIN "B" - Pipe Handrail                    | 2,775.60          | 36.00             | LF | 36.00        | 77.10      | 0.00              | 2,775.60                           | 100.00%        | 2,775.60          | 0.00                 | 0.00               |
| 34                                       | DRAIN "B" - Gabion Mattress (18" Inch Thick) | 11,016.00         | 68.00             | SY | 68.00        | 162.00     | 0.00              | 11,016.00                          | 100.00%        | 11,016.00         | 0.00                 | 0.00               |
| 35                                       | DRAIN "B" - Revegetation (Including Topsoil) | 825.30            | 126.00            | SY | 126.00       | 6.55       | 0.00              | 825.30                             | 100.00%        | 825.30            | 0.00                 | 0.00               |
| 36                                       | DRAIN "C" - Gabion Mattress (18" Inch Thick) | 25,596.00         | 158.00            | SY | 158.00       | 162.00     | 0.00              | 25,596.00                          | 100.00%        | 25,596.00         | 0.00                 | 0.00               |
| 37                                       | DRAIN "C" - Revegetation (Including Topsoil) | 8,180.95          | 1,249.00          | SY | 1,249.00     | 6.55       | 0.00              | 8,180.95                           | 100.00%        | 8,180.95          | 0.00                 | 0.00               |
| 38                                       | DRAIN "C" - Sodding Liner                    | 10,491.60         | 1,249.00          | SY | 1,249.00     | 8.40       | 0.00              | 10,491.60                          | 100.00%        | 10,491.60         | 0.00                 | 0.00               |
| 39                                       | DRAIN "D" - 15' Curb Inlet PC (15')          | 32,000.00         | 2.00              | EA | 2.00         | 16,000.00  | 0.00              | 32,000.00                          | 100.00%        | 32,000.00         | 0.00                 | 0.00               |
| 40                                       | DRAIN "D" - RCP CL III (30")                 | 12,804.00         | 97.00             | LF | 97.00        | 132.00     | 0.00              | 12,804.00                          | 100.00%        | 12,804.00         | 0.00                 | 0.00               |
| 41                                       | DRAIN "E" - SBC PC (5'x2')                   | 206,238.00        | 222.00            | LF | 222.00       | 929.00     | 0.00              | 206,238.00                         | 100.00%        | 206,238.00        | 0.00                 | 0.00               |
| 42                                       | DRAIN "E" 4- Way Inlet PC                    | 14,760.00         | 2.00              | EA | 2.00         | 7,380.00   | 0.00              | 14,760.00                          | 100.00%        | 14,760.00         | 0.00                 | 0.00               |
| 43                                       | DRAIN "E" - Junction Box PC (13'x13'X5.5')   | 71,600.00         | 1.00              | EA | 1.00         | 71,600.00  | 0.00              | 71,600.00                          | 100.00%        | 71,600.00         | 0.00                 | 0.00               |
| 44                                       | DRAIN "E" - Junction Box PC (14'x14'X4.5')   | 72,700.00         | 1.00              | EA | 1.00         | 72,700.00  | 0.00              | 72,700.00                          | 100.00%        | 72,700.00         | 0.00                 | 0.00               |
| 45                                       | DRAIN "E" - 5" Concrete Rip Rap              | 3,000.00          | 25.00             | SY | 25.00        | 120.00     | 0.00              | 3,000.00                           | 100.00%        | 3,000.00          | 0.00                 | 0.00               |
| 46                                       | DRAIN "E" - Baffle Blocks                    | 1,930.50          | 1.17              | CY | 1.17         | 1,650.00   | 0.00              | 1,930.50                           | 100.00%        | 1,930.50          | 0.00                 | 0.00               |
| 47                                       | DRAIN "E" - Gabion Mattress (18" Inch Thick) | 3,402.00          | 21.00             | SY | 21.00        | 162.00     | 0.00              | 3,402.00                           | 100.00%        | 3,402.00          | 0.00                 | 0.00               |
| 48                                       | DRAIN "F" - SBC PC (3'x2')                   | 61,304.00         | 194.00            | LF | 174.60       | 316.00     | 0.00              | 55,173.60                          | 90.00%         | 55,173.60         | 0.00                 | 0.00               |
| 49                                       | DRAIN "F" - Area Inlet PC (5'x5')            | 23,000.00         | 2.00              | EA | 1.00         | 11,500.00  | 0.00              | 11,500.00                          | 50.00%         | 11,500.00         | 0.00                 | 0.00               |
| 50                                       | DRAIN "F" - Junction Box PC (4'x4')          | 10,800.00         | 1.00              | EA | 1.00         | 10,800.00  | 0.00              | 10,800.00                          | 100.00%        | 10,800.00         | 0.00                 | 0.00               |
| 51                                       | DRAIN "F" - Junction Box PC (4'x4')          | 10,800.00         | 1.00              | EA | 1.00         | 10,800.00  | 0.00              | 10,800.00                          | 100.00%        | 10,800.00         | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                      | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|--------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 52   | DRAIN "F" - 5" Concrete Rip Rap                  | 5,106.00        | 46.00             | SY | 41.40        | 111.00     | 0.00              | 4,595.40                           | 90.00%  | 4,595.40        | 0.00                 | 0.00               |
| 53   | DRAIN "F" - Baffle Blocks                        | 1,452.50        | 0.88              | CY | 0.00         | 1,660.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 54   | DRAIN "F" - Gabion Mattress (18" Inch Thick)     | 10,206.00       | 63.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 55   | DRAIN "G" - SBC PC (5-5'x3')                     | 447,100.00      | 170.00            | LF | 170.00       | 2,630.00   | 0.00              | 447,100.00                         | 100.00% | 447,100.00      | 0.00                 | 0.00               |
| 56   | DRAIN "G" - Pipe Handrail                        | 10,023.00       | 130.00            | LF | 130.00       | 77.10      | 0.00              | 10,023.00                          | 100.00% | 10,023.00       | 0.00                 | 0.00               |
| 57   | DRAIN "G" - 5" Concrete Rip Rap                  | 27,972.00       | 259.00            | SY | 259.00       | 108.00     | 0.00              | 27,972.00                          | 100.00% | 27,972.00       | 0.00                 | 0.00               |
| 58   | DRAIN "G" - Concrete Structure (Headwalls)       | 18,102.00       | 21.00             | CY | 21.00        | 862.00     | 0.00              | 18,102.00                          | 100.00% | 18,102.00       | 0.00                 | 0.00               |
| 59   | DRAIN "G" - Baffle Blocks                        | 7,740.00        | 6.00              | CY | 6.00         | 1,290.00   | 0.00              | 7,740.00                           | 100.00% | 7,740.00        | 0.00                 | 0.00               |
| 60   | DRAIN "G" - Gabion Mattress (18" Inch Thick)     | 19,116.00       | 118.00            | SY | 118.00       | 162.00     | 0.00              | 19,116.00                          | 100.00% | 19,116.00       | 0.00                 | 0.00               |
| 61   | DRAIN "H" - Revegetation (Including Topsoil)     | 4,670.15        | 713.00            | SY | 713.00       | 6.55       | 0.00              | 4,670.15                           | 100.00% | 4,670.15        | 0.00                 | 0.00               |
| 62   | DRAIN "H" - Sodding Liner                        | 5,989.20        | 713.00            | SY | 713.00       | 8.40       | 0.00              | 5,989.20                           | 100.00% | 5,989.20        | 0.00                 | 0.00               |
| 63   | DRAIN "I" - Revegetation (Including Topsoil)     | 7,349.10        | 1,122.00          | SY | 1,122.00     | 6.55       | 0.00              | 7,349.10                           | 100.00% | 7,349.10        | 0.00                 | 0.00               |
| 64   | DRAIN "I" - Sodding Liner                        | 9,424.80        | 1,122.00          | SY | 1,122.00     | 8.40       | 0.00              | 9,424.80                           | 100.00% | 9,424.80        | 0.00                 | 0.00               |
| 65   | DRAIN "J" - RCP CL III (30")                     | 7,809.00        | 57.00             | LF | 57.00        | 137.00     | 0.00              | 7,809.00                           | 100.00% | 7,809.00        | 0.00                 | 0.00               |
| 66   | DRAIN "J" - Grate Inlet PC (4'x4')               | 6,200.00        | 1.00              | EA | 1.00         | 6,200.00   | 0.00              | 6,200.00                           | 100.00% | 6,200.00        | 0.00                 | 0.00               |
| 67   | DRAIN "J" - 5" Concrete Rip Rap                  | 5,341.00        | 49.00             | SY | 0.00         | 109.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 68   | DRAIN "J" - Baffle Blocks                        | 1,431.90        | 1.11              | CY | 0.00         | 1,290.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 69   | DRAIN "J" - Remove Extg. Concrete Structure      | 1,870.00        | 1.00              | EA | 0.00         | 1,870.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 70   | DRAIN "J" - Remove Extg. Grate Inlet             | 1,400.00        | 1.00              | EA | 0.00         | 1,400.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 71   | DRAIN "J" - Remove Exist. Drain Pipe             | 1,160.00        | 1.00              | EA | 0.00         | 1,160.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 72   | DRAIN "J" - Flowable Backfill                    | 211.00          | 0.00              | LS | 0.00         | 0.00       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 73   | DRAIN "J" - Gabion Mattress (18" Inch Thick)     | 4,374.00        | 27.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 74   | DRAIN "J" - Asphalt Treated Base (08.5")         | 2,704.00        | 16.00             | SY | 0.00         | 169.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 75   | BOX DRAIN "1" - Sidewalk Drain (8-3' Openings)   | 28,400.00       | 1.00              | EA | 1.00         | 28,400.00  | 0.00              | 28,400.00                          | 100.00% | 28,400.00       | 0.00                 | 0.00               |
| 76   | BOX DRAIN "1" - Sidewalk Pipe Handrail           | 3,006.90        | 39.00             | LF | 39.00        | 77.10      | 0.00              | 3,006.90                           | 100.00% | 3,006.90        | 0.00                 | 0.00               |
| 77   | BOX DRAIN "1" - Gabion Mattress (18" Inch Thick) | 13,284.00       | 82.00             | SY | 82.00        | 162.00     | 0.00              | 13,284.00                          | 100.00% | 13,284.00       | 0.00                 | 0.00               |

# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                       | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|---------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 78   | BOX DRAIN "2" - Sidewalk Drain (8-3' Openings)    | 28,400.00       | 1.00              | EA | 1.00         | 28,400.00  | 0.00              | 28,400.00                          | 100.00% | 28,400.00       | 0.00                 | 0.00               |
| 79   | BOX DRAIN "2" - Sidewalk Pipe Handrail            | 2,929.80        | 38.00             | LF | 38.00        | 77.10      | 0.00              | 2,929.80                           | 100.00% | 2,929.80        | 0.00                 | 0.00               |
| 80   | BOX DRAIN "2" - Gabion Mattress (18" Inch Thick)  | 4,374.00        | 27.00             | SY | 27.00        | 162.00     | 0.00              | 4,374.00                           | 100.00% | 4,374.00        | 0.00                 | 0.00               |
| 81   | BOX DRAIN "3" - Sidewalk Drain (1-5' Openings)    | 8,770.00        | 1.00              | EA | 1.00         | 8,770.00   | 0.00              | 8,770.00                           | 100.00% | 8,770.00        | 0.00                 | 0.00               |
| 82   | BOX DRAIN "3" - Sidewalk Pipe Handrail            | 1,233.60        | 16.00             | LF | 16.00        | 77.10      | 0.00              | 1,233.60                           | 100.00% | 1,233.60        | 0.00                 | 0.00               |
| 83   | BOX DRAIN "5" - Sidewalk Drain (4-3' Openings)    | 13,300.00       | 1.00              | EA | 1.00         | 13,300.00  | 0.00              | 13,300.00                          | 100.00% | 13,300.00       | 0.00                 | 0.00               |
| 84   | BOX DRAIN "5" - Sidewalk Pipe Handrail            | 3,392.40        | 44.00             | LF | 44.00        | 77.10      | 0.00              | 3,392.40                           | 100.00% | 3,392.40        | 0.00                 | 0.00               |
| 85   | BOX DRAIN "6" - Sidewalk Drain (9-3' Openings)    | 20,000.00       | 1.00              | EA | 1.00         | 20,000.00  | 0.00              | 20,000.00                          | 100.00% | 20,000.00       | 0.00                 | 0.00               |
| 86   | BOX DRAIN "6" - Sidewalk Pipe Handrail            | 3,238.20        | 42.00             | LF | 42.00        | 77.10      | 0.00              | 3,238.20                           | 100.00% | 3,238.20        | 0.00                 | 0.00               |
| 87   | BOX DRAIN "7" - Sidewalk Drain (8-3' Openings)    | 26,300.00       | 1.00              | EA | 1.00         | 26,300.00  | 0.00              | 26,300.00                          | 100.00% | 26,300.00       | 0.00                 | 0.00               |
| 88   | BOX DRAIN "7" - Sidewalk Pipe Handrail            | 2,929.80        | 38.00             | LF | 38.00        | 77.10      | 0.00              | 2,929.80                           | 100.00% | 2,929.80        | 0.00                 | 0.00               |
| 89   | BOX DRAIN "8" - Sidewalk Drain (1-5' Openings)    | 8,590.00        | 1.00              | EA | 1.00         | 8,590.00   | 0.00              | 8,590.00                           | 100.00% | 8,590.00        | 0.00                 | 0.00               |
| 90   | BOX DRAIN "8" - Sidewalk Pipe Handrail            | 1,233.60        | 16.00             | LF | 16.00        | 77.10      | 0.00              | 1,233.60                           | 100.00% | 1,233.60        | 0.00                 | 0.00               |
| 91   | SOUTHWEST POND - RCP CL III (24")                 | 7,600.00        | 76.00             | LF | 76.00        | 100.00     | 0.00              | 7,600.00                           | 100.00% | 7,600.00        | 0.00                 | 0.00               |
| 92   | SOUTHWEST POND - SBC PC (3'x2')                   | 28,153.00       | 47.00             | LF | 47.00        | 599.00     | 0.00              | 28,153.00                          | 100.00% | 28,153.00       | 0.00                 | 0.00               |
| 93   | SOUTHWEST POND - 5" Concrete Rip Rap              | 38,760.00       | 323.00            | SY | 323.00       | 120.00     | 0.00              | 38,760.00                          | 100.00% | 38,760.00       | 0.00                 | 0.00               |
| 94   | SOUTHWEST POND - Revegetation (Including Topsoil) | 107,885.05      | 16,471.00         | SY | 16,471.00    | 6.55       | 0.00              | 107,885.05                         | 100.00% | 107,885.05      | 0.00                 | 0.00               |
| 95   | SOUTHWEST POND - 18" Clay Liner                   | 86,486.40       | 6,006.00          | SY | 6,006.00     | 14.40      | 0.00              | 86,486.40                          | 100.00% | 86,486.40       | 0.00                 | 0.00               |
| 96   | SOUTHWEST POND - 6" PVC                           | 24,037.20       | 607.00            | LF | 607.00       | 39.60      | 0.00              | 24,037.20                          | 100.00% | 24,037.20       | 0.00                 | 0.00               |
| 97   | SOUTHWEST POND - 18" PVC Sleeve                   | 15,264.00       | 180.00            | LF | 180.00       | 84.80      | 0.00              | 15,264.00                          | 100.00% | 15,264.00       | 0.00                 | 0.00               |
| 98   | SOUTHWEST POND - 6" X 1/16 Bend                   | 454.00          | 1.00              | EA | 1.00         | 454.00     | 0.00              | 454.00                             | 100.00% | 454.00          | 0.00                 | 0.00               |
| 99   | SOUTHWEST POND - 6' Wooden Privacy Fence          | 65,120.20       | 1,819.00          | LF | 1,819.00     | 35.80      | 0.00              | 65,120.20                          | 100.00% | 65,120.20       | 0.00                 | 0.00               |
| 100  | SOUTHWEST POND - 12' Wide Access Gate             | 909.00          | 1.00              | EA | 0.00         | 909.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |

# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

Invoice Due Date: 5/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                               | Description                                                  | Contract Amount     | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous     | Quantity This Period | Amount This Period |
|------------------------------------|--------------------------------------------------------------|---------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|---------------------|----------------------|--------------------|
| 101                                | SOUTHWEST POND - 6 Commercial Concrete Driveway""            | 8,732.00            | 59.00             | SY  | 59.00        | 148.00     | 0.00              | 8,732.00                           | 100.00%       | 8,732.00            | 0.00                 | 0.00               |
| 102                                | SOUTHWEST POND - Sedimentation Depth Marker                  | 684.00              | 1.00              | EA  | 1.00         | 684.00     | 0.00              | 684.00                             | 100.00%       | 684.00              | 0.00                 | 0.00               |
| 103                                | SOUTHWEST POND - 4'X4' Galvanized Rock Gabion Basket (W/Rise | 4,360.00            | 1.00              | EA  | 1.00         | 4,360.00   | 0.00              | 4,360.00                           | 100.00%       | 4,360.00            | 0.00                 | 0.00               |
| 104                                | SOUTHWEST POND - Junction Box 4'X4'X(+/-13.5')               | 11,700.00           | 1.00              | EA  | 1.00         | 11,700.00  | 0.00              | 11,700.00                          | 100.00%       | 11,700.00           | 0.00                 | 0.00               |
| 105                                | SOUTHWEST POND - 3'X3' Concrete Pad For Controller           | 467.00              | 1.00              | EA  | 1.00         | 467.00     | 0.00              | 467.00                             | 100.00%       | 467.00              | 0.00                 | 0.00               |
| 106                                | SOUTHWEST POND - Logic Controller                            | 30,100.00           | 1.00              | EA  | 1.00         | 30,100.00  | 0.00              | 30,100.00                          | 100.00%       | 30,100.00           | 0.00                 | 0.00               |
| 107                                | SOUTHWEST POND - Restrictor Plate                            | 311.00              | 1.00              | EA  | 1.00         | 311.00     | 0.00              | 311.00                             | 100.00%       | 311.00              | 0.00                 | 0.00               |
| 108                                | SOUTHWEST POND - Gabion Mattress (18 Inch Thick)             | 45,360.00           | 280.00            | SY  | 280.00       | 162.00     | 0.00              | 45,360.00                          | 100.00%       | 45,360.00           | 0.00                 | 0.00               |
| 109                                | SOUTHEAST POND - SBC PC (4'x2')                              | 15,975.00           | 45.00             | LF  | 45.00        | 355.00     | 0.00              | 15,975.00                          | 100.00%       | 15,975.00           | 0.00                 | 0.00               |
| 110                                | SOUTHEAST POND - 5" Concrete Rip Rap                         | 32,994.00           | 282.00            | SY  | 282.00       | 117.00     | 0.00              | 32,994.00                          | 100.00%       | 32,994.00           | 0.00                 | 0.00               |
| 111                                | SOUTHEAST POND - Revegetation (Including Topsoil)            | 42,981.10           | 6,562.00          | SY  | 5,905.80     | 6.55       | 0.00              | 38,682.99                          | 90.00%        | 38,682.99           | 0.00                 | 0.00               |
| 112                                | SOUTHEAST POND - 6' Chain Link Wire Fence                    | 20,800.80           | 963.00            | LF  | 0.00         | 21.60      | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
| 113                                | SOUTHEAST POND - 12' Wide Access Gate                        | 1,180.00            | 1.00              | EA  | 0.00         | 1,180.00   | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
| 114                                | SOUTHEAST POND - Baffle Blocks                               | 5,160.00            | 4.00              | CY  | 4.00         | 1,290.00   | 0.00              | 5,160.00                           | 100.00%       | 5,160.00            | 0.00                 | 0.00               |
| Total for Unit 1 Drainage (PUBLIC) |                                                              | <b>2,017,767.85</b> |                   |     |              |            | <b>0.00</b>       | <b>1,942,288.54</b>                | <b>96.26%</b> | <b>1,942,288.54</b> |                      | <b>0.00</b>        |
| 115                                | PVC (8") C-900 DR 18                                         | 59,537.50           | 1,375.00          | LF  | 1,375.00     | 43.30      | 0.00              | 59,537.50                          | 100.00%       | 59,537.50           | 0.00                 | 0.00               |
| 116                                | PVC (16") Water Main                                         | 149,051.00          | 1,393.00          | LF  | 1,393.00     | 107.00     | 0.00              | 149,051.00                         | 100.00%       | 149,051.00          | 0.00                 | 0.00               |
| 117                                | 2" HDPE                                                      | 9,063.70            | 389.00            | LF  | 389.00       | 23.30      | 0.00              | 9,063.70                           | 100.00%       | 9,063.70            | 0.00                 | 0.00               |
| 118                                | Water Tie-In (16")                                           | 5,710.00            | 1.00              | EA  | 1.00         | 5,710.00   | 0.00              | 5,710.00                           | 100.00%       | 5,710.00            | 0.00                 | 0.00               |
| 119                                | Gate Valve (8")                                              | 12,320.00           | 7.00              | EA  | 7.00         | 1,760.00   | 0.00              | 12,320.00                          | 100.00%       | 12,320.00           | 0.00                 | 0.00               |
| 120                                | Gate Valve (16")                                             | 30,080.00           | 4.00              | EA  | 4.00         | 7,520.00   | 0.00              | 30,080.00                          | 100.00%       | 30,080.00           | 0.00                 | 0.00               |
| 121                                | Fire Hydrant                                                 | 18,200.00           | 4.00              | EA  | 4.00         | 4,550.00   | 0.00              | 18,200.00                          | 100.00%       | 18,200.00           | 0.00                 | 0.00               |
| 122                                | D.I. Fittings (restrained)                                   | 34,255.00           | 6.50              | TON | 6.50         | 5,270.00   | 0.00              | 34,255.00                          | 100.00%       | 34,255.00           | 0.00                 | 0.00               |
| 123                                | 1" Irrigation Service                                        | 6,360.00            | 4.00              | EA  | 4.00         | 1,590.00   | 0.00              | 6,360.00                           | 100.00%       | 6,360.00            | 0.00                 | 0.00               |
| 124                                | 3/4" Long Single Service                                     | 1,050.00            | 1.00              | EA  | 1.00         | 1,050.00   | 0.00              | 1,050.00                           | 100.00%       | 1,050.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                   | Description                             | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|----------------------------------------|-----------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 125                                    | 1" Short Dual Service                   | 4,700.00        | 5.00              | EA  | 5.00         | 940.00     | 0.00              | 4,700.00                           | 100.00% | 4,700.00        | 0.00                 | 0.00               |
| 126                                    | 1" Long Dual Service                    | 2,400.00        | 2.00              | EA  | 2.00         | 1,200.00   | 0.00              | 2,400.00                           | 100.00% | 2,400.00        | 0.00                 | 0.00               |
| 127                                    | Steel Casing (24")                      | 5,100.00        | 34.00             | LF  | 34.00        | 150.00     | 0.00              | 5,100.00                           | 100.00% | 5,100.00        | 0.00                 | 0.00               |
| 128                                    | 2" ARV Assembly                         | 3,000.00        | 1.00              | EA  | 1.00         | 3,000.00   | 0.00              | 3,000.00                           | 100.00% | 3,000.00        | 0.00                 | 0.00               |
| 129                                    | Blowoff Perm. (2")                      | 8,400.00        | 4.00              | EA  | 4.00         | 2,100.00   | 0.00              | 8,400.00                           | 100.00% | 8,400.00        | 0.00                 | 0.00               |
| 130                                    | Hydrostatic Pressure Test               | 3,990.00        | 1.00              | EA  | 1.00         | 3,990.00   | 0.00              | 3,990.00                           | 100.00% | 3,990.00        | 0.00                 | 0.00               |
| 131                                    | Trench Protection                       | 947.10          | 3,157.00          | LF  | 3,157.00     | 0.30       | 0.00              | 947.10                             | 100.00% | 947.10          | 0.00                 | 0.00               |
| 132                                    | Meter Box                               | 4,370.00        | 19.00             | EA  | 19.00        | 230.00     | 0.00              | 4,370.00                           | 100.00% | 4,370.00        | 0.00                 | 0.00               |
| Total for Unit 1 Water System (PUBLIC) |                                         | 358,534.30      |                   |     |              |            | 0.00              | 358,534.30                         | 100.00% | 358,534.30      |                      | 0.00               |
| 133                                    | 2" HMAc Type D (Local A)(PG 64-22)      | 21,400.00       | 2,000.00          | SY  | 2,000.00     | 10.70      | 0.00              | 21,400.00                          | 100.00% | 21,400.00       | 0.00                 | 0.00               |
| 134                                    | 3" HMAc Type D (Collector)(PG 70-22)    | 39,638.70       | 2,493.00          | SY  | 2,493.00     | 15.90      | 0.00              | 39,638.70                          | 100.00% | 39,638.70       | 0.00                 | 0.00               |
| 135                                    | 2" HMAc Type D (72' Arterial)(PG 76-22) | 39,590.80       | 3,413.00          | SY  | 3,413.00     | 11.60      | 0.00              | 39,590.80                          | 100.00% | 39,590.80       | 0.00                 | 0.00               |
| 136                                    | 2" HMAc Type D (94' Arterial)(PG 76-22) | 180,217.60      | 15,536.00         | SY  | 15,536.00    | 11.60      | 0.00              | 180,217.60                         | 100.00% | 180,217.60      | 0.00                 | 0.00               |
| 137                                    | 2" HMAc Type C (PG 70-22)               | 206,544.10      | 18,949.00         | SY  | 14,211.75    | 10.90      | 0.00              | 154,908.08                         | 75.00%  | 154,908.08      | 0.00                 | 0.00               |
| 138                                    | Prime Coat (Gal)                        | 43,661.70       | 8,478.00          | GAL | 6,782.40     | 5.15       | 0.00              | 34,929.36                          | 80.00%  | 34,929.36       | 0.00                 | 0.00               |
| 139                                    | Tack Coat (Gal)                         | 23,950.35       | 4,239.00          | GAL | 3,391.20     | 5.65       | 0.00              | 19,160.28                          | 80.00%  | 19,160.28       | 0.00                 | 0.00               |
| 140                                    | 16" Flexible Base (Collector)           | 47,788.80       | 2,489.00          | SY  | 2,489.00     | 19.20      | 0.00              | 47,788.80                          | 100.00% | 47,788.80       | 0.00                 | 0.00               |
| 141                                    | 22.5" Flexible Base (72' Arterial)      | 78,499.00       | 3,413.00          | SY  | 3,413.00     | 23.00      | 0.00              | 78,499.00                          | 100.00% | 78,499.00       | 0.00                 | 0.00               |
| 142                                    | 22.5" Flexible Base (94' Arterial)      | 425,686.40      | 15,536.00         | SY  | 15,536.00    | 27.40      | 0.00              | 425,686.40                         | 100.00% | 425,686.40      | 0.00                 | 0.00               |
| 143                                    | Lime Stabilization (8")(42#/SY)         | 60,949.20       | 23,442.00         | SY  | 23,442.00    | 2.60       | 0.00              | 60,949.20                          | 100.00% | 60,949.20       | 0.00                 | 0.00               |
| 144                                    | Lime                                    | 126,444.00      | 492.00            | TON | 492.00       | 257.00     | 0.00              | 126,444.00                         | 100.00% | 126,444.00      | 0.00                 | 0.00               |
| 145                                    | Concrete Curb 7" Standard               | 98,835.00       | 11,980.00         | LF  | 10,782.00    | 8.25       | 0.00              | 88,951.50                          | 90.00%  | 88,951.50       | 0.00                 | 0.00               |
| 146                                    | Alternate Deep Concrete Curb            | 7,660.80        | 798.00            | LF  | 798.00       | 9.60       | 0.00              | 7,660.80                           | 100.00% | 7,660.80        | 0.00                 | 0.00               |
| 147                                    | Header Curb                             | 1,521.00        | 130.00            | LF  | 91.00        | 11.70      | 0.00              | 1,064.70                           | 70.00%  | 1,064.70        | 0.00                 | 0.00               |
| 148                                    | Sawtooth Curb                           | 259.55          | 29.00             | LF  | 20.30        | 8.95       | 0.00              | 181.69                             | 70.00%  | 181.69          | 0.00                 | 0.00               |
| 149                                    | Concrete Median                         | 3,658.20        | 91.00             | SY  | 91.00        | 40.20      | 0.00              | 3,658.20                           | 100.00% | 3,658.20        | 0.00                 | 0.00               |
| 150                                    | Barricade Post (5.5'- 7' Post)          | 10,956.00       | 22.00             | EA  | 22.00        | 498.00     | 0.00              | 10,956.00                          | 100.00% | 10,956.00       | 0.00                 | 0.00               |
| 151                                    | R1-1 STOP (30")(High Intensity)         | 3,486.00        | 7.00              | EA  | 7.00         | 498.00     | 0.00              | 3,486.00                           | 100.00% | 3,486.00        | 0.00                 | 0.00               |

# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

Invoice Due Date: 5/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                               | Description                                | Contract Amount     | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous     | Quantity This Period | Amount This Period |
|------------------------------------|--------------------------------------------|---------------------|-------------------|----|--------------|------------|-------------------|------------------------------------|----------------|---------------------|----------------------|--------------------|
| 152                                | 9 Inch Street Name, Block Number           | 1,492.00            | 4.00              | EA | 4.00         | 373.00     | 0.00              | 1,492.00                           | 100.00%        | 1,492.00            | 0.00                 | 0.00               |
| 153                                | Fire Hydrant Blue Pavement Markers         | 49.60               | 4.00              | EA | 4.00         | 12.40      | 0.00              | 49.60                              | 100.00%        | 0.00                | 4.00                 | 49.60              |
| 154                                | Pavement Marker (Ty II-AA)                 | 99.20               | 8.00              | EA | 8.00         | 12.40      | 0.00              | 99.20                              | 100.00%        | 0.00                | 8.00                 | 99.20              |
| 155                                | Broken 4" Wide Yellow Line                 | 20,035.40           | 5,204.00          | LF | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 156                                | Solid 4" Wide Yellow Line                  | 2,752.75            | 715.00            | LF | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 157                                | Double 4" Wide Yellow Line                 | 4,217.70            | 827.00            | LF | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 158                                | 24" Wide White Line                        | 1,468.80            | 96.00             | LF | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 159                                | Solid 8" Wide White Line                   | 21,032.40           | 4,124.00          | LF | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 160                                | Solid 12" Wide White Line                  | 1,981.35            | 259.00            | LF | 0.00         | 7.65       | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 161                                | Solid 4" Wide & Broken 4" Wide Yellow Line | 1,709.40            | 444.00            | LF | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 162                                | 24" White Pavement Crosswalk Striping      | 1,866.60            | 122.00            | LF | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 163                                | Solid Yellow Median Nose                   | 3,584.00            | 4.00              | EA | 0.00         | 896.00     | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 164                                | Word "ONLY"                                | 2,569.00            | 7.00              | EA | 7.00         | 367.00     | 0.00              | 2,569.00                           | 100.00%        | 0.00                | 7.00                 | 2,569.00           |
| 165                                | Combination Thru/Left Arrow                | 218.00              | 1.00              | EA | 1.00         | 218.00     | 0.00              | 218.00                             | 100.00%        | 0.00                | 1.00                 | 218.00             |
| 166                                | Right White Arrow                          | 1,308.00            | 6.00              | EA | 0.00         | 218.00     | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 167                                | Left White Arrow                           | 4,360.00            | 20.00             | EA | 0.00         | 218.00     | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 168                                | Remove Extg. 4" Double Yellow Line         | 3,281.85            | 1,287.00          | LF | 0.00         | 2.55       | 0.00              | 0.00                               | 0.00%          | 0.00                | 0.00                 | 0.00               |
| 169                                | Remove & Replace Asphalt Driveway          | 10,368.40           | 322.00            | SY | 322.00       | 32.20      | 0.00              | 10,368.40                          | 100.00%        | 10,368.40           | 0.00                 | 0.00               |
| 170                                | Remove Gravel Driveway                     | 768.00              | 120.00            | SY | 120.00       | 6.40       | 0.00              | 768.00                             | 100.00%        | 768.00              | 0.00                 | 0.00               |
| 171                                | Remove Asphalt Driveway                    | 1,075.20            | 168.00            | SY | 168.00       | 6.40       | 0.00              | 1,075.20                           | 100.00%        | 1,075.20            | 0.00                 | 0.00               |
| 172                                | Demo Existing Pavement                     | 1,446.40            | 226.00            | SY | 226.00       | 6.40       | 0.00              | 1,446.40                           | 100.00%        | 1,446.40            | 0.00                 | 0.00               |
| 173                                | Installation of Highway Traffic Signals    | 214,400.00          | 1.00              | EA | 1.00         | 214,400.00 | 0.00              | 214,400.00                         | 100.00%        | 214,400.00          | 0.00                 | 0.00               |
| Total for Unit 1 Paving (PUBLIC)   |                                            | <b>1,720,831.25</b> |                   |    |              |            | <b>0.00</b>       | <b>1,577,656.91</b>                | <b>91.68%</b>  | <b>1,574,721.11</b> |                      | <b>2,935.80</b>    |
| 174                                | Concrete Sidewalk                          | 330,860.40          | 6,604.00          | SY | 6,273.80     | 50.10      | 0.00              | 314,317.38                         | 95.00%         | 314,317.38          | 0.00                 | 0.00               |
| 175                                | ADA Ramps                                  | 48,620.00           | 22.00             | EA | 20.90        | 2,210.00   | 0.00              | 46,189.00                          | 95.00%         | 46,189.00           | 0.00                 | 0.00               |
| Total for Unit 1 Sidewalk (PUBLIC) |                                            | <b>379,480.40</b>   |                   |    |              |            | <b>0.00</b>       | <b>360,506.38</b>                  | <b>95.00%</b>  | <b>360,506.38</b>   |                      | <b>0.00</b>        |
| 202                                | CO #1 Public Unit Excavation               | 187,387.20          | 14,872.00         | CY | 14,872.00    | 12.60      | 0.00              | 187,387.20                         | 100.00%        | 187,387.20          | 0.00                 | 0.00               |
| 203                                | CO #1 Public Unit Embankment               | -8,544.00           | -2,848.00         | CY | -2,848.00    | 3.00       | 0.00              | -8,544.00                          | 100.00%        | -8,544.00           | 0.00                 | 0.00               |
| Total for CO#1 PUBLIC - Grading    |                                            | <b>178,843.20</b>   |                   |    |              |            | <b>0.00</b>       | <b>178,843.20</b>                  | <b>100.00%</b> | <b>178,843.20</b>   |                      | <b>0.00</b>        |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                      | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|--------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 204  | CO #1 Open Space Revegetation                    | -15,720.00      | -2,400.00         | SY | -2,400.00    | 6.55       | 0.00              | -15,720.00                         | 100.00% | -15,720.00      | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - Sed. Control             | -15,720.00      |                   |    |              |            | 0.00              | -15,720.00                         | 100.00% | -15,720.00      |                      | 0.00               |
| 205  | CO #1 San. Sewer 08" SDR 26 (06'-10')            | -6,363.50       | -143.00           | LF | -143.00      | 44.50      | 0.00              | -6,363.50                          | 100.00% | -6,363.50       | 0.00                 | 0.00               |
| 206  | CO #1 San. Sewer 08" SDR 26 (10'-14')            | 8,136.00        | 144.00            | LF | 144.00       | 56.50      | 0.00              | 8,136.00                           | 100.00% | 8,136.00        | 0.00                 | 0.00               |
| 207  | CO #1 San. Sewer 18" SDR 26 (6'-10')             | -2,119.20       | -24.00            | LF | -24.00       | 88.30      | 0.00              | -2,119.20                          | 100.00% | -2,119.20       | 0.00                 | 0.00               |
| 208  | CO #1 San. Sewer 18" SDR 26 (10'-14')            | 9,270.00        | 90.00             | LF | 90.00        | 103.00     | 0.00              | 9,270.00                           | 100.00% | 9,270.00        | 0.00                 | 0.00               |
| 209  | CO #1 San. Sewer 18" SDR 26 (14'-18')            | -8,348.92       | -67.33            | LF | -67.33       | 124.00     | 0.00              | -8,348.92                          | 100.00% | -8,348.92       | 0.00                 | 0.00               |
| 210  | CO #1 W/T San. Sewer Manhole (0-6')              | -6,950.00       | -1.00             | EA | -1.00        | 6,950.00   | 0.00              | -6,950.00                          | 100.00% | -6,950.00       | 0.00                 | 0.00               |
| 211  | CO #1 Service Cleanout (6")                      | 9,150.00        | 15.00             | EA | 15.00        | 610.00     | 0.00              | 9,150.00                           | 100.00% | 9,150.00        | 0.00                 | 0.00               |
| 212  | CO #1 Extra Depth Manhole                        | 7,761.00        | 13.00             | VF | 13.00        | 597.00     | 0.00              | 7,761.00                           | 100.00% | 7,761.00        | 0.00                 | 0.00               |
| 213  | CO #1 Wyes (18"x6")                              | -1,090.00       | -1.00             | EA | -1.00        | 1,090.00   | 0.00              | -1,090.00                          | 100.00% | -1,090.00       | 0.00                 | 0.00               |
| 214  | CO #1 Vertical Stacks (6")                       | 785.40          | 11.00             | VF | 11.00        | 71.40      | 0.00              | 785.40                             | 100.00% | 785.40          | 0.00                 | 0.00               |
| 215  | CO #1 PVC Sewer Pipe Increase                    | 50,577.00       | 0.00              | LS | 0.00         | 0.00       | 0.00              | 50,577.00                          | 100.00% | 50,577.00       | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - San. Sewer               | 60,807.78       |                   |    |              |            | 0.00              | 60,807.78                          | 100.00% | 60,807.78       |                      | 0.00               |
| 216  | CO #1 DRAIN A - Revegetation (Including Topsoil) | -366.80         | -56.00            | SY | -56.00       | 6.55       | 0.00              | -366.80                            | 100.00% | -366.80         | 0.00                 | 0.00               |
| 217  | CO #1 DRAIN A - Sodding Liner                    | -470.40         | -56.00            | SY | -56.00       | 8.40       | 0.00              | -470.40                            | 100.00% | -470.40         | 0.00                 | 0.00               |
| 218  | CO #1 DRAIN B - 20' Curb Inlet CIP               | -23,700.00      | -1.00             | EA | -1.00        | 23,700.00  | 0.00              | -23,700.00                         | 100.00% | -23,700.00      | 0.00                 | 0.00               |
| 219  | CO #1 DRAIN B - 15' Curb Inlet CIP (15')         | 21,250.00       | 1.00              | EA | 1.00         | 21,250.00  | 0.00              | 21,250.00                          | 100.00% | 21,250.00       | 0.00                 | 0.00               |
| 220  | CO #1 DRAIN B - 5" Concrete Rip Rap              | -8,100.00       | -75.00            | SY | -75.00       | 108.00     | 0.00              | -8,100.00                          | 100.00% | -8,100.00       | 0.00                 | 0.00               |
| 221  | CO #1 DRAIN B - Pipe Handrail                    | -2,775.60       | -36.00            | LF | -36.00       | 77.10      | 0.00              | -2,775.60                          | 100.00% | -2,775.60       | 0.00                 | 0.00               |
| 222  | CO #1 DRAIN B - Gabion Mattress (18" Thick)      | -7,614.00       | -47.00            | SY | -47.00       | 162.00     | 0.00              | -7,614.00                          | 100.00% | -7,614.00       | 0.00                 | 0.00               |
| 223  | CO #1 DRAIN B - Revegetation (Including Topsoil) | -825.30         | -126.00           | SY | -126.00      | 6.55       | 0.00              | -825.30                            | 100.00% | -825.30         | 0.00                 | 0.00               |
| 224  | CO #1 DRAIN B - CMP (36")                        | 29,082.00       | 131.00            | LF | 131.00       | 222.00     | 0.00              | 29,082.00                          | 100.00% | 29,082.00       | 0.00                 | 0.00               |
| 225  | CO #1 DRAIN C- Revegetation (Including Topsoil)  | 2,043.60        | 312.00            | SY | 312.00       | 6.55       | 0.00              | 2,043.60                           | 100.00% | 2,043.60        | 0.00                 | 0.00               |
| 226  | CO #1 DRAIN C - Sodding Liner                    | 2,620.80        | 312.00            | SY | 312.00       | 8.40       | 0.00              | 2,620.80                           | 100.00% | 2,620.80        | 0.00                 | 0.00               |
| 227  | CO #1 DRAIN C - 5" Concrete Rip Rap              | 22,533.00       | 203.00            | SY | 203.00       | 111.00     | 0.00              | 22,533.00                          | 100.00% | 22,533.00       | 0.00                 | 0.00               |

# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                        | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|----------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 228  | CO #1 DRAIN C - Baffle Blocks                      | 9,113.40        | 5.49              | CY | 5.49         | 1,660.00   | 0.00              | 9,113.40                           | 100.00% | 9,113.40        | 0.00                 | 0.00               |
| 229  | CO #1 DRAIN C - Gabion Mattress (18 Inch Thick)    | -11,016.00      | -68.00            | SY | -68.00       | 162.00     | 0.00              | -11,016.00                         | 100.00% | -11,016.00      | 0.00                 | 0.00               |
| 230  | CO #1 DRAIN E - 5" Concrete Rip Rap                | 4,440.00        | 37.00             | SY | 37.00        | 120.00     | 0.00              | 4,440.00                           | 100.00% | 4,440.00        | 0.00                 | 0.00               |
| 231  | CO #1 DRAIN E - Gabion Mattress (18 Inch Thick)    | 972.00          | 6.00              | SY | 6.00         | 162.00     | 0.00              | 972.00                             | 100.00% | 972.00          | 0.00                 | 0.00               |
| 232  | CO #1 DRAIN F - SBC PC (2'x2')                     | -61,304.00      | -194.00           | LF | -194.00      | 316.00     | 0.00              | -61,304.00                         | 100.00% | -61,304.00      | 0.00                 | 0.00               |
| 233  | CO #1 DRAIN F - SBC PC (3'x2')                     | 61,304.00       | 194.00            | LF | 194.00       | 316.00     | 0.00              | 61,304.00                          | 100.00% | 61,304.00       | 0.00                 | 0.00               |
| 234  | CO #1 DRAIN F - Junction Box PC (4'x4')            | -10,800.00      | -1.00             | EA | -1.00        | 10,800.00  | 0.00              | -10,800.00                         | 100.00% | -10,800.00      | 0.00                 | 0.00               |
| 235  | CO #1 DRAIN F - Junction Box PC (5'x5')            | 12,500.00       | 1.00              | EA | 0.50         | 12,500.00  | 0.00              | 6,250.00                           | 50.00%  | 6,250.00        | 0.00                 | 0.00               |
| 236  | CO #1 DRAIN F - Junction Box PC (4'x4')            | -10,800.00      | -1.00             | EA | -1.00        | 10,800.00  | 0.00              | -10,800.00                         | 100.00% | -10,800.00      | 0.00                 | 0.00               |
| 237  | CO #1 DRAIN F - Junction Box PC (5'x5')            | 12,500.00       | 1.00              | EA | 0.50         | 12,500.00  | 0.00              | 6,250.00                           | 50.00%  | 6,250.00        | 0.00                 | 0.00               |
| 238  | CO #1 DRAIN F - Gabion Mattress (18" Thick)        | 1,296.00        | 8.00              | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 239  | CO #1 DRAIN G - SBC PC (5-5'x3')                   | 28,930.00       | 11.00             | LF | 11.00        | 2,630.00   | 0.00              | 28,930.00                          | 100.00% | 28,930.00       | 0.00                 | 0.00               |
| 240  | CO #1 DRAIN G - Pipe Handrail                      | -3,469.50       | -45.00            | LF | -45.00       | 77.10      | 0.00              | -3,469.50                          | 100.00% | -3,469.50       | 0.00                 | 0.00               |
| 241  | CO #1 DRAIN G - 5" Concrete Rip Rap                | 3,132.00        | 29.00             | SY | 29.00        | 108.00     | 0.00              | 3,132.00                           | 100.00% | 3,132.00        | 0.00                 | 0.00               |
| 242  | CO #1 DRAIN G - Gabion Mattress (18" Thick)        | 3,078.00        | 19.00             | SY | 19.00        | 162.00     | 0.00              | 3,078.00                           | 100.00% | 3,078.00        | 0.00                 | 0.00               |
| 243  | CO #1 DRAIN J - RCP CL III (30")                   | -7,809.00       | -57.00            | LF | -57.00       | 137.00     | 0.00              | -7,809.00                          | 100.00% | -7,809.00       | 0.00                 | 0.00               |
| 244  | CO #1 DRAIN J RCP CL III (2-24")                   | 11,536.00       | 56.00             | LF | 56.00        | 206.00     | 0.00              | 11,536.00                          | 100.00% | 11,536.00       | 0.00                 | 0.00               |
| 245  | CO #1 DRAIN J - Grate Inlet PC (4'x4')             | -6,200.00       | -1.00             | EA | -1.00        | 6,200.00   | 0.00              | -6,200.00                          | 100.00% | -6,200.00       | 0.00                 | 0.00               |
| 246  | CO #1 DRAIN J Junction Box PC (7'x7')              | 25,930.00       | 1.00              | EA | 0.50         | 25,930.00  | 0.00              | 12,965.00                          | 50.00%  | 12,965.00       | 0.00                 | 0.00               |
| 247  | CO #1 DRAIN J - 5" Concrete Rip Rap                | 324.00          | 3.00              | SY | 0.00         | 108.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 248  | CO #1 DRAIN J - Gabion Mattress (18" Thick)        | 972.00          | 6.00              | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 249  | CO #1 BOX DRAIN 1 - Sidewalk Drain (8-3' Openings) | -28,400.00      | -1.00             | EA | -1.00        | 28,400.00  | 0.00              | -28,400.00                         | 100.00% | -28,400.00      | 0.00                 | 0.00               |
| 250  | CO #1 BOX DRAIN 1 - Sidewalk Drain (1-5' Openings) | 8,770.00        | 1.00              | EA | 1.00         | 8,770.00   | 0.00              | 8,770.00                           | 100.00% | 8,770.00        | 0.00                 | 0.00               |
| 251  | CO #1 BOX DRAIN 1 - Sidewalk Pipe Handrail         | -1,773.30       | -23.00            | LF | -23.00       | 77.10      | 0.00              | -1,773.30                          | 100.00% | -1,773.30       | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                                 | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|-------------------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 252  | Handrail<br>CO #1 BOX DRAIN 1 - Gabion Mattress (18" Thick) | -9,234.00       | -57.00            | SY | -57.00       | 162.00     | 0.00              | -9,234.00                          | 100.00% | -9,234.00       | 0.00                 | 0.00               |
| 253  | CO #1 BOX DRAIN 2 - Sidewalk Drain (8-3' Openings)          | -28,400.00      | -1.00             | EA | -1.00        | 28,400.00  | 0.00              | -28,400.00                         | 100.00% | -28,400.00      | 0.00                 | 0.00               |
| 254  | CO #1 BOX DRAIN 2 - Sidewalk Drain (1-5' Openings)          | 8,770.00        | 1.00              | EA | 1.00         | 8,770.00   | 0.00              | 8,770.00                           | 100.00% | 8,770.00        | 0.00                 | 0.00               |
| 255  | CO #1 BOX DRAIN 2 - Sidewalk Pipe Handrail                  | -1,696.20       | -22.00            | LF | -22.00       | 77.10      | 0.00              | -1,696.20                          | 100.00% | -1,696.20       | 0.00                 | 0.00               |
| 256  | CO #1 BOX DRAIN 2 - Gabion Mattress (18" Thick)             | -2,592.00       | -16.00            | SY | -16.00       | 162.00     | 0.00              | -2,592.00                          | 100.00% | -2,592.00       | 0.00                 | 0.00               |
| 257  | CO #1 BOX DRAIN 5 - Sidewalk Drain (4-3' Openings)          | -13,300.00      | -1.00             | EA | -1.00        | 13,300.00  | 0.00              | -13,300.00                         | 100.00% | -13,300.00      | 0.00                 | 0.00               |
| 258  | CO #1 BOX DRAIN 5 - Sidewalk Drain (1-5' Openings)          | 8,770.00        | 1.00              | EA | 1.00         | 8,770.00   | 0.00              | 8,770.00                           | 100.00% | 8,770.00        | 0.00                 | 0.00               |
| 259  | CO #1 BOX DRAIN 5 - Sidewalk Pipe Handrail                  | -2,158.80       | -28.00            | LF | -28.00       | 77.10      | 0.00              | -2,158.80                          | 100.00% | -2,158.80       | 0.00                 | 0.00               |
| 260  | CO #1 BOX DRAIN 6 - Sidewalk Drain (9-3' Openings)          | -20,000.00      | -1.00             | EA | -1.00        | 20,000.00  | 0.00              | -20,000.00                         | 100.00% | -20,000.00      | 0.00                 | 0.00               |
| 261  | CO #1 BOX DRAIN 6 - Sidewalk Drain (1-5' Openings)          | 8,770.00        | 1.00              | EA | 1.00         | 8,770.00   | 0.00              | 8,770.00                           | 100.00% | 8,770.00        | 0.00                 | 0.00               |
| 262  | CO #1 BOX DRAIN 6 - Sidewalk Pipe Handrail                  | -2,004.60       | -26.00            | LF | -26.00       | 77.10      | 0.00              | -2,004.60                          | 100.00% | -2,004.60       | 0.00                 | 0.00               |
| 263  | CO #1 BOX DRAIN 7 - Sidewalk Drain (8-3' Openings)          | -26,300.00      | -1.00             | EA | -1.00        | 26,300.00  | 0.00              | -26,300.00                         | 100.00% | -26,300.00      | 0.00                 | 0.00               |
| 264  | CO #1 BOX DRAIN 7 - Sidewalk Drain (1-5' Openings)          | 8,770.00        | 1.00              | EA | 1.00         | 8,770.00   | 0.00              | 8,770.00                           | 100.00% | 8,770.00        | 0.00                 | 0.00               |
| 265  | CO #1 BOX DRAIN 7 - Sidewalk Pipe Handrail                  | -1,696.20       | -22.00            | LF | -22.00       | 77.10      | 0.00              | -1,696.20                          | 100.00% | -1,696.20       | 0.00                 | 0.00               |
| 266  | CO #1 SOUTHWEST POND - Revegetation (Including Topsoil)     | 7,787.95        | 1,189.00          | SY | 1,189.00     | 6.55       | 0.00              | 7,787.95                           | 100.00% | 7,787.95        | 0.00                 | 0.00               |
| 267  | CO #1 SOUTHWEST POND - 5" Concrete Rip Rap                  | 8,760.00        | 73.00             | SY | 73.00        | 120.00     | 0.00              | 8,760.00                           | 100.00% | 8,760.00        | 0.00                 | 0.00               |
| 268  | CO #1 SOUTHWEST POND - 6" PVC                               | -24,037.20      | -607.00           | LF | -607.00      | 39.60      | 0.00              | -24,037.20                         | 100.00% | -24,037.20      | 0.00                 | 0.00               |
| 269  | CO #1 SOUTHWEST POND - 8" PVC                               | 34,368.34       | 607.00            | LF | 607.00       | 56.62      | 0.00              | 34,368.34                          | 100.00% | 34,368.34       | 0.00                 | 0.00               |
| 270  | CO #1 SOUTHWEST POND - 6" X 1/16 Bend                       | -454.00         | -1.00             | EA | -1.00        | 454.00     | 0.00              | -454.00                            | 100.00% | -454.00         | 0.00                 | 0.00               |
| 271  | CO #1 SOUTHWEST POND - 8" X 1/16 Bend                       | 700.00          | 1.00              | EA | 1.00         | 700.00     | 0.00              | 700.00                             | 100.00% | 700.00          | 0.00                 | 0.00               |
| 272  | CO #1 SOUTHWEST POND - 18" PVC Sleeve                       | -15,264.00      | -180.00           | LF | -180.00      | 84.80      | 0.00              | -15,264.00                         | 100.00% | -15,264.00      | 0.00                 | 0.00               |
| 273  | CO #1 SOUTHWEST POND - 12" PVC Sleeve                       | 14,580.00       | 180.00            | LF | 180.00       | 81.00      | 0.00              | 14,580.00                          | 100.00% | 14,580.00       | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                | Description                                                 | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|-------------------------------------|-------------------------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 274                                 | CO #1 SOUTHWEST POND - 18" Clay Liner                       | 4,060.80          | 282.00            | SY  | 282.00       | 14.40      | 0.00              | 4,060.80                           | 100.00%       | 4,060.80          | 0.00                 | 0.00               |
| 275                                 | CO #1 SOUTHWEST POND - 6' Wooden Privacy Fence              | -30,465.80        | -851.00           | LF  | -851.00      | 35.80      | 0.00              | -30,465.80                         | 100.00%       | -30,465.80        | 0.00                 | 0.00               |
| 276                                 | CO #1 SOUTHWEST POND - 6' Masonry Fence                     | 144,445.60        | 1,292.00          | LF  | 1,292.00     | 111.80     | 0.00              | 144,445.60                         | 100.00%       | 144,445.60        | 0.00                 | 0.00               |
| 277                                 | CO #1 SOUTHWEST POND - 6' Commercial Concrete Driveway      | 16,724.00         | 113.00            | SY  | 113.00       | 148.00     | 0.00              | 16,724.00                          | 100.00%       | 8,362.00          | 56.50                | 8,362.00           |
| 278                                 | CO #1 SOUTHWEST POND - Gabion Mattress (18" Thick)          | 31,752.00         | 196.00            | SY  | 196.00       | 162.00     | 0.00              | 31,752.00                          | 100.00%       | 31,752.00         | 0.00                 | 0.00               |
| 279                                 | CO #1 SOUTHEAST POND - PRECAST REIN. BOX CULVERT (4'X2')    | -15,975.00        | -45.00            | LF  | -45.00       | 355.00     | 0.00              | -15,975.00                         | 100.00%       | -15,975.00        | 0.00                 | 0.00               |
| 280                                 | CO #1 SOUTHEAST POND - BOX CULVERT DRAINAGE STRUCTURE       | 276,500.00        | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 276,500.00                         | 100.00%       | 276,500.00        | 0.00                 | 0.00               |
| 281                                 | CO #1 SOUTHEAST POND - 8" PVC                               | 8,340.00          | 139.00            | LF  | 139.00       | 60.00      | 0.00              | 8,340.00                           | 100.00%       | 8,340.00          | 0.00                 | 0.00               |
| 282                                 | CO #1 SOUTHEAST POND - Sedimentation Depth Marker           | 684.00            | 1.00              | EA  | 1.00         | 684.00     | 0.00              | 684.00                             | 100.00%       | 684.00            | 0.00                 | 0.00               |
| 283                                 | CO #1 SOUTHEAST POND - Junction Box 4'X4'X(+/-13.5')        | 11,700.00         | 1.00              | EA  | 1.00         | 11,700.00  | 0.00              | 11,700.00                          | 100.00%       | 11,700.00         | 0.00                 | 0.00               |
| 284                                 | CO #1 SE POND - 4'X4' Galvanized Rock Gabion Basket (W/Rise | 4,360.00          | 1.00              | EA  | 1.00         | 4,360.00   | 0.00              | 4,360.00                           | 100.00%       | 4,360.00          | 0.00                 | 0.00               |
| 285                                 | CO #1 SOUTHEAST POND - 3'X3' Concrete Pad For Controller    | 467.00            | 1.00              | EA  | 1.00         | 467.00     | 0.00              | 467.00                             | 100.00%       | 467.00            | 0.00                 | 0.00               |
| 286                                 | CO #1 SOUTHEAST POND - Logic Controller                     | 30,100.00         | 1.00              | EA  | 1.00         | 30,100.00  | 0.00              | 30,100.00                          | 100.00%       | 30,100.00         | 0.00                 | 0.00               |
| 287                                 | CO #1 SOUTHEAST POND - 5" Concrete Rip Rap                  | -21,294.00        | -182.00           | SY  | -182.00      | 117.00     | 0.00              | -21,294.00                         | 100.00%       | -21,294.00        | 0.00                 | 0.00               |
| 288                                 | CO #1 SOUTHEAST POND - Revegetation (Including Topsoil)     | 23,088.75         | 3,525.00          | SY  | 3,172.50     | 6.55       | 0.00              | 20,779.88                          | 90.00%        | 20,779.88         | 0.00                 | 0.00               |
| 289                                 | CO #1 SOUTHEAST POND - 18" Clay Liner                       | 57,312.00         | 3,980.00          | SY  | 3,980.00     | 14.40      | 0.00              | 57,312.00                          | 100.00%       | 57,312.00         | 0.00                 | 0.00               |
| 290                                 | CO #1 SOUTHEAST POND - 6' Chain Link Wire Fence             | 9,655.20          | 447.00            | LF  | 0.00         | 21.60      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 291                                 | CO #1 Drain Pipe Increase                                   | 2,117.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 2,117.00                           | 100.00%       | 2,117.00          | 0.00                 | 0.00               |
| Total for CO#1 PUBLIC - Storm Sewer |                                                             | <b>584,613.74</b> |                   |     |              |            | <b>0.00</b>       | <b>544,592.67</b>                  | <b>93.15%</b> | <b>536,230.67</b> |                      | <b>8,362.00</b>    |
| 292                                 | CO #1 PVC (8") C-900 DR 18                                  | -4,156.80         | -96.00            | LF  | -96.00       | 43.30      | 0.00              | -4,156.80                          | 100.00%       | -4,156.80         | 0.00                 | 0.00               |
| 293                                 | CO #1 PVC (16") Water Main                                  | 11,984.00         | 112.00            | LF  | 112.00       | 107.00     | 0.00              | 11,984.00                          | 100.00%       | 11,984.00         | 0.00                 | 0.00               |
| 294                                 | CO #1 Gate Valve (8")                                       | -3,520.00         | -2.00             | EA  | -2.00        | 1,760.00   | 0.00              | -3,520.00                          | 100.00%       | -3,520.00         | 0.00                 | 0.00               |
| 295                                 | CO #1 D.I. Fittings (restrained)                            | 4,163.30          | 0.79              | TON | 0.79         | 5,270.00   | 0.00              | 4,163.30                           | 100.00%       | 4,163.30          | 0.00                 | 0.00               |

# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                 | Description                                      | Contract Amount  | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous  | Quantity This Period | Amount This Period |
|--------------------------------------|--------------------------------------------------|------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|----------------|------------------|----------------------|--------------------|
| 296                                  | CO #1 Blowoff Perm. (2")                         | 4,200.00         | 2.00              | EA  | 2.00         | 2,100.00   | 0.00              | 4,200.00                           | 100.00%        | 4,200.00         | 0.00                 | 0.00               |
| 297                                  | CO #1 Steel Casing (24")                         | 10,500.00        | 50.00             | LF  | 50.00        | 210.00     | 0.00              | 10,500.00                          | 100.00%        | 10,500.00        | 0.00                 | 0.00               |
| 298                                  | CO #1 Trench Protection                          | 4.80             | 16.00             | LF  | 16.00        | 0.30       | 0.00              | 4.80                               | 100.00%        | 4.80             | 0.00                 | 0.00               |
| 299                                  | CO #1 Water Pipe Material Increase               | 29,912.00        | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 29,912.00                          | 100.00%        | 29,912.00        | 0.00                 | 0.00               |
| Total for CO#1 PUBLIC - Water System |                                                  | <b>53,087.30</b> |                   |     |              |            | <b>0.00</b>       | <b>53,087.30</b>                   | <b>100.00%</b> | <b>53,087.30</b> |                      | <b>0.00</b>        |
| 300                                  | CO #1 3" HMA Type D (Collector)(PG 70-22)        | 2,766.60         | 174.00            | SY  | 174.00       | 15.90      | 0.00              | 2,766.60                           | 100.00%        | 2,766.60         | 0.00                 | 0.00               |
| 301                                  | CO #1 2" HMA Type D (94' Arterial)(PG 76-22)     | -1,705.20        | -147.00           | SY  | -147.00      | 11.60      | 0.00              | -1,705.20                          | 100.00%        | -1,705.20        | 0.00                 | 0.00               |
| 302                                  | CO #1 2" HMA Type C (PG 70-22)                   | 2,289.00         | 210.00            | SY  | 210.00       | 10.90      | 0.00              | 2,289.00                           | 100.00%        | 2,289.00         | 0.00                 | 0.00               |
| 303                                  | CO #1 9.5" HMA TYPE B (ASPHALT BASE)             | 17,480.00        | 380.00            | SY  | 380.00       | 46.00      | 0.00              | 17,480.00                          | 100.00%        | 17,480.00        | 0.00                 | 0.00               |
| 304                                  | CO #1 2" HMA Type D (Temporary Turn-Around)      | 5,092.20         | 246.00            | SY  | 246.00       | 20.70      | 0.00              | 5,092.20                           | 100.00%        | 5,092.20         | 0.00                 | 0.00               |
| 305                                  | CO #1 Prime Coat (Gal)                           | 1,236.00         | 240.00            | GAL | 240.00       | 5.15       | 0.00              | 1,236.00                           | 100.00%        | 1,236.00         | 0.00                 | 0.00               |
| 306                                  | CO #1 Tack Coat (Gal)                            | 678.00           | 120.00            | GAL | 120.00       | 5.65       | 0.00              | 678.00                             | 100.00%        | 678.00           | 0.00                 | 0.00               |
| 307                                  | CO #1 16" Flexible Base (Collector)              | 3,340.80         | 174.00            | SY  | 174.00       | 19.20      | 0.00              | 3,340.80                           | 100.00%        | 3,340.80         | 0.00                 | 0.00               |
| 308                                  | CO #1 22.5" Flexible Base (94' Arterial)         | -4,027.80        | -147.00           | SY  | -147.00      | 27.40      | 0.00              | -4,027.80                          | 100.00%        | -4,027.80        | 0.00                 | 0.00               |
| 309                                  | CO #1 8" Flex Base (Temporary Turnaround)        | 3,136.50         | 246.00            | SY  | 246.00       | 12.75      | 0.00              | 3,136.50                           | 100.00%        | 3,136.50         | 0.00                 | 0.00               |
| 310                                  | CO #1 Lime Stabilization (8")(42#/SY)            | 712.40           | 274.00            | SY  | 274.00       | 2.60       | 0.00              | 712.40                             | 100.00%        | 712.40           | 0.00                 | 0.00               |
| 311                                  | CO #1 Lime                                       | 1,542.00         | 6.00              | TON | 6.00         | 257.00     | 0.00              | 1,542.00                           | 100.00%        | 1,542.00         | 0.00                 | 0.00               |
| 312                                  | CO #1 Header Curb                                | 421.20           | 36.00             | LF  | 0.00         | 11.70      | 0.00              | 0.00                               | 0.00%          | 0.00             | 0.00                 | 0.00               |
| 313                                  | CO #1 Barricade Post (5.5'- 7' Post)             | 9,462.00         | 19.00             | EA  | 19.00        | 498.00     | 0.00              | 9,462.00                           | 100.00%        | 9,462.00         | 0.00                 | 0.00               |
| 314                                  | CO #1 R1-1 STOP (30")(High Intensity)            | 2,988.00         | 6.00              | EA  | 6.00         | 498.00     | 0.00              | 2,988.00                           | 100.00%        | 2,988.00         | 0.00                 | 0.00               |
| 315                                  | CO #1 Pavement Marker (Ty II-AA)                 | 1,289.60         | 104.00            | EA  | 104.00       | 12.40      | 0.00              | 1,289.60                           | 100.00%        | 0.00             | 104.00               | 1,289.60           |
| 316                                  | CO #1 Broken 4" Wide Yellow Line                 | -693.00          | -180.00           | LF  | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%          | 0.00             | 0.00                 | 0.00               |
| 317                                  | CO #1 Double 4" Wide Yellow Line                 | 40.80            | 8.00              | LF  | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%          | 0.00             | 0.00                 | 0.00               |
| 318                                  | CO #1 24" Wide White Line                        | 244.80           | 16.00             | LF  | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%          | 0.00             | 0.00                 | 0.00               |
| 319                                  | CO #1 Solid 8" Wide White Line                   | 3,488.40         | 684.00            | LF  | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%          | 0.00             | 0.00                 | 0.00               |
| 320                                  | CO #1 Solid 12" Wide White Line                  | -244.80          | -32.00            | LF  | 0.00         | 7.65       | 0.00              | 0.00                               | 0.00%          | 0.00             | 0.00                 | 0.00               |
| 321                                  | CO #1 Solid 4" Wide & Broken 4" Wide Yellow Line | -415.80          | -108.00           | LF  | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%          | 0.00             | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                             | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %               | Amount Previous    | Quantity This Period | Amount This Period |
|------|---------------------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|-----------------|--------------------|----------------------|--------------------|
| 322  | CO #1 24" White Pavement Crosswalk Striping             | 4,345.20          | 284.00            | LF  | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%           | 0.00               | 0.00                 | 0.00               |
| 323  | CO #1 Word ONLY                                         | 367.00            | 1.00              | EA  | 0.00         | 367.00     | 0.00              | 0.00                               | 0.00%           | 0.00               | 0.00                 | 0.00               |
| 324  | CO #1 Left White Arrow                                  | 436.00            | 2.00              | EA  | 0.00         | 218.00     | 0.00              | 0.00                               | 0.00%           | 0.00               | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - Paving                          | <b>54,269.90</b>  |                   |     |              |            | <b>0.00</b>       | <b>46,280.10</b>                   | <b>85.28%</b>   | <b>44,990.50</b>   |                      | <b>1,289.60</b>    |
| 325  | CO #1 Concrete Sidewalk                                 | 9,919.80          | 198.00            | SY  | 158.40       | 50.10      | 0.00              | 7,935.84                           | 80.00%          | 7,935.84           | 0.00                 | 0.00               |
| 326  | CO #1 ADA Ramps                                         | 13,260.00         | 6.00              | EA  | 4.80         | 2,210.00   | 0.00              | 10,608.00                          | 80.00%          | 10,608.00          | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - Sidewalk                        | <b>23,179.80</b>  |                   |     |              |            | <b>0.00</b>       | <b>18,543.84</b>                   | <b>80.00%</b>   | <b>18,543.84</b>   |                      | <b>0.00</b>        |
| 346  | CO #5 Installation Of Highway Traffic Signals           | -214,400.00       | -1.00             | EA  | -1.00        | 214,400.00 | 0.00              | -214,400.00                        | 100.00%         | -214,400.00        | 0.00                 | 0.00               |
| 347  | CO #5 Installation Of Highway Traffic Signals - REVISED | 340,100.00        | 1.00              | EA  | 0.22         | 340,100.00 | 0.00              | 74,822.00                          | 22.00%          | 74,822.00          | 0.00                 | 0.00               |
|      | Total for CO#5 PUBLIC                                   | <b>125,700.00</b> |                   |     |              |            | <b>0.00</b>       | <b>-139,578.00</b>                 | <b>-111.04%</b> | <b>-139,578.00</b> |                      | <b>0.00</b>        |
| 348  | CO #6 Flexbase - Material Price Increase                | 45,207.42         | 32,062.00         | TON | 32,062.00    | 1.41       | 0.00              | 45,207.42                          | 100.00%         | 45,207.42          | 0.00                 | 0.00               |
| 349  | CO #6 Lime - Material Price Increase                    | 19,050.02         | 576.40            | TON | 576.40       | 33.05      | 0.00              | 19,050.02                          | 100.00%         | 19,050.02          | 0.00                 | 0.00               |
| 350  | CO #6 Bond Increase                                     | 9,500.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 9,500.00                           | 100.00%         | 9,500.00           | 0.00                 | 0.00               |
| 351  | CO #6 PVC (8") C-900 DR 18                              | 23,244.10         | 374.00            | LF  | 374.00       | 62.15      | 0.00              | 23,244.10                          | 100.00%         | 23,244.10          | 0.00                 | 0.00               |
| 352  | CO #6 Gate Valve (16")                                  | 20,800.00         | 2.00              | EA  | 2.00         | 10,400.00  | 0.00              | 20,800.00                          | 100.00%         | 20,800.00          | 0.00                 | 0.00               |
| 353  | CO #6 Gate Valve (8")                                   | 7,350.00          | 3.00              | EA  | 3.00         | 2,450.00   | 0.00              | 7,350.00                           | 100.00%         | 7,350.00           | 0.00                 | 0.00               |
| 354  | CO #6 D.I. Fittings (restrained)                        | 7,284.00          | 0.60              | TON | 0.60         | 12,140.00  | 0.00              | 7,284.00                           | 100.00%         | 7,284.00           | 0.00                 | 0.00               |
| 355  | CO #6 Blowoff Perm. (2")                                | 5,714.00          | 2.00              | EA  | 2.00         | 2,857.00   | 0.00              | 5,714.00                           | 100.00%         | 5,714.00           | 0.00                 | 0.00               |
|      | Total for CO #6 PUBLIC                                  | <b>138,149.54</b> |                   |     |              |            | <b>0.00</b>       | <b>138,149.54</b>                  | <b>100.00%</b>  | <b>138,149.54</b>  |                      | <b>0.00</b>        |
| 358  | CO #7 9.5" HMAc TYPE B (ASPHALT BASE)                   | 18,308.00         | 398.00            | SY  | 398.00       | 46.00      | 0.00              | 18,308.00                          | 100.00%         | 18,308.00          | 0.00                 | 0.00               |
| 359  | CO #7 SOUTHWEST POND - 6' Masonry Fence                 | -144,445.60       | -1,292.00         | LF  | -1,292.00    | 111.80     | 0.00              | -144,445.60                        | 100.00%         | -144,445.60        | 0.00                 | 0.00               |
| 360  | CO #7 Material Price Increase - Asphalt                 | 120,365.11        | 1.00              | LSU | 1.00         | 120,365.11 | 0.00              | 120,365.11                         | 100.00%         | 120,365.11         | 0.00                 | 0.00               |
| 361  | CO #7 Material Price Increase - Drainage Concrete       | 8,648.79          | 1.00              | LSU | 1.00         | 8,648.79   | 0.00              | 8,648.79                           | 100.00%         | 8,648.79           | 0.00                 | 0.00               |
| 362  | CO #7 Material Price Increase - Sidewalk Concrete       | 13,733.68         | 1.00              | LSU | 1.00         | 13,733.68  | 0.00              | 13,733.68                          | 100.00%         | 13,733.68          | 0.00                 | 0.00               |
| 363  | CO #7 Material Price Increase - Curb Concrete           | 7,399.68          | 1.00              | LSU | 1.00         | 7,399.68   | 0.00              | 7,399.68                           | 100.00%         | 7,399.68           | 0.00                 | 0.00               |

# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

Invoice Due Date: 5/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous   | Quantity This Period | Amount This Period |
|------|--------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|----------------|-------------------|----------------------|--------------------|
| 364  | CO #7 Overhead Line Backcharge             | -1,843.90         | 1.00              | EA  | 1.00         | -1,843.90  | 0.00              | -1,843.90                          | 100.00%        | -1,843.90         | 0.00                 | 0.00               |
|      | Total for CO #7 PUBLIC                     | <b>22,165.76</b>  |                   |     |              |            | <b>0.00</b>       | <b>22,165.76</b>                   | <b>100.00%</b> | <b>22,165.76</b>  |                      | <b>0.00</b>        |
| 369  | CO #8 Sidewalk Box Steel Plates            | 33,141.99         | 7.00              | EA  | 7.00         | 4,734.57   | 0.00              | 33,141.99                          | 100.00%        | 33,141.99         | 0.00                 | 0.00               |
| 370  | CO #8 San. Sewer 08" SDR 26 (06'-10')      | 30,921.10         | 542.00            | LF  | 514.90       | 57.05      | 0.00              | 29,375.05                          | 95.00%         | 27,828.99         | 27.10                | 1,546.06           |
| 371  | CO #8 San. Sewer 08" SDR 26 (10'-14')      | 46,171.32         | 663.00            | LF  | 629.85       | 69.64      | 0.00              | 43,862.75                          | 95.00%         | 41,554.19         | 33.15                | 2,308.56           |
| 372  | CO #8 San. Sewer 08" SDR 26 (14'-18')      | 75,403.75         | 895.00            | LF  | 850.25       | 84.25      | 0.00              | 71,633.56                          | 95.00%         | 67,863.38         | 44.75                | 3,770.18           |
| 373  | CO #8 W/T San. Sewer Manhole (0-6')        | 77,487.30         | 10.00             | EA  | 9.50         | 7,748.73   | 0.00              | 73,612.94                          | 95.00%         | 69,738.57         | 0.50                 | 3,874.37           |
| 374  | CO #8 Extra Depth Manhole                  | 40,810.30         | 59.00             | VF  | 56.05        | 691.70     | 0.00              | 38,769.79                          | 95.00%         | 36,729.27         | 2.95                 | 2,040.52           |
| 375  | CO #8 Sewer Main T.V. Inspection           | 3,234.00          | 2,100.00          | LF  | 2,100.00     | 1.54       | 0.00              | 3,234.00                           | 100.00%        | 0.00              | 2,100.00             | 3,234.00           |
| 376  | CO #8 Trench Protection                    | 3,528.00          | 2,100.00          | LF  | 2,100.00     | 1.68       | 0.00              | 3,528.00                           | 100.00%        | 3,528.00          | 0.00                 | 0.00               |
| 377  | CO #8 Tie To Exist. Manhole                | 3,406.23          | 1.00              | EA  | 0.00         | 3,406.23   | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 378  | CO #8 PVC (8") C-900 DR 18                 | 79,743.04         | 1,322.00          | LF  | 1,255.90     | 60.32      | 0.00              | 75,755.89                          | 95.00%         | 31,897.22         | 727.10               | 43,858.67          |
| 379  | CO #8 PVC (16") Water Main                 | 14,329.28         | 112.00            | LF  | 106.40       | 127.94     | 0.00              | 13,612.82                          | 95.00%         | 5,731.71          | 61.60                | 7,881.11           |
| 380  | CO #8 Gate Valve (8")                      | 8,479.56          | 4.00              | EA  | 3.80         | 2,119.89   | 0.00              | 8,055.58                           | 95.00%         | 339.18            | 3.64                 | 7,716.40           |
| 381  | CO #8 Fire Hydrant                         | 9,475.60          | 2.00              | EA  | 1.90         | 4,737.80   | 0.00              | 9,001.82                           | 95.00%         | 3,790.24          | 1.10                 | 5,211.58           |
| 382  | CO #8 D.I. Fittings (restrained)           | 8,060.16          | 1.19              | TON | 1.13         | 6,773.24   | 0.00              | 7,657.15                           | 95.00%         | 3,224.06          | 0.66                 | 4,433.09           |
| 383  | CO #8 Blowoff Perm. (2")                   | 4,404.82          | 2.00              | EA  | 1.90         | 2,202.41   | 0.00              | 4,184.58                           | 95.00%         | 1,761.93          | 1.10                 | 2,422.65           |
| 384  | CO #8 Trench Protection                    | 2,101.98          | 1,322.00          | LF  | 1,255.90     | 1.59       | 0.00              | 1,996.88                           | 95.00%         | 0.00              | 1,255.90             | 1,996.88           |
| 385  | CO #8 Hydrostatic Pressure Test            | 2,320.25          | 1.00              | EA  | 0.95         | 2,320.25   | 0.00              | 2,204.24                           | 95.00%         | 0.00              | 0.95                 | 2,204.24           |
| 386  | CO #8 Regulatory Signs                     | 4,625.88          | 6.00              | EA  | 6.00         | 770.98     | 0.00              | 4,625.88                           | 100.00%        | 4,625.88          | 0.00                 | 0.00               |
| 387  | CO #8 End Of Road Marker OM4-3             | 9,483.15          | 15.00             | EA  | 15.00        | 632.21     | 0.00              | 9,483.15                           | 100.00%        | 9,483.15          | 0.00                 | 0.00               |
| 388  | CO #8 Remove Existing 4" Pavement Markings | 4,184.13          | 1,983.00          | LF  | 1,983.00     | 2.11       | 0.00              | 4,184.13                           | 100.00%        | 4,184.13          | 0.00                 | 0.00               |
| 389  | CO #8 24" Wide White Line                  | 530.88            | 42.00             | LF  | 0.00         | 12.64      | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 390  | CO #8 8" Wide White Line (Solid)           | 888.31            | 211.00            | LF  | 0.00         | 4.21       | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 391  | CO #8 Word "ONLY"                          | 303.25            | 1.00              | EA  | 0.00         | 303.25     | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 392  | CO #8 Left White Arrow                     | 539.70            | 3.00              | EA  | 0.00         | 179.90     | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 393  | CO #8 4" White Broken                      | 63.80             | 20.00             | LF  | 0.00         | 3.19       | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
|      | Total for CO #8 PUBLIC                     | <b>463,637.78</b> |                   |     |              |            | <b>0.00</b>       | <b>437,920.20</b>                  | <b>94.45%</b>  | <b>345,421.89</b> |                      | <b>92,498.31</b>   |

# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6660  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                     | Description                                            | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------------------------------------------|--------------------------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 394                                      | CO #9 PVC (8) C-900 DR 18"                             | -79,743.04      | -1,322.00         | LF  | -1,255.90    | 60.32      | 0.00              | -75,755.89                         | 95.00%  | 0.00            | -1,255.90            | -75,755.89         |
| 395                                      | CO #9 PVC (12) C-900 Dr 18"                            | 302,625.00      | 2,421.00          | LF  | 2,299.95     | 125.00     | 0.00              | 287,493.75                         | 95.00%  | 0.00            | 2,299.95             | 287,493.75         |
| 396                                      | CO #9 Water Tie-In (16")                               | 15,000.00       | 1.00              | EA  | 0.95         | 15,000.00  | 0.00              | 14,250.00                          | 95.00%  | 0.00            | 0.95                 | 14,250.00          |
| 397                                      | CO #9 Gate Valve (8")                                  | -8,479.56       | -4.00             | EA  | -3.80        | 2,119.89   | 0.00              | -8,055.58                          | 95.00%  | 0.00            | -3.80                | -8,055.58          |
| 398                                      | CO #9 Gate Valve (12")                                 | 4,200.00        | 1.00              | EA  | 0.95         | 4,200.00   | 0.00              | 3,990.00                           | 95.00%  | 0.00            | 0.95                 | 3,990.00           |
| 399                                      | CO #9 Gate Valve (16")                                 | 13,500.00       | 1.00              | EA  | 0.95         | 13,500.00  | 0.00              | 12,825.00                          | 95.00%  | 0.00            | 0.95                 | 12,825.00          |
| 400                                      | CO #9 Fire Hydrant                                     | 5,600.00        | 1.00              | EA  | 0.95         | 5,600.00   | 0.00              | 5,320.00                           | 95.00%  | 0.00            | 0.95                 | 5,320.00           |
| 401                                      | CO #9 D.I. Fittings (restrained)                       | 21,600.00       | 3.00              | TON | 2.85         | 7,200.00   | 0.00              | 20,520.00                          | 95.00%  | 0.00            | 2.85                 | 20,520.00          |
| 402                                      | CO #9 Blowoff Perm. (2")                               | -4,404.82       | -2.00             | EA  | -1.90        | 2,202.41   | 0.00              | -4,184.58                          | 95.00%  | 0.00            | -1.90                | -4,184.58          |
| 403                                      | CO #9 Trench Protection                                | 2,088.10        | 1,099.00          | LF  | 1,044.05     | 1.90       | 0.00              | 1,983.70                           | 95.00%  | 0.00            | 1,044.05             | 1,983.70           |
| 404                                      | CO #9 SOUTHWEST POND - 6" Commercial Concrete Driveway | -25,456.00      | -172.00           | SY  | -172.00      | 148.00     | 0.00              | -25,456.00                         | 100.00% | 0.00            | -172.00              | -25,456.00         |
| Total for CO #9 PUBLIC                   |                                                        | 246,529.68      |                   |     |              |            | 0.00              | 232,930.40                         | 94.48%  | 0.00            |                      | 232,930.40         |
| Total for Unit 1 (PUBLIC)                |                                                        | 8,672,538.98    |                   |     |              |            | 0.00              | 8,009,554.07                       | 92.36%  | 7,671,537.96    |                      | 338,016.11         |
| 176                                      | Lot Excavation                                         | 2,121.00        | 210.00            | CY  | 210.00       | 10.10      | 0.00              | 2,121.00                           | 100.00% | 2,121.00        | 0.00                 | 0.00               |
| 177                                      | Lot Embankment                                         | 6,240.00        | 2,400.00          | CY  | 2,400.00     | 2.60       | 0.00              | 6,240.00                           | 100.00% | 6,240.00        | 0.00                 | 0.00               |
| Total for Unit 1 Lot Grading (PRIVATE)   |                                                        | 8,361.00        |                   |     |              |            | 0.00              | 8,361.00                           | 100.00% | 8,361.00        |                      | 0.00               |
| 178                                      | 2"x4" Lumber (Green Painted)                           | 3,640.00        | 14.00             | EA  | 14.00        | 260.00     | 0.00              | 3,640.00                           | 100.00% | 3,640.00        | 0.00                 | 0.00               |
| Total for Unit 1 San. Swr. (TCEQ/Boerne) |                                                        | 3,640.00        |                   |     |              |            | 0.00              | 3,640.00                           | 100.00% | 3,640.00        |                      | 0.00               |
| 179                                      | 2" Polyethylene Gas Main DR 11 With Fittings           | 25,239.90       | 707.00            | LF  | 707.00       | 35.70      | 0.00              | 25,239.90                          | 100.00% | 25,239.90       | 0.00                 | 0.00               |
| 180                                      | 6" Polyethylene Gas Main                               | 203,803.60      | 3,563.00          | LF  | 3,563.00     | 57.20      | 0.00              | 203,803.60                         | 100.00% | 203,803.60      | 0.00                 | 0.00               |
| 181                                      | 2" Polyethylene Tee                                    | 99.60           | 1.00              | EA  | 1.00         | 99.60      | 0.00              | 99.60                              | 100.00% | 99.60           | 0.00                 | 0.00               |
| 182                                      | 6" Polyethylene Tee                                    | 381.00          | 3.00              | EA  | 3.00         | 127.00     | 0.00              | 381.00                             | 100.00% | 381.00          | 0.00                 | 0.00               |
| 183                                      | 6" Polyethylene Cross                                  | 144.00          | 1.00              | EA  | 1.00         | 144.00     | 0.00              | 144.00                             | 100.00% | 144.00          | 0.00                 | 0.00               |
| 184                                      | 2" Polyethylene Gas Valve and V.B                      | 1,470.00        | 3.00              | EA  | 3.00         | 490.00     | 0.00              | 1,470.00                           | 100.00% | 1,470.00        | 0.00                 | 0.00               |
| 185                                      | 6" Polyethylene Gas Valve and V.B.                     | 17,280.00       | 12.00             | EA  | 12.00        | 1,440.00   | 0.00              | 17,280.00                          | 100.00% | 17,280.00       | 0.00                 | 0.00               |
| 186                                      | 2" Polyethylene Cap                                    | 7.20            | 1.00              | EA  | 1.00         | 7.20       | 0.00              | 7.20                               | 100.00% | 7.20            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                | Description                                          | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous   | Quantity This Period | Amount This Period |
|-------------------------------------|------------------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|----------------|-------------------|----------------------|--------------------|
| 187                                 | 6" Polyethylene Cap                                  | 215.70            | 3.00              | EA  | 3.00         | 71.90      | 0.00              | 215.70                             | 100.00%        | 215.70            | 0.00                 | 0.00               |
| 188                                 | 6" To 2" Polyethylene Reducer                        | 142.80            | 2.00              | EA  | 2.00         | 71.40      | 0.00              | 142.80                             | 100.00%        | 142.80            | 0.00                 | 0.00               |
| 189                                 | Tracer Wire                                          | 1,547.00          | 7.00              | EA  | 7.00         | 221.00     | 0.00              | 1,547.00                           | 100.00%        | 1,547.00          | 0.00                 | 0.00               |
| 190                                 | 1" Single Gas Service Short                          | 7,953.00          | 11.00             | EA  | 11.00        | 723.00     | 0.00              | 7,953.00                           | 100.00%        | 7,953.00          | 0.00                 | 0.00               |
| 191                                 | 1" Single Gas Service Long                           | 11,120.00         | 4.00              | EA  | 4.00         | 2,780.00   | 0.00              | 11,120.00                          | 100.00%        | 11,120.00         | 0.00                 | 0.00               |
| 192                                 | Connection To Existing Gas Main                      | 12,800.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 6,400.00                           | 50.00%         | 6,400.00          | 0.00                 | 0.00               |
| 193                                 | Testing as Required by the City if Boerne            | 5,530.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 5,530.00                           | 100.00%        | 5,530.00          | 0.00                 | 0.00               |
| 194                                 | Trench Excavation Safety Protection                  | 8,801.10          | 4,191.00          | LF  | 4,191.00     | 2.10       | 0.00              | 8,801.10                           | 100.00%        | 8,801.10          | 0.00                 | 0.00               |
| Total for Unit 1 Gas (PRIVATE)      |                                                      | <b>296,534.90</b> |                   |     |              |            | <b>0.00</b>       | <b>290,134.90</b>                  | <b>97.84%</b>  | <b>290,134.90</b> |                      | <b>0.00</b>        |
| 195                                 | Conduit Secondary Crossings (2-2" & 2-4" PVC Bundle) | 14,758.00         | 188.00            | LF  | 188.00       | 78.50      | 0.00              | 14,758.00                          | 100.00%        | 14,758.00         | 0.00                 | 0.00               |
| 196                                 | Conduit Primary Crossings (4-2" & 2-4" PVC Bundle)   | 34,554.40         | 376.00            | LF  | 376.00       | 91.90      | 0.00              | 34,554.40                          | 100.00%        | 34,554.40         | 0.00                 | 0.00               |
| 197                                 | Irrigation Crossing PVC Bundle (2-4")                | 10,900.00         | 250.00            | LF  | 250.00       | 43.60      | 0.00              | 10,900.00                          | 100.00%        | 10,900.00         | 0.00                 | 0.00               |
| Total for Unit 1 Electric (PRIVATE) |                                                      | <b>60,212.40</b>  |                   |     |              |            | <b>0.00</b>       | <b>60,212.40</b>                   | <b>100.00%</b> | <b>60,212.40</b>  |                      | <b>0.00</b>        |
| 198                                 | CO #2 Clearing (Is)                                  | 13,500.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 13,500.00                          | 100.00%        | 13,500.00         | 0.00                 | 0.00               |
| 199                                 | CO #2 Silt Fence Removal And Replacement             | 1,275.00          | 150.00            | LF  | 150.00       | 8.50       | 0.00              | 1,275.00                           | 100.00%        | 1,275.00          | 0.00                 | 0.00               |
| Total for CO#2 PRIVATE              |                                                      | <b>14,775.00</b>  |                   |     |              |            | <b>0.00</b>       | <b>14,775.00</b>                   | <b>100.00%</b> | <b>14,775.00</b>  |                      | <b>0.00</b>        |
| 200                                 | CO #4 Clearing Along Corley Rd.                      | 7,590.00          | 1.38              | ACR | 1.38         | 5,500.00   | 0.00              | 7,590.00                           | 100.00%        | 7,590.00          | 0.00                 | 0.00               |
| 201                                 | CO #4 Clearing Along OHE Easement                    | 13,035.00         | 2.37              | ACR | 2.37         | 5,500.00   | 0.00              | 13,035.00                          | 100.00%        | 13,035.00         | 0.00                 | 0.00               |
| Total for CO#4 PRIVATE              |                                                      | <b>20,625.00</b>  |                   |     |              |            | <b>0.00</b>       | <b>20,625.00</b>                   | <b>100.00%</b> | <b>20,625.00</b>  |                      | <b>0.00</b>        |
| 327                                 | CO #1 Lot Excavation                                 | -2,100.80         | -208.00           | CY  | -208.00      | 10.10      | 0.00              | -2,100.80                          | 100.00%        | -2,100.80         | 0.00                 | 0.00               |
| 328                                 | CO #1 Lot Embankment                                 | 19,926.40         | 7,664.00          | CY  | 7,664.00     | 2.60       | 0.00              | 19,926.40                          | 100.00%        | 19,926.40         | 0.00                 | 0.00               |
| 329                                 | CO #1 Water Well Plugging                            | 41,600.00         | 4.00              | EA  | 4.00         | 10,400.00  | 0.00              | 41,600.00                          | 100.00%        | 41,600.00         | 0.00                 | 0.00               |
| Total for CO#1 PRIVATE - Grading    |                                                      | <b>59,425.60</b>  |                   |     |              |            | <b>0.00</b>       | <b>59,425.60</b>                   | <b>100.00%</b> | <b>59,425.60</b>  |                      | <b>0.00</b>        |
| 330                                 | CO #1 2" Polyethylene Gas Main DR 11 With Fittings   | -3,819.90         | -107.00           | LF  | -107.00      | 35.70      | 0.00              | -3,819.90                          | 100.00%        | -3,819.90         | 0.00                 | 0.00               |
| 331                                 | CO #1 4" Polyethylene Gas Main                       | 23,192.80         | 547.00            | LF  | 547.00       | 42.40      | 0.00              | 23,192.80                          | 100.00%        | 23,192.80         | 0.00                 | 0.00               |
| 332                                 | CO #1 6" Polyethylene Gas Main                       | -31,288.40        | -547.00           | LF  | -547.00      | 57.20      | 0.00              | -31,288.40                         | 100.00%        | -31,288.40        | 0.00                 | 0.00               |
| 333                                 | CO #1 6" Polyethylene Tee                            | -127.00           | -1.00             | EA  | -1.00        | 127.00     | 0.00              | -127.00                            | 100.00%        | -127.00           | 0.00                 | 0.00               |

# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

Invoice Due Date: 5/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                         | Description                                                | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous   | Quantity This Period | Amount This Period |
|------------------------------|------------------------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|----------------|-------------------|----------------------|--------------------|
| 334                          | CO #1 4" Polyethylene Tee                                  | 117.00            | 1.00              | EA  | 1.00         | 117.00     | 0.00              | 117.00                             | 100.00%        | 117.00            | 0.00                 | 0.00               |
| 335                          | CO #1 6" Polyethylene Cross                                | -144.00           | -1.00             | EA  | -1.00        | 144.00     | 0.00              | -144.00                            | 100.00%        | -144.00           | 0.00                 | 0.00               |
| 336                          | CO #1 4" Polyethylene Cross                                | 140.00            | 1.00              | EA  | 1.00         | 140.00     | 0.00              | 140.00                             | 100.00%        | 140.00            | 0.00                 | 0.00               |
| 337                          | CO #1 2" Polyethylene Gas Valve and V.B.                   | 490.00            | 1.00              | EA  | 1.00         | 490.00     | 0.00              | 490.00                             | 100.00%        | 490.00            | 0.00                 | 0.00               |
| 338                          | CO #1 4" Polyethylene Gas Valve and V.B.                   | 3,592.00          | 4.00              | EA  | 4.00         | 898.00     | 0.00              | 3,592.00                           | 100.00%        | 3,592.00          | 0.00                 | 0.00               |
| 339                          | CO #1 6" Polyethylene Gas Valve and V.B.                   | -2,880.00         | -2.00             | EA  | -2.00        | 1,440.00   | 0.00              | -2,880.00                          | 100.00%        | -2,880.00         | 0.00                 | 0.00               |
| 340                          | CO #1 4" Polyethylene Cap                                  | 41.00             | 1.00              | EA  | 1.00         | 41.00      | 0.00              | 41.00                              | 100.00%        | 41.00             | 0.00                 | 0.00               |
| 341                          | CO #1 6" Polyethylene Cap                                  | -71.90            | -1.00             | EA  | -1.00        | 71.90      | 0.00              | -71.90                             | 100.00%        | -71.90            | 0.00                 | 0.00               |
| 342                          | CO #1 6" To 2" Polyethylene Reducer                        | -142.80           | -2.00             | EA  | -2.00        | 71.40      | 0.00              | -142.80                            | 100.00%        | -142.80           | 0.00                 | 0.00               |
| 343                          | CO #1 4" To 2" Polyethylene Reducer                        | 126.00            | 2.00              | EA  | 2.00         | 63.00      | 0.00              | 126.00                             | 100.00%        | 126.00            | 0.00                 | 0.00               |
| 344                          | CO #1 12" Sch. 40 PVC Sleeve                               | 12,810.00         | 183.00            | LF  | 183.00       | 70.00      | 0.00              | 12,810.00                          | 100.00%        | 12,810.00         | 0.00                 | 0.00               |
| 345                          | CO #1 Trench Excavation Safety Protection                  | 165.90            | 79.00             | LF  | 79.00        | 2.10       | 0.00              | 165.90                             | 100.00%        | 165.90            | 0.00                 | 0.00               |
| Total for CO#1 PRIVATE - Gas |                                                            | <b>2,200.70</b>   |                   |     |              |            | <b>0.00</b>       | <b>2,200.70</b>                    | <b>100.00%</b> | <b>2,200.70</b>   |                      | <b>0.00</b>        |
| 356                          | CO #6 Conduit Secondary Crossings (2-2" & 2-4" PVC Bundle) | -14,758.00        | -188.00           | LF  | -188.00      | 78.50      | 0.00              | -14,758.00                         | 100.00%        | -14,758.00        | 0.00                 | 0.00               |
| 357                          | CO #6 Conduit Primary Crossings (4-2" & 2-4" PVC Bundle)   | -34,554.40        | -376.00           | LF  | -376.00      | 91.90      | 0.00              | -34,554.40                         | 100.00%        | -34,554.40        | 0.00                 | 0.00               |
| Total for CO #6 PRIVATE      |                                                            | <b>-49,312.40</b> |                   |     |              |            | <b>0.00</b>       | <b>-49,312.40</b>                  | <b>100.00%</b> | <b>-49,312.40</b> |                      | <b>0.00</b>        |
| 365                          | CO #7 6" Polyethylene Gas Main                             | 17,160.00         | 300.00            | LF  | 0.00         | 57.20      | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 366                          | CO #7 6" Polyethylene Gas Valve and V.B.                   | 4,320.00          | 3.00              | EA  | 0.00         | 1,440.00   | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 367                          | CO #7 Connection To Existing Gas Main                      | 12,800.00         | 1.00              | LSU | 0.00         | 12,800.00  | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 368                          | CO #7 Gas Remobilization                                   | 5,775.00          | 1.00              | EA  | 0.00         | 5,775.00   | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| Total for CO #7 PRIVATE      |                                                            | <b>40,055.00</b>  |                   |     |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>   | <b>0.00</b>       |                      | <b>0.00</b>        |
| Total for Unit 1 (PRIVATE)   |                                                            | <b>456,517.20</b> |                   |     |              |            | <b>0.00</b>       | <b>410,062.20</b>                  | <b>89.82%</b>  | <b>410,062.20</b> |                      | <b>0.00</b>        |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-21.1 (PUBLIC)

Date: 4/25/2023

Application #: 45

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2023

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description | Contract<br>Amount | Contract<br>Quantity | UM | Quantity<br>JTD | Unit<br>Price | Materials<br>On-Site | Total Completed<br>and Stored To Date | % | Amount<br>Previous | Quantity<br>This Period | Amount<br>This Period |
|------|-------------|--------------------|----------------------|----|-----------------|---------------|----------------------|---------------------------------------|---|--------------------|-------------------------|-----------------------|
|------|-------------|--------------------|----------------------|----|-----------------|---------------|----------------------|---------------------------------------|---|--------------------|-------------------------|-----------------------|

|                         | Current           | To Date             |
|-------------------------|-------------------|---------------------|
| Original Contract:      |                   | 9,129,056.18        |
| Change Orders:          |                   | 0.00                |
| Current Contract:       |                   | <u>9,129,056.18</u> |
| Total Completed:        | 338,016.11        | <u>8,419,616.27</u> |
| Total Tax:              | 0.00              | 0.00                |
| Less Retainage:         | 33,801.63         | <u>175,772.29</u>   |
| Total Due This Invoice: | <u>304,214.48</u> |                     |

*DL M* 4/24/23