

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 17

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                     | Description                     | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|------------------------------------------|---------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 1                                        | Mobilization                    | 121,600.00        | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 60,800.00                          | 50.00%        | 60,800.00         | 0.00                 | 0.00               |
| 2                                        | Insurance And Bond - Unit 1     | 60,800.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 60,800.00                          | 100.00%       | 60,800.00         | 0.00                 | 0.00               |
| 3                                        | Preparing Right-Of-Way          | 17,300.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 17,300.00                          | 100.00%       | 17,300.00         | 0.00                 | 0.00               |
| 4                                        | Clearing                        | 112,530.00        | 31.00             | ACR | 31.00        | 3,630.00   | 0.00              | 112,530.00                         | 100.00%       | 112,530.00        | 0.00                 | 0.00               |
| 5                                        | Remove Fence                    | 2,010.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 2,010.00                           | 100.00%       | 2,010.00          | 0.00                 | 0.00               |
| Total for Unit 1 Clearing (PUBLIC)       |                                 | <b>314,240.00</b> |                   |     |              |            | <b>0.00</b>       | <b>253,440.00</b>                  | <b>80.65%</b> | <b>253,440.00</b> |                      | <b>0.00</b>        |
| 6                                        | Public Unit Excavation          | 867,522.60        | 68,851.00         | CY  | 65,408.45    | 12.60      | 0.00              | 824,146.47                         | 95.00%        | 824,146.47        | 0.00                 | 0.00               |
| 7                                        | Public Unit Embankment          | 72,813.00         | 24,271.00         | CY  | 23,057.45    | 3.00       | 0.00              | 69,172.35                          | 95.00%        | 69,172.35         | 0.00                 | 0.00               |
| Total for Unit 1 Grading (PUBLIC)        |                                 | <b>940,335.60</b> |                   |     |              |            | <b>0.00</b>       | <b>893,318.82</b>                  | <b>95.00%</b> | <b>893,318.82</b> |                      | <b>0.00</b>        |
| 8                                        | Conc Washout Pit                | 2,120.00          | 2.00              | EA  | 0.00         | 1,060.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 9                                        | Construction Entrance           | 16,320.00         | 3.00              | EA  | 3.00         | 5,440.00   | 0.00              | 16,320.00                          | 100.00%       | 16,320.00         | 0.00                 | 0.00               |
| 10                                       | Staging Area                    | 3,420.00          | 2.00              | EA  | 2.00         | 1,710.00   | 0.00              | 3,420.00                           | 100.00%       | 3,420.00          | 0.00                 | 0.00               |
| 11                                       | Rock Berms                      | 37,747.80         | 939.00            | LF  | 469.50       | 40.20      | 0.00              | 18,873.90                          | 50.00%        | 18,873.90         | 0.00                 | 0.00               |
| 12                                       | Inlet Protection                | 7,002.90          | 279.00            | LF  | 0.00         | 25.10      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 13                                       | Silt Fence                      | 19,747.30         | 6,694.00          | LF  | 6,694.00     | 2.95       | 0.00              | 19,747.30                          | 100.00%       | 19,747.30         | 0.00                 | 0.00               |
| 14                                       | Open Space Revegetation         | 377,155.55        | 57,581.00         | SY  | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| Total for Unit 1 Sediment Control (PUBLI |                                 | <b>463,513.55</b> |                   |     |              |            | <b>0.00</b>       | <b>58,361.20</b>                   | <b>12.59%</b> | <b>58,361.20</b>  |                      | <b>0.00</b>        |
| 15                                       | San. Sewer 08" SDR 26 (06'-10') | 7,075.50          | 159.00            | LF  | 143.10       | 44.50      | 0.00              | 6,367.95                           | 90.00%        | 6,367.95          | 0.00                 | 0.00               |
| 16                                       | San. Sewer 08" SDR 26 (10'-14') | 18,927.50         | 335.00            | LF  | 301.50       | 56.50      | 0.00              | 17,034.75                          | 90.00%        | 17,034.75         | 0.00                 | 0.00               |
| 17                                       | San. Sewer 18" SDR 26 (6'-10')  | 53,509.80         | 606.00            | LF  | 545.40       | 88.30      | 0.00              | 48,158.82                          | 90.00%        | 48,158.82         | 0.00                 | 0.00               |
| 18                                       | San. Sewer 18" SDR 26 (10'-14') | 94,966.00         | 922.00            | LF  | 829.80       | 103.00     | 0.00              | 85,469.40                          | 90.00%        | 85,469.40         | 0.00                 | 0.00               |
| 19                                       | San. Sewer 18" SDR 26 (14'-18') | 128,216.00        | 1,034.00          | LF  | 930.60       | 124.00     | 0.00              | 115,394.40                         | 90.00%        | 115,394.40        | 0.00                 | 0.00               |
| 20                                       | Sanitary Sewer Laterals (6")    | 47,009.20         | 721.00            | LF  | 648.90       | 65.20      | 0.00              | 42,308.28                          | 90.00%        | 42,308.28         | 0.00                 | 0.00               |
| 21                                       | Sewer Main T.V. Inspection      | 4,736.80          | 3,056.00          | LF  | 1,528.00     | 1.55       | 0.00              | 2,368.40                           | 50.00%        | 2,368.40          | 0.00                 | 0.00               |
| 22                                       | Trench Protection               | 5,854.35          | 3,777.00          | LF  | 3,777.00     | 1.55       | 0.00              | 5,854.35                           | 100.00%       | 5,854.35          | 0.00                 | 0.00               |
| 23                                       | W/T San. Sewer Manhole (0-6')   | 97,300.00         | 14.00             | EA  | 9.80         | 6,950.00   | 0.00              | 68,110.00                          | 70.00%        | 68,110.00         | 0.00                 | 0.00               |
| 24                                       | Tie To Exist. Sewer Main        | 4,710.00          | 1.00              | EA  | 0.90         | 4,710.00   | 0.00              | 4,239.00                           | 90.00%        | 4,239.00          | 0.00                 | 0.00               |
| 25                                       | Extra Depth Manhole             | 48,357.00         | 81.00             | VF  | 56.70        | 597.00     | 0.00              | 33,849.90                          | 70.00%        | 33,849.90         | 0.00                 | 0.00               |
| 26                                       | Wyes (18"x6")                   | 21,800.00         | 20.00             | EA  | 18.00        | 1,090.00   | 0.00              | 19,620.00                          | 90.00%        | 19,620.00         | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 17

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                  | Contract Amount   | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|------|----------------------------------------------|-------------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 27   | Wyes (8"x6")                                 | 1,113.00          | 3.00              | EA | 2.70         | 371.00     | 0.00              | 1,001.70                           | 90.00%        | 1,001.70          | 0.00                 | 0.00               |
| 28   | Vertical Stacks (6")                         | 8,996.40          | 126.00            | VF | 113.40       | 71.40      | 0.00              | 8,096.76                           | 90.00%        | 8,096.76          | 0.00                 | 0.00               |
|      | Total for Unit 1 Sanitary Sewer (PUBLIC)     | <b>542,571.55</b> |                   |    |              |            | <b>0.00</b>       | <b>457,873.71</b>                  | <b>84.39%</b> | <b>457,873.71</b> |                      | <b>0.00</b>        |
| 29   | DRAIN "A" - Revegetation (Including Topsoil) | 13,073.80         | 1,996.00          | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 30   | DRAIN "A" - Sodding Liner                    | 16,766.40         | 1,996.00          | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 31   | DRAIN "B" - 20' Curb Inlet CIP               | 23,700.00         | 1.00              | EA | 0.50         | 23,700.00  | 0.00              | 11,850.00                          | 50.00%        | 11,850.00         | 0.00                 | 0.00               |
| 32   | DRAIN "B" - 5" Concrete Rip Rap              | 9,396.00          | 87.00             | SY | 43.50        | 108.00     | 0.00              | 4,698.00                           | 50.00%        | 4,698.00          | 0.00                 | 0.00               |
| 33   | DRAIN "B" - Pipe Handrail                    | 2,775.60          | 36.00             | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 34   | DRAIN "B" - Gabion Mattress (18" Inch Thick) | 11,016.00         | 68.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 35   | DRAIN "B" - Revegetation (Including Topsoil) | 825.30            | 126.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 36   | DRAIN "C" - Gabion Mattress (18" Inch Thick) | 25,596.00         | 158.00            | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 37   | DRAIN "C" - Revegetation (Including Topsoil) | 8,180.95          | 1,249.00          | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 38   | DRAIN "C" - Sodding Liner                    | 10,491.60         | 1,249.00          | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 39   | DRAIN "D" - 15' Curb Inlet PC (15')          | 32,000.00         | 2.00              | EA | 1.80         | 16,000.00  | 0.00              | 28,800.00                          | 90.00%        | 28,800.00         | 0.00                 | 0.00               |
| 40   | DRAIN "D" - RCP CL III (30")                 | 12,804.00         | 97.00             | LF | 87.30        | 132.00     | 0.00              | 11,523.60                          | 90.00%        | 11,523.60         | 0.00                 | 0.00               |
| 41   | DRAIN "E" - SBC PC (5'x2')                   | 206,238.00        | 222.00            | LF | 199.80       | 929.00     | 0.00              | 185,614.20                         | 90.00%        | 185,614.20        | 0.00                 | 0.00               |
| 42   | DRAIN "E" 4- Way Inlet PC                    | 14,760.00         | 2.00              | EA | 1.80         | 7,380.00   | 0.00              | 13,284.00                          | 90.00%        | 13,284.00         | 0.00                 | 0.00               |
| 43   | DRAIN "E" - Junction Box PC (13'x13'x5.5')   | 71,600.00         | 1.00              | EA | 0.90         | 71,600.00  | 0.00              | 64,440.00                          | 90.00%        | 64,440.00         | 0.00                 | 0.00               |
| 44   | DRAIN "E" - Junction Box PC (14'x14'x4.5')   | 72,700.00         | 1.00              | EA | 0.90         | 72,700.00  | 0.00              | 65,430.00                          | 90.00%        | 65,430.00         | 0.00                 | 0.00               |
| 45   | DRAIN "E" - 5" Concrete Rip Rap              | 3,000.00          | 25.00             | SY | 22.50        | 120.00     | 0.00              | 2,700.00                           | 90.00%        | 2,700.00          | 0.00                 | 0.00               |
| 46   | DRAIN "E" - Baffle Blocks                    | 1,930.50          | 1.17              | CY | 0.00         | 1,650.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 47   | DRAIN "E" - Gabion Mattress (18" Inch Thick) | 3,402.00          | 21.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 48   | DRAIN "F" - SBC PC (3'x2')                   | 61,304.00         | 194.00            | LF | 174.60       | 316.00     | 0.00              | 55,173.60                          | 90.00%        | 55,173.60         | 0.00                 | 0.00               |
| 49   | DRAIN "F" - Area Inlet PC (5'x5')            | 23,000.00         | 2.00              | EA | 1.00         | 11,500.00  | 0.00              | 11,500.00                          | 50.00%        | 11,500.00         | 0.00                 | 0.00               |
| 50   | DRAIN "F" - Junction Box PC (4'x4')          | 10,800.00         | 1.00              | EA | 0.50         | 10,800.00  | 0.00              | 5,400.00                           | 50.00%        | 5,400.00          | 0.00                 | 0.00               |
| 51   | DRAIN "F" - Junction Box PC (4'x4')          | 10,800.00         | 1.00              | EA | 0.50         | 10,800.00  | 0.00              | 5,400.00                           | 50.00%        | 5,400.00          | 0.00                 | 0.00               |

# Progress Bill



**From:** VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

**Invoice:** 20647-9.2A PUBLIC

**Date:** 04/11/2022-04/20/2022

**To:** PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

**Application #:** 17

**Invoice Due Date:** 5/10/2022

**Terms:** Net 10th

**Contract:** 20647. Biedenharn Subd. Unit 1

**Customer Reference:**

| Item | Description                                      | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|--------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 52   | DRAIN "F" - 5" Concrete Rip Rap                  | 5,106.00        | 46.00             | SY | 41.40        | 111.00     | 0.00              | 4,595.40                           | 90.00%  | 2,553.00        | 18.40                | 2,042.40           |
| 53   | DRAIN "F" - Baffle Blocks                        | 1,452.50        | 0.88              | CY | 0.00         | 1,660.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 54   | DRAIN "F" - Gabion Mattress (18" Inch Thick)     | 10,206.00       | 63.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 55   | DRAIN "G" - SBC PC (5-5'x3')                     | 447,100.00      | 170.00            | LF | 170.00       | 2,630.00   | 0.00              | 447,100.00                         | 100.00% | 290,615.00      | 59.50                | 156,485.00         |
| 56   | DRAIN "G" - Pipe Handrail                        | 10,023.00       | 130.00            | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 57   | DRAIN "G" - 5" Concrete Rip Rap                  | 27,972.00       | 259.00            | SY | 233.10       | 108.00     | 0.00              | 25,174.80                          | 90.00%  | 0.00            | 233.10               | 25,174.80          |
| 58   | DRAIN "G" - Concrete Structure (Headwalls)       | 18,102.00       | 21.00             | CY | 18.90        | 862.00     | 0.00              | 16,291.80                          | 90.00%  | 16,291.80       | 0.00                 | 0.00               |
| 59   | DRAIN "G" - Baffle Blocks                        | 7,740.00        | 6.00              | CY | 0.00         | 1,290.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 60   | DRAIN "G" - Gabion Mattress (18" Inch Thick)     | 19,116.00       | 118.00            | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 61   | DRAIN "H" - Revegetation (Including Topsoil)     | 4,670.15        | 713.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 62   | DRAIN "H" - Sodding Liner                        | 5,989.20        | 713.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 63   | DRAIN "I" - Revegetation (Including Topsoil)     | 7,349.10        | 1,122.00          | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 64   | DRAIN "I" - Sodding Liner                        | 9,424.80        | 1,122.00          | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 65   | DRAIN "J" - RCP CL III (30")                     | 7,809.00        | 57.00             | LF | 51.30        | 137.00     | 0.00              | 7,028.10                           | 90.00%  | 7,028.10        | 0.00                 | 0.00               |
| 66   | DRAIN "J" - Grate Inlet PC (4'x4')               | 6,200.00        | 1.00              | EA | 0.50         | 6,200.00   | 0.00              | 3,100.00                           | 50.00%  | 0.00            | 0.50                 | 3,100.00           |
| 67   | DRAIN "J" - 5" Concrete Rip Rap                  | 5,341.00        | 49.00             | SY | 0.00         | 109.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 68   | DRAIN "J" - Baffle Blocks                        | 1,431.90        | 1.11              | CY | 0.00         | 1,290.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 69   | DRAIN "J" - Remove Extg. Concrete Structure      | 1,870.00        | 1.00              | EA | 0.00         | 1,870.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 70   | DRAIN "J" - Remove Extg. Grate Inlet             | 1,400.00        | 1.00              | EA | 0.00         | 1,400.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 71   | DRAIN "J" - Remove Exist. Drain Pipe             | 1,160.00        | 1.00              | EA | 0.00         | 1,160.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 72   | DRAIN "J" - Flowable Backfill                    | 211.00          | 0.00              | LS | 0.00         | 0.00       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 73   | DRAIN "J" - Gabion Mattress (18" Inch Thick)     | 4,374.00        | 27.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 74   | DRAIN "J" - Asphalt Treated Base (08.5")         | 2,704.00        | 16.00             | SY | 0.00         | 169.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 75   | BOX DRAIN "1" - Sidewalk Drain (8-3' Openings)   | 28,400.00       | 1.00              | EA | 1.00         | 28,400.00  | 0.00              | 28,400.00                          | 100.00% | 0.00            | 1.00                 | 28,400.00          |
| 76   | BOX DRAIN "1" - Sidewalk Pipe Handrail           | 3,006.90        | 39.00             | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 77   | BOX DRAIN "1" - Gabion Mattress (18" Inch Thick) | 13,284.00       | 82.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

Application #: 17

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                       | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|---------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 78   | BOX DRAIN "2" - Sidewalk Drain (8-3' Openings)    | 28,400.00       | 1.00              | EA | 1.00         | 28,400.00  | 0.00              | 28,400.00                          | 100.00% | 0.00            | 1.00                 | 28,400.00          |
| 79   | BOX DRAIN "2" - Sidewalk Pipe Handrail            | 2,929.80        | 38.00             | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 80   | BOX DRAIN "2" - Gabion Mattress (18" Inch Thick)  | 4,374.00        | 27.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 81   | BOX DRAIN "3" - Sidewalk Drain (1-5' Openings)    | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 0.00            | 0.80                 | 7,016.00           |
| 82   | BOX DRAIN "3" - Sidewalk Pipe Handrail            | 1,233.60        | 16.00             | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 83   | BOX DRAIN "5" - Sidewalk Drain (4-3' Openings)    | 13,300.00       | 1.00              | EA | 1.00         | 13,300.00  | 0.00              | 13,300.00                          | 100.00% | 0.00            | 1.00                 | 13,300.00          |
| 84   | BOX DRAIN "5" - Sidewalk Pipe Handrail            | 3,392.40        | 44.00             | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 85   | BOX DRAIN "6" - Sidewalk Drain (9-3' Openings)    | 20,000.00       | 1.00              | EA | 1.00         | 20,000.00  | 0.00              | 20,000.00                          | 100.00% | 0.00            | 1.00                 | 20,000.00          |
| 86   | BOX DRAIN "6" - Sidewalk Pipe Handrail            | 3,238.20        | 42.00             | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 87   | BOX DRAIN "7" - Sidewalk Drain (8-3' Openings)    | 26,300.00       | 1.00              | EA | 1.00         | 26,300.00  | 0.00              | 26,300.00                          | 100.00% | 0.00            | 1.00                 | 26,300.00          |
| 88   | BOX DRAIN "7" - Sidewalk Pipe Handrail            | 2,929.80        | 38.00             | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 89   | BOX DRAIN "8" - Sidewalk Drain (1-5' Openings)    | 8,590.00        | 1.00              | EA | 0.80         | 8,590.00   | 0.00              | 6,872.00                           | 80.00%  | 0.00            | 0.80                 | 6,872.00           |
| 90   | BOX DRAIN "8" - Sidewalk Pipe Handrail            | 1,233.60        | 16.00             | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 91   | SOUTHWEST POND - RCP CL III (24")                 | 7,600.00        | 76.00             | LF | 76.00        | 100.00     | 0.00              | 7,600.00                           | 100.00% | 2,280.00        | 53.20                | 5,320.00           |
| 92   | SOUTHWEST POND - SBC PC (3'x2')                   | 28,153.00       | 47.00             | LF | 47.00        | 599.00     | 0.00              | 28,153.00                          | 100.00% | 8,445.90        | 32.90                | 19,707.10          |
| 93   | SOUTHWEST POND - 5" Concrete Rip Rap              | 38,760.00       | 323.00            | SY | 0.00         | 120.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 94   | SOUTHWEST POND - Revegetation (Including Topsoil) | 107,885.05      | 16,471.00         | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 95   | SOUTHWEST POND - 18" Clay Liner                   | 86,486.40       | 6,006.00          | SY | 0.00         | 14.40      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 96   | SOUTHWEST POND - 6" PVC                           | 24,037.20       | 607.00            | LF | 607.00       | 39.60      | 0.00              | 24,037.20                          | 100.00% | 0.00            | 607.00               | 24,037.20          |
| 97   | SOUTHWEST POND - 18" PVC Sleeve                   | 15,264.00       | 180.00            | LF | 180.00       | 84.80      | 0.00              | 15,264.00                          | 100.00% | 0.00            | 180.00               | 15,264.00          |
| 98   | SOUTHWEST POND - 6" X 1/16 Bend                   | 454.00          | 1.00              | EA | 1.00         | 454.00     | 0.00              | 454.00                             | 100.00% | 0.00            | 1.00                 | 454.00             |
| 99   | SOUTHWEST POND - 6' Wooden Privacy Fence          | 65,120.20       | 1,819.00          | LF | 0.00         | 35.80      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 100  | SOUTHWEST POND - 12' Wide Access Gate             | 909.00          | 1.00              | EA | 0.00         | 909.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

Application #: 17

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                               | Description                                                   | Contract Amount     | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|------------------------------------|---------------------------------------------------------------|---------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 101                                | SOUTHWEST POND - 6 Commercial Concrete Driveway               | 8,732.00            | 59.00             | SY  | 0.00         | 148.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 102                                | SOUTHWEST POND - Sedimentation Depth Marker                   | 684.00              | 1.00              | EA  | 0.00         | 684.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 103                                | SOUTHWEST POND - 4'X4' Galvanized Rock Gabion Basket (W/Rise) | 4,360.00            | 1.00              | EA  | 0.00         | 4,360.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 104                                | SOUTHWEST POND - Junction Box 4'X4'X(+/-13.5')                | 11,700.00           | 1.00              | EA  | 0.00         | 11,700.00  | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 105                                | SOUTHWEST POND - 3'X3' Concrete Pad For Controller            | 467.00              | 1.00              | EA  | 0.00         | 467.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 106                                | SOUTHWEST POND - Logic Controller                             | 30,100.00           | 1.00              | EA  | 0.00         | 30,100.00  | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 107                                | SOUTHWEST POND - Restrictor Plate                             | 311.00              | 1.00              | EA  | 0.00         | 311.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 108                                | SOUTHWEST POND - Gabion Mattress (18 Inch Thick)              | 45,360.00           | 280.00            | SY  | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 109                                | SOUTHEAST POND - SBC PC (4'x2')                               | 15,975.00           | 45.00             | LF  | 45.00        | 355.00     | 0.00              | 15,975.00                          | 100.00%       | 0.00              | 45.00                | 15,975.00          |
| 110                                | SOUTHEAST POND - 5" Concrete Rip Rap                          | 32,994.00           | 282.00            | SY  | 0.00         | 117.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 111                                | SOUTHEAST POND - Revegetation (Including Topsoil)             | 42,981.10           | 6,562.00          | SY  | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 112                                | SOUTHEAST POND - 6' Chain Link Wire Fence                     | 20,800.80           | 963.00            | LF  | 0.00         | 21.60      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 113                                | SOUTHEAST POND - 12' Wide Access Gate                         | 1,180.00            | 1.00              | EA  | 0.00         | 1,180.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 114                                | SOUTHEAST POND - Baffle Blocks                                | 5,160.00            | 4.00              | CY  | 0.00         | 1,290.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| Total for Unit 1 Drainage (PUBLIC) |                                                               | <b>2,017,767.85</b> |                   |     |              |            | <b>0.00</b>       | <b>1,190,874.70</b>                | <b>59.02%</b> | <b>793,027.20</b> |                      | <b>397,847.50</b>  |
| 115                                | PVC (8") C-900 DR 18                                          | 59,537.50           | 1,375.00          | LF  | 1,237.50     | 43.30      | 0.00              | 53,583.75                          | 90.00%        | 53,583.75         | 0.00                 | 0.00               |
| 116                                | PVC (16") Water Main                                          | 149,051.00          | 1,393.00          | LF  | 1,253.70     | 107.00     | 0.00              | 134,145.90                         | 90.00%        | 134,145.90        | 0.00                 | 0.00               |
| 117                                | 2" HDPE                                                       | 9,063.70            | 389.00            | LF  | 350.10       | 23.30      | 0.00              | 8,157.33                           | 90.00%        | 8,157.33          | 0.00                 | 0.00               |
| 118                                | Water Tie-In (16")                                            | 5,710.00            | 1.00              | EA  | 0.00         | 5,710.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 119                                | Gate Valve (8")                                               | 12,320.00           | 7.00              | EA  | 6.30         | 1,760.00   | 0.00              | 11,088.00                          | 90.00%        | 11,088.00         | 0.00                 | 0.00               |
| 120                                | Gate Valve (16")                                              | 30,080.00           | 4.00              | EA  | 3.60         | 7,520.00   | 0.00              | 27,072.00                          | 90.00%        | 27,072.00         | 0.00                 | 0.00               |
| 121                                | Fire Hydrant                                                  | 18,200.00           | 4.00              | EA  | 3.60         | 4,550.00   | 0.00              | 16,380.00                          | 90.00%        | 16,380.00         | 0.00                 | 0.00               |
| 122                                | D.I. Fittings (restrained)                                    | 34,255.00           | 6.50              | TON | 5.85         | 5,270.00   | 0.00              | 30,829.50                          | 90.00%        | 30,829.50         | 0.00                 | 0.00               |
| 123                                | 1" Irrigation Service                                         | 6,360.00            | 4.00              | EA  | 3.60         | 1,590.00   | 0.00              | 5,724.00                           | 90.00%        | 5,724.00          | 0.00                 | 0.00               |
| 124                                | 3/4" Long Single Service                                      | 1,050.00            | 1.00              | EA  | 0.90         | 1,050.00   | 0.00              | 945.00                             | 90.00%        | 945.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 17

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                   | Description                             | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|----------------------------------------|-----------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 125                                    | 1" Short Dual Service                   | 4,700.00        | 5.00              | EA  | 4.50         | 940.00     | 0.00              | 4,230.00                           | 90.00%  | 4,230.00        | 0.00                 | 0.00               |
| 126                                    | 1" Long Dual Service                    | 2,400.00        | 2.00              | EA  | 1.80         | 1,200.00   | 0.00              | 2,160.00                           | 90.00%  | 2,160.00        | 0.00                 | 0.00               |
| 127                                    | Steel Casing (24")                      | 5,100.00        | 34.00             | LF  | 30.60        | 150.00     | 0.00              | 4,590.00                           | 90.00%  | 4,590.00        | 0.00                 | 0.00               |
| 128                                    | 2" ARV Assembly                         | 3,000.00        | 1.00              | EA  | 0.90         | 3,000.00   | 0.00              | 2,700.00                           | 90.00%  | 2,700.00        | 0.00                 | 0.00               |
| 129                                    | Blowoff Perm. (2")                      | 8,400.00        | 4.00              | EA  | 3.60         | 2,100.00   | 0.00              | 7,560.00                           | 90.00%  | 7,560.00        | 0.00                 | 0.00               |
| 130                                    | Hydrostatic Pressure Test               | 3,990.00        | 1.00              | EA  | 0.50         | 3,990.00   | 0.00              | 1,995.00                           | 50.00%  | 1,995.00        | 0.00                 | 0.00               |
| 131                                    | Trench Protection                       | 947.10          | 3,157.00          | LF  | 3,157.00     | 0.30       | 0.00              | 947.10                             | 100.00% | 947.10          | 0.00                 | 0.00               |
| 132                                    | Meter Box                               | 4,370.00        | 19.00             | EA  | 0.00         | 230.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| Total for Unit 1 Water System (PUBLIC) |                                         | 358,534.30      |                   |     |              |            | 0.00              | 312,107.58                         | 87.05%  | 312,107.58      |                      | 0.00               |
| 133                                    | 2" HMAc Type D (Local A)(PG 64-22)      | 21,400.00       | 2,000.00          | SY  | 0.00         | 10.70      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 134                                    | 3" HMAc Type D (Collector)(PG 70-22)    | 39,638.70       | 2,493.00          | SY  | 0.00         | 15.90      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 135                                    | 2" HMAc Type D (72' Arterial)(PG 76-22) | 39,590.80       | 3,413.00          | SY  | 0.00         | 11.60      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 136                                    | 2" HMAc Type D (94' Arterial)(PG 76-22) | 180,217.60      | 15,536.00         | SY  | 0.00         | 11.60      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 137                                    | 2" HMAc Type C (PG 70-22)               | 206,544.10      | 18,949.00         | SY  | 0.00         | 10.90      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 138                                    | Prime Coat (Gal)                        | 43,661.70       | 8,478.00          | GAL | 0.00         | 5.15       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 139                                    | Tack Coat (Gal)                         | 23,950.35       | 4,239.00          | GAL | 0.00         | 5.65       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 140                                    | 16" Flexible Base (Collector)           | 47,788.80       | 2,489.00          | SY  | 0.00         | 19.20      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 141                                    | 22.5" Flexible Base (72' Arterial)      | 78,499.00       | 3,413.00          | SY  | 0.00         | 23.00      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 142                                    | 22.5" Flexible Base (94' Arterial)      | 425,686.40      | 15,536.00         | SY  | 0.00         | 27.40      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 143                                    | Lime Stabilization (8")(42#/SY)         | 60,949.20       | 23,442.00         | SY  | 0.00         | 2.60       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 144                                    | Lime                                    | 126,444.00      | 492.00            | TON | 0.00         | 257.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 145                                    | Concrete Curb 7" Standard               | 98,835.00       | 11,980.00         | LF  | 0.00         | 8.25       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 146                                    | Alternate Deep Concrete Curb            | 7,660.80        | 798.00            | LF  | 0.00         | 9.60       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 147                                    | Header Curb                             | 1,521.00        | 130.00            | LF  | 0.00         | 11.70      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 148                                    | Sawtooth Curb                           | 259.55          | 29.00             | LF  | 0.00         | 8.95       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 149                                    | Concrete Median                         | 3,658.20        | 91.00             | SY  | 0.00         | 40.20      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 150                                    | Barricade Post (5.5'- 7' Post)          | 10,956.00       | 22.00             | EA  | 0.00         | 498.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 151                                    | R1-1 STOP (30")(High Intensity)         | 3,486.00        | 7.00              | EA  | 0.00         | 498.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

Application #: 17

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                               | Description                                | Contract Amount     | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|------------------------------------|--------------------------------------------|---------------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 152                                | 9 Inch Street Name, Block Number           | 1,492.00            | 4.00              | EA | 0.00         | 373.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 153                                | Fire Hydrant Blue Pavement Markers         | 49.60               | 4.00              | EA | 0.00         | 12.40      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 154                                | Pavement Marker (Ty II-AA)                 | 99.20               | 8.00              | EA | 0.00         | 12.40      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 155                                | Broken 4" Wide Yellow Line                 | 20,035.40           | 5,204.00          | LF | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 156                                | Solid 4" Wide Yellow Line                  | 2,752.75            | 715.00            | LF | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 157                                | Double 4" Wide Yellow Line                 | 4,217.70            | 827.00            | LF | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 158                                | 24" Wide White Line                        | 1,468.80            | 96.00             | LF | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 159                                | Solid 8" Wide White Line                   | 21,032.40           | 4,124.00          | LF | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 160                                | Solid 12" Wide White Line                  | 1,981.35            | 259.00            | LF | 0.00         | 7.65       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 161                                | Solid 4" Wide & Broken 4" Wide Yellow Line | 1,709.40            | 444.00            | LF | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 162                                | 24" White Pavement Crosswalk Striping      | 1,866.60            | 122.00            | LF | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 163                                | Solid Yellow Median Nose                   | 3,584.00            | 4.00              | EA | 0.00         | 896.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 164                                | Word "ONLY"                                | 2,569.00            | 7.00              | EA | 0.00         | 367.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 165                                | Combination Thru/Left Arrow                | 218.00              | 1.00              | EA | 0.00         | 218.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 166                                | Right White Arrow                          | 1,308.00            | 6.00              | EA | 0.00         | 218.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 167                                | Left White Arrow                           | 4,360.00            | 20.00             | EA | 0.00         | 218.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 168                                | Remove Extg. 4" Double Yellow Line         | 3,281.85            | 1,287.00          | LF | 0.00         | 2.55       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 169                                | Remove & Replace Asphalt Driveway          | 10,368.40           | 322.00            | SY | 0.00         | 32.20      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 170                                | Remove Gravel Driveway                     | 768.00              | 120.00            | SY | 0.00         | 6.40       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 171                                | Remove Asphalt Driveway                    | 1,075.20            | 168.00            | SY | 0.00         | 6.40       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 172                                | Demo Existing Pavement                     | 1,446.40            | 226.00            | SY | 0.00         | 6.40       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 173                                | Installation of Highway Traffic Signals    | 214,400.00          | 1.00              | EA | 0.00         | 214,400.00 | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| Total for Unit 1 Paving (PUBLIC)   |                                            | <b>1,720,831.25</b> |                   |    |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>       |                      | <b>0.00</b>        |
| 174                                | Concrete Sidewalk                          | 330,860.40          | 6,604.00          | SY | 0.00         | 50.10      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 175                                | ADA Ramps                                  | 48,620.00           | 22.00             | EA | 0.00         | 2,210.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| Total for Unit 1 Sidewalk (PUBLIC) |                                            | <b>379,480.40</b>   |                   |    |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>       |                      | <b>0.00</b>        |
| 202                                | CO #1 Public Unit Excavation               | 187,387.20          | 14,872.00         | CY | 13,384.80    | 12.60      | 0.00              | 168,648.48                         | 90.00%        | 168,648.48        | 0.00                 | 0.00               |
| 203                                | CO #1 Public Unit Embankment               | -8,544.00           | -2,848.00         | CY | -2,563.20    | 3.00       | 0.00              | -7,689.60                          | 90.00%        | -7,689.60         | 0.00                 | 0.00               |
| Total for CO#1 PUBLIC - Grading    |                                            | <b>178,843.20</b>   |                   |    |              |            | <b>0.00</b>       | <b>160,958.88</b>                  | <b>90.00%</b> | <b>160,958.88</b> |                      | <b>0.00</b>        |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 17

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                      | Contract Amount   | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous  | Quantity This Period | Amount This Period |
|------|--------------------------------------------------|-------------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------------|------------------|----------------------|--------------------|
| 204  | CO #1 Open Space Revegetation                    | -15,720.00        | -2,400.00         | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - Sed. Control             | <b>-15,720.00</b> |                   |    |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>      |                      | <b>0.00</b>        |
| 205  | CO #1 San. Sewer 08" SDR 26 (06'-10')            | -6,363.50         | -143.00           | LF | -128.70      | 44.50      | 0.00              | -5,727.15                          | 90.00%        | -5,727.15        | 0.00                 | 0.00               |
| 206  | CO #1 San. Sewer 08" SDR 26 (10'-14')            | 8,136.00          | 144.00            | LF | 129.60       | 56.50      | 0.00              | 7,322.40                           | 90.00%        | 7,322.40         | 0.00                 | 0.00               |
| 207  | CO #1 San. Sewer 18" SDR 26 (6'-10')             | -2,119.20         | -24.00            | LF | -21.60       | 88.30      | 0.00              | -1,907.28                          | 90.00%        | -1,907.28        | 0.00                 | 0.00               |
| 208  | CO #1 San. Sewer 18" SDR 26 (10'-14')            | 9,270.00          | 90.00             | LF | 81.00        | 103.00     | 0.00              | 8,343.00                           | 90.00%        | 8,343.00         | 0.00                 | 0.00               |
| 209  | CO #1 San. Sewer 18" SDR 26 (14'-18')            | -8,348.92         | -67.33            | LF | -60.60       | 124.00     | 0.00              | -7,514.03                          | 90.00%        | -7,514.03        | 0.00                 | 0.00               |
| 210  | CO #1 W/T San. Sewer Manhole (0-6')              | -6,950.00         | -1.00             | EA | -0.70        | 6,950.00   | 0.00              | -4,865.00                          | 70.00%        | -4,865.00        | 0.00                 | 0.00               |
| 211  | CO #1 Service Cleanout (6")                      | 9,150.00          | 15.00             | EA | 13.50        | 610.00     | 0.00              | 8,235.00                           | 90.00%        | 8,235.00         | 0.00                 | 0.00               |
| 212  | CO #1 Extra Depth Manhole                        | 7,761.00          | 13.00             | VF | 9.10         | 597.00     | 0.00              | 5,432.70                           | 70.00%        | 5,432.70         | 0.00                 | 0.00               |
| 213  | CO #1 Wyes (18"x6")                              | -1,090.00         | -1.00             | EA | -0.90        | 1,090.00   | 0.00              | -981.00                            | 90.00%        | -981.00          | 0.00                 | 0.00               |
| 214  | CO #1 Vertical Stacks (6")                       | 785.40            | 11.00             | VF | 9.90         | 71.40      | 0.00              | 706.86                             | 90.00%        | 706.86           | 0.00                 | 0.00               |
| 215  | CO #1 PVC Sewer Pipe Increase                    | 50,577.00         | 0.00              | LS | 0.00         | 0.00       | 0.00              | 50,577.00                          | 100.00%       | 50,577.00        | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - San. Sewer               | <b>60,807.78</b>  |                   |    |              |            | <b>0.00</b>       | <b>59,622.50</b>                   | <b>98.05%</b> | <b>59,622.50</b> |                      | <b>0.00</b>        |
| 216  | CO #1 DRAIN A - Revegetation (Including Topsoil) | -366.80           | -56.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 217  | CO #1 DRAIN A - Sodding Liner                    | -470.40           | -56.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 218  | CO #1 DRAIN B - 20' Curb Inlet CIP               | -23,700.00        | -1.00             | EA | 0.00         | 23,700.00  | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 219  | CO #1 DRAIN B - 15' Curb Inlet CIP (15')         | 21,250.00         | 1.00              | EA | 0.00         | 21,250.00  | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 220  | CO #1 DRAIN B - 5" Concrete Rip Rap              | -8,100.00         | -75.00            | SY | 0.00         | 108.00     | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 221  | CO #1 DRAIN B - Pipe Handrail                    | -2,775.60         | -36.00            | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 222  | CO #1 DRAIN B - Gabion Mattress (18" Thick)      | -7,614.00         | -47.00            | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 223  | CO #1 DRAIN B - Revegetation (Including Topsoil) | -825.30           | -126.00           | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 224  | CO #1 DRAIN B - CMP (36")                        | 29,082.00         | 131.00            | LF | 131.00       | 222.00     | 0.00              | 29,082.00                          | 100.00%       | 29,082.00        | 0.00                 | 0.00               |
| 225  | CO #1 DRAIN C- Revegetation (Including Topsoil)  | 2,043.60          | 312.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 226  | CO #1 DRAIN C - Sodding Liner                    | 2,620.80          | 312.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 227  | CO #1 DRAIN C - 5" Concrete Rip Rap              | 22,533.00         | 203.00            | SY | 0.00         | 111.00     | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

Application #: 17

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                        | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|----------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 228  | CO #1 DRAIN C - Baffle Blocks                      | 9,113.40        | 5.49              | CY | 0.00         | 1,660.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 229  | CO #1 DRAIN C - Gabion Mattress (18 Inch Thick)    | -11,016.00      | -68.00            | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 230  | CO #1 DRAIN E - 5" Concrete Rip Rap                | 4,440.00        | 37.00             | SY | 0.00         | 120.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 231  | CO #1 DRAIN E - Gabion Mattress (18 Inch Thick)    | 972.00          | 6.00              | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 232  | CO #1 DRAIN F - SBC PC (2'x2')                     | -61,304.00      | -194.00           | LF | -194.00      | 316.00     | 0.00              | -61,304.00                         | 100.00% | -61,304.00      | 0.00                 | 0.00               |
| 233  | CO #1 DRAIN F - SBC PC (3'x2')                     | 61,304.00       | 194.00            | LF | 194.00       | 316.00     | 0.00              | 61,304.00                          | 100.00% | 61,304.00       | 0.00                 | 0.00               |
| 234  | CO #1 DRAIN F - Junction Box PC (4'x4')            | -10,800.00      | -1.00             | EA | 0.00         | 10,800.00  | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 235  | CO #1 DRAIN F - Junction Box PC (5'x5')            | 12,500.00       | 1.00              | EA | 0.00         | 12,500.00  | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 236  | CO #1 DRAIN F - Junction Box PC (4'x4')            | -10,800.00      | -1.00             | EA | 0.00         | 10,800.00  | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 237  | CO #1 DRAIN F - Junction Box PC (5'x5')            | 12,500.00       | 1.00              | EA | 0.00         | 12,500.00  | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 238  | CO #1 DRAIN F - Gabion Mattress (18" Thick)        | 1,296.00        | 8.00              | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 239  | CO #1 DRAIN G - SBC PC (5-5'x3')                   | 28,930.00       | 11.00             | LF | 11.00        | 2,630.00   | 0.00              | 28,930.00                          | 100.00% | 28,930.00       | 0.00                 | 0.00               |
| 240  | CO #1 DRAIN G - Pipe Handrail                      | -3,469.50       | -45.00            | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 241  | CO #1 DRAIN G - 5" Concrete Rip Rap                | 3,132.00        | 29.00             | SY | 0.00         | 108.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 242  | CO #1 DRAIN G - Gabion Mattress (18" Thick)        | 3,078.00        | 19.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 243  | CO #1 DRAIN J - RCP CL III (30")                   | -7,809.00       | -57.00            | LF | -57.00       | 137.00     | 0.00              | -7,809.00                          | 100.00% | -7,809.00       | 0.00                 | 0.00               |
| 244  | CO #1 DRAIN J RCP CL III (2-24")                   | 11,536.00       | 56.00             | LF | 56.00        | 206.00     | 0.00              | 11,536.00                          | 100.00% | 11,536.00       | 0.00                 | 0.00               |
| 245  | CO #1 DRAIN J - Grate Inlet PC (4'x4')             | -6,200.00       | -1.00             | EA | 0.00         | 6,200.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 246  | CO #1 DRAIN J Junction Box PC (7'x7')              | 25,930.00       | 1.00              | EA | 0.00         | 25,930.00  | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 247  | CO #1 DRAIN J - 5" Concrete Rip Rap                | 324.00          | 3.00              | SY | 0.00         | 108.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 248  | CO #1 DRAIN J - Gabion Mattress (18" Thick)        | 972.00          | 6.00              | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 249  | CO #1 BOX DRAIN 1 - Sidewalk Drain (8-3' Openings) | -28,400.00      | -1.00             | EA | -1.00        | 28,400.00  | 0.00              | -28,400.00                         | 100.00% | 0.00            | -1.00                | -28,400.00         |
| 250  | CO #1 BOX DRAIN 1 - Sidewalk Drain (1-5' Openings) | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 0.00            | 0.80                 | 7,016.00           |
| 251  | CO #1 BOX DRAIN 1 - Sidewalk Pipe Handrail         | -1,773.30       | -23.00            | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

Application #: 17

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                                 | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|-------------------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 252  | Handrail<br>CO #1 BOX DRAIN 1 - Gabion Mattress (18" Thick) | -9,234.00       | -57.00            | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 253  | CO #1 BOX DRAIN 2 - Sidewalk Drain (8-3' Openings)          | -28,400.00      | -1.00             | EA | -1.00        | 28,400.00  | 0.00              | -28,400.00                         | 100.00% | 0.00            | -1.00                | -28,400.00         |
| 254  | CO #1 BOX DRAIN 2 - Sidewalk Drain (1-5' Openings)          | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 0.00            | 0.80                 | 7,016.00           |
| 255  | CO #1 BOX DRAIN 2 - Sidewalk Pipe Handrail                  | -1,696.20       | -22.00            | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 256  | CO #1 BOX DRAIN 2 - Gabion Mattress (18" Thick)             | -2,592.00       | -16.00            | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 257  | CO #1 BOX DRAIN 5 - Sidewalk Drain (4-3' Openings)          | -13,300.00      | -1.00             | EA | -1.00        | 13,300.00  | 0.00              | -13,300.00                         | 100.00% | 0.00            | -1.00                | -13,300.00         |
| 258  | CO #1 BOX DRAIN 5 - Sidewalk Drain (1-5' Openings)          | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 0.00            | 0.80                 | 7,016.00           |
| 259  | CO #1 BOX DRAIN 5 - Sidewalk Pipe Handrail                  | -2,158.80       | -28.00            | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 260  | CO #1 BOX DRAIN 6 - Sidewalk Drain (9-3' Openings)          | -20,000.00      | -1.00             | EA | -1.00        | 20,000.00  | 0.00              | -20,000.00                         | 100.00% | 0.00            | -1.00                | -20,000.00         |
| 261  | CO #1 BOX DRAIN 6 - Sidewalk Drain (1-5' Openings)          | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 0.00            | 0.80                 | 7,016.00           |
| 262  | CO #1 BOX DRAIN 6 - Sidewalk Pipe Handrail                  | -2,004.60       | -26.00            | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 263  | CO #1 BOX DRAIN 7 - Sidewalk Drain (8-3' Openings)          | -26,300.00      | -1.00             | EA | -1.00        | 26,300.00  | 0.00              | -26,300.00                         | 100.00% | 0.00            | -1.00                | -26,300.00         |
| 264  | CO #1 BOX DRAIN 7 - Sidewalk Drain (1-5' Openings)          | 8,770.00        | 1.00              | EA | 0.80         | 8,770.00   | 0.00              | 7,016.00                           | 80.00%  | 0.00            | 0.80                 | 7,016.00           |
| 265  | CO #1 BOX DRAIN 7 - Sidewalk Pipe Handrail                  | -1,696.20       | -22.00            | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 266  | CO #1 SOUTHWEST POND - Revegetation (Including Topsoil)     | 7,787.95        | 1,189.00          | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 267  | CO #1 SOUTHWEST POND - 5" Concrete Rip Rap                  | 8,760.00        | 73.00             | SY | 0.00         | 120.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 268  | CO #1 SOUTHWEST POND - 6" PVC                               | -24,037.20      | -607.00           | LF | -607.00      | 39.60      | 0.00              | -24,037.20                         | 100.00% | 0.00            | -607.00              | -24,037.20         |
| 269  | CO #1 SOUTHWEST POND - 8" PVC                               | 34,368.34       | 607.00            | LF | 424.90       | 56.62      | 0.00              | 24,057.84                          | 70.00%  | 0.00            | 424.90               | 24,057.84          |
| 270  | CO #1 SOUTHWEST POND - 6" X 1/16 Bend                       | -454.00         | -1.00             | EA | -1.00        | 454.00     | 0.00              | -454.00                            | 100.00% | 0.00            | -1.00                | -454.00            |
| 271  | CO #1 SOUTHWEST POND - 8" X 1/16 Bend                       | 700.00          | 1.00              | EA | 0.70         | 700.00     | 0.00              | 490.00                             | 70.00%  | 0.00            | 0.70                 | 490.00             |
| 272  | CO #1 SOUTHWEST POND - 18" PVC Sleeve                       | -15,264.00      | -180.00           | LF | -180.00      | 84.80      | 0.00              | -15,264.00                         | 100.00% | 0.00            | -180.00              | -15,264.00         |
| 273  | CO #1 SOUTHWEST POND - 12" PVC Sleeve                       | 14,580.00       | 180.00            | LF | 126.00       | 81.00      | 0.00              | 10,206.00                          | 70.00%  | 0.00            | 126.00               | 10,206.00          |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 17

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                                  | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous  | Quantity This Period | Amount This Period |
|------|--------------------------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|------------------|----------------------|--------------------|
| 274  | CO #1 SOUTHWEST POND - 18" Clay Liner                        | 4,060.80          | 282.00            | SY  | 141.00       | 14.40      | 0.00              | 2,030.40                           | 50.00%        | 0.00             | 141.00               | 2,030.40           |
| 275  | CO #1 SOUTHWEST POND - 6' Wooden Privacy Fence               | -30,465.80        | -851.00           | LF  | 0.00         | 35.80      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 276  | CO #1 SOUTHWEST POND - 6' Masonry Fence                      | 144,445.60        | 1,292.00          | LF  | 0.00         | 111.80     | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 277  | CO #1 SOUTHWEST POND - 6' Commercial Concrete Driveway       | 16,724.00         | 113.00            | SY  | 0.00         | 148.00     | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 278  | CO #1 SOUTHWEST POND - Gabion Mattress (18" Thick)           | 31,752.00         | 196.00            | SY  | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 279  | CO #1 SOUTHEAST POND - PRECAST REIN. BOX CULVERT (4'X2')     | -15,975.00        | -45.00            | LF  | -45.00       | 355.00     | 0.00              | -15,975.00                         | 100.00%       | 0.00             | -45.00               | -15,975.00         |
| 280  | CO #1 SOUTHEAST POND - BOX CULVERT DRAINAGE STRUCTURE        | 276,500.00        | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 281  | CO #1 SOUTHEAST POND - 8" PVC                                | 8,340.00          | 139.00            | LF  | 0.00         | 60.00      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 282  | CO #1 SOUTHEAST POND - Sedimentation Depth Marker            | 684.00            | 1.00              | EA  | 0.00         | 684.00     | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 283  | CO #1 SOUTHEAST POND - Junction Box 4'X4'X(+/-13.5')         | 11,700.00         | 1.00              | EA  | 0.00         | 11,700.00  | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 284  | CO #1 SE POND - 4'X4' Galvanized Rock Gabion Basket (W/Rise) | 4,360.00          | 1.00              | EA  | 0.00         | 4,360.00   | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 285  | CO #1 SOUTHEAST POND - 3'X3' Concrete Pad For Controller     | 467.00            | 1.00              | EA  | 0.00         | 467.00     | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 286  | CO #1 SOUTHEAST POND - Logic Controller                      | 30,100.00         | 1.00              | EA  | 0.00         | 30,100.00  | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 287  | CO #1 SOUTHEAST POND - 5" Concrete Rip Rap                   | -21,294.00        | -182.00           | SY  | 0.00         | 117.00     | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 288  | CO #1 SOUTHEAST POND - Revegetation (Including Topsoil)      | 23,088.75         | 3,525.00          | SY  | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 289  | CO #1 SOUTHEAST POND - 18" Clay Liner                        | 57,312.00         | 3,980.00          | SY  | 1,990.00     | 14.40      | 0.00              | 28,656.00                          | 50.00%        | 0.00             | 1,990.00             | 28,656.00          |
| 290  | CO #1 SOUTHEAST POND - 6' Chain Link Wire Fence              | 9,655.20          | 447.00            | LF  | 0.00         | 21.60      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 291  | CO #1 Drain Pipe Increase                                    | 2,117.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 2,117.00                           | 100.00%       | 0.00             | 0.00                 | 2,117.00           |
|      | Total for CO#1 PUBLIC - Storm Sewer                          | <b>584,613.74</b> |                   |     |              |            | <b>0.00</b>       | <b>-7,753.96</b>                   | <b>-1.33%</b> | <b>61,739.00</b> |                      | <b>-69,492.96</b>  |
| 292  | CO #1 PVC (8") C-900 DR 18                                   | -4,156.80         | -96.00            | LF  | -86.40       | 43.30      | 0.00              | -3,741.12                          | 90.00%        | -3,741.12        | 0.00                 | 0.00               |
| 293  | CO #1 PVC (16") Water Main                                   | 11,984.00         | 112.00            | LF  | 100.80       | 107.00     | 0.00              | 10,785.60                          | 90.00%        | 10,785.60        | 0.00                 | 0.00               |
| 294  | CO #1 Gate Valve (8")                                        | -3,520.00         | -2.00             | EA  | -1.80        | 1,760.00   | 0.00              | -3,168.00                          | 90.00%        | -3,168.00        | 0.00                 | 0.00               |
| 295  | CO #1 D.I. Fittings (restrained)                             | 4,163.30          | 0.79              | TON | 0.71         | 5,270.00   | 0.00              | 3,746.97                           | 90.00%        | 3,746.97         | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

Application #: 17

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                                 | Description                                      | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|--------------------------------------|--------------------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 296                                  | CO #1 Blowoff Perm. (2")                         | 4,200.00        | 2.00              | EA  | 1.80         | 2,100.00   | 0.00              | 3,780.00                           | 90.00%  | 3,780.00        | 0.00                 | 0.00               |
| 297                                  | CO #1 Steel Casing (24")                         | 10,500.00       | 50.00             | LF  | 45.00        | 210.00     | 0.00              | 9,450.00                           | 90.00%  | 9,450.00        | 0.00                 | 0.00               |
| 298                                  | CO #1 Trench Protection                          | 4.80            | 16.00             | LF  | 16.00        | 0.30       | 0.00              | 4.80                               | 100.00% | 4.80            | 0.00                 | 0.00               |
| 299                                  | CO #1 Water Pipe Material Increase               | 29,912.00       | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 29,912.00                          | 100.00% | 29,912.00       | 0.00                 | 0.00               |
| Total for CO#1 PUBLIC - Water System |                                                  | 53,087.30       |                   |     |              |            | 0.00              | 50,770.25                          | 95.64%  | 50,770.25       |                      | 0.00               |
| 300                                  | CO #1 3" HMAC Type D (Collector)(PG 70-22)       | 2,766.60        | 174.00            | SY  | 0.00         | 15.90      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 301                                  | CO #1 2" HMAC Type D (94' Arterial)(PG 76-22)    | -1,705.20       | -147.00           | SY  | 0.00         | 11.60      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 302                                  | CO #1 2" HMAC Type C (PG 70-22)                  | 2,289.00        | 210.00            | SY  | 0.00         | 10.90      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 303                                  | CO #1 9.5" HMAC TYPE B (ASPHALT BASE)            | 17,480.00       | 380.00            | SY  | 0.00         | 46.00      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 304                                  | CO #1 2" HMAC Type D (Temporary Turn-Around)     | 5,092.20        | 246.00            | SY  | 0.00         | 20.70      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 305                                  | CO #1 Prime Coat (Gal)                           | 1,236.00        | 240.00            | GAL | 0.00         | 5.15       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 306                                  | CO #1 Tack Coat (Gal)                            | 678.00          | 120.00            | GAL | 0.00         | 5.65       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 307                                  | CO #1 16" Flexible Base (Collector)              | 3,340.80        | 174.00            | SY  | 0.00         | 19.20      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 308                                  | CO #1 22.5" Flexible Base (94' Arterial)         | -4,027.80       | -147.00           | SY  | 0.00         | 27.40      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 309                                  | CO #1 8" Flex Base (Temporary Turnaround)        | 3,136.50        | 246.00            | SY  | 0.00         | 12.75      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 310                                  | CO #1 Lime Stabilization (8")(42#/SY)            | 712.40          | 274.00            | SY  | 0.00         | 2.60       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 311                                  | CO #1 Lime                                       | 1,542.00        | 6.00              | TON | 0.00         | 257.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 312                                  | CO #1 Header Curb                                | 421.20          | 36.00             | LF  | 0.00         | 11.70      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 313                                  | CO #1 Barricade Post (5.5'- 7' Post)             | 9,462.00        | 19.00             | EA  | 0.00         | 498.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 314                                  | CO #1 R1-1 STOP (30")(High Intensity)            | 2,988.00        | 6.00              | EA  | 0.00         | 498.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 315                                  | CO #1 Pavement Marker (Ty II-AA)                 | 1,289.60        | 104.00            | EA  | 0.00         | 12.40      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 316                                  | CO #1 Broken 4" Wide Yellow Line                 | -693.00         | -180.00           | LF  | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 317                                  | CO #1 Double 4" Wide Yellow Line                 | 40.80           | 8.00              | LF  | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 318                                  | CO #1 24" Wide White Line                        | 244.80          | 16.00             | LF  | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 319                                  | CO #1 Solid 8" Wide White Line                   | 3,488.40        | 684.00            | LF  | 0.00         | 5.10       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 320                                  | CO #1 Solid 12" Wide White Line                  | -244.80         | -32.00            | LF  | 0.00         | 7.65       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 321                                  | CO #1 Solid 4" Wide & Broken 4" Wide Yellow Line | -415.80         | -108.00           | LF  | 0.00         | 3.85       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 17

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                             | Description                                  | Contract Amount     | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous     | Quantity This Period | Amount This Period |
|----------------------------------|----------------------------------------------|---------------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------------|---------------------|----------------------|--------------------|
| 322                              | CO #1 24" White Pavement Crosswalk Striping  | 4,345.20            | 284.00            | LF | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
| 323                              | CO #1 Word ONLY                              | 367.00              | 1.00              | EA | 0.00         | 367.00     | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
| 324                              | CO #1 Left White Arrow                       | 436.00              | 2.00              | EA | 0.00         | 218.00     | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
|                                  | Total for CO#1 PUBLIC - Paving               | <b>54,269.90</b>    |                   |    |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>         |                      | <b>0.00</b>        |
| 325                              | CO #1 Concrete Sidewalk                      | 9,919.80            | 198.00            | SY | 0.00         | 50.10      | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
| 326                              | CO #1 ADA Ramps                              | 13,260.00           | 6.00              | EA | 0.00         | 2,210.00   | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
|                                  | Total for CO#1 PUBLIC - Sidewalk             | <b>23,179.80</b>    |                   |    |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>         |                      | <b>0.00</b>        |
| <b>Total for Unit 1 (PUBLIC)</b> |                                              | <b>7,676,356.22</b> |                   |    |              |            | <b>0.00</b>       | <b>3,429,573.68</b>                | <b>44.68%</b> | <b>3,101,219.14</b> |                      | <b>328,354.54</b>  |
| 176                              | Lot Excavation                               | 2,121.00            | 210.00            | CY | 189.00       | 10.10      | 0.00              | 1,908.90                           | 90.00%        | 1,908.90            | 0.00                 | 0.00               |
| 177                              | Lot Embankment                               | 6,240.00            | 2,400.00          | CY | 2,160.00     | 2.60       | 0.00              | 5,616.00                           | 90.00%        | 5,616.00            | 0.00                 | 0.00               |
|                                  | Total for Unit 1 Lot Grading (PRIVATE)       | <b>8,361.00</b>     |                   |    |              |            | <b>0.00</b>       | <b>7,524.90</b>                    | <b>90.00%</b> | <b>7,524.90</b>     |                      | <b>0.00</b>        |
| 178                              | 2"x4" Lumber (Green Painted)                 | 3,640.00            | 14.00             | EA | 0.00         | 260.00     | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
|                                  | Total for Unit 1 San. Swr. (TCEQ/Boerne)     | <b>3,640.00</b>     |                   |    |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>         |                      | <b>0.00</b>        |
| 179                              | 2" Polyethylene Gas Main DR 11 With Fittings | 25,239.90           | 707.00            | LF | 353.50       | 35.70      | 0.00              | 12,619.95                          | 50.00%        | 12,619.95           | 0.00                 | 0.00               |
| 180                              | 6" Polyethylene Gas Main                     | 203,803.60          | 3,563.00          | LF | 1,781.50     | 57.20      | 0.00              | 101,901.80                         | 50.00%        | 101,901.80          | 0.00                 | 0.00               |
| 181                              | 2" Polyethylene Tee                          | 99.60               | 1.00              | EA | 0.50         | 99.60      | 0.00              | 49.80                              | 50.00%        | 49.80               | 0.00                 | 0.00               |
| 182                              | 6" Polyethylene Tee                          | 381.00              | 3.00              | EA | 1.50         | 127.00     | 0.00              | 190.50                             | 50.00%        | 190.50              | 0.00                 | 0.00               |
| 183                              | 6" Polyethylene Cross                        | 144.00              | 1.00              | EA | 0.50         | 144.00     | 0.00              | 72.00                              | 50.00%        | 72.00               | 0.00                 | 0.00               |
| 184                              | 2" Polyethylene Gas Valve and V.B            | 1,470.00            | 3.00              | EA | 1.50         | 490.00     | 0.00              | 735.00                             | 50.00%        | 735.00              | 0.00                 | 0.00               |
| 185                              | 6" Polyethylene Gas Valve and V.B.           | 17,280.00           | 12.00             | EA | 6.00         | 1,440.00   | 0.00              | 8,640.00                           | 50.00%        | 8,640.00            | 0.00                 | 0.00               |
| 186                              | 2" Polyethylene Cap                          | 7.20                | 1.00              | EA | 0.50         | 7.20       | 0.00              | 3.60                               | 50.00%        | 3.60                | 0.00                 | 0.00               |
| 187                              | 6" Polyethylene Cap                          | 215.70              | 3.00              | EA | 1.50         | 71.90      | 0.00              | 107.85                             | 50.00%        | 107.85              | 0.00                 | 0.00               |
| 188                              | 6" To 2" Polyethylene Reducer                | 142.80              | 2.00              | EA | 1.00         | 71.40      | 0.00              | 71.40                              | 50.00%        | 71.40               | 0.00                 | 0.00               |
| 189                              | Tracer Wire                                  | 1,547.00            | 7.00              | EA | 3.50         | 221.00     | 0.00              | 773.50                             | 50.00%        | 773.50              | 0.00                 | 0.00               |
| 190                              | 1" Single Gas Service Short                  | 7,953.00            | 11.00             | EA | 5.50         | 723.00     | 0.00              | 3,976.50                           | 50.00%        | 3,976.50            | 0.00                 | 0.00               |
| 191                              | 1" Single Gas Service Long                   | 11,120.00           | 4.00              | EA | 2.00         | 2,780.00   | 0.00              | 5,560.00                           | 50.00%        | 5,560.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Application #: 17

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item | Description                                          | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous   | Quantity This Period | Amount This Period |
|------|------------------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|----------------|-------------------|----------------------|--------------------|
| 192  | Connection To Existing Gas Main                      | 12,800.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 6,400.00                           | 50.00%         | 6,400.00          | 0.00                 | 0.00               |
| 193  | Testing as Required by the City if Boerne            | 5,530.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 2,765.00                           | 50.00%         | 2,765.00          | 0.00                 | 0.00               |
| 194  | Trench Excavation Safety Protection                  | 8,801.10          | 4,191.00          | LF  | 2,095.50     | 2.10       | 0.00              | 4,400.55                           | 50.00%         | 4,400.55          | 0.00                 | 0.00               |
|      | Total for Unit 1 Gas (PRIVATE)                       | <b>296,534.90</b> |                   |     |              |            | <b>0.00</b>       | <b>148,267.45</b>                  | <b>50.00%</b>  | <b>148,267.45</b> |                      | <b>0.00</b>        |
| 195  | Conduit Secondary Crossings (2-2" & 2-4" PVC Bundle) | 14,758.00         | 188.00            | LF  | 0.00         | 78.50      | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 196  | Conduit Primary Crossings (4-2" & 2-4" PVC Bundle)   | 34,554.40         | 376.00            | LF  | 0.00         | 91.90      | 0.00              | 0.00                               | 0.00%          | 0.00              | 0.00                 | 0.00               |
| 197  | Irrigation Crossing PVC Bundle (2-4")                | 10,900.00         | 250.00            | LF  | 225.00       | 43.60      | 0.00              | 9,810.00                           | 90.00%         | 9,810.00          | 0.00                 | 0.00               |
|      | Total for Unit 1 Electric (PRIVATE)                  | <b>60,212.40</b>  |                   |     |              |            | <b>0.00</b>       | <b>9,810.00</b>                    | <b>16.29%</b>  | <b>9,810.00</b>   |                      | <b>0.00</b>        |
| 198  | CO #2 Clearing (Is)                                  | 13,500.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 13,500.00                          | 100.00%        | 13,500.00         | 0.00                 | 0.00               |
| 199  | CO #2 Silt Fence Removal And Replacement             | 1,275.00          | 150.00            | LF  | 150.00       | 8.50       | 0.00              | 1,275.00                           | 100.00%        | 1,275.00          | 0.00                 | 0.00               |
|      | Total for CHANGE ORDER #2 (PRIVATE)                  | <b>14,775.00</b>  |                   |     |              |            | <b>0.00</b>       | <b>14,775.00</b>                   | <b>100.00%</b> | <b>14,775.00</b>  |                      | <b>0.00</b>        |
| 200  | CO #4 Clearing Along Corley Rd.                      | 7,590.00          | 1.38              | ACR | 1.38         | 5,500.00   | 0.00              | 7,590.00                           | 100.00%        | 7,590.00          | 0.00                 | 0.00               |
| 201  | CO #4 Clearing Along OHE Easement                    | 13,035.00         | 2.37              | ACR | 2.37         | 5,500.00   | 0.00              | 13,035.00                          | 100.00%        | 13,035.00         | 0.00                 | 0.00               |
|      | Total for CHANGE ORDER #4 (PRIVATE)                  | <b>20,625.00</b>  |                   |     |              |            | <b>0.00</b>       | <b>20,625.00</b>                   | <b>100.00%</b> | <b>20,625.00</b>  |                      | <b>0.00</b>        |
| 327  | CO #1 Lot Excavation                                 | -2,100.80         | -208.00           | CY  | -187.20      | 10.10      | 0.00              | -1,890.72                          | 90.00%         | -1,890.72         | 0.00                 | 0.00               |
| 328  | CO #1 Lot Embankment                                 | 19,926.40         | 7,664.00          | CY  | 6,897.60     | 2.60       | 0.00              | 17,933.76                          | 90.00%         | 17,933.76         | 0.00                 | 0.00               |
| 329  | CO #1 Water Well Plugging                            | 41,600.00         | 4.00              | EA  | 4.00         | 10,400.00  | 0.00              | 41,600.00                          | 100.00%        | 41,600.00         | 0.00                 | 0.00               |
|      | Total for CO#1 PRIVATE - Grading                     | <b>59,425.60</b>  |                   |     |              |            | <b>0.00</b>       | <b>57,643.04</b>                   | <b>97.00%</b>  | <b>57,643.04</b>  |                      | <b>0.00</b>        |
| 330  | CO #1 2" Polyethylene Gas Main DR 11 With Fittings   | -3,819.90         | -107.00           | LF  | -53.50       | 35.70      | 0.00              | -1,909.95                          | 50.00%         | -1,909.95         | 0.00                 | 0.00               |
| 331  | CO #1 4" Polyethylene Gas Main                       | 23,192.80         | 547.00            | LF  | 273.50       | 42.40      | 0.00              | 11,596.40                          | 50.00%         | 11,596.40         | 0.00                 | 0.00               |
| 332  | CO #1 6" Polyethylene Gas Main                       | -31,288.40        | -547.00           | LF  | -273.50      | 57.20      | 0.00              | -15,644.20                         | 50.00%         | -15,644.20        | 0.00                 | 0.00               |
| 333  | CO #1 6" Polyethylene Tee                            | -127.00           | -1.00             | EA  | -0.50        | 127.00     | 0.00              | -63.50                             | 50.00%         | -63.50            | 0.00                 | 0.00               |
| 334  | CO #1 4" Polyethylene Tee                            | 117.00            | 1.00              | EA  | 0.50         | 117.00     | 0.00              | 58.50                              | 50.00%         | 58.50             | 0.00                 | 0.00               |
| 335  | CO #1 6" Polyethylene Cross                          | -144.00           | -1.00             | EA  | -0.50        | 144.00     | 0.00              | -72.00                             | 50.00%         | -72.00            | 0.00                 | 0.00               |
| 336  | CO #1 4" Polyethylene Cross                          | 140.00            | 1.00              | EA  | 0.50         | 140.00     | 0.00              | 70.00                              | 50.00%         | 70.00             | 0.00                 | 0.00               |
| 337  | CO #1 2" Polyethylene Gas Valve and V.B              | 490.00            | 1.00              | EA  | 0.50         | 490.00     | 0.00              | 245.00                             | 50.00%         | 245.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20647-9.2A PUBLIC

Date: 04/11/2022-04/20/2022

Application #: 17

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 5/10/2022

Terms: Net 10th

Contract: 20647. Biedenharn Subd. Unit 1

Customer Reference:

| Item                         | Description                               | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %      | Amount Previous | Quantity This Period | Amount This Period |
|------------------------------|-------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|--------|-----------------|----------------------|--------------------|
| 338                          | CO #1 4" Polyethylene Gas Valve and V.B.  | 3,592.00        | 4.00              | EA | 2.00         | 898.00     | 0.00              | 1,796.00                           | 50.00% | 1,796.00        | 0.00                 | 0.00               |
| 339                          | CO #1 6" Polyethylene Gas Valve and V.B.  | -2,880.00       | -2.00             | EA | -1.00        | 1,440.00   | 0.00              | -1,440.00                          | 50.00% | -1,440.00       | 0.00                 | 0.00               |
| 340                          | CO #1 4" Polyethylene Cap                 | 41.00           | 1.00              | EA | 0.50         | 41.00      | 0.00              | 20.50                              | 50.00% | 20.50           | 0.00                 | 0.00               |
| 341                          | CO #1 6" Polyethylene Cap                 | -71.90          | -1.00             | EA | -0.50        | 71.90      | 0.00              | -35.95                             | 50.00% | -35.95          | 0.00                 | 0.00               |
| 342                          | CO #1 6" To 2" Polyethylene Reducer       | -142.80         | -2.00             | EA | -1.00        | 71.40      | 0.00              | -71.40                             | 50.00% | -71.40          | 0.00                 | 0.00               |
| 343                          | CO #1 4" To 2" Polyethylene Reducer       | 126.00          | 2.00              | EA | 1.00         | 63.00      | 0.00              | 63.00                              | 50.00% | 63.00           | 0.00                 | 0.00               |
| 344                          | CO #1 12" Sch. 40 PVC Sleeve              | 12,810.00       | 183.00            | LF | 91.50        | 70.00      | 0.00              | 6,405.00                           | 50.00% | 6,405.00        | 0.00                 | 0.00               |
| 345                          | CO #1 Trench Excavation Safety Protection | 165.90          | 79.00             | LF | 39.50        | 2.10       | 0.00              | 82.95                              | 50.00% | 82.95           | 0.00                 | 0.00               |
| Total for CO#1 PRIVATE - Gas |                                           | 2,200.70        |                   |    |              |            | 0.00              | 1,100.35                           | 50.00% | 1,100.35        |                      | 0.00               |
| Total for Unit 1 (PRIVATE)   |                                           | 465,774.60      |                   |    |              |            | 0.00              | 259,745.74                         | 55.77% | 259,745.74      |                      | 0.00               |

*Del M. [Signature]*  
4/11/22

|                         | Current    | To Date      |
|-------------------------|------------|--------------|
| Original Contract:      |            | 8,142,130.82 |
| Change Orders:          |            | 0.00         |
| Current Contract:       |            | 8,142,130.82 |
| Total Completed:        | 328,354.54 | 3,689,319.42 |
| Total Tax:              | 0.00       | 0.00         |
| Less Retainage:         | 32,835.45  | 368,931.98   |
| Total Due This Invoice: | 295,519.09 |              |