

# Progress Bill

**V.K. KNOWLTON**

CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 2/10/2023

Terms: Net 10th

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item | Description                              | Contract Amount     | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous     | Quantity This Period | Amount This Period |
|------|------------------------------------------|---------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|---------------------|----------------------|--------------------|
| 1    | Mobilization                             | 102,800.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 51,400.00                          | 50.00%        | 51,400.00           | 0.00                 | 0.00               |
| 2    | Insurance And Bond - Unit 2              | 58,400.00           | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 58,400.00                          | 100.00%       | 58,400.00           | 0.00                 | 0.00               |
| 3    | Preparing Right-Of-Way                   | 17,300.00           | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 15,570.00                          | 90.00%        | 15,570.00           | 0.00                 | 0.00               |
| 4    | Clearing                                 | 140,940.00          | 54.00             | ACR | 54.00        | 2,610.00   | 0.00              | 140,940.00                         | 100.00%       | 140,940.00          | 0.00                 | 0.00               |
|      | Total for Unit 2 - Clearing (PUBLIC)     | <b>319,440.00</b>   |                   |     |              |            | <b>0.00</b>       | <b>266,310.00</b>                  | <b>83.37%</b> | <b>266,310.00</b>   |                      | <b>0.00</b>        |
| 5    | Public Unit Excavation                   | 537,394.10          | 47,557.00         | CY  | 42,801.30    | 11.30      | 0.00              | 483,654.69                         | 90.00%        | 483,654.69          | 0.00                 | 0.00               |
| 6    | Public Unit Embankment                   | 84,618.00           | 28,206.00         | CY  | 25,385.40    | 3.00       | 0.00              | 76,156.20                          | 90.00%        | 76,156.20           | 0.00                 | 0.00               |
| 7    | Public Material To Be Embanked In Unit 3 | 128,084.70          | 37,126.00         | CY  | 27,844.50    | 3.45       | 0.00              | 96,063.53                          | 75.00%        | 96,063.53           | 0.00                 | 0.00               |
|      | Total for Unit 2 - Grading (PUBLIC)      | <b>750,096.80</b>   |                   |     |              |            | <b>0.00</b>       | <b>655,874.42</b>                  | <b>87.44%</b> | <b>655,874.42</b>   |                      | <b>0.00</b>        |
| 8    | Conc Washout Pit                         | 1,680.00            | 1.00              | EA  | 0.00         | 1,680.00   | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
| 9    | Construction Entrance                    | 10,880.00           | 2.00              | EA  | 2.00         | 5,440.00   | 0.00              | 10,880.00                          | 100.00%       | 10,880.00           | 0.00                 | 0.00               |
| 10   | Staging Area                             | 622.00              | 1.00              | EA  | 1.00         | 622.00     | 0.00              | 622.00                             | 100.00%       | 622.00              | 0.00                 | 0.00               |
| 11   | Rock Berms                               | 11,738.40           | 292.00            | LF  | 146.00       | 40.20      | 0.00              | 5,869.20                           | 50.00%        | 5,869.20            | 0.00                 | 0.00               |
| 12   | Inlet Protection                         | 3,897.90            | 213.00            | LF  | 106.50       | 18.30      | 0.00              | 1,948.95                           | 50.00%        | 1,948.95            | 0.00                 | 0.00               |
| 13   | Silt Fence                               | 18,012.70           | 6,106.00          | LF  | 6,106.00     | 2.95       | 0.00              | 18,012.70                          | 100.00%       | 18,012.70           | 0.00                 | 0.00               |
| 14   | Open Space Revegetation                  | 223,597.35          | 34,137.00         | SY  | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00                | 0.00                 | 0.00               |
|      | Total for Unit 2 - Sed. Control (PUBLIC) | <b>270,428.35</b>   |                   |     |              |            | <b>0.00</b>       | <b>37,332.85</b>                   | <b>13.81%</b> | <b>37,332.85</b>    |                      | <b>0.00</b>        |
| 15   | San. Sewer 08" SDR 26 (0'-06')           | 3,391.68            | 91.42             | LF  | 82.28        | 37.10      | 0.00              | 3,052.51                           | 90.00%        | 3,052.51            | 0.00                 | 0.00               |
| 16   | San. Sewer 08" SDR 26 (06'-10')          | 213,507.46          | 4,734.09          | LF  | 4,260.68     | 45.10      | 0.00              | 192,156.71                         | 90.00%        | 192,156.71          | 0.00                 | 0.00               |
| 17   | San. Sewer 08" SDR 26 (10'-14')          | 140,043.46          | 2,431.31          | LF  | 2,188.18     | 57.60      | 0.00              | 126,039.11                         | 90.00%        | 126,039.11          | 0.00                 | 0.00               |
| 18   | Sanitary Sewer Laterals (6")             | 548,343.60          | 9,004.00          | LF  | 8,103.60     | 60.90      | 0.00              | 493,509.24                         | 90.00%        | 493,509.24          | 0.00                 | 0.00               |
| 19   | Sewer Main T.V. Inspection               | 11,248.35           | 7,257.00          | LF  | 6,531.30     | 1.55       | 0.00              | 10,123.52                          | 90.00%        | 10,123.52           | 0.00                 | 0.00               |
| 20   | Trench Protection                        | 25,204.55           | 16,261.00         | LF  | 14,634.90    | 1.55       | 0.00              | 22,684.10                          | 90.00%        | 22,684.10           | 0.00                 | 0.00               |
| 21   | W/T San. Sewer Manhole (0-6')            | 194,320.00          | 28.00             | EA  | 19.60        | 6,940.00   | 0.00              | 136,024.00                         | 70.00%        | 136,024.00          | 0.00                 | 0.00               |
| 22   | W/T San. Sewer Drop Manhole (0-6')       | 7,690.00            | 1.00              | EA  | 0.70         | 7,690.00   | 0.00              | 5,383.00                           | 70.00%        | 5,383.00            | 0.00                 | 0.00               |
| 23   | Tie To Exist. Sewer Main                 | 1,848.00            | 2.00              | EA  | 2.00         | 924.00     | 0.00              | 1,848.00                           | 100.00%       | 1,848.00            | 0.00                 | 0.00               |
| 24   | Extra Depth Manhole                      | 57,665.00           | 95.00             | VF  | 85.50        | 607.00     | 0.00              | 51,898.50                          | 90.00%        | 51,898.50           | 0.00                 | 0.00               |
| 25   | Conc Saddle                              | 3,409.00            | 7.00              | EA  | 6.30         | 487.00     | 0.00              | 3,068.10                           | 90.00%        | 3,068.10            | 0.00                 | 0.00               |
| 26   | Wyes (8"X6")                             | 32,550.00           | 217.00            | EA  | 195.30       | 150.00     | 0.00              | 29,295.00                          | 90.00%        | 29,295.00           | 0.00                 | 0.00               |
|      | Total for Unit 2 - San. Sewer (PUBLIC)   | <b>1,239,221.10</b> |                   |     |              |            | <b>0.00</b>       | <b>1,075,081.79</b>                | <b>86.75%</b> | <b>1,075,081.79</b> |                      | <b>0.00</b>        |
| 27   | DRAIN "2-A" - 25' Curb Inlet CIP"        | 57,400.00           | 2.00              | EA  | 0.80         | 28,700.00  | 0.00              | 22,960.00                          | 40.00%        | 22,960.00           | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 2/10/2023

Terms: Net 10th

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item | Description                                    | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 28   | DRAIN "2-A" (3-4'x2') MBC PC                   | 115,560.00      | 107.00            | LF | 42.80        | 1,080.00   | 0.00              | 46,224.00                          | 40.00%  | 46,224.00       | 0.00                 | 0.00               |
| 29   | DRAIN "2-A" - Safety End Treatment             | 1,876.00        | 2.00              | EA | 0.00         | 938.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 30   | DRAIN "2-A" - 5" Concrete Rip Rap              | 14,664.00       | 104.00            | SY | 0.00         | 141.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 31   | DRAIN "2-A" - Baffle Blocks                    | 1,457.70        | 1.13              | CY | 0.00         | 1,290.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 32   | DRAIN "2-A" - Gabion Mattress (18" Thick)      | 9,234.00        | 57.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 33   | DRAIN "2-A" - Revegetation (Including Topsoil) | 14,934.00       | 2,280.00          | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 34   | DRAIN "2-A" - Sodding Liner                    | 19,152.00       | 2,280.00          | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 35   | DRAIN "2-B" - 25' Curb Inlet CIP               | 27,300.00       | 1.00              | EA | 0.40         | 27,300.00  | 0.00              | 10,920.00                          | 40.00%  | 10,920.00       | 0.00                 | 0.00               |
| 36   | DRAIN "2-B" - 5" Concrete Rip Rap              | 6,714.00        | 9.00              | SY | 0.00         | 746.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 37   | DRAIN "2-B" - Pipe Handrail                    | 462.60          | 6.00              | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 38   | DRAIN "2-B" - Gabion Mattress (18" Thick)      | 2,430.00        | 15.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 39   | DRAIN "2-B" - Revegetation (Including Topsoil) | 1,165.90        | 178.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 40   | DRAIN "2-B" - Sodding Liner                    | 1,495.20        | 178.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 41   | DRAIN "2-C" - 10' Curb Inlet CIP               | 14,100.00       | 1.00              | EA | 1.00         | 14,100.00  | 0.00              | 14,100.00                          | 100.00% | 14,100.00       | 0.00                 | 0.00               |
| 42   | DRAIN "2-C" - 5" Concrete Rip Rap              | 1,528.00        | 8.00              | SY | 0.00         | 191.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 43   | DRAIN "2-C" - Pipe Handrail                    | 462.60          | 6.00              | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 44   | DRAIN "2-C" - Gabion Mattress (18" Thick)      | 16,038.00       | 99.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 45   | DRAIN "2-C" - Revegetation (Including Topsoil) | 18,778.85       | 2,867.00          | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 46   | DRAIN "2-C" - Sodding Liner                    | 24,082.80       | 2,867.00          | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 47   | DRAIN "2-D" - 20' Curb Inlet PC (20')          | 18,400.00       | 1.00              | EA | 1.00         | 18,400.00  | 0.00              | 18,400.00                          | 100.00% | 18,400.00       | 0.00                 | 0.00               |
| 48   | DRAIN "2-D" - 5" Concrete Rip Rap              | 1,503.00        | 9.00              | SY | 0.00         | 167.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 49   | DRAIN "2-D" - Pipe Handrail                    | 539.70          | 7.00              | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 50   | DRAIN "2-D" - Revegetation (Including Topsoil) | 2,227.00        | 340.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 51   | DRAIN "2-D" - Sodding Liner                    | 2,856.00        | 340.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 52   | DRAIN "2-E" - 20' Curb Inlet CIP               | 22,400.00       | 1.00              | EA | 0.40         | 22,400.00  | 0.00              | 8,960.00                           | 40.00%  | 8,960.00        | 0.00                 | 0.00               |
| 53   | DRAIN "2-E" - 2-30" CMP                        | 61,530.00       | 21.00             | LF | 2.10         | 2,930.00   | 0.00              | 6,153.00                           | 10.00%  | 6,153.00        | 0.00                 | 0.00               |
| 54   | DRAIN "2-E" - 5" Concrete Rip Rap              | 1,161.00        | 9.00              | SY | 0.00         | 129.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 55   | DRAIN "2-E" - Gabion Mattress (18" Thick)      | 1,620.00        | 10.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 56   | DRAIN "2-F" - 30' Curb Inlet CIP               | 33,200.00       | 1.00              | EA | 1.00         | 33,200.00  | 0.00              | 33,200.00                          | 100.00% | 33,200.00       | 0.00                 | 0.00               |



# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 2/10/2023

Terms: Net 10th

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item                                 | Description                                                  | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|--------------------------------------|--------------------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 57                                   | DRAIN "2-F" - 5" Concrete Rip Rap                            | 1,976.00        | 13.00             | SY | 0.00         | 152.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 58                                   | DRAIN "2-F" - Pipe Handrail                                  | 693.90          | 9.00              | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 59                                   | DRAIN "2-F" - Revegetation (Including Topsoil)               | 2,914.75        | 445.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 60                                   | DRAIN "2-G" - 30' Curb Inlet CIP                             | 31,800.00       | 1.00              | EA | 0.40         | 31,800.00  | 0.00              | 12,720.00                          | 40.00%  | 12,720.00       | 0.00                 | 0.00               |
| 61                                   | DRAIN "2-G" - 5" Concrete Rip Rap                            | 1,122.00        | 11.00             | SY | 0.00         | 102.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 62                                   | DRAIN "2-G" - Pipe Handrail                                  | 693.90          | 9.00              | LF | 0.00         | 77.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 63                                   | DRAIN "2-G" - Revegetation (Including Topsoil)               | 2,456.25        | 375.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 64                                   | DRAIN "2-G" - Sodding Liner                                  | 3,150.00        | 375.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 65                                   | DRAIN "2-H" - 2-18" RCP CL III (18")                         | 6,994.80        | 87.00             | LF | 34.80        | 80.40      | 0.00              | 2,797.92                           | 40.00%  | 2,797.92        | 0.00                 | 0.00               |
| 66                                   | DRAIN "2-H" - Safety End Treatment                           | 1,876.00        | 2.00              | EA | 0.00         | 938.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 67                                   | DRAIN "2-H" - 5" Concrete Rip Rap                            | 2,976.00        | 24.00             | SY | 0.00         | 124.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 68                                   | DRAIN "2-I" - Revegetation (Including Topsoil)               | 6,327.30        | 966.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 69                                   | NORTHEAST POND - 24 RCP CL III""                             | 5,436.00        | 60.00             | LF | 24.00        | 90.60      | 0.00              | 2,174.40                           | 40.00%  | 2,174.40        | 0.00                 | 0.00               |
| 70                                   | NORTHEAST POND - Clay Liner                                  | 2,980.80        | 324.00            | SY | 324.00       | 9.20       | 0.00              | 2,980.80                           | 100.00% | 2,980.80        | 0.00                 | 0.00               |
| 71                                   | NORTHEAST POND - 6" PVC                                      | 2,984.80        | 82.00             | LF | 0.00         | 36.40      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 72                                   | NORTHEAST POND - 6' Chain Link Wire Fence                    | 17,253.30       | 867.00            | LF | 0.00         | 19.90      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 73                                   | NORTHEAST POND - 12' Wide Access Gate                        | 2,180.00        | 2.00              | EA | 0.00         | 1,090.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 74                                   | NORTHEAST POND - Sedimentation Depth Marker                  | 684.00          | 1.00              | EA | 0.00         | 684.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 75                                   | NORTHEAST POND - 4'X4' Galvanized Rock Gabion Basket (W/Rise | 4,360.00        | 1.00              | EA | 0.00         | 4,360.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 76                                   | NORTHEAST POND - Junction Box 4'X4'X(+/-13.5')               | 11,700.00       | 1.00              | EA | 0.00         | 11,700.00  | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 77                                   | NORTHEAST POND - 3'X3' Concrete Pad For Controller           | 467.00          | 1.00              | EA | 0.00         | 467.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 78                                   | NORTHEAST POND - Logic Controller                            | 30,100.00       | 1.00              | EA | 0.00         | 30,100.00  | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| Total for Unit 2 - Drainage (PUBLIC) |                                                              | 635,399.15      |                   |    |              |            | 0.00              | 181,590.12                         | 28.58%  | 181,590.12      |                      | 0.00               |
| 79                                   | PVC (8") C-900 DR 18                                         | 316,167.80      | 7,202.00          | LF | 6,841.90     | 43.90      | 0.00              | 300,359.41                         | 95.00%  | 300,359.41      | 0.00                 | 0.00               |
| 80                                   | PVC (16") Water Main                                         | 181,560.00      | 1,780.00          | LF | 1,691.00     | 102.00     | 0.00              | 172,482.00                         | 95.00%  | 172,482.00      | 0.00                 | 0.00               |
| 81                                   | 2" HDPE                                                      | 17,972.80       | 752.00            | LF | 714.40       | 23.90      | 0.00              | 17,074.16                          | 95.00%  | 17,074.16       | 0.00                 | 0.00               |
| 82                                   | Water Tie-In (16")                                           | 5,710.00        | 1.00              | EA | 1.00         | 5,710.00   | 0.00              | 5,710.00                           | 100.00% | 5,710.00        | 0.00                 | 0.00               |
| 83                                   | Gate Valve (8")                                              | 40,480.00       | 23.00             | EA | 21.85        | 1,760.00   | 0.00              | 38,456.00                          | 95.00%  | 38,456.00       | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 2/10/2023

Terms: Net 10th

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item                                     | Description                                   | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %      | Amount Previous | Quantity This Period | Amount This Period |
|------------------------------------------|-----------------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|--------|-----------------|----------------------|--------------------|
| 84                                       | Gate Valve (16")                              | 30,080.00       | 4.00              | EA  | 3.80         | 7,520.00   | 0.00              | 28,576.00                          | 95.00% | 28,576.00       | 0.00                 | 0.00               |
| 85                                       | Fire Hydrant                                  | 68,250.00       | 15.00             | EA  | 14.25        | 4,550.00   | 0.00              | 64,837.50                          | 95.00% | 64,837.50       | 0.00                 | 0.00               |
| 86                                       | D.I. Fittings (restrained)                    | 36,998.40       | 7.52              | TON | 7.14         | 4,920.00   | 0.00              | 35,148.48                          | 95.00% | 35,148.48       | 0.00                 | 0.00               |
| 87                                       | 1" Irrigation Service                         | 3,180.00        | 2.00              | EA  | 1.90         | 1,590.00   | 0.00              | 3,021.00                           | 95.00% | 3,021.00        | 0.00                 | 0.00               |
| 88                                       | 3/4" Short Single Service                     | 8,801.00        | 13.00             | EA  | 12.35        | 677.00     | 0.00              | 8,360.95                           | 95.00% | 8,360.95        | 0.00                 | 0.00               |
| 89                                       | 3/4" Long Single Service                      | 4,320.00        | 4.00              | EA  | 3.80         | 1,080.00   | 0.00              | 4,104.00                           | 95.00% | 4,104.00        | 0.00                 | 0.00               |
| 90                                       | 1" Short Dual Service                         | 50,752.00       | 61.00             | EA  | 57.95        | 832.00     | 0.00              | 48,214.40                          | 95.00% | 48,214.40       | 0.00                 | 0.00               |
| 91                                       | 1" Long Dual Service                          | 58,080.00       | 44.00             | EA  | 41.80        | 1,320.00   | 0.00              | 55,176.00                          | 95.00% | 55,176.00       | 0.00                 | 0.00               |
| 92                                       | Blowoff Perm. (2")                            | 14,560.00       | 7.00              | EA  | 6.65         | 2,080.00   | 0.00              | 13,832.00                          | 95.00% | 13,832.00       | 0.00                 | 0.00               |
| 93                                       | Hydrostatic Pressure Test                     | 3,990.00        | 1.00              | EA  | 0.00         | 3,990.00   | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 94                                       | Trench Protection                             | 2,920.20        | 9,734.00          | LF  | 9,247.30     | 0.30       | 0.00              | 2,774.19                           | 95.00% | 2,774.19        | 0.00                 | 0.00               |
| 95                                       | Meter Box                                     | 52,670.00       | 230.00            | EA  | 0.00         | 229.00     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| Total for Unit 2 - Water System (PUBLIC) |                                               | 896,492.20      |                   |     |              |            | 0.00              | 798,126.09                         | 89.03% | 798,126.09      |                      | 0.00               |
| 96                                       | Remove Barricade Posts & Concrete Header Curb | 468.00          | 72.00             | LF  | 0.00         | 6.50       | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 97                                       | 2" HMA Type D (Local A)(PG 64-22)             | 276,637.80      | 25,854.00         | SY  | 0.00         | 10.70      | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 98                                       | 3" HMA Type D (Collector)(PG 70-22)           | 203,154.30      | 12,777.00         | SY  | 0.00         | 15.90      | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 99                                       | Prime Coat (Gal)                              | 39,788.90       | 7,726.00          | GAL | 0.00         | 5.15       | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 100                                      | Tack Coat (Gal)                               | 21,825.95       | 3,863.00          | GAL | 0.00         | 5.65       | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 101                                      | 9.5" Flexible Base (Local A)                  | 318,004.20      | 25,854.00         | SY  | 0.00         | 12.30      | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 102                                      | 16" Flexible Base (Collector)                 | 245,318.40      | 12,777.00         | SY  | 0.00         | 19.20      | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 103                                      | Lime Stabilization (8")(42#/SY)               | 100,438.00      | 38,630.00         | SY  | 0.00         | 2.60       | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 104                                      | Lime                                          | 208,427.00      | 811.00            | TON | 0.00         | 257.00     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 105                                      | Concrete Curb 7" Standard                     | 32,868.00       | 3,984.00          | LF  | 0.00         | 8.25       | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 106                                      | Alternate Deep Concrete Curb                  | 131,577.60      | 13,706.00         | LF  | 0.00         | 9.60       | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 107                                      | Header Curb                                   | 1,350.00        | 108.00            | LF  | 0.00         | 12.50      | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 108                                      | Barricade Post (5.5'- 7' Post)                | 8,964.00        | 18.00             | EA  | 0.00         | 498.00     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 109                                      | R1-1 STOP (30")(High Intensity)               | 10,956.00       | 22.00             | EA  | 0.00         | 498.00     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 110                                      | 9 Inch Street Name, Block Number              | 11,190.00       | 30.00             | EA  | 0.00         | 373.00     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 111                                      | Fire Hydrant Blue Pavement Markers            | 186.00          | 15.00             | EA  | 0.00         | 12.40      | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| Total for Unit 2 - Paving (PUBLIC)       |                                               | 1,611,154.15    |                   |     |              |            | 0.00              | 0.00                               | 0.00%  | 0.00            |                      | 0.00               |



# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 2/10/2023

Terms: Net 10th

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item | Description                                        | Contract Amount   | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|------|----------------------------------------------------|-------------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 112  | Concrete Sidewalk                                  | 83,166.00         | 1,660.00          | SY | 0.00         | 50.10      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 113  | ADA Ramps                                          | 15,240.00         | 6.00              | EA | 0.00         | 2,540.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
|      | Total for Unit 2 - Sidewalk (PUBLIC)               | <b>98,406.00</b>  |                   |    |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>       |                      | <b>0.00</b>        |
| 139  | CO #1 Public Unit Excavation                       | 40,713.90         | 3,603.00          | CY | 3,242.70     | 11.30      | 0.00              | 36,642.51                          | 90.00%        | 36,642.51         | 0.00                 | 0.00               |
| 140  | CO #1 Public Unit Embankment                       | 3,444.00          | 1,148.00          | CY | 1,033.20     | 3.00       | 0.00              | 3,099.60                           | 90.00%        | 3,099.60          | 0.00                 | 0.00               |
| 141  | CO #1 Public Material To Be Embanked In Unit 3     | 8,466.30          | 2,454.00          | CY | 2,208.60     | 3.45       | 0.00              | 7,619.67                           | 90.00%        | 7,619.67          | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - Grading                    | <b>52,624.20</b>  |                   |    |              |            | <b>0.00</b>       | <b>47,361.78</b>                   | <b>90.00%</b> | <b>47,361.78</b>  |                      | <b>0.00</b>        |
| 142  | CO #1 San. Sewer 08 SDR 26 (0'-06')                | -550.56           | -14.84            | LF | -13.36       | 37.10      | 0.00              | -495.51                            | 90.00%        | -495.51           | 0.00                 | 0.00               |
| 143  | CO #1 San. Sewer 08 SDR 26 (06'-10')               | -233.62           | -5.18             | LF | -4.66        | 45.10      | 0.00              | -210.26                            | 90.00%        | -210.26           | 0.00                 | 0.00               |
| 144  | CO #1 San. Sewer 08 SDR 26 (10'-14')               | 1,818.43          | 31.57             | LF | 28.41        | 57.60      | 0.00              | 1,636.59                           | 90.00%        | 1,636.59          | 0.00                 | 0.00               |
| 145  | CO #1 Sanitary Sewer Laterals (6)                  | 6,516.30          | 107.00            | LF | 96.30        | 60.90      | 0.00              | 5,864.67                           | 90.00%        | 5,864.67          | 0.00                 | 0.00               |
| 146  | CO #1 Sewer Main T.V. Inspection                   | 18.60             | 12.00             | LF | 0.00         | 1.55       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 147  | CO #1 Trench Protection                            | 184.45            | 119.00            | LF | 107.10       | 1.55       | 0.00              | 166.01                             | 90.00%        | 166.01            | 0.00                 | 0.00               |
| 148  | CO #1 Extra Depth Manhole                          | 1,821.00          | 3.00              | VF | 2.70         | 607.00     | 0.00              | 1,638.90                           | 90.00%        | 1,638.90          | 0.00                 | 0.00               |
| 149  | CO #1 Service Cleanout (6)                         | 132,980.00        | 218.00            | EA | 196.20       | 610.00     | 0.00              | 119,682.00                         | 90.00%        | 119,682.00        | 0.00                 | 0.00               |
| 150  | CO #1 Wyes (8X6)                                   | 150.00            | 1.00              | EA | 0.90         | 150.00     | 0.00              | 135.00                             | 90.00%        | 135.00            | 0.00                 | 0.00               |
| 151  | CO #1 PVC Sewer Pipe Increase                      | 28,674.00         | 0.00              | LS | 0.00         | 0.00       | 0.00              | 28,674.00                          | 100.00%       | 28,674.00         | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - San. Sewer                 | <b>171,378.60</b> |                   |    |              |            | <b>0.00</b>       | <b>157,091.40</b>                  | <b>91.66%</b> | <b>157,091.40</b> |                      | <b>0.00</b>        |
| 152  | CO #1 DRAIN 2-A (3'-4"x2') MBC PC                  | 10,800.00         | 10.00             | LF | 4.00         | 1,080.00   | 0.00              | 4,320.00                           | 40.00%        | 4,320.00          | 0.00                 | 0.00               |
| 153  | CO #1 DRAIN 2-A - 5 Concrete Rip Rap               | 33,699.00         | 239.00            | SY | 0.00         | 141.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 154  | CO #1 DRAIN 2-A - Baffle Blocks                    | 8,539.80          | 6.62              | CY | 0.00         | 1,290.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 155  | CO #1 DRAIN 2-A - Gabion Mattress (18 Inch Thick)  | 13,770.00         | 85.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 156  | CO #1 DRAIN 2-A - Revegetation (Including Topsoil) | -111.35           | -17.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 157  | CO #1 DRAIN 2-A - Sodding Liner                    | -142.80           | -17.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 158  | CO #1 DRAIN 2-B - 5 Concrete Rip Rap               | 1,492.00          | 2.00              | SY | 0.00         | 746.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 159  | CO #1 DRAIN 2-B - Gabion Mattress (18 Inch Thick)  | 9,882.00          | 61.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 160  | CO #1 DRAIN 2-B - Revegetation (Including Topsoil) | -78.60            | -12.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 161  | CO #1 DRAIN 2-B - Sodding Liner                    | -100.80           | -12.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |

# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 2/10/2023

Terms: Net 10th

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item | Description                                                  | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|--------------------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 162  | CO #1 DRAIN 2-C - 10' Curb Inlet CIP                         | -14,100.00      | -1.00             | EA | -1.00        | 14,100.00  | 0.00              | -14,100.00                         | 100.00% | -14,100.00      | 0.00                 | 0.00               |
| 163  | CO #1 DRAIN 2-C - 20' Curb Inlet CIP                         | 22,400.00       | 1.00              | EA | 0.40         | 22,400.00  | 0.00              | 8,960.00                           | 40.00%  | 8,960.00        | 0.00                 | 0.00               |
| 164  | CO #1 DRAIN 2-C - 5 Concrete Rip Rap                         | 20,819.00       | 109.00            | SY | 0.00         | 191.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 165  | CO #1 DRAIN 2-C - Gabion Mattress (18 Inch Thick)            | 12,636.00       | 78.00             | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 166  | CO #1 DRAIN 2-C - Revegetation (Including Topsoil)           | 530.55          | 81.00             | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 167  | CO #1 DRAIN 2-C - Sodding Liner                              | 680.40          | 81.00             | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 168  | CO #1 DRAIN 2-D - 5 Concrete Rip Rap                         | 501.00          | 3.00              | SY | 0.00         | 167.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 169  | CO #1 DRAIN 2-E - 2-30 CMP                                   | 14,650.00       | 5.00              | LF | 2.00         | 2,930.00   | 0.00              | 5,860.00                           | 40.00%  | 5,860.00        | 0.00                 | 0.00               |
| 170  | CO #1 DRAIN 2-E - 20' Curb Inlet CIP                         | -22,400.00      | -1.00             | EA | -1.00        | 22,400.00  | 0.00              | -22,400.00                         | 100.00% | -22,400.00      | 0.00                 | 0.00               |
| 171  | CO #1 DRAIN 2-E - 25' Curb Inlet CIP                         | 27,300.00       | 1.00              | EA | 0.40         | 27,300.00  | 0.00              | 10,920.00                          | 40.00%  | 10,920.00       | 0.00                 | 0.00               |
| 172  | CO #1 DRAIN 2-E - 5 Concrete Rip Rap                         | 1,806.00        | 14.00             | SY | 0.00         | 129.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 173  | CO #1 DRAIN 2-E - Gabion Mattress (18 Inch Thick)            | 21,708.00       | 134.00            | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 174  | CO #1 DRAIN 2-F - 5 Concrete Rip Rap                         | 456.00          | 3.00              | SY | 0.00         | 152.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 175  | CO #1 DRAIN 2-F - Revegetation (Including Topsoil)           | -451.95         | -69.00            | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 176  | CO #1 DRAIN 2-F - Sodding Liner                              | -579.60         | -69.00            | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 177  | CO #1 DRAIN 2-G - 5 Concrete Rip Rap                         | 306.00          | 3.00              | SY | 0.00         | 102.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 178  | CO #1 DRAIN 2-G - Revegetation (Including Topsoil)           | 6.55            | 1.00              | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 179  | CO #1 DRAIN 2-G - Sodding Liner                              | 8.40            | 1.00              | SY | 0.00         | 8.40       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 180  | CO #1 DRAIN 2-H - 5 Concrete Rip Rap                         | 496.00          | 4.00              | SY | 0.00         | 124.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 181  | CO #1 NORTHEAST POND - 24 RCP CL III                         | 634.20          | 7.00              | LF | 2.80         | 90.60      | 0.00              | 253.68                             | 40.00%  | 253.68          | 0.00                 | 0.00               |
| 182  | CO #1 NORTHEAST POND - 24 RCP CL III                         | 4,077.00        | 45.00             | LF | 18.00        | 90.60      | 0.00              | 1,630.80                           | 40.00%  | 1,630.80        | 0.00                 | 0.00               |
| 183  | CO #1 NORTHEAST POND - Rein. Concrete Box Culvert Drainage S | 188,600.00      | 0.00              | LS | 0.00         | 0.00       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 184  | CO #1 NORTHEAST POND - 5 Concrete Rip Rap                    | 35,092.00       | 283.00            | SY | 0.00         | 124.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 185  | CO #1 NORTHEAST POND - Baffle Blocks                         | 1,483.50        | 1.15              | CY | 0.00         | 1,290.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 186  | CO #1 NORTHEAST POND - Gabion Mattress (18 Inch Thick)       | 27,054.00       | 167.00            | SY | 0.00         | 162.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 187  | CO #1 NORTHEAST POND - Revegetation (Including Topsoil)      | 86,774.40       | 13,248.00         | SY | 0.00         | 6.55       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |



# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

Invoice Due Date: 2/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item | Description                                     | Contract Amount   | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous  | Quantity This Period | Amount This Period |
|------|-------------------------------------------------|-------------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------------|------------------|----------------------|--------------------|
| 188  | CO #1 NORTHEAST POND - Clay Liner               | 54,500.80         | 5,924.00          | SY  | 5,924.00     | 9.20       | 0.00              | 54,500.80                          | 100.00%       | 54,500.80        | 0.00                 | 0.00               |
| 189  | CO #1 NORTHEAST POND - 6 PVC                    | -2,984.80         | -82.00            | LF  | 0.00         | 36.40      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 190  | CO #1 NORTHEAST POND - 8" PVC                   | 5,037.40          | 89.00             | LF  | 0.00         | 56.60      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 191  | CO #1 NORTHEAST POND - 6' Chain Link Wire Fence | 12,636.50         | 635.00            | LF  | 0.00         | 19.90      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 192  | CO #1 Storm Sewer Pipe Increase                 | 1,100.00          | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 1,100.00                           | 100.00%       | 1,100.00         | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - Storm Sewer             | <b>578,526.60</b> |                   |     |              |            | <b>0.00</b>       | <b>51,045.28</b>                   | <b>8.82%</b>  | <b>51,045.28</b> |                      | <b>0.00</b>        |
| 193  | CO #1 PVC (16) Water Main                       | -306.00           | -3.00             | LF  | -2.85        | 102.00     | 0.00              | -290.70                            | 95.00%        | -290.70          | 0.00                 | 0.00               |
| 194  | CO #1 Gate Valve (8)                            | -1,760.00         | -1.00             | EA  | -0.95        | 1,760.00   | 0.00              | -1,672.00                          | 95.00%        | -1,672.00        | 0.00                 | 0.00               |
| 195  | CO #1 D.I. Fittings (restrained)                | 984.00            | 0.20              | TON | 0.19         | 4,920.00   | 0.00              | 934.80                             | 95.00%        | 934.80           | 0.00                 | 0.00               |
| 196  | CO #1 1" Irrigation Service                     | 4,770.00          | 3.00              | EA  | 2.85         | 1,590.00   | 0.00              | 4,531.50                           | 95.00%        | 4,531.50         | 0.00                 | 0.00               |
| 197  | CO #1 3/4" Short Single Service                 | 1,354.00          | 2.00              | EA  | 1.90         | 677.00     | 0.00              | 1,286.30                           | 95.00%        | 1,286.30         | 0.00                 | 0.00               |
| 198  | CO #1 1" Short Dual Service                     | -1,664.00         | -2.00             | EA  | -1.90        | 832.00     | 0.00              | -1,580.80                          | 95.00%        | -1,580.80        | 0.00                 | 0.00               |
| 199  | CO #1 Blowoff Perm. (2)                         | 4,160.00          | 2.00              | EA  | 1.90         | 2,080.00   | 0.00              | 3,952.00                           | 95.00%        | 3,952.00         | 0.00                 | 0.00               |
| 200  | CO #1 Water Material Price Increase             | 58,080.00         | 0.00              | LS  | 0.00         | 0.00       | 0.00              | 58,080.00                          | 100.00%       | 58,080.00        | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - Water System            | <b>65,618.00</b>  |                   |     |              |            | <b>0.00</b>       | <b>65,241.10</b>                   | <b>99.43%</b> | <b>65,241.10</b> |                      | <b>0.00</b>        |
| 201  | CO #1 2 HMAC Type D (Local A)(PG 64-22)         | 32.10             | 3.00              | SY  | 0.00         | 10.70      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 202  | CO #1 3 HMAC Type D (Collector)(PG 70-22)       | 1,113.00          | 70.00             | SY  | 0.00         | 15.90      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 203  | CO #1 Prime Coat (Gal)                          | 77.25             | 15.00             | GAL | 0.00         | 5.15       | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 204  | CO #1 Tack Coat (Gal)                           | 39.55             | 7.00              | GAL | 0.00         | 5.65       | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 205  | CO #1 9.5 Flexible Base (Local A)               | 36.90             | 3.00              | SY  | 0.00         | 12.30      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 206  | CO #1 16 Flexible Base (Collector)              | 1,344.00          | 70.00             | SY  | 0.00         | 19.20      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 207  | CO #1 Lime Stabilization (8)(42#/SY)            | 192.40            | 74.00             | SY  | 0.00         | 2.60       | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 208  | CO #1 Lime                                      | 514.00            | 2.00              | TON | 0.00         | 257.00     | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 209  | CO #1 Barricade Post (5.5'- 7' Post)            | 1,992.00          | 4.00              | EA  | 0.00         | 498.00     | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
| 210  | CO #1 24 White Pavement Crosswalk Striping      | 8,323.20          | 544.00            | LF  | 0.00         | 15.30      | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - Paving                  | <b>13,664.40</b>  |                   |     |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>      |                      | <b>0.00</b>        |
| 211  | CO #1 ADA Ramps                                 | 99,060.00         | 39.00             | EA  | 0.00         | 2,540.00   | 0.00              | 0.00                               | 0.00%         | 0.00             | 0.00                 | 0.00               |
|      | Total for CO#1 PUBLIC - Sidewalk                | <b>99,060.00</b>  |                   |     |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>      |                      | <b>0.00</b>        |
| 229  | CO #2 Insurance & Bond                          | 5,000.00          | 1.00              | LSU | 1.00         | 5,000.00   | 0.00              | 5,000.00                           | 100.00%       | 0.00             | 1.00                 | 5,000.00           |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 2/10/2023

Terms: Net 10th

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item | Description                                        | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|----------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
|      | Total for CO#2 PUBLIC - Clearing                   | 5,000.00        |                   |    |              |            | 0.00              | 5,000.00                           | 100.00% | 0.00            |                      | 5,000.00           |
| 230  | CO #2 San. Sewer 08" SDR 26 (0'-06')               | -2,841.12       | -76.58            | LF | -68.92       | 37.10      | 0.00              | -2,557.01                          | 90.00%  | 0.00            | -68.92               | -2,557.01          |
| 231  | CO #2 San. Sewer 08" SDR 26 (06'-10')              | -213,273.84     | -4,728.91         | LF | -4,256.02    | 45.10      | 0.00              | -191,946.46                        | 90.00%  | 0.00            | -4,256.02            | -191,946.46        |
| 232  | CO #2 San. Sewer 08" SDR 26 (10'-14')              | -141,861.89     | -2,462.88         | LF | -2,216.59    | 57.60      | 0.00              | -127,675.70                        | 90.00%  | 0.00            | -2,216.59            | -127,675.70        |
| 233  | CO #2 Sanitary Sewer Laterals (6")                 | -554,859.90     | -9,111.00         | LF | -8,199.90    | 60.90      | 0.00              | -499,373.91                        | 90.00%  | 0.00            | -8,199.90            | -499,373.91        |
| 234  | CO #2 Sewer Main T.V. Inspection                   | -11,266.95      | -7,269.00         | LF | -6,542.10    | 1.55       | 0.00              | -10,140.26                         | 90.00%  | 0.00            | -6,542.10            | -10,140.26         |
| 235  | CO #2 Trench Protection                            | -25,389.00      | -16,380.00        | LF | -14,742.00   | 1.55       | 0.00              | -22,850.10                         | 90.00%  | 0.00            | -14,742.00           | -22,850.10         |
| 236  | CO #2 W/T San. Sewer Manhole (0-6')                | -194,320.00     | -28.00            | EA | -25.20       | 6,940.00   | 0.00              | -174,888.00                        | 90.00%  | 0.00            | -25.20               | -174,888.00        |
| 237  | CO #2 W/T San. Sewer Drop Manhole (0-6')           | -7,690.00       | -1.00             | EA | -0.90        | 7,690.00   | 0.00              | -6,921.00                          | 90.00%  | 0.00            | -0.90                | -6,921.00          |
| 238  | CO #2 Tie To Exist. Sewer Main                     | -1,848.00       | -2.00             | EA | -1.80        | 924.00     | 0.00              | -1,663.20                          | 90.00%  | 0.00            | -1.80                | -1,663.20          |
| 239  | CO #2 Extra Depth Manhole                          | -59,486.00      | -98.00            | VF | -88.20       | 607.00     | 0.00              | -53,537.40                         | 90.00%  | 0.00            | -88.20               | -53,537.40         |
| 240  | CO #2 Service Cleanout (6")                        | -132,980.00     | -218.00           | EA | -196.20      | 610.00     | 0.00              | -119,682.00                        | 90.00%  | 0.00            | -196.20              | -119,682.00        |
| 241  | CO #2 Conc Saddle                                  | -3,409.00       | -7.00             | EA | -6.30        | 487.00     | 0.00              | -3,068.10                          | 90.00%  | 0.00            | -6.30                | -3,068.10          |
| 242  | CO #2 Wyres (8"x6")                                | -32,700.00      | -218.00           | EA | -196.20      | 150.00     | 0.00              | -29,430.00                         | 90.00%  | 0.00            | -196.20              | -29,430.00         |
| 243  | CO #2 San. Sewer 08" SDR 26 (0'-06')               | 3,329.70        | 76.58             | LF | 68.92        | 43.48      | 0.00              | 2,996.73                           | 90.00%  | 0.00            | 68.92                | 2,996.73           |
| 244  | CO #2 San. Sewer 08" SDR 26 (06'-10')              | 253,692.45      | 4,835.00          | LF | 4,351.50     | 52.47      | 0.00              | 228,323.21                         | 90.00%  | 0.00            | 4,351.50             | 228,323.21         |
| 245  | CO #2 San. Sewer 08" SDR 26 (10'-14')              | 159,496.11      | 2,462.88          | LF | 2,216.59     | 64.76      | 0.00              | 143,546.50                         | 90.00%  | 0.00            | 2,216.59             | 143,546.50         |
| 246  | CO #2 Sanitary Sewer Laterals (6")                 | 624,253.80      | 9,210.00          | LF | 8,289.00     | 67.78      | 0.00              | 561,828.42                         | 90.00%  | 0.00            | 8,289.00             | 561,828.42         |
| 247  | CO #2 Sewer Main T.V. Inspection                   | 11,431.25       | 7,375.00          | LF | 6,637.50     | 1.55       | 0.00              | 10,288.13                          | 90.00%  | 0.00            | 6,637.50             | 10,288.13          |
| 248  | CO #2 Trench Protection                            | 26,914.56       | 16,512.00         | LF | 14,860.80    | 1.63       | 0.00              | 24,223.10                          | 90.00%  | 0.00            | 14,860.80            | 24,223.10          |
| 249  | CO #2 W/T San. Sewer Manhole (0-6')                | 210,976.36      | 28.00             | EA | 25.20        | 7,534.87   | 0.00              | 189,878.72                         | 90.00%  | 0.00            | 25.20                | 189,878.72         |
| 250  | CO #2 W/T San. Sewer Drop Manhole (0-6') (5' Dia.) | 8,514.99        | 1.00              | EA | 0.90         | 8,514.99   | 0.00              | 7,663.49                           | 90.00%  | 0.00            | 0.90                 | 7,663.49           |
| 251  | CO #2 Tie To Exist. Sewer Main                     | 2,444.70        | 2.00              | EA | 1.80         | 1,222.35   | 0.00              | 2,200.23                           | 90.00%  | 0.00            | 1.80                 | 2,200.23           |
| 252  | CO #2 Core Into Manhole K-1                        | 1,950.00        | 1.00              | EA | 0.90         | 1,950.00   | 0.00              | 1,755.00                           | 90.00%  | 0.00            | 0.90                 | 1,755.00           |
| 253  | CO #2 Extra Depth Manhole                          | 67,130.00       | 98.00             | VF | 88.20        | 685.00     | 0.00              | 60,417.00                          | 90.00%  | 0.00            | 88.20                | 60,417.00          |
| 254  | CO #2 Service Cleanout (6")                        | 137,760.00      | 224.00            | EA | 201.60       | 615.00     | 0.00              | 123,984.00                         | 90.00%  | 0.00            | 201.60               | 123,984.00         |
| 255  | CO #2 Conc Saddle (ea)                             | 7,345.00        | 13.00             | EA | 11.70        | 565.00     | 0.00              | 6,610.50                           | 90.00%  | 0.00            | 11.70                | 6,610.50           |
| 256  | CO #2 Wyres (8"x6")                                | 33,600.00       | 224.00            | EA | 201.60       | 150.00     | 0.00              | 30,240.00                          | 90.00%  | 0.00            | 201.60               | 30,240.00          |
| 257  | CO #2 Vertical Stacks (6")                         | 3,753.00        | 54.00             | VF | 48.60        | 69.50      | 0.00              | 3,377.70                           | 90.00%  | 0.00            | 48.60                | 3,377.70           |
|      | Total for CO#2 PUBLIC - Sanitary                   | 170,666.22      |                   |    |              |            | 0.00              | 153,599.59                         | 90.00%  | 0.00            |                      | 153,599.59         |



# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-6860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 2/10/2023

Terms: Net 10th

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item  | Description                        | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %      | Amount Previous | Quantity This Period | Amount This Period |
|-------|------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|--------|-----------------|----------------------|--------------------|
| Sewer |                                    |                 |                   |     |              |            |                   |                                    |        |                 |                      |                    |
| 258   | CO #2 PVC (8") C-900 DR 18         | -316,167.80     | -7,202.00         | LF  | -6,841.90    | 43.90      | 0.00              | -300,359.41                        | 95.00% | 0.00            | -6,841.90            | -300,359.41        |
| 259   | CO #2 PVC (16") Water Main         | -181,254.00     | -1,777.00         | LF  | -1,688.15    | 102.00     | 0.00              | -172,191.30                        | 95.00% | 0.00            | -1,688.15            | -172,191.30        |
| 260   | CO #2 2" HDPE                      | -17,972.80      | -752.00           | LF  | -714.40      | 23.90      | 0.00              | -17,074.16                         | 95.00% | 0.00            | -714.40              | -17,074.16         |
| 261   | CO #2 Water Tie-In (16")           | -5,710.00       | -1.00             | EA  | -0.95        | 5,710.00   | 0.00              | -5,424.50                          | 95.00% | 0.00            | -0.95                | -5,424.50          |
| 262   | CO #2 Gate Valve (8")              | -38,720.00      | -22.00            | EA  | -20.90       | 1,760.00   | 0.00              | -36,784.00                         | 95.00% | 0.00            | -20.90               | -36,784.00         |
| 263   | CO #2 Gate Valve (16")             | -30,080.00      | -4.00             | EA  | -3.80        | 7,520.00   | 0.00              | -28,576.00                         | 95.00% | 0.00            | -3.80                | -28,576.00         |
| 264   | CO #2 Fire Hydrant                 | -68,250.00      | -15.00            | EA  | -14.25       | 4,550.00   | 0.00              | -64,837.50                         | 95.00% | 0.00            | -14.25               | -64,837.50         |
| 265   | CO #2 D.I. Fittings (restrained)   | -37,982.40      | -7.72             | TON | -7.33        | 4,920.00   | 0.00              | -36,083.28                         | 95.00% | 0.00            | -7.33                | -36,083.28         |
| 266   | CO #2 1" Irrigation Service        | -7,950.00       | -5.00             | EA  | -4.75        | 1,590.00   | 0.00              | -7,552.50                          | 95.00% | 0.00            | -4.75                | -7,552.50          |
| 267   | CO #2 3/4" Short Single Service    | -10,155.00      | -15.00            | EA  | -14.25       | 677.00     | 0.00              | -9,647.25                          | 95.00% | 0.00            | -14.25               | -9,647.25          |
| 268   | CO #2 3/4" Long Single Service     | -4,320.00       | -4.00             | EA  | -3.80        | 1,080.00   | 0.00              | -4,104.00                          | 95.00% | 0.00            | -3.80                | -4,104.00          |
| 269   | CO #2 1" Short Dual Service        | -49,088.00      | -59.00            | EA  | -56.05       | 832.00     | 0.00              | -46,633.60                         | 95.00% | 0.00            | -56.05               | -46,633.60         |
| 270   | CO #2 1" Long Dual Service         | -58,080.00      | -44.00            | EA  | -41.80       | 1,320.00   | 0.00              | -55,176.00                         | 95.00% | 0.00            | -41.80               | -55,176.00         |
| 271   | CO #2 Blowoff Perm. (2")           | -18,720.00      | -9.00             | EA  | -8.55        | 2,080.00   | 0.00              | -17,784.00                         | 95.00% | 0.00            | -8.55                | -17,784.00         |
| 272   | CO #2 Hydrostatic Pressure Test    | -3,990.00       | -1.00             | EA  | 0.00         | 3,990.00   | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 273   | CO #2 Trench Protection            | -2,920.20       | -9,734.00         | LF  | -9,247.30    | 0.30       | 0.00              | -2,774.19                          | 95.00% | 0.00            | -9,247.30            | -2,774.19          |
| 274   | CO #2 Meter Box                    | -52,670.00      | -230.00           | EA  | -92.00       | 229.00     | 0.00              | -21,068.00                         | 40.00% | 0.00            | -92.00               | -21,068.00         |
| 275   | CO #2 PVC (8") C-900 DR 18         | 342,404.59      | 7,381.00          | LF  | 7,011.95     | 46.39      | 0.00              | 325,284.36                         | 95.00% | 0.00            | 7,011.95             | 325,284.36         |
| 276   | CO #2 PVC (16") Water Main         | 182,000.34      | 1,777.00          | LF  | 1,688.15     | 102.42     | 0.00              | 172,900.32                         | 95.00% | 0.00            | 1,688.15             | 172,900.32         |
| 277   | CO #2 2" HDPE                      | 20,153.60       | 752.00            | LF  | 714.40       | 26.80      | 0.00              | 19,145.92                          | 95.00% | 0.00            | 714.40               | 19,145.92          |
| 278   | CO #2 Water Tie-In (16")           | 6,500.00        | 1.00              | EA  | 0.95         | 6,500.00   | 0.00              | 6,175.00                           | 95.00% | 0.00            | 0.95                 | 6,175.00           |
| 279   | CO #2 Gate Valve (8")              | 40,260.00       | 22.00             | EA  | 20.90        | 1,830.00   | 0.00              | 38,247.00                          | 95.00% | 0.00            | 20.90                | 38,247.00          |
| 280   | CO #2 Gate Valve (16")             | 31,140.00       | 4.00              | EA  | 3.80         | 7,785.00   | 0.00              | 29,583.00                          | 95.00% | 0.00            | 3.80                 | 29,583.00          |
| 281   | CO #2 Fire Hydrant                 | 70,125.00       | 15.00             | EA  | 14.25        | 4,675.00   | 0.00              | 66,618.75                          | 95.00% | 0.00            | 14.25                | 66,618.75          |
| 282   | CO #2 D.I. Fittings (restrained)   | 38,376.00       | 7.80              | TON | 7.41         | 4,920.00   | 0.00              | 36,457.20                          | 95.00% | 0.00            | 7.41                 | 36,457.20          |
| 283   | CO #2 Irrigation Service Long (1") | 8,250.00        | 5.00              | EA  | 4.75         | 1,650.00   | 0.00              | 7,837.50                           | 95.00% | 0.00            | 4.75                 | 7,837.50           |
| 284   | CO #2 Short Single Service (3/4")  | 10,740.00       | 15.00             | EA  | 14.25        | 716.00     | 0.00              | 10,203.00                          | 95.00% | 0.00            | 14.25                | 10,203.00          |
| 285   | CO #2 Long Single Service (3/4")   | 4,560.00        | 4.00              | EA  | 3.80         | 1,140.00   | 0.00              | 4,332.00                           | 95.00% | 0.00            | 3.80                 | 4,332.00           |
| 286   | CO #2 Short Dual Service (1")      | 51,920.00       | 59.00             | EA  | 56.05        | 880.00     | 0.00              | 49,324.00                          | 95.00% | 0.00            | 56.05                | 49,324.00          |
| 287   | CO #2 Long Dual Service (1")       | 59,444.00       | 44.00             | EA  | 41.80        | 1,351.00   | 0.00              | 56,471.80                          | 95.00% | 0.00            | 41.80                | 56,471.80          |
| 288   | CO #2 Blowoff Perm. (2")           | 18,000.00       | 9.00              | EA  | 8.55         | 2,000.00   | 0.00              | 17,100.00                          | 95.00% | 0.00            | 8.55                 | 17,100.00          |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 2/10/2023

Terms: Net 10th

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item                                     | Description                                  | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %      | Amount Previous | Quantity This Period | Amount This Period |
|------------------------------------------|----------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|--------|-----------------|----------------------|--------------------|
| 289                                      | CO #2 Hydrostatic Pressure Test              | 2,635.00        | 1.00              | EA | 0.00         | 2,635.00   | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 290                                      | CO #2 Trench Protection                      | 4,867.00        | 9,734.00          | LF | 9,247.30     | 0.50       | 0.00              | 4,623.65                           | 95.00% | 0.00            | 9,247.30             | 4,623.65           |
| 291                                      | CO #2 Meter Box                              | 56,120.00       | 230.00            | EA | 92.00        | 244.00     | 0.00              | 22,448.00                          | 40.00% | 0.00            | 92.00                | 22,448.00          |
| Total for CO#2 PUBLIC - Water System     |                                              | 43,465.33       |                   |    |              |            | 0.00              | 40,681.81                          | 93.60% | 0.00            |                      | 40,681.81          |
| Total for Unit 1 (PUBLIC)                |                                              | 7,020,641.10    |                   |    |              |            | 0.00              | 3,534,336.23                       | 50.34% | 3,335,054.83    |                      | 199,281.40         |
| 114                                      | Lot Excavation                               | 197,586.30      | 19,563.00         | CY | 17,606.70    | 10.10      | 0.00              | 177,827.67                         | 90.00% | 177,827.67      | 0.00                 | 0.00               |
| 115                                      | Lot Embankment                               | 114,865.40      | 44,179.00         | CY | 39,761.10    | 2.60       | 0.00              | 103,378.86                         | 90.00% | 103,378.86      | 0.00                 | 0.00               |
| Total for Unit 2 - Lot Grading (PRIVATE) |                                              | 312,451.70      |                   |    |              |            | 0.00              | 281,206.53                         | 90.00% | 281,206.53      |                      | 0.00               |
| 116                                      | 2"x4" Lumber (Green Painted)                 | 58,240.00       | 224.00            | EA | 0.00         | 260.00     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| Total for Unit 2 - San Swr (TCEQ/Boerne) |                                              | 58,240.00       |                   |    |              |            | 0.00              | 0.00                               | 0.00%  | 0.00            |                      | 0.00               |
| 117                                      | 2" Polyethylene Gas Main DR 11 With Fittings | 239,225.70      | 6,701.00          | LF | 1,005.15     | 35.70      | 0.00              | 35,883.86                          | 15.00% | 35,883.86       | 0.00                 | 0.00               |
| 118                                      | 4" Polyethylene Gas Main                     | 6,529.60        | 154.00            | LF | 23.10        | 42.40      | 0.00              | 979.44                             | 15.00% | 979.44          | 0.00                 | 0.00               |
| 119                                      | 6" Polyethylene Gas Main                     | 109,366.40      | 1,912.00          | LF | 286.80       | 57.20      | 0.00              | 16,404.96                          | 15.00% | 16,404.96       | 0.00                 | 0.00               |
| 120                                      | 2" Polyethylene Tee                          | 597.60          | 6.00              | EA | 0.30         | 99.60      | 0.00              | 29.88                              | 5.00%  | 29.88           | 0.00                 | 0.00               |
| 121                                      | 2" Polyethylene Cross                        | 66.40           | 1.00              | EA | 0.05         | 66.40      | 0.00              | 3.32                               | 5.00%  | 3.32            | 0.00                 | 0.00               |
| 122                                      | 6" Polyethylene Tee                          | 127.00          | 1.00              | EA | 0.05         | 127.00     | 0.00              | 6.35                               | 5.00%  | 6.35            | 0.00                 | 0.00               |
| 123                                      | 6" Polyethylene Cross                        | 288.00          | 2.00              | EA | 0.10         | 144.00     | 0.00              | 14.40                              | 5.00%  | 14.40           | 0.00                 | 0.00               |
| 124                                      | 2" Polyethylene Gas Valve and V.B            | 10,780.00       | 22.00             | EA | 1.10         | 490.00     | 0.00              | 539.00                             | 5.00%  | 539.00          | 0.00                 | 0.00               |
| 125                                      | 4" Polyethylene Gas Valve And V.B            | 898.00          | 1.00              | EA | 0.05         | 898.00     | 0.00              | 44.90                              | 5.00%  | 44.90           | 0.00                 | 0.00               |
| 126                                      | 6" Polyethylene Gas Valve And V.B            | 10,080.00       | 7.00              | EA | 0.35         | 1,440.00   | 0.00              | 504.00                             | 5.00%  | 504.00          | 0.00                 | 0.00               |
| 127                                      | 2" Polyethylene Cap                          | 28.80           | 4.00              | EA | 0.20         | 7.20       | 0.00              | 1.44                               | 5.00%  | 1.44            | 0.00                 | 0.00               |
| 128                                      | 4" Polyethylene Cap                          | 41.00           | 1.00              | EA | 0.05         | 41.00      | 0.00              | 2.05                               | 5.00%  | 2.05            | 0.00                 | 0.00               |
| 129                                      | 6" Polyethylene Cap                          | 143.80          | 2.00              | EA | 0.10         | 71.90      | 0.00              | 7.19                               | 5.00%  | 7.19            | 0.00                 | 0.00               |
| 130                                      | Tracer Wire                                  | 2,431.00        | 11.00             | EA | 0.55         | 221.00     | 0.00              | 121.55                             | 5.00%  | 121.55          | 0.00                 | 0.00               |
| 131                                      | 1" Single Gas Service Short                  | 64,347.00       | 89.00             | EA | 13.35        | 723.00     | 0.00              | 9,652.05                           | 15.00% | 9,652.05        | 0.00                 | 0.00               |
| 132                                      | 1" Single Gas Service Long                   | 378,080.00      | 136.00            | EA | 20.40        | 2,780.00   | 0.00              | 56,712.00                          | 15.00% | 56,712.00       | 0.00                 | 0.00               |
| 133                                      | Connection To Existing Gas Main              | 25,600.00       | 0.00              | LS | 0.00         | 0.00       | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 134                                      | Testing as Required by the City if Boerne    | 5,530.00        | 0.00              | LS | 0.00         | 0.00       | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |



# Progress Bill

**V.K. KNOWLTON**  
CONSTRUCTION & UTILITIES, INC.

210-651-8860  
SAN ANTONIO  
TEXAS

From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

Invoice Due Date: 2/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item                       | Description                                          | Contract Amount   | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %             | Amount Previous   | Quantity This Period | Amount This Period |
|----------------------------|------------------------------------------------------|-------------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------------|-------------------|----------------------|--------------------|
| 135                        | Trench Excavation Safety Protection                  | 3,880.80          | 1,848.00          | LF | 0.00         | 2.10       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
|                            | Total for Unit 2 - Gas (PRIVATE)                     | <b>858,041.10</b> |                   |    |              |            | <b>0.00</b>       | <b>120,906.39</b>                  | <b>14.09%</b> | <b>120,906.39</b> |                      | <b>0.00</b>        |
| 136                        | Conduit Secondary Crossings (2-2" & 2-4" PVC Bundle) | 14,758.00         | 188.00            | LF | 0.00         | 78.50      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 137                        | Conduit Primary Crossings (4-2" & 2-4" PVC Bundle)   | 35,494.40         | 376.00            | LF | 0.00         | 94.40      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 138                        | Irrigation Crossing PVC Bundle (2-4")                | 10,900.00         | 250.00            | LF | 0.00         | 43.60      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
|                            | Total for Unit 2 - Electric (PRIVATE)                | <b>61,152.40</b>  |                   |    |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>       |                      | <b>0.00</b>        |
| 212                        | CO #1 2 Polyethylene Gas Main DR 11 With Fittings    | 1,642.20          | 46.00             | LF | 0.00         | 35.70      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 213                        | CO #1 4 Polyethylene Gas Main                        | 81,068.80         | 1,912.00          | LF | 0.00         | 42.40      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 214                        | CO #1 6 Polyethylene Gas Main                        | -109,366.40       | -1,912.00         | LF | 0.00         | 57.20      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 215                        | CO #1 6 Polyethylene Tee                             | -127.00           | -1.00             | EA | 0.00         | 127.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 216                        | CO #1 4 Polyethylene Tee                             | 118.00            | 1.00              | EA | 0.00         | 118.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 217                        | CO #1 6 Polyethylene Cross                           | -288.00           | -2.00             | EA | 0.00         | 144.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 218                        | CO #1 4 Polyethylene Cross                           | 200.00            | 2.00              | EA | 0.00         | 100.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 219                        | CO #1 2 Polyethylene Gas Valve and V.B               | 2,940.00          | 6.00              | EA | 0.00         | 490.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 220                        | CO #1 4 Polyethylene Gas Valve And V.B               | 6,286.00          | 7.00              | EA | 0.00         | 898.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 221                        | CO #1 6 Polyethylene Gas Valve And V.B               | -10,080.00        | -7.00             | EA | 0.00         | 1,440.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 222                        | CO #1 4 Polyethylene Cap                             | -41.00            | -1.00             | EA | 0.00         | 41.00      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 223                        | CO #1 6 Polyethylene Cap                             | -143.80           | -2.00             | EA | 0.00         | 71.90      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 224                        | CO #1 1 Single Gas Service Short                     | 1,446.00          | 2.00              | EA | 0.00         | 723.00     | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 225                        | CO #1 1 Single Gas Service Long                      | -5,560.00         | -2.00             | EA | 0.00         | 2,780.00   | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
| 226                        | CO #1 Trench Excavation Safety Protection            | 14,626.50         | 6,965.00          | LF | 0.00         | 2.10       | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.00                 | 0.00               |
|                            | Total for CO#1 PRIVATE - Gas                         | <b>-17,278.70</b> |                   |    |              |            | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>       |                      | <b>0.00</b>        |
| 227                        | CO #1 Lot Excavation                                 | 45,965.10         | 4,551.00          | CY | 3,185.70     | 10.10      | 0.00              | 32,175.57                          | 70.00%        | 32,175.57         | 0.00                 | 0.00               |
| 228                        | CO #1 Lot Embankment                                 | 31,439.20         | 12,092.00         | CY | 8,464.40     | 2.60       | 0.00              | 22,007.44                          | 70.00%        | 22,007.44         | 0.00                 | 0.00               |
|                            | Total for CO#1 PRIVATE - Grading                     | <b>77,404.30</b>  |                   |    |              |            | <b>0.00</b>       | <b>54,183.01</b>                   | <b>70.00%</b> | <b>54,183.01</b>  |                      | <b>0.00</b>        |
| Total for Unit 1 (PRIVATE) |                                                      | 1,350,010.80      |                   |    |              |            | 0.00              | 456,295.93                         | 33.80%        | 456,295.93        |                      | 0.00               |

Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-11.2

Date: 1/25/2023

Application #: 18

Invoice Due Date: 2/10/2023

Terms: Net 10th

To: PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Contract: 20651. Biedenharn Subd. Unit 2

Customer Reference:

| Item | Description | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | % | Amount Previous | Quantity This Period | Amount This Period |
|------|-------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---|-----------------|----------------------|--------------------|
|------|-------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---|-----------------|----------------------|--------------------|

|                         | Current    | To Date      |
|-------------------------|------------|--------------|
| Original Contract:      |            | 8,370,651.90 |
| Change Orders:          |            | 0.00         |
| Current Contract:       |            | 8,370,651.90 |
| Total Completed:        | 199,281.40 | 3,990,632.16 |
| Total Tax:              | 0.00       | 0.00         |
| Less Retainage:         | 19,928.12  | 399,063.23   |
| Total Due This Invoice: | 179,353.28 |              |

*[Signature]*  
2/3/23