

## Progress Bill

**From:** VK Knowlton Construction and Utilities  
18225 FM 2252  
San Antonio, TX 78266

**Invoice:** 20651-2.3 (B)

**Date:** 09/21/21-09/30/21

**Application #:** 5

**To:** PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

**Invoice Due Date:** 10/10/21

**Payment Terms:** Net 10th

**Contract:** 20651. Biedenharn Subd. Unit 2

| Item                                              | Description                              | Contract Amount     | Contract Quantity | U/M | Quantity JTD | Unit Price   | Materials On-Site | Total Completed And Stored To Date | %             | Amount Previous   | Quantity This | Amount This |
|---------------------------------------------------|------------------------------------------|---------------------|-------------------|-----|--------------|--------------|-------------------|------------------------------------|---------------|-------------------|---------------|-------------|
| 1                                                 | Mobilization                             | 102,800.00          | 0.000             | LS  | 0.000        | 0.00000      | 0.00              | 25,700.00                          | 25.00%        | 25,700.00         | 0.000         | 0.00        |
| 2                                                 | Insurance And Bond - Unit 2              | 58,400.00           | 0.000             | LS  | 0.000        | 0.00000      | 0.00              | 58,400.00                          | 100.00%       | 58,400.00         | 0.000         | 0.00        |
| 3                                                 | Preparing Right-Of-Way                   | 17,300.00           | 0.000             | LS  | 0.000        | 0.00000      | 0.00              | 15,570.00                          | 90.00%        | 15,570.00         | 0.000         | 0.00        |
| 4                                                 | Clearing                                 | 140,940.00          | 54.000            | ACR | 54.000       | 2,610.00000  | 0.00              | 140,940.00                         | 100.00%       | 140,940.00        | 0.000         | 0.00        |
| <b>Total for Unit 2 Clearing (PUBLIC)</b>         |                                          | <b>319,440.00</b>   |                   |     |              |              | <b>0.00</b>       | <b>240,610.00</b>                  | <b>75.32%</b> | <b>240,610.00</b> |               | <b>0.00</b> |
| 5                                                 | Public Unit Excavation                   | 537,394.10          | 47,557.000        | CY  | 28,534.200   | 11.30000     | 0.00              | 322,436.46                         | 60.00%        | 322,436.46        | 0.000         | 0.00        |
| 6                                                 | Public Unit Embankment                   | 84,618.00           | 28,206.000        | CY  | 16,923.600   | 3.00000      | 0.00              | 50,770.80                          | 60.00%        | 50,770.80         | 0.000         | 0.00        |
| 7                                                 | Public Material To Be Embanked In Unit 3 | 128,084.70          | 37,126.000        | CY  | 9,281.500    | 3.45000      | 0.00              | 32,021.18                          | 25.00%        | 32,021.18         | 0.000         | 0.00        |
| <b>Total for Unit 2 Grading (PUBLIC)</b>          |                                          | <b>750,096.80</b>   |                   |     |              |              | <b>0.00</b>       | <b>405,228.44</b>                  | <b>54.02%</b> | <b>405,228.44</b> |               | <b>0.00</b> |
| 8                                                 | Conc Washout Pit                         | 1,680.00            | 1.000             | EA  | 0.000        | 1,680.00000  | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.000         | 0.00        |
| 9                                                 | Construction Entrance                    | 10,880.00           | 2.000             | EA  | 1.000        | 5,440.00000  | 0.00              | 5,440.00                           | 50.00%        | 5,440.00          | 0.000         | 0.00        |
| 10                                                | Staging Area                             | 622.00              | 1.000             | EA  | 1.000        | 622.00000    | 0.00              | 622.00                             | 100.00%       | 622.00            | 0.000         | 0.00        |
| 11                                                | Rock Berms                               | 11,738.40           | 292.000           | LF  | 146.000      | 40.20000     | 0.00              | 5,869.20                           | 50.00%        | 5,869.20          | 0.000         | 0.00        |
| 12                                                | Inlet Protection                         | 3,897.90            | 213.000           | LF  | 106.500      | 18.30000     | 0.00              | 1,948.95                           | 50.00%        | 1,948.95          | 0.000         | 0.00        |
| 13                                                | Silt Fence                               | 18,012.70           | 6,106.000         | LF  | 6,106.000    | 2.95000      | 0.00              | 18,012.70                          | 100.00%       | 18,012.70         | 0.000         | 0.00        |
| 14                                                | Open Space Revegetation                  | 223,597.35          | 34,137.000        | SY  | 0.000        | 6.55000      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.000         | 0.00        |
| <b>Total for Unit 2 Sediment Control (PUBLIC)</b> |                                          | <b>270,428.35</b>   |                   |     |              |              | <b>0.00</b>       | <b>31,892.85</b>                   | <b>11.79%</b> | <b>31,892.85</b>  |               | <b>0.00</b> |
| 15                                                | San. Sewer 08" SDR 26 (0'-06")           | 3,391.68            | 91.420            | LF  | 45.710       | 37.10000     | 0.00              | 1,695.84                           | 50.00%        | 1,695.84          | 0.000         | 0.00        |
| 16                                                | San. Sewer 08" SDR 26 (06'-10")          | 213,507.46          | 4,734.090         | LF  | 2,367.045    | 45.10000     | 0.00              | 106,753.73                         | 50.00%        | 106,753.73        | 0.000         | 0.00        |
| 17                                                | San. Sewer 08" SDR 26 (10'-14")          | 140,043.46          | 2,431.310         | LF  | 1,215.655    | 57.60000     | 0.00              | 70,021.73                          | 50.00%        | 70,021.73         | 0.000         | 0.00        |
| 18                                                | Sanitary Sewer Laterals (6")             | 548,343.60          | 9,004.000         | LF  | 2,701.200    | 60.90000     | 0.00              | 164,503.08                         | 30.00%        | 137,085.90        | 0.000         | 0.00        |
| 19                                                | Sewer Main T.V. Inspection               | 11,248.35           | 7,257.000         | LF  | 0.000        | 1.55000      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.000         | 0.00        |
| 20                                                | Trench Protection                        | 25,204.55           | 16,261.000        | LF  | 0.000        | 1.55000      | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.000         | 0.00        |
| 21                                                | W/T San. Sewer Manhole (0-6')            | 194,320.00          | 28.000            | EA  | 8.400        | 6,940.00000  | 0.00              | 58,296.00                          | 30.00%        | 58,296.00         | 0.000         | 0.00        |
| 22                                                | W/T San. Sewer Drop Manhole (0-6')       | 7,690.00            | 1.000             | EA  | 0.300        | 7,690.00000  | 0.00              | 2,307.00                           | 30.00%        | 2,307.00          | 0.000         | 0.00        |
| 23                                                | Tie To Exist. Sewer Main                 | 1,848.00            | 2.000             | EA  | 0.000        | 924.00000    | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.000         | 0.00        |
| 24                                                | Extra Depth Manhole                      | 57,665.00           | 95.000            | VF  | 28.500       | 607.00000    | 0.00              | 17,299.50                          | 30.00%        | 17,299.50         | 0.000         | 0.00        |
| 25                                                | Conc Saddle                              | 3,409.00            | 7.000             | EA  | 0.000        | 487.00000    | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.000         | 0.00        |
| 26                                                | Wyes (8"X6")                             | 32,550.00           | 217.000           | EA  | 65.100       | 150.00000    | 0.00              | 9,765.00                           | 30.00%        | 9,765.00          | 0.000         | 0.00        |
| <b>Total for Unit 2 Sanitary Sewer (PUBLIC)</b>   |                                          | <b>1,239,221.10</b> |                   |     |              |              | <b>0.00</b>       | <b>430,641.88</b>                  | <b>34.75%</b> | <b>403,224.70</b> |               | <b>0.00</b> |
| 27                                                | DRAIN "2-A" - 25' Curb Inlet CIP"        | 57,400.00           | 2.000             | EA  | 0.000        | 28,700.00000 | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.000         | 0.00        |
| 28                                                | DRAIN "2-A" (3-4'x2') MBC PC             | 115,560.00          | 107.000           | LF  | 0.000        | 1,080.00000  | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.000         | 0.00        |
| 29                                                | DRAIN "2-A" - Safety End Treatment       | 1,876.00            | 2.000             | EA  | 0.000        | 938.00000    | 0.00              | 0.00                               | 0.00%         | 0.00              | 0.000         | 0.00        |

## Progress Bill

**From:** VK Knowlton Construction and Utiliti  
18225 FM 2252  
San Antonio, TX 78266

**Invoice:** 20651-2.3 (B)

**Date:** 09/21/21-09/30/21

**Application #:** 5

**To:** PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

**Invoice Due Date:** 10/10/21

**Payment Terms:** Net 10th

**Contract:** 20651. Biedenbarn Subd. Unit 2

| Item | Description                                    | Contract Amount | Contract Quanti | U/M | Quantity JTD | Unit Price   | Materials On-Site | Total Completed And Stored To Date | %     | Amount Previous | Quantity This | Amount This |
|------|------------------------------------------------|-----------------|-----------------|-----|--------------|--------------|-------------------|------------------------------------|-------|-----------------|---------------|-------------|
| 30   | DRAIN "2-A" - 5" Concrete Rip Rap              | 14,664.00       | 104.000         | SY  | 0.000        | 141.00000    | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 31   | DRAIN "2-A" - Baffle Blocks                    | 1,457.70        | 1.130           | CY  | 0.000        | 1,290.00000  | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 32   | DRAIN "2-A" - Gabion Mattress (18" Thick)      | 9,234.00        | 57.000          | SY  | 0.000        | 162.00000    | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 33   | DRAIN "2-A" - Revegetation (Including Topsoil) | 14,934.00       | 2,280.000       | SY  | 0.000        | 6.55000      | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 34   | DRAIN "2-A" - Sodding Liner                    | 19,152.00       | 2,280.000       | SY  | 0.000        | 8.40000      | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 35   | DRAIN "2-B" - 25' Curb Inlet CIP               | 27,300.00       | 1.000           | EA  | 0.000        | 27,300.00000 | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 36   | DRAIN "2-B" - 5" Concrete Rip Rap              | 6,714.00        | 9.000           | SY  | 0.000        | 746.00000    | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 37   | DRAIN "2-B" - Pipe Handrail                    | 462.60          | 6.000           | LF  | 0.000        | 77.10000     | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 38   | DRAIN "2-B" - Gabion Mattress (18" Thick)      | 2,430.00        | 15.000          | SY  | 0.000        | 162.00000    | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 39   | DRAIN "2-B" - Revegetation (Including Topsoil) | 1,165.90        | 178.000         | SY  | 0.000        | 6.55000      | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 40   | DRAIN "2-B" - Sodding Liner                    | 1,495.20        | 178.000         | SY  | 0.000        | 8.40000      | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 41   | DRAIN "2-C" - 10' Curb Inlet CIP               | 14,100.00       | 1.000           | EA  | 0.000        | 14,100.00000 | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 42   | DRAIN "2-C" - 5" Concrete Rip Rap              | 1,528.00        | 8.000           | SY  | 0.000        | 191.00000    | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 43   | DRAIN "2-C" - Pipe Handrail                    | 462.60          | 6.000           | LF  | 0.000        | 77.10000     | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 44   | DRAIN "2-C" - Gabion Mattress (18" Thick)      | 16,038.00       | 99.000          | SY  | 0.000        | 162.00000    | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 45   | DRAIN "2-C" - Revegetation (Including Topsoil) | 18,778.85       | 2,867.000       | SY  | 0.000        | 6.55000      | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 46   | DRAIN "2-C" - Sodding Liner                    | 24,082.80       | 2,867.000       | SY  | 0.000        | 8.40000      | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 47   | DRAIN "2-D" - 20' Curb Inlet PC (20')          | 18,400.00       | 1.000           | EA  | 0.000        | 18,400.00000 | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 48   | DRAIN "2-D" - 5" Concrete Rip Rap              | 1,503.00        | 9.000           | SY  | 0.000        | 167.00000    | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 49   | DRAIN "2-D" - Pipe Handrail                    | 539.70          | 7.000           | LF  | 0.000        | 77.10000     | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 50   | DRAIN "2-D" - Revegetation (Including Topsoil) | 2,227.00        | 340.000         | SY  | 0.000        | 6.55000      | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 51   | DRAIN "2-D" - Sodding Liner                    | 2,856.00        | 340.000         | SY  | 0.000        | 8.40000      | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 52   | DRAIN "2-E" - 20' Curb Inlet CIP               | 22,400.00       | 1.000           | EA  | 0.000        | 22,400.00000 | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 53   | DRAIN "2-E" - 2-30" CMP                        | 61,530.00       | 21.000          | LF  | 0.000        | 2,930.00000  | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 54   | DRAIN "2-E" - 5" Concrete Rip Rap              | 1,161.00        | 9.000           | SY  | 0.000        | 129.00000    | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 55   | DRAIN "2-E" - Gabion Mattress (18" Thick)      | 1,620.00        | 10.000          | SY  | 0.000        | 162.00000    | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 56   | DRAIN "2-F" - 30' Curb Inlet CIP               | 33,200.00       | 1.000           | EA  | 0.000        | 33,200.00000 | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 57   | DRAIN "2-F" - 5" Concrete Rip Rap              | 1,976.00        | 13.000          | SY  | 0.000        | 152.00000    | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 58   | DRAIN "2-F" - Pipe Handrail                    | 693.90          | 9.000           | LF  | 0.000        | 77.10000     | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |
| 59   | DRAIN "2-F" - Revegetation (Including Topsoil) | 2,914.75        | 445.000         | SY  | 0.000        | 6.55000      | 0.00              | 0.00                               | 0.00% | 0.00            | 0.000         | 0.00        |

# Progress Bill

**From:** VK Knowlton Construction and Utiliti  
18225 FM 2252  
San Antonio, TX 78266

**Invoice:** 20651-2.3 (B)

**Date:** 09/21/21-09/30/21

**Application #:** 5

**To:** PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

**Invoice Due Date:** 10/10/21

**Payment Terms:** Net 10th

**Contract:** 20651. Biedenbarn Subd. Unit 2

| Item                               | Description                                                  | Contract Amount | Contract Quanti | U/M | Quantity JTD | Unit Price   | Materials On-Site | Total Completed And Stored To Date | %      | Amount Previous | Quantity This | Amount This |
|------------------------------------|--------------------------------------------------------------|-----------------|-----------------|-----|--------------|--------------|-------------------|------------------------------------|--------|-----------------|---------------|-------------|
| 60                                 | DRAIN "2-G" - 30' Curb Inlet CIP                             | 31,800.00       | 1.000           | EA  | 0.000        | 31,800.00000 | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 61                                 | DRAIN "2-G" - 5" Concrete Rip Rap                            | 1,122.00        | 11.000          | SY  | 0.000        | 102.00000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 62                                 | DRAIN "2-G" - Pipe Handrail                                  | 693.90          | 9.000           | LF  | 0.000        | 77.10000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 63                                 | DRAIN "2-G" - Revegetation (Including Topsoil)               | 2,456.25        | 375.000         | SY  | 0.000        | 6.55000      | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 64                                 | DRAIN "2-G" - Sodding Liner                                  | 3,150.00        | 375.000         | SY  | 0.000        | 8.40000      | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 65                                 | DRAIN "2-H" - 2-18" RCP CL III (18")                         | 6,994.80        | 87.000          | LF  | 0.000        | 80.40000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 66                                 | DRAIN "2-H" - Safety End Treatment                           | 1,876.00        | 2.000           | EA  | 0.000        | 938.00000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 67                                 | DRAIN "2-H" - 5" Concrete Rip Rap                            | 2,976.00        | 24.000          | SY  | 0.000        | 124.00000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 68                                 | DRAIN "2-I" - Revegetation (Including Topsoil)               | 6,327.30        | 966.000         | SY  | 0.000        | 6.55000      | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 69                                 | NORTHEAST POND - 24 RCP CL III""                             | 5,436.00        | 60.000          | LF  | 0.000        | 90.60000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 70                                 | NORTHEAST POND - Clay Liner                                  | 2,980.80        | 324.000         | SY  | 0.000        | 9.20000      | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 71                                 | NORTHEAST POND - 6" PVC                                      | 2,984.80        | 82.000          | LF  | 0.000        | 36.40000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 72                                 | NORTHEAST POND - 6' Chain Link Wire Fence                    | 17,253.30       | 867.000         | LF  | 0.000        | 19.90000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 73                                 | NORTHEAST POND - 12' Wide Access Gate                        | 2,180.00        | 2.000           | EA  | 0.000        | 1,090.00000  | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 74                                 | NORTHEAST POND - Sedimentation Depth Marker                  | 684.00          | 1.000           | EA  | 0.000        | 684.00000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 75                                 | NORTHEAST POND - 4'X4' Galvanized Rock Gabion Basket (W/Rise | 4,360.00        | 1.000           | EA  | 0.000        | 4,360.00000  | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 76                                 | NORTHEAST POND - Junction Box 4'X4'X(+/- 13.5')              | 11,700.00       | 1.000           | EA  | 0.000        | 11,700.00000 | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 77                                 | NORTHEAST POND - 3'X3' Concrete Pad For Controller           | 467.00          | 1.000           | EA  | 0.000        | 467.00000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 78                                 | NORTHEAST POND - Logic Controller                            | 30,100.00       | 1.000           | EA  | 0.000        | 30,100.00000 | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| Total for Unit 2 Drainage (PUBLIC) |                                                              | 635,399.15      |                 |     |              |              | 0.00              | 0.00                               | 0.00%  | 0.00            |               | 0.00        |
| 79                                 | PVC (8") C-900 DR 18                                         | 316,167.80      | 7,202.000       | LF  | 1,800.500    | 43.90000     | 0.00              | 79,041.95                          | 25.00% | 0.00            | 0.000         | 0.00        |
| 80                                 | PVC (16") Water Main                                         | 181,560.00      | 1,780.000       | LF  | 445.000      | 102.00000    | 0.00              | 45,390.00                          | 25.00% | 0.00            | 0.000         | 0.00        |
| 81                                 | 2" HDPE                                                      | 17,972.80       | 752.000         | LF  | 188.000      | 23.90000     | 0.00              | 4,493.20                           | 25.00% | 0.00            | 0.000         | 0.00        |
| 82                                 | Water Tie-In (16")                                           | 5,710.00        | 1.000           | EA  | 0.000        | 5,710.00000  | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 83                                 | Gate Valve (8")                                              | 40,480.00       | 23.000          | EA  | 5.750        | 1,760.00000  | 0.00              | 10,120.00                          | 25.00% | 0.00            | 0.000         | 0.00        |
| 84                                 | Gate Valve (16")                                             | 30,080.00       | 4.000           | EA  | 1.000        | 7,520.00000  | 0.00              | 7,520.00                           | 25.00% | 0.00            | 0.000         | 0.00        |
| 85                                 | Fire Hydrant                                                 | 68,250.00       | 15.000          | EA  | 3.750        | 4,550.00000  | 0.00              | 17,062.50                          | 25.00% | 0.00            | 0.000         | 0.00        |
| 86                                 | D.I. Fittings (restrained)                                   | 36,998.40       | 7.520           | TON | 0.000        | 4,920.00000  | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |

# Progress Bill

**From:** VK Knowlton Construction and Utiliti  
18225 FM 2252  
San Antonio, TX 78266

**Invoice:** 20651-2.3 (B)

**Date:** 09/21/21-09/30/21

**Application #:** 5

**To:** PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

**Invoice Due Date:** 10/10/21

**Payment Terms:** Net 10th

**Contract:** 20651. Biedenham Subd. Unit 2

| Item                                   | Description                                   | Contract Amount | Contract Quanti | U/M | Quantity JTD | Unit Price  | Materials On-Site | Total Completed And Stored To Date | %      | Amount Previous | Quantity This | Amount This |
|----------------------------------------|-----------------------------------------------|-----------------|-----------------|-----|--------------|-------------|-------------------|------------------------------------|--------|-----------------|---------------|-------------|
| 87                                     | 1" Irrigation Service                         | 3,180.00        | 2.000           | EA  | 0.000        | 1,590.00000 | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 88                                     | 3/4" Short Single Service                     | 8,801.00        | 13.000          | EA  | 0.000        | 677.00000   | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 89                                     | 3/4" Long Single Service                      | 4,320.00        | 4.000           | EA  | 0.000        | 1,080.00000 | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 90                                     | 1" Short Dual Service                         | 50,752.00       | 61.000          | EA  | 0.000        | 832.00000   | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 91                                     | 1" Long Dual Service                          | 58,080.00       | 44.000          | EA  | 0.000        | 1,320.00000 | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 92                                     | Blowoff Perm. (2")                            | 14,560.00       | 7.000           | EA  | 0.000        | 2,080.00000 | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 93                                     | Hydrostatic Pressure Test                     | 3,990.00        | 1.000           | EA  | 0.000        | 3,990.00000 | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 94                                     | Trench Protection                             | 2,920.20        | 9,734.000       | LF  | 0.000        | 0.30000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 95                                     | Meter Box                                     | 52,670.00       | 230.000         | EA  | 0.000        | 229.00000   | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| Total for Unit 2 Water System (PUBLIC) |                                               | 896,492.20      |                 |     |              |             | 0.00              | 163,627.65                         | 18.25% | 0.00            |               | 0.00        |
| 96                                     | Remove Barricade Posts & Concrete Header Curb | 468.00          | 72.000          | LF  | 0.000        | 6.50000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 97                                     | 2" HMAc Type D (Local A)(PG 64-22)            | 276,637.80      | 25,854.000      | SY  | 0.000        | 10.70000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 98                                     | 3" HMAc Type D (Collector)(PG 70-22)          | 203,154.30      | 12,777.000      | SY  | 0.000        | 15.90000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 99                                     | Prime Coat (Gal)                              | 39,788.90       | 7,726.000       | GAL | 0.000        | 5.15000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 100                                    | Tack Coat (Gal)                               | 21,825.95       | 3,863.000       | GAL | 0.000        | 5.65000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 101                                    | 9.5" Flexible Base (Local A)                  | 318,004.20      | 25,854.000      | SY  | 0.000        | 12.30000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 102                                    | 16" Flexible Base (Collector)                 | 245,318.40      | 12,777.000      | SY  | 0.000        | 19.20000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 103                                    | Lime Stabilization (8")(42#/SY)               | 100,438.00      | 38,630.000      | SY  | 0.000        | 2.60000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 104                                    | Lime                                          | 208,427.00      | 811.000         | TON | 0.000        | 257.00000   | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 105                                    | Concrete Curb 7" Standard                     | 32,868.00       | 3,984.000       | LF  | 0.000        | 8.25000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 106                                    | Alternate Deep Concrete Curb                  | 131,577.60      | 13,706.000      | LF  | 0.000        | 9.60000     | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 107                                    | Header Curb                                   | 1,350.00        | 108.000         | LF  | 0.000        | 12.50000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 108                                    | Barricade Post (5.5'- 7' Post)                | 8,964.00        | 18.000          | EA  | 0.000        | 498.00000   | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 109                                    | R1-1 STOP (30")(High Intensity)               | 10,956.00       | 22.000          | EA  | 0.000        | 498.00000   | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 110                                    | 9 Inch Street Name, Block Number              | 11,190.00       | 30.000          | EA  | 0.000        | 373.00000   | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 111                                    | Fire Hydrant Blue Pavement Markers            | 186.00          | 15.000          | EA  | 0.000        | 12.40000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| Total for Unit 2 Paving (PUBLIC)       |                                               | 1,611,154.15    |                 |     |              |             | 0.00              | 0.00                               | 0.00%  | 0.00            |               | 0.00        |
| 112                                    | Concrete Sidewalk                             | 83,166.00       | 1,660.000       | SY  | 0.000        | 50.10000    | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| 113                                    | ADA Ramps                                     | 15,240.00       | 6.000           | EA  | 0.000        | 2,540.00000 | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.000         | 0.00        |
| Total for Unit 2 Sidewalk (PUBLIC)     |                                               | 98,406.00       |                 |     |              |             | 0.00              | 0.00                               | 0.00%  | 0.00            |               | 0.00        |
| Total for Unit 1 (PUBLIC)              |                                               | 5,820,637.75    |                 |     |              |             | 0.00              | 1,272,000.82                       | 21.85% | 1,080,955.99    |               | 0.00        |

## Progress Bill

**From:** VK Knowlton Construction and Utiliti  
18225 FM 2252  
San Antonio, TX 78266

**Invoice:** 20651-2.3 (B)

**Date:** 09/21/21-09/30/21

**Application #:** 5

**To:** PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

**Invoice Due Date:** 10/10/21

**Payment Terms:** Net 10th

**Contract:** 20651. Biedenharn Subd. Unit 2

| Item                                                      | Description                                          | Contract Amount     | Contract Quanti | U/M | Quantity JTD | Unit Price  | Materials On-Site | Total Completed And Stored To Date | %             | Amount Previous | Quantity This | Amount This       |
|-----------------------------------------------------------|------------------------------------------------------|---------------------|-----------------|-----|--------------|-------------|-------------------|------------------------------------|---------------|-----------------|---------------|-------------------|
| 114                                                       | Lot Excavation                                       | 197,586.30          | 19,563.000      | CY  | 4,890.750    | 10.10000    | 0.00              | 49,396.58                          | 25.00%        | 0.00            | 4,890.750     | 49,396.58         |
| 115                                                       | Lot Embankment                                       | 114,865.40          | 44,179.000      | CY  | 11,044.750   | 2.60000     | 0.00              | 28,716.35                          | 25.00%        | 0.00            | 11,044.750    | 28,716.35         |
| <b>Total for Unit 2 Lot Grading (PRIVATE)</b>             |                                                      | <b>312,451.70</b>   |                 |     |              |             | <b>0.00</b>       | <b>78,112.93</b>                   | <b>25.00%</b> | <b>0.00</b>     |               | <b>78,112.93</b>  |
| 116                                                       | 2"x4" Lumber (Green Painted)                         | 58,240.00           | 224.000         | EA  | 0.000        | 260.00000   | 0.00              | 0.00                               | 0.00%         | 0.00            | 0.000         | 0.00              |
| <b>Total for Unit 2 San. Swr. (TCEQ/Boerne) (PRIVATE)</b> |                                                      | <b>58,240.00</b>    |                 |     |              |             | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>     |               | <b>0.00</b>       |
| 117                                                       | 2" Polyethylene Gas Main DR 11 With Fittings         | 239,225.70          | 6,701.000       | LF  | 335.050      | 35.70000    | 0.00              | 11,961.29                          | 5.00%         | 0.00            | 335.050       | 11,961.29         |
| 118                                                       | 4" Polyethylene Gas Main                             | 6,529.60            | 154.000         | LF  | 7.700        | 42.40000    | 0.00              | 326.48                             | 5.00%         | 0.00            | 7.700         | 326.48            |
| 119                                                       | 6" Polyethylene Gas Main                             | 109,366.40          | 1,912.000       | LF  | 95.600       | 57.20000    | 0.00              | 5,468.32                           | 5.00%         | 0.00            | 95.600        | 5,468.32          |
| 120                                                       | 2" Polyethylene Tee                                  | 597.60              | 6.000           | EA  | 0.300        | 99.60000    | 0.00              | 29.88                              | 5.00%         | 0.00            | 0.300         | 29.88             |
| 121                                                       | 2" Polyethylene Cross                                | 66.40               | 1.000           | EA  | 0.050        | 66.40000    | 0.00              | 3.32                               | 5.00%         | 0.00            | 0.050         | 3.32              |
| 122                                                       | 6" Polyethylene Tee                                  | 127.00              | 1.000           | EA  | 0.050        | 127.00000   | 0.00              | 6.35                               | 5.00%         | 0.00            | 0.050         | 6.35              |
| 123                                                       | 6" Polyethylene Cross                                | 288.00              | 2.000           | EA  | 0.100        | 144.00000   | 0.00              | 14.40                              | 5.00%         | 0.00            | 0.100         | 14.40             |
| 124                                                       | 2" Polyethylene Gas Valve and V.B                    | 10,780.00           | 22.000          | EA  | 1.100        | 490.00000   | 0.00              | 539.00                             | 5.00%         | 0.00            | 1.100         | 539.00            |
| 125                                                       | 4" Polyethylene Gas Valve And V.B                    | 898.00              | 1.000           | EA  | 0.050        | 898.00000   | 0.00              | 44.90                              | 5.00%         | 0.00            | 0.050         | 44.90             |
| 126                                                       | 6" Polyethylene Gas Valve And V.B                    | 10,080.00           | 7.000           | EA  | 0.350        | 1,440.00000 | 0.00              | 504.00                             | 5.00%         | 0.00            | 0.350         | 504.00            |
| 127                                                       | 2" Polyethylene Cap                                  | 28.80               | 4.000           | EA  | 0.200        | 7.20000     | 0.00              | 1.44                               | 5.00%         | 0.00            | 0.200         | 1.44              |
| 128                                                       | 4" Polyethylene Cap                                  | 41.00               | 1.000           | EA  | 0.050        | 41.00000    | 0.00              | 2.05                               | 5.00%         | 0.00            | 0.050         | 2.05              |
| 129                                                       | 6" Polyethylene Cap                                  | 143.80              | 2.000           | EA  | 0.100        | 71.90000    | 0.00              | 7.19                               | 5.00%         | 0.00            | 0.100         | 7.19              |
| 130                                                       | Tracer Wire                                          | 2,431.00            | 11.000          | EA  | 0.550        | 221.00000   | 0.00              | 121.55                             | 5.00%         | 0.00            | 0.550         | 121.55            |
| 131                                                       | 1" Single Gas Service Short                          | 64,347.00           | 89.000          | EA  | 4.450        | 723.00000   | 0.00              | 3,217.35                           | 5.00%         | 0.00            | 4.450         | 3,217.35          |
| 132                                                       | 1" Single Gas Service Long                           | 378,080.00          | 136.000         | EA  | 6.800        | 2,780.00000 | 0.00              | 18,904.00                          | 5.00%         | 0.00            | 6.800         | 18,904.00         |
| 133                                                       | Connection To Existing Gas Main                      | 25,600.00           | 0.000           | LS  | 0.000        | 0.00000     | 0.00              | 0.00                               | 0.00%         | 0.00            | 0.000         | 0.00              |
| 134                                                       | Testing as Required by the City if Boerne            | 5,530.00            | 0.000           | LS  | 0.000        | 0.00000     | 0.00              | 0.00                               | 0.00%         | 0.00            | 0.000         | 0.00              |
| 135                                                       | Trench Excavation Safety Protection                  | 3,880.80            | 1,848.000       | LF  | 0.000        | 2.10000     | 0.00              | 0.00                               | 0.00%         | 0.00            | 0.000         | 0.00              |
| <b>Total for Unit 2 Gas (PRIVATE)</b>                     |                                                      | <b>858,041.10</b>   |                 |     |              |             | <b>0.00</b>       | <b>41,151.52</b>                   | <b>4.80%</b>  | <b>0.00</b>     |               | <b>41,151.52</b>  |
| 136                                                       | Conduit Secondary Crossings (2-2" & 2-4" PVC Bundle) | 14,758.00           | 188.000         | LF  | 0.000        | 78.50000    | 0.00              | 0.00                               | 0.00%         | 0.00            | 0.000         | 0.00              |
| 137                                                       | Conduit Primary Crossings (4-2" & 2-4" PVC Bundle)   | 35,494.40           | 376.000         | LF  | 0.000        | 94.40000    | 0.00              | 0.00                               | 0.00%         | 0.00            | 0.000         | 0.00              |
| 138                                                       | Irrigation Crossing PVC Bundle (2-4")                | 10,900.00           | 250.000         | LF  | 0.000        | 43.60000    | 0.00              | 0.00                               | 0.00%         | 0.00            | 0.000         | 0.00              |
| <b>Total for Unit 2 Electric (PRIVATE)</b>                |                                                      | <b>61,152.40</b>    |                 |     |              |             | <b>0.00</b>       | <b>0.00</b>                        | <b>0.00%</b>  | <b>0.00</b>     |               | <b>0.00</b>       |
| <b>Total for Unit 1 (PRIVATE)</b>                         |                                                      | <b>1,289,885.20</b> |                 |     |              |             | <b>0.00</b>       | <b>119,264.45</b>                  | <b>9.25%</b>  | <b>0.00</b>     |               | <b>119,264.45</b> |

## Progress Bill

**From:** VK Knowlton Construction and Utiliti  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 20651-2.3 (B)

Date: 09/21/21-09/30/21

Application #: 5

**To:** PULTE GROUP - 1025  
1718 DRY CREEK WAY, SUITE 120  
SAN ANTONIO, TX 78259

Invoice Due Date: 10/10/21

Payment Terms: Net 10th

**Contract:** 20651. Biedenham Subd. Unit 2

| Item | Description | Contract | Contract | Quantity | Unit | Quantity | Unit  | Materials | Total                              |  | Amount   | Quantity | Amount |
|------|-------------|----------|----------|----------|------|----------|-------|-----------|------------------------------------|--|----------|----------|--------|
|      |             | Amount   | Quanti   |          |      | JTD      | Price | On-Site   | Completed<br>And Stored<br>To Date |  | Previous | This     | This   |

|                             |              |
|-----------------------------|--------------|
| Total Billed This Period:   | 119,264.45   |
| Total Billed To Date:       | 1,391,265.27 |
| Less Retainage:             | 139,126.56   |
| Less Previous Applications: | 972,860.39   |
| Total Due This Invoice:     | 107,338.01   |