

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 2390010

Date: 5/25/2024

Application #: 10

To: Lennar Homes  
100 NE Loop 410, Suite 1155  
San Antonio, TX 78259

Invoice Due Date: 6/10/2024

Terms: Net 10th

Contract: 23900. Grace Valley Ranch Phase 2

Customer Reference:

| Item               | Description                                 | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|--------------------|---------------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 1                  | Mobilization                                | 81,645.00       | 1.00              | LSU | 0.85         | 81,645.00  | 0.00              | 69,398.25                          | 85.00%  | 57,151.50       | 0.15                 | 12,246.75          |
| 2                  | Payment & Performance Bond                  | 43,500.00       | 1.00              | LSU | 1.00         | 43,500.00  | 0.00              | 43,500.00                          | 100.00% | 43,500.00       | 0.00                 | 0.00               |
| 3                  | Prepare Right-of-Way/ Clearing              | 52,480.00       | 32.80             | ACR | 32.80        | 1,600.00   | 0.00              | 52,480.00                          | 100.00% | 52,480.00       | 0.00                 | 0.00               |
| 4                  | Street Excavation                           | 140,563.00      | 48,470.00         | CY  | 46,046.50    | 2.90       | 0.00              | 133,534.85                         | 95.00%  | 133,534.85      | 0.00                 | 0.00               |
| 5                  | Lot Excavation                              | 337,568.00      | 122,752.00        | CY  | 116,614.40   | 2.75       | 0.00              | 320,689.60                         | 95.00%  | 320,689.60      | 0.00                 | 0.00               |
| 6                  | Street Embankment                           | 18,804.30       | 9,897.00          | CY  | 9,897.00     | 1.90       | 0.00              | 18,804.30                          | 100.00% | 18,804.30       | 0.00                 | 0.00               |
| 7                  | Lot Embankment                              | 63,186.75       | 34,155.00         | CY  | 34,155.00    | 1.85       | 0.00              | 63,186.75                          | 100.00% | 63,186.75       | 0.00                 | 0.00               |
| 8                  | Hydromulch (Disturbed Open Space)           | 14,467.95       | 10,717.00         | SY  | 10,181.15    | 1.35       | 0.00              | 13,744.55                          | 95.00%  | 13,744.55       | 0.00                 | 0.00               |
| 9                  | Rock Filter Dams                            | 7,491.00        | 165.00            | LF  | 66.00        | 45.40      | 0.00              | 2,996.40                           | 40.00%  | 2,996.40        | 0.00                 | 0.00               |
| 10                 | Curb Inlet Gravel Filters                   | 1,272.00        | 60.00             | LF  | 24.00        | 21.20      | 0.00              | 508.80                             | 40.00%  | 254.40          | 12.00                | 254.40             |
| 11                 | Concrete Washout Pit                        | 1,010.00        | 1.00              | EA  | 1.00         | 1,010.00   | 0.00              | 1,010.00                           | 100.00% | 757.50          | 0.25                 | 252.50             |
| 12                 | Construction Entrance (Install/Remove)      | 3,080.00        | 1.00              | EA  | 1.00         | 3,080.00   | 0.00              | 3,080.00                           | 100.00% | 3,080.00        | 0.00                 | 0.00               |
| 13                 | Temporary Sediment Control Fence            | 12,563.60       | 4,487.00          | LF  | 4,487.00     | 2.80       | 0.00              | 12,563.60                          | 100.00% | 12,563.60       | 0.00                 | 0.00               |
| 14                 | On-Site Stockpile                           | 171,679.50      | 127,170.00        | CY  | 127,170.00   | 1.35       | 0.00              | 171,679.50                         | 100.00% | 171,679.50      | 0.00                 | 0.00               |
| 15                 | Modular Block Retaining Wall                | 30,456.00       | 720.00            | SF  | 720.00       | 42.30      | 0.00              | 30,456.00                          | 100.00% | 0.00            | 720.00               | 30,456.00          |
| Total for Sitework |                                             | 979,767.10      |                   |     |              |            | 0.00              | 937,632.60                         | 95.70%  | 894,422.95      |                      | 43,209.65          |
| 16                 | Remove Asphalt                              | 12,607.20       | 824.00            | SY  | 824.00       | 15.30      | 0.00              | 12,607.20                          | 100.00% | 12,607.20       | 0.00                 | 0.00               |
| 17                 | Remove Concrete Curb & Gutter               | 800.40          | 138.00            | LF  | 138.00       | 5.80       | 0.00              | 800.40                             | 100.00% | 800.40          | 0.00                 | 0.00               |
| 18                 | Remove Concrete Header Curb & 6" Guard Post | 296.80          | 56.00             | LF  | 56.00        | 5.30       | 0.00              | 296.80                             | 100.00% | 296.80          | 0.00                 | 0.00               |
| 19                 | Remove ADA Ramps                            | 3,068.00        | 4.00              | EA  | 4.00         | 767.00     | 0.00              | 3,068.00                           | 100.00% | 3,068.00        | 0.00                 | 0.00               |
| 20                 | Flexible Base (16" Compacted)               | 325,934.10      | 20,499.00         | SY  | 20,499.00    | 15.90      | 0.00              | 325,934.10                         | 100.00% | 293,340.69      | 2,049.90             | 32,593.41          |
| 21                 | Flexible Base (23" Compacted)               | 95,130.00       | 4,530.00          | SY  | 4,530.00     | 21.00      | 0.00              | 95,130.00                          | 100.00% | 85,617.00       | 453.00               | 9,513.00           |
| 22                 | Prime Coat                                  | 23,628.00       | 4,296.00          | GAL | 4,296.00     | 5.50       | 0.00              | 23,628.00                          | 100.00% | 0.00            | 4,296.00             | 23,628.00          |
| 23                 | Tack Coat                                   | 12,243.60       | 2,148.00          | GAL | 0.00         | 5.70       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 2390010

Date: 5/25/2024

Application #: 10

To: Lennar Homes  
100 NE Loop 410, Suite 1155  
San Antonio, TX 78259

Invoice Due Date: 6/10/2024

Terms: Net 10th

Contract: 23900. Grace Valley Ranch Phase 2

Customer Reference:

| Item | Description                                                 | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|-------------------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 24   | Hot Mix Asphaltic Pavement Type D (3" Compacted)            | 329,502.60      | 17,434.00         | SY | 0.00         | 18.90      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 25   | Hot Mix Asphaltic Pavement Type D (3.5" Compacted)          | 89,865.60       | 4,048.00          | SY | 0.00         | 22.20      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 26   | Concrete Curb                                               | 110,200.00      | 11,600.00         | LF | 11,600.00    | 9.50       | 0.00              | 110,200.00                         | 100.00% | 0.00            | 11,600.00            | 110,200.00         |
| 27   | Concrete Header Curb                                        | 3,252.00        | 271.00            | LF | 271.00       | 12.00      | 0.00              | 3,252.00                           | 100.00% | 0.00            | 271.00               | 3,252.00           |
| 28   | ADA Curb Ramps (Developer Responsibility)                   | 63,840.00       | 38.00             | EA | 0.00         | 1,680.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 29   | Concrete Sidewalks (Developer)                              | 92,338.00       | 1,685.00          | SY | 0.00         | 54.80      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 30   | Timber Guard Post                                           | 5,580.00        | 30.00             | EA | 0.00         | 186.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 31   | Hydromulch (Weil Road Right-of-Way)                         | 1,941.30        | 1,438.00          | SY | 0.00         | 1.35       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 32   | R1-1 STOP (30")(High Intensity)                             | 2,128.00        | 8.00              | EA | 0.00         | 266.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 33   | OM-4P End Of Road Marker (18"x18")                          | 5,274.00        | 18.00             | EA | 0.00         | 293.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 34   | 9 Inch [229mm] Street Name Block Number (High Intensity)    | 3,232.00        | 16.00             | EA | 0.00         | 202.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 35   | 4" Wide Solid Double Yellow Line W/Reflective PMs (Type II- | 8,619.80        | 1,834.00          | LF | 0.00         | 4.70       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 36   | 4" Wide Solid White Line                                    | 510.00          | 255.00            | LF | 0.00         | 2.00       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 37   | White "ONLY" Pavement Marker                                | 1,172.00        | 4.00              | EA | 0.00         | 293.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 38   | Yellow Median Nose                                          | 1,460.00        | 2.00              | EA | 0.00         | 730.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 39   | 8" Wide Solid White Line (Type I-C)                         | 2,209.00        | 470.00            | LF | 0.00         | 4.70       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 40   | 8" Wide Broken White Line (Type I-C-R)                      | 810.00          | 100.00            | LF | 0.00         | 8.10       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 41   | 24" Wide Solid White Line                                   | 338.80          | 28.00             | LF | 0.00         | 12.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 42   | 24" Wide Solid Yellow Line                                  | 5,045.70        | 417.00            | LF | 0.00         | 12.10      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 43   | Right White Arrow                                           | 176.00          | 1.00              | EA | 0.00         | 176.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 44   | Left White Arrow                                            | 1,232.00        | 7.00              | EA | 0.00         | 176.00     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 45   | Type II Raised Blue Pavement Markers                        | 107.00          | 10.00             | EA | 0.00         | 10.70      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 46   | Remove Broken White Striping & Reflectors                   | 5,805.85        | 1,399.00          | EA | 0.00         | 4.15       | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 2390010

Date: 5/25/2024

To: Lennar Homes  
100 NE Loop 410, Suite 1155  
San Antonio, TX 78259

Application #: 10  
Invoice Due Date: 6/10/2024

Terms: Net 10th

Contract: 23900. Grace Valley Ranch Phase 2

Customer Reference:

| Item               | Description                                                  | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|--------------------|--------------------------------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
| 47                 | Traffic Control Plan                                         | 30,200.00       | 1.00              | LSU | 0.00         | 30,200.00  | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| Total for Paving   |                                                              | 1,238,547.75    |                   |     |              |            | 0.00              | 574,916.50                         | 46.42%  | 395,730.09      |                      | 179,186.41         |
| 48                 | Remove Miscellaneous Concrete (Existing Headwalls & Baffle B | 3,200.00        | 1.00              | LSU | 0.00         | 3,200.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 49                 | Concrete Structure (Headwall Wingwalls & Baffle Blocks)      | 23,430.00       | 14.20             | CY  | 0.00         | 1,650.00   | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.00                 | 0.00               |
| 50                 | 18" HDPE                                                     | 4,161.20        | 103.00            | LF  | 97.85        | 40.40      | 0.00              | 3,953.14                           | 95.00%  | 3,953.14        | 0.00                 | 0.00               |
| 51                 | 24" HDPE                                                     | 5,922.50        | 103.00            | LF  | 97.85        | 57.50      | 0.00              | 5,626.38                           | 95.00%  | 5,626.38        | 0.00                 | 0.00               |
| 52                 | 30" HDPE                                                     | 6,457.40        | 83.00             | LF  | 78.85        | 77.80      | 0.00              | 6,134.53                           | 95.00%  | 6,134.53        | 0.00                 | 0.00               |
| 53                 | Inlet Type II (25')(6.5' Deep)(CIP)                          | 31,400.00       | 1.00              | EA  | 0.95         | 31,400.00  | 0.00              | 29,830.00                          | 95.00%  | 29,830.00       | 0.00                 | 0.00               |
| 54                 | Inlet Type II (25')(9' Deep)(PC)                             | 26,700.00       | 1.00              | EA  | 0.95         | 26,700.00  | 0.00              | 25,365.00                          | 95.00%  | 25,365.00       | 0.00                 | 0.00               |
| 55                 | 24" CMP                                                      | 864.00          | 10.00             | LF  | 8.50         | 86.40      | 0.00              | 734.40                             | 85.00%  | 734.40          | 0.00                 | 0.00               |
| 56                 | Concrete Rip Rap (5" Thick)                                  | 28,210.00       | 217.00            | SY  | 162.75       | 130.00     | 0.00              | 21,157.50                          | 75.00%  | 21,157.50       | 0.00                 | 0.00               |
| 57                 | 6' Chain Link Fence                                          | 17,371.20       | 987.00            | LF  | 987.00       | 17.60      | 0.00              | 17,371.20                          | 100.00% | 13,028.40       | 246.75               | 4,342.80           |
| 58                 | 12' Maintenance Gate                                         | 12,140.00       | 2.00              | EA  | 2.00         | 6,070.00   | 0.00              | 12,140.00                          | 100.00% | 9,105.00        | 0.50                 | 3,035.00           |
| 59                 | Hydromulch (Pond And Side Slopes)                            | 8,221.50        | 6,090.00          | SY  | 6,090.00     | 1.35       | 0.00              | 8,221.50                           | 100.00% | 8,221.50        | 0.00                 | 0.00               |
| 60                 | Trench Protection                                            | 313.95          | 299.00            | LF  | 299.00       | 1.05       | 0.00              | 313.95                             | 100.00% | 313.95          | 0.00                 | 0.00               |
| 61                 | Turf Reinforcement Mat (Landlok)                             | 16,848.00       | 1,053.00          | SY  | 1,053.00     | 16.00      | 0.00              | 16,848.00                          | 100.00% | 16,848.00       | 0.00                 | 0.00               |
| 62                 | Gabion Mattress                                              | 10,088.00       | 97.00             | SY  | 97.00        | 104.00     | 0.00              | 10,088.00                          | 100.00% | 10,088.00       | 0.00                 | 0.00               |
| Total for Drainage |                                                              | 195,327.75      |                   |     |              |            | 0.00              | 157,783.60                         | 80.78%  | 150,405.80      |                      | 7,377.80           |
| 63                 | Trench Protection                                            | 4,816.90        | 4,379.00          | LF  | 4,379.00     | 1.10       | 0.00              | 4,816.90                           | 100.00% | 4,816.90        | 0.00                 | 0.00               |
| 64                 | 8" PVC Sanitary Sewer Line (8-10')                           | 82,517.40       | 2,331.00          | LF  | 1,981.35     | 35.40      | 0.00              | 70,139.79                          | 85.00%  | 70,139.79       | 0.00                 | 0.00               |
| 65                 | 8" PVC Sanitary Sewer Line (10-12')                          | 37,506.00       | 987.00            | LF  | 838.95       | 38.00      | 0.00              | 31,880.10                          | 85.00%  | 31,880.10       | 0.00                 | 0.00               |
| 66                 | 8" PVC Sanitary Sewer Line (12-14')                          | 9,124.20        | 222.00            | LF  | 188.70       | 41.10      | 0.00              | 7,755.57                           | 85.00%  | 7,755.57        | 0.00                 | 0.00               |
| 67                 | 12" PVC Sanitary Sewer Line (10-12')                         | 29,978.80       | 503.00            | LF  | 427.55       | 59.60      | 0.00              | 25,481.98                          | 85.00%  | 25,481.98       | 0.00                 | 0.00               |
| 68                 | 12" PVC Sanitary Sewer Line (12-14')                         | 20,227.20       | 336.00            | LF  | 285.60       | 60.20      | 0.00              | 17,193.12                          | 85.00%  | 17,193.12       | 0.00                 | 0.00               |

# Progress Bill



**From:** VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

**Invoice:** 2390010

**Date:** 5/25/2024

**Application #:** 10

**To:** Lennar Homes  
100 NE Loop 410, Suite 1155  
San Antonio, TX 78259

**Invoice Due Date:** 6/10/2024

**Terms:** Net 10th

**Contract:** 23900. Grace Valley Ranch Phase 2

**Customer Reference:**

| Item                     | Description                           | Contract Amount | Contract Quantity | UM  | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %      | Amount Previous | Quantity This Period | Amount This Period |
|--------------------------|---------------------------------------|-----------------|-------------------|-----|--------------|------------|-------------------|------------------------------------|--------|-----------------|----------------------|--------------------|
| 69                       | Adjust Existing Manhole Rim Elevation | 3,180.00        | 2.00              | EA  | 0.00         | 1,590.00   | 0.00              | 0.00                               | 0.00%  | 0.00            | 0.00                 | 0.00               |
| 70                       | Sanitary Sewer Manhole (0-6')         | 162,580.00      | 22.00             | EA  | 18.70        | 7,390.00   | 0.00              | 138,193.00                         | 85.00% | 138,193.00      | 0.00                 | 0.00               |
| 71                       | Existing Sewer Manhole Tie-In         | 6,220.00        | 2.00              | EA  | 1.70         | 3,110.00   | 0.00              | 5,287.00                           | 85.00% | 5,287.00        | 0.00                 | 0.00               |
| 72                       | Extra Depth Manhole (>6')             | 52,266.00       | 93.00             | VF  | 79.05        | 562.00     | 0.00              | 44,426.10                          | 85.00% | 44,426.10       | 0.00                 | 0.00               |
| 73                       | Sanitary Sewer Laterals               | 216,166.00      | 7,454.00          | LF  | 6,335.90     | 29.00      | 0.00              | 183,741.10                         | 85.00% | 183,741.10      | 0.00                 | 0.00               |
| 74                       | Sewer Main T.V. Inspection            | 5,911.65        | 4,379.00          | LF  | 3,722.15     | 1.35       | 0.00              | 5,024.90                           | 85.00% | 5,024.90        | 0.00                 | 0.00               |
| Total for Sanitary Sewer |                                       | 630,494.15      |                   |     |              |            | 0.00              | 533,939.56                         | 84.69% | 533,939.56      |                      | 0.00               |
| 75                       | 2~4" PVC SCH. 40 Conduit              | 7,339.50        | 233.00            | LF  | 198.05       | 31.50      | 0.00              | 6,238.58                           | 85.00% | 6,238.58        | 0.00                 | 0.00               |
| 76                       | 8" C-909 PC 235 PVC Pipe              | 121,837.40      | 2,894.00          | LF  | 2,749.30     | 42.10      | 0.00              | 115,745.53                         | 95.00% | 115,745.53      | 0.00                 | 0.00               |
| 77                       | 8" D.I. C-151 Pipe                    | 15,125.60       | 259.00            | LF  | 246.05       | 58.40      | 0.00              | 14,369.32                          | 95.00% | 14,369.32       | 0.00                 | 0.00               |
| 78                       | 12" C-909 PC 235 PVC Pipe             | 178,031.10      | 2,483.00          | LF  | 2,358.85     | 71.70      | 0.00              | 169,129.55                         | 95.00% | 169,129.55      | 0.00                 | 0.00               |
| 79                       | 12" D.I. C-151 Pipe                   | 26,128.40       | 332.00            | LF  | 315.40       | 78.70      | 0.00              | 24,821.98                          | 95.00% | 24,821.98       | 0.00                 | 0.00               |
| 80                       | 8" Gate Valve                         | 36,480.00       | 16.00             | EA  | 15.20        | 2,280.00   | 0.00              | 34,656.00                          | 95.00% | 34,656.00       | 0.00                 | 0.00               |
| 81                       | 12" Gate Valve                        | 58,720.00       | 16.00             | EA  | 15.20        | 3,670.00   | 0.00              | 55,784.00                          | 95.00% | 55,784.00       | 0.00                 | 0.00               |
| 82                       | 8" Connection                         | 2,220.00        | 1.00              | EA  | 0.85         | 2,220.00   | 0.00              | 1,887.00                           | 85.00% | 1,887.00        | 0.00                 | 0.00               |
| 83                       | 12" Connection                        | 2,610.00        | 1.00              | EA  | 0.85         | 2,610.00   | 0.00              | 2,218.50                           | 85.00% | 2,218.50        | 0.00                 | 0.00               |
| 84                       | Fire Hydrant W/ Valve                 | 54,300.00       | 10.00             | EA  | 9.50         | 5,430.00   | 0.00              | 51,585.00                          | 95.00% | 51,585.00       | 0.00                 | 0.00               |
| 85                       | 2" Permanent Blowoff                  | 32,460.00       | 6.00              | EA  | 5.70         | 5,410.00   | 0.00              | 30,837.00                          | 95.00% | 30,837.00       | 0.00                 | 0.00               |
| 86                       | 2" Temporary Blowoff                  | 2,320.00        | 2.00              | EA  | 1.90         | 1,160.00   | 0.00              | 2,204.00                           | 95.00% | 2,204.00        | 0.00                 | 0.00               |
| 87                       | Cast Iron Fittings                    | 44,778.40       | 8.92              | TON | 8.47         | 5,020.00   | 0.00              | 42,539.48                          | 95.00% | 42,539.48       | 0.00                 | 0.00               |
| 88                       | 24" Steel Casing                      | 8,470.00        | 35.00             | LF  | 33.25        | 242.00     | 0.00              | 8,046.50                           | 95.00% | 8,046.50        | 0.00                 | 0.00               |
| 89                       | 1" Single Service - Long              | 5,430.00        | 6.00              | EA  | 5.70         | 905.00     | 0.00              | 5,158.50                           | 95.00% | 5,158.50        | 0.00                 | 0.00               |
| 90                       | 1" Single Service - Short             | 5,110.00        | 7.00              | EA  | 6.65         | 730.00     | 0.00              | 4,854.50                           | 95.00% | 4,854.50        | 0.00                 | 0.00               |
| 91                       | 1" Dual Service - Long                | 38,520.00       | 36.00             | EA  | 34.20        | 1,070.00   | 0.00              | 36,594.00                          | 95.00% | 36,594.00       | 0.00                 | 0.00               |
| 92                       | 1" Dual Service - Short               | 32,487.00       | 39.00             | EA  | 37.05        | 833.00     | 0.00              | 30,862.65                          | 95.00% | 30,862.65       | 0.00                 | 0.00               |

# Progress Bill



**From:** VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

**Invoice:** 2390010

**Date:** 5/25/2024

**Application #:** 10

**To:** Lennar Homes  
100 NE Loop 410, Suite 1155  
San Antonio, TX 78259

**Invoice Due Date:** 6/10/2024

**Terms:** Net 10th

**Contract:** 23900. Grace Valley Ranch Phase 2

**Customer Reference:**

| Item                      | Description                                                | Contract Amount    | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %              | Amount Previous    | Quantity This Period | Amount This Period |
|---------------------------|------------------------------------------------------------|--------------------|-------------------|----|--------------|------------|-------------------|------------------------------------|----------------|--------------------|----------------------|--------------------|
| 93                        | 1" Irrigation Service - Short                              | 3,205.00           | 5.00              | EA | 4.75         | 641.00     | 0.00              | 3,044.75                           | 95.00%         | 3,044.75           | 0.00                 | 0.00               |
| 94                        | 1" Air Release Assemblies                                  | 1,400.00           | 1.00              | EA | 0.95         | 1,400.00   | 0.00              | 1,330.00                           | 95.00%         | 1,330.00           | 0.00                 | 0.00               |
| 95                        | Water Sampling Station                                     | 4,920.00           | 1.00              | EA | 0.00         | 4,920.00   | 0.00              | 0.00                               | 0.00%          | 0.00               | 0.00                 | 0.00               |
| 96                        | Meter Box                                                  | 34,272.00          | 168.00            | EA | 0.00         | 204.00     | 0.00              | 0.00                               | 0.00%          | 0.00               | 0.00                 | 0.00               |
| 97                        | Disinfection & Hydrostatic Testing                         | 2,770.00           | 1.00              | EA | 0.00         | 2,770.00   | 0.00              | 0.00                               | 0.00%          | 0.00               | 0.00                 | 0.00               |
| 98                        | Trench Protection                                          | 1,790.40           | 5,968.00          | LF | 5,968.00     | 0.30       | 0.00              | 1,790.40                           | 100.00%        | 1,790.40           | 0.00                 | 0.00               |
| Total for Water           |                                                            | <b>720,724.80</b>  |                   |    |              |            | <b>0.00</b>       | <b>643,697.24</b>                  | <b>89.31%</b>  | <b>643,697.24</b>  |                      | <b>0.00</b>        |
| 99                        | Conduit Crossings 5~2.5" SCH. 40 PVC                       | 49,207.50          | 1,215.00          | LF | 1,215.00     | 40.50      | 0.00              | 49,207.50                          | 100.00%        | 49,207.50          | 0.00                 | 0.00               |
| 100                       | Conduit Crossings 4~2.5" SCH. 40 PVC 4~4" SCH. 40 PVC      | 32,256.00          | 480.00            | LF | 480.00       | 67.20      | 0.00              | 32,256.00                          | 100.00%        | 32,256.00          | 0.00                 | 0.00               |
| Total for Conduits        |                                                            | <b>81,463.50</b>   |                   |    |              |            | <b>0.00</b>       | <b>81,463.50</b>                   | <b>100.00%</b> | <b>81,463.50</b>   |                      | <b>0.00</b>        |
| 101                       | CO #1 Street Excavation                                    | -20,369.60         | -7,024.00         | CY | -6,672.80    | 2.90       | 0.00              | -19,351.12                         | 95.00%         | -19,351.12         | 0.00                 | 0.00               |
| 102                       | CO #1 Lot Excavation                                       | -39,919.00         | -14,516.00        | CY | -13,790.20   | 2.75       | 0.00              | -37,923.05                         | 95.00%         | -37,923.05         | 0.00                 | 0.00               |
| 103                       | CO #1 On-Site Stockpile                                    | -29,079.00         | -21,540.00        | CY | -21,540.00   | 1.35       | 0.00              | -29,079.00                         | 100.00%        | -29,079.00         | 0.00                 | 0.00               |
| 104                       | CO #1 Flexible Base (16" Compacted)                        | -325,934.10        | -20,499.00        | SY | -18,449.10   | 15.90      | 0.00              | -293,340.69                        | 90.00%         | -293,340.69        | 0.00                 | 0.00               |
| 105                       | CO #1 Hot Mix Asphaltic Pavement Type D (3" Compacted)     | -329,502.60        | -17,434.00        | SY | 0.00         | 18.90      | 0.00              | 0.00                               | 0.00%          | 0.00               | 0.00                 | 0.00               |
| 106                       | CO #1 Flexible Base (10" Compacted)                        | 268,536.90         | 20,499.00         | SY | 20,499.00    | 13.10      | 0.00              | 268,536.90                         | 100.00%        | 241,683.21         | 2,049.90             | 26,853.69          |
| 107                       | CO #1 Hot Mix Asphaltic Pavement Type D (2.5" Compacted)   | 305,966.70         | 17,434.00         | SY | 0.00         | 17.55      | 0.00              | 0.00                               | 0.00%          | 0.00               | 0.00                 | 0.00               |
| Total for Change Order #1 |                                                            | <b>-170,300.70</b> |                   |    |              |            | <b>0.00</b>       | <b>-111,156.96</b>                 | <b>65.27%</b>  | <b>-138,010.65</b> |                      | <b>26,853.69</b>   |
| 108                       | CO #2 Service Cleanout (6")                                | 116,545.00         | 163.00            | EA | 163.00       | 715.00     | 0.00              | 116,545.00                         | 100.00%        | 116,545.00         | 0.00                 | 0.00               |
| Total for Change Order #2 |                                                            | <b>116,545.00</b>  |                   |    |              |            | <b>0.00</b>       | <b>116,545.00</b>                  | <b>100.00%</b> | <b>116,545.00</b>  |                      | <b>0.00</b>        |
| 109                       | CO #3 Conduit Crossings 4~2.5" SCH. 40 PVC 4~4" SCH. 40 PV | -28,224.00         | -420.00           | LF | -420.00      | 67.20      | 0.00              | -28,224.00                         | 100.00%        | -28,224.00         | 0.00                 | 0.00               |
| 110                       | CO #3 Conduit Crossings 1~2.5" SCH. 40 PVC 4~4" SCH. 40 PV | 5,492.00           | 80.00             | LF | 80.00        | 68.65      | 0.00              | 5,492.00                           | 100.00%        | 5,492.00           | 0.00                 | 0.00               |
| 111                       | CO #3 Conduit Crossings 2~2.5" SCH.                        | 5,721.00           | 60.00             | LF | 60.00        | 95.35      | 0.00              | 5,721.00                           | 100.00%        | 5,721.00           | 0.00                 | 0.00               |

# Progress Bill



From: VK Knowlton Construction and Utilities, Inc.  
18225 FM 2252  
San Antonio, TX 78266

Invoice: 2390010

Date: 5/25/2024

To: Lennar Homes  
100 NE Loop 410, Suite 1155  
San Antonio, TX 78259

Application #: 10

Invoice Due Date: 6/10/2024

Terms: Net 10th

Contract: 23900. Grace Valley Ranch Phase 2

Customer Reference:

| Item                      | Description                                                  | Contract Amount | Contract Quantity | UM | Quantity JTD | Unit Price | Materials On-Site | Total Completed and Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|---------------------------|--------------------------------------------------------------|-----------------|-------------------|----|--------------|------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
|                           | 40 PVC 7~4" SCH. 40 PV                                       |                 |                   |    |              |            |                   |                                    |         |                 |                      |                    |
| 112                       | CO #3 Conduit Crossings 7~2.5" SCH. 40 PVC                   | 3,216.00        | 60.00             | LF | 60.00        | 53.60      | 0.00              | 3,216.00                           | 100.00% | 3,216.00        | 0.00                 | 0.00               |
| 113                       | CO #3 Conduit Crossings 5~2.5" SCH. 40 PVC                   | -15,187.50      | -375.00           | LF | -375.00      | 40.50      | 0.00              | -15,187.50                         | 100.00% | -15,187.50      | 0.00                 | 0.00               |
| 114                       | CO #3 Conduit Crossings 3~2.5" SCH. 40 PVC                   | 24,660.00       | 720.00            | LF | 720.00       | 34.25      | 0.00              | 24,660.00                          | 100.00% | 24,660.00       | 0.00                 | 0.00               |
| 115                       | CO #3 Conduit Crossings 1~4" SCH. 40 PVC                     | 14,661.00       | 540.00            | LF | 540.00       | 27.15      | 0.00              | 14,661.00                          | 100.00% | 14,661.00       | 0.00                 | 0.00               |
| 116                       | CO #3 Conduit Crossings 1~10" SCH. 40 PVC                    | 6,993.00        | 180.00            | LF | 180.00       | 38.85      | 0.00              | 6,993.00                           | 100.00% | 6,993.00        | 0.00                 | 0.00               |
| 117                       | CO #3 Conduit Crossings 3~2" SCH. 80 PVC (Installation Only) | 9,030.00        | 600.00            | LF | 600.00       | 15.05      | 0.00              | 9,030.00                           | 100.00% | 9,030.00        | 0.00                 | 0.00               |
| 118                       | CO #3 Conduit Crossings 2~2" SCH. 80 PVC (Installation Only) | 8,850.00        | 600.00            | LF | 600.00       | 14.75      | 0.00              | 8,850.00                           | 100.00% | 8,850.00        | 0.00                 | 0.00               |
| 119                       | CO #3 Conduit Crossings 1~2" SCH. 80 PVC (Installation Only) | 6,888.00        | 480.00            | LF | 480.00       | 14.35      | 0.00              | 6,888.00                           | 100.00% | 6,888.00        | 0.00                 | 0.00               |
| 120                       | CO #3 Conduit Crossings 2~4" SCH. 40 PVC                     | 61,740.00       | 1,800.00          | LF | 1,800.00     | 34.30      | 0.00              | 61,740.00                          | 100.00% | 61,740.00       | 0.00                 | 0.00               |
| 121                       | CO #3 Conduit Crossings 10~2.5" SCH. 40 PVC                  | 4,227.00        | 60.00             | LF | 60.00        | 70.45      | 0.00              | 4,227.00                           | 100.00% | 4,227.00        | 0.00                 | 0.00               |
| Total for Change Order #3 |                                                              | 108,066.50      |                   |    |              |            | 0.00              | 108,066.50                         | 100.00% | 108,066.50      |                      | 0.00               |

*Sp 7 5/23/24*

|                         | Current    | To Date      |
|-------------------------|------------|--------------|
| Original Contract:      |            | 3,846,325.05 |
| Change Orders:          |            | 54,310.80    |
| Current Contract:       |            | 3,900,635.85 |
| Total Completed:        | 256,627.55 | 3,042,887.54 |
| Total Tax:              | 0.00       | 0.00         |
| Less Retainage:         | 25,662.76  | 304,288.84   |
| Total Due This Invoice: | 230,964.79 |              |