

Progress Bill



From: VK Knowlton Construction and Utilities, Inc.
18225 FM 2252
San Antonio, TX 78266

Invoice: 2390021

Date: 4/25/2025

Application #: 21

To: Lennar Homes
100 NE Loop 410, Suite 1155
San Antonio, TX 78259

Invoice Due Date: 5/10/2025

Terms: Net 10th

Contract: 23900. Grace Valley Ranch Phase 2

Customer Reference:

Item	Description	Contract Amount	Contract Quantity	UM	Quantity JTD	Unit Price	Materials On-Site	Total Completed and Stored To Date	%	Amount Previous	Quantity This Period	Amount This Period
1	Mobilization	81,645.00	1.00	LSU	1.00	81,645.00	0.00	81,645.00	100.00%	81,645.00	0.00	0.00
2	Payment & Performance Bond	43,500.00	1.00	LSU	1.00	43,500.00	0.00	43,500.00	100.00%	43,500.00	0.00	0.00
3	Prepare Right-of-Way/ Clearing	52,480.00	32.80	ACR	32.80	1,600.00	0.00	52,480.00	100.00%	52,480.00	0.00	0.00
4	Street Excavation	140,563.00	48,470.00	CY	48,470.00	2.90	0.00	140,563.00	100.00%	140,563.00	0.00	0.00
5	Lot Excavation	337,568.00	122,752.00	CY	122,752.00	2.75	0.00	337,568.00	100.00%	337,568.00	0.00	0.00
6	Street Embankment	18,804.30	9,897.00	CY	9,897.00	1.90	0.00	18,804.30	100.00%	18,804.30	0.00	0.00
7	Lot Embankment	63,186.75	34,155.00	CY	34,155.00	1.85	0.00	63,186.75	100.00%	63,186.75	0.00	0.00
8	Hydromulch (Disturbed Open Space)	14,467.95	10,717.00	SY	10,717.00	1.35	0.00	14,467.95	100.00%	14,467.95	0.00	0.00
9	Rock Filter Dams	7,491.00	165.00	LF	165.00	45.40	0.00	7,491.00	100.00%	7,491.00	0.00	0.00
10	Curb Inlet Gravel Filters	1,272.00	60.00	LF	60.00	21.20	0.00	1,272.00	100.00%	1,272.00	0.00	0.00
11	Concrete Washout Pit	1,010.00	1.00	EA	1.00	1,010.00	0.00	1,010.00	100.00%	1,010.00	0.00	0.00
12	Construction Entrance (Install/Remove)	3,080.00	1.00	EA	1.00	3,080.00	0.00	3,080.00	100.00%	3,080.00	0.00	0.00
13	Temporary Sediment Control Fence	12,563.60	4,487.00	LF	4,487.00	2.80	0.00	12,563.60	100.00%	12,563.60	0.00	0.00
14	On-Site Stockpile	171,679.50	127,170.00	CY	127,170.00	1.35	0.00	171,679.50	100.00%	171,679.50	0.00	0.00
15	Modular Block Retaining Wall	30,456.00	720.00	SF	720.00	42.30	0.00	30,456.00	100.00%	30,456.00	0.00	0.00
Total for Sitework		979,767.10					0.00	979,767.10	100.00%	979,767.10		0.00
16	Remove Asphalt	12,607.20	824.00	SY	824.00	15.30	0.00	12,607.20	100.00%	12,607.20	0.00	0.00
17	Remove Concrete Curb & Gutter	800.40	138.00	LF	138.00	5.80	0.00	800.40	100.00%	800.40	0.00	0.00
18	Remove Concrete Header Curb & 6" Guard Post	296.80	56.00	LF	56.00	5.30	0.00	296.80	100.00%	296.80	0.00	0.00
19	Remove ADA Ramps	3,068.00	4.00	EA	4.00	767.00	0.00	3,068.00	100.00%	3,068.00	0.00	0.00
20	Flexible Base (16" Compacted)	325,934.10	20,499.00	SY	20,499.00	15.90	0.00	325,934.10	100.00%	325,934.10	0.00	0.00
21	Flexible Base (23" Compacted)	95,130.00	4,530.00	SY	4,530.00	21.00	0.00	95,130.00	100.00%	95,130.00	0.00	0.00
22	Prime Coat	23,628.00	4,296.00	GAL	4,296.00	5.50	0.00	23,628.00	100.00%	23,628.00	0.00	0.00
23	Tack Coat	12,243.60	2,148.00	GAL	2,148.00	5.70	0.00	12,243.60	100.00%	12,243.60	0.00	0.00

Progress Bill



From: VK Knowlton Construction and Utilities, Inc.
18225 FM 2252
San Antonio, TX 78266

Invoice: 2390021

Date: 4/25/2025

Application #: 21

To: Lennar Homes
100 NE Loop 410, Suite 1155
San Antonio, TX 78259

Invoice Due Date: 5/10/2025

Terms: Net 10th

Contract: 23900. Grace Valley Ranch Phase 2

Customer Reference:

Item	Description	Contract Amount	Contract Quantity	UM	Quantity JTD	Unit Price	Materials On-Site	Total Completed and Stored To Date	%	Amount Previous	Quantity This Period	Amount This Period
24	Hot Mix Asphaltic Pavement Type D (3" Compacted)	329,502.60	17,434.00	SY	17,434.00	18.90	0.00	329,502.60	100.00%	329,502.60	0.00	0.00
25	Hot Mix Asphaltic Pavement Type D (3.5" Compacted)	89,865.60	4,048.00	SY	4,048.00	22.20	0.00	89,865.60	100.00%	89,865.60	0.00	0.00
26	Concrete Curb	110,200.00	11,600.00	LF	11,600.00	9.50	0.00	110,200.00	100.00%	110,200.00	0.00	0.00
27	Concrete Header Curb	3,252.00	271.00	LF	271.00	12.00	0.00	3,252.00	100.00%	3,252.00	0.00	0.00
28	ADA Curb Ramps (Developer Responsibility)	63,840.00	38.00	EA	38.00	1,680.00	0.00	63,840.00	100.00%	63,840.00	0.00	0.00
29	Concrete Sidewalks (Developer)	92,338.00	1,685.00	SY	1,685.00	54.80	0.00	92,338.00	100.00%	92,338.00	0.00	0.00
30	Timber Guard Post	5,580.00	30.00	EA	30.00	186.00	0.00	5,580.00	100.00%	5,580.00	0.00	0.00
31	Hydromulch (Weil Road Right-of-Way)	1,941.30	1,438.00	SY	1,438.00	1.35	0.00	1,941.30	100.00%	1,941.30	0.00	0.00
32	R1-1 STOP (30")(High Intensity)	2,128.00	8.00	EA	8.00	266.00	0.00	2,128.00	100.00%	2,128.00	0.00	0.00
33	OM-4P End Of Road Marker (18"x18")	5,274.00	18.00	EA	18.00	293.00	0.00	5,274.00	100.00%	5,274.00	0.00	0.00
34	9 Inch [229mm] Street Name Block Number (High Intensity)	3,232.00	16.00	EA	16.00	202.00	0.00	3,232.00	100.00%	3,232.00	0.00	0.00
35	4" Wide Solid Double Yellow Line W/Reflective PMs (Type II-	8,619.80	1,834.00	LF	1,834.00	4.70	0.00	8,619.80	100.00%	8,619.80	0.00	0.00
36	4" Wide Solid White Line	510.00	255.00	LF	255.00	2.00	0.00	510.00	100.00%	510.00	0.00	0.00
37	White "ONLY" Pavement Marker	1,172.00	4.00	EA	4.00	293.00	0.00	1,172.00	100.00%	1,172.00	0.00	0.00
38	Yellow Median Nose	1,460.00	2.00	EA	2.00	730.00	0.00	1,460.00	100.00%	1,460.00	0.00	0.00
39	8" Wide Solid White Line (Type I-C)	2,209.00	470.00	LF	470.00	4.70	0.00	2,209.00	100.00%	2,209.00	0.00	0.00
40	8" Wide Broken White Line (Type I-C-R)	810.00	100.00	LF	100.00	8.10	0.00	810.00	100.00%	810.00	0.00	0.00
41	24" Wide Solid White Line	338.80	28.00	LF	28.00	12.10	0.00	338.80	100.00%	338.80	0.00	0.00
42	24" Wide Solid Yellow Line	5,045.70	417.00	LF	417.00	12.10	0.00	5,045.70	100.00%	5,045.70	0.00	0.00
43	Right White Arrow	176.00	1.00	EA	1.00	176.00	0.00	176.00	100.00%	176.00	0.00	0.00
44	Left White Arrow	1,232.00	7.00	EA	7.00	176.00	0.00	1,232.00	100.00%	1,232.00	0.00	0.00
45	Type II Raised Blue Pavement Markers	107.00	10.00	EA	10.00	10.70	0.00	107.00	100.00%	107.00	0.00	0.00
46	Remove Broken White Striping & Reflectors	5,805.85	1,399.00	EA	1,399.00	4.15	0.00	5,805.85	100.00%	5,805.85	0.00	0.00

Progress Bill



From: VK Knowlton Construction and Utilities, Inc.
18225 FM 2252
San Antonio, TX 78266

Invoice: 2390021

Date: 4/25/2025

To: Lennar Homes
100 NE Loop 410, Suite 1155
San Antonio, TX 78259

Application #: 21

Invoice Due Date: 5/10/2025

Terms: Net 10th

Contract: 23900. Grace Valley Ranch Phase 2

Customer Reference:

Item	Description	Contract Amount	Contract Quantity	UM	Quantity JTD	Unit Price	Materials On-Site	Total Completed and Stored To Date	%	Amount Previous	Quantity This Period	Amount This Period
47	Traffic Control Plan	30,200.00	1.00	LSU	1.00	30,200.00	0.00	30,200.00	100.00%	30,200.00	0.00	0.00
	Total for Paving	1,238,547.75					0.00	1,238,547.75	100.00%	1,238,547.75		0.00
48	Remove Miscellaneous Concrete (Existing Headwalls & Baffle B	3,200.00	1.00	LSU	1.00	3,200.00	0.00	3,200.00	100.00%	3,200.00	0.00	0.00
49	Concrete Structure (Headwall Wingwalls & Baffle Blocks)	23,430.00	14.20	CY	14.20	1,650.00	0.00	23,430.00	100.00%	23,430.00	0.00	0.00
50	18" HDPE	4,161.20	103.00	LF	103.00	40.40	0.00	4,161.20	100.00%	4,161.20	0.00	0.00
51	24" HDPE	5,922.50	103.00	LF	103.00	57.50	0.00	5,922.50	100.00%	5,922.50	0.00	0.00
52	30" HDPE	6,457.40	83.00	LF	83.00	77.80	0.00	6,457.40	100.00%	6,457.40	0.00	0.00
53	Inlet Type II (25')(6.5' Deep)(CIP)	31,400.00	1.00	EA	1.00	31,400.00	0.00	31,400.00	100.00%	31,400.00	0.00	0.00
54	Inlet Type II (25')(9' Deep)(PC)	26,700.00	1.00	EA	1.00	26,700.00	0.00	26,700.00	100.00%	26,700.00	0.00	0.00
55	24" CMP	864.00	10.00	LF	10.00	86.40	0.00	864.00	100.00%	864.00	0.00	0.00
56	Concrete Rip Rap (5" Thick)	28,210.00	217.00	SY	217.00	130.00	0.00	28,210.00	100.00%	28,210.00	0.00	0.00
57	6' Chain Link Fence	17,371.20	987.00	LF	987.00	17.60	0.00	17,371.20	100.00%	17,371.20	0.00	0.00
58	12' Maintenance Gate	12,140.00	2.00	EA	2.00	6,070.00	0.00	12,140.00	100.00%	12,140.00	0.00	0.00
59	Hydromulch (Pond And Side Slopes)	8,221.50	6,090.00	SY	6,090.00	1.35	0.00	8,221.50	100.00%	8,221.50	0.00	0.00
60	Trench Protection	313.95	299.00	LF	299.00	1.05	0.00	313.95	100.00%	313.95	0.00	0.00
61	Turf Reinforcement Mat (Landlok)	16,848.00	1,053.00	SY	1,053.00	16.00	0.00	16,848.00	100.00%	16,848.00	0.00	0.00
62	Gabion Mattress	10,088.00	97.00	SY	97.00	104.00	0.00	10,088.00	100.00%	10,088.00	0.00	0.00
	Total for Drainage	195,327.75					0.00	195,327.75	100.00%	195,327.75		0.00
63	Trench Protection	4,816.90	4,379.00	LF	4,379.00	1.10	0.00	4,816.90	100.00%	4,816.90	0.00	0.00
64	8" PVC Sanitary Sewer Line (8-10')	82,517.40	2,331.00	LF	2,331.00	35.40	0.00	82,517.40	100.00%	82,517.40	0.00	0.00
65	8" PVC Sanitary Sewer Line (10-12')	37,506.00	987.00	LF	987.00	38.00	0.00	37,506.00	100.00%	37,506.00	0.00	0.00
66	8" PVC Sanitary Sewer Line (12-14')	9,124.20	222.00	LF	222.00	41.10	0.00	9,124.20	100.00%	9,124.20	0.00	0.00
67	12" PVC Sanitary Sewer Line (10-12')	29,978.80	503.00	LF	503.00	59.60	0.00	29,978.80	100.00%	29,978.80	0.00	0.00
68	12" PVC Sanitary Sewer Line (12-14')	20,227.20	336.00	LF	336.00	60.20	0.00	20,227.20	100.00%	20,227.20	0.00	0.00

Progress Bill



From: VK Knowlton Construction and Utilities, Inc.
18225 FM 2252
San Antonio, TX 78266

Invoice: 2390021

Date: 4/25/2025

Application #: 21

To: Lennar Homes
100 NE Loop 410, Suite 1155
San Antonio, TX 78259

Invoice Due Date: 5/10/2025

Terms: Net 10th

Contract: 23900. Grace Valley Ranch Phase 2

Customer Reference:

Item	Description	Contract Amount	Contract Quantity	UM	Quantity JTD	Unit Price	Materials On-Site	Total Completed and Stored To Date	%	Amount Previous	Quantity This Period	Amount This Period
69	Adjust Existing Manhole Rim Elevation	3,180.00	2.00	EA	2.00	1,590.00	0.00	3,180.00	100.00%	3,180.00	0.00	0.00
70	Sanitary Sewer Manhole (0-6')	162,580.00	22.00	EA	22.00	7,390.00	0.00	162,580.00	100.00%	162,580.00	0.00	0.00
71	Existing Sewer Manhole Tie-In	6,220.00	2.00	EA	2.00	3,110.00	0.00	6,220.00	100.00%	6,220.00	0.00	0.00
72	Extra Depth Manhole (>6')	52,266.00	93.00	VF	93.00	562.00	0.00	52,266.00	100.00%	52,266.00	0.00	0.00
73	Sanitary Sewer Laterals	216,166.00	7,454.00	LF	7,454.00	29.00	0.00	216,166.00	100.00%	216,166.00	0.00	0.00
74	Sewer Main T.V. Inspection	5,911.65	4,379.00	LF	4,379.00	1.35	0.00	5,911.65	100.00%	5,911.65	0.00	0.00
Total for Sanitary Sewer		630,494.15					0.00	630,494.15	100.00%	630,494.15		0.00
75	2~4" PVC SCH. 40 Conduit	7,339.50	233.00	LF	233.00	31.50	0.00	7,339.50	100.00%	7,339.50	0.00	0.00
76	8" C-909 PC 235 PVC Pipe	121,837.40	2,894.00	LF	2,894.00	42.10	0.00	121,837.40	100.00%	121,837.40	0.00	0.00
77	8" D.I. C-151 Pipe	15,125.60	259.00	LF	259.00	58.40	0.00	15,125.60	100.00%	15,125.60	0.00	0.00
78	12" C-909 PC 235 PVC Pipe	178,031.10	2,483.00	LF	2,483.00	71.70	0.00	178,031.10	100.00%	178,031.10	0.00	0.00
79	12" D.I. C-151 Pipe	26,128.40	332.00	LF	332.00	78.70	0.00	26,128.40	100.00%	26,128.40	0.00	0.00
80	8" Gate Valve	36,480.00	16.00	EA	16.00	2,280.00	0.00	36,480.00	100.00%	36,480.00	0.00	0.00
81	12" Gate Valve	58,720.00	16.00	EA	16.00	3,670.00	0.00	58,720.00	100.00%	58,720.00	0.00	0.00
82	8" Connection	2,220.00	1.00	EA	1.00	2,220.00	0.00	2,220.00	100.00%	2,220.00	0.00	0.00
83	12" Connection	2,610.00	1.00	EA	1.00	2,610.00	0.00	2,610.00	100.00%	2,610.00	0.00	0.00
84	Fire Hydrant W/ Valve	54,300.00	10.00	EA	10.00	5,430.00	0.00	54,300.00	100.00%	54,300.00	0.00	0.00
85	2" Permanent Blowoff	32,460.00	6.00	EA	6.00	5,410.00	0.00	32,460.00	100.00%	32,460.00	0.00	0.00
86	2" Temporary Blowoff	2,320.00	2.00	EA	2.00	1,160.00	0.00	2,320.00	100.00%	2,320.00	0.00	0.00
87	Cast Iron Fittings	44,778.40	8.92	TON	8.92	5,020.00	0.00	44,778.40	100.00%	44,778.40	0.00	0.00
88	24" Steel Casing	8,470.00	35.00	LF	35.00	242.00	0.00	8,470.00	100.00%	8,470.00	0.00	0.00
89	1" Single Service - Long	5,430.00	6.00	EA	6.00	905.00	0.00	5,430.00	100.00%	5,430.00	0.00	0.00
90	1" Single Service - Short	5,110.00	7.00	EA	7.00	730.00	0.00	5,110.00	100.00%	5,110.00	0.00	0.00
91	1" Dual Service - Long	38,520.00	36.00	EA	36.00	1,070.00	0.00	38,520.00	100.00%	38,520.00	0.00	0.00
92	1" Dual Service - Short	32,487.00	39.00	EA	39.00	833.00	0.00	32,487.00	100.00%	32,487.00	0.00	0.00

Progress Bill



From: VK Knowlton Construction and Utilities, Inc.
18225 FM 2252
San Antonio, TX 78266

Invoice: 2390021

Date: 4/25/2025

To: Lennar Homes
100 NE Loop 410, Suite 1155
San Antonio, TX 78259

Application #: 21

Invoice Due Date: 5/10/2025

Terms: Net 10th

Contract: 23900. Grace Valley Ranch Phase 2

Customer Reference:

Item	Description	Contract Amount	Contract Quantity	UM	Quantity JTD	Unit Price	Materials On-Site	Total Completed and Stored To Date	%	Amount Previous	Quantity This Period	Amount This Period
93	1" Irrigation Service - Short	3,205.00	5.00	EA	5.00	641.00	0.00	3,205.00	100.00%	3,205.00	0.00	0.00
94	1" Air Release Assemblies	1,400.00	1.00	EA	1.00	1,400.00	0.00	1,400.00	100.00%	1,400.00	0.00	0.00
95	Water Sampling Station	4,920.00	1.00	EA	1.00	4,920.00	0.00	4,920.00	100.00%	4,920.00	0.00	0.00
96	Meter Box	34,272.00	168.00	EA	168.00	204.00	0.00	34,272.00	100.00%	34,272.00	0.00	0.00
97	Disinfection & Hydrostatic Testing	2,770.00	1.00	EA	1.00	2,770.00	0.00	2,770.00	100.00%	2,770.00	0.00	0.00
98	Trench Protection	1,790.40	5,968.00	LF	5,968.00	0.30	0.00	1,790.40	100.00%	1,790.40	0.00	0.00
Total for Water		720,724.80					0.00	720,724.80	100.00%	720,724.80		0.00
99	Conduit Crossings 5~2.5" SCH. 40 PVC	49,207.50	1,215.00	LF	1,215.00	40.50	0.00	49,207.50	100.00%	49,207.50	0.00	0.00
100	Conduit Crossings 4~2.5" SCH. 40 PVC 4~4" SCH. 40 PVC	32,256.00	480.00	LF	480.00	67.20	0.00	32,256.00	100.00%	32,256.00	0.00	0.00
Total for Conduits		81,463.50					0.00	81,463.50	100.00%	81,463.50		0.00
101	CO #1 Street Excavation	-20,369.60	-7,024.00	CY	-7,024.00	2.90	0.00	-20,369.60	100.00%	-20,369.60	0.00	0.00
102	CO #1 Lot Excavation	-39,919.00	-14,516.00	CY	-14,516.00	2.75	0.00	-39,919.00	100.00%	-39,919.00	0.00	0.00
103	CO #1 On-Site Stockpile	-29,079.00	-21,540.00	CY	-21,540.00	1.35	0.00	-29,079.00	100.00%	-29,079.00	0.00	0.00
104	CO #1 Flexible Base (16" Compacted)	-325,934.10	-20,499.00	SY	-20,499.00	15.90	0.00	-325,934.10	100.00%	-325,934.10	0.00	0.00
105	CO #1 Hot Mix Asphaltic Pavement Type D (3" Compacted)	-329,502.60	-17,434.00	SY	-17,434.00	18.90	0.00	-329,502.60	100.00%	-329,502.60	0.00	0.00
106	CO #1 Flexible Base (10" Compacted)	268,536.90	20,499.00	SY	20,499.00	13.10	0.00	268,536.90	100.00%	268,536.90	0.00	0.00
107	CO #1 Hot Mix Asphaltic Pavement Type D (2.5" Compacted)	305,966.70	17,434.00	SY	17,434.00	17.55	0.00	305,966.70	100.00%	305,966.70	0.00	0.00
Total for Change Order #1		-170,300.70					0.00	-170,300.70	100.00%	-170,300.70		0.00
108	CO #2 Service Cleanout (6")	116,545.00	163.00	EA	163.00	715.00	0.00	116,545.00	100.00%	116,545.00	0.00	0.00
Total for Change Order #2		116,545.00					0.00	116,545.00	100.00%	116,545.00		0.00
109	CO #3 Conduit Crossings 4~2.5" SCH. 40 PVC 4~4" SCH. 40 PV	-28,224.00	-420.00	LF	-420.00	67.20	0.00	-28,224.00	100.00%	-28,224.00	0.00	0.00
110	CO #3 Conduit Crossings 1~2.5" SCH. 40 PVC 4~4" SCH. 40 PV	5,492.00	80.00	LF	80.00	68.65	0.00	5,492.00	100.00%	5,492.00	0.00	0.00
111	CO #3 Conduit Crossings 2~2.5" SCH.	5,721.00	60.00	LF	60.00	95.35	0.00	5,721.00	100.00%	5,721.00	0.00	0.00

Progress Bill



From: VK Knowlton Construction and Utilities, Inc.
18225 FM 2252
San Antonio, TX 78266

Invoice: 2390021

Date: 4/25/2025

Application #: 21

To: Lennar Homes
100 NE Loop 410, Suite 1155
San Antonio, TX 78259

Invoice Due Date: 5/10/2025

Terms: Net 10th

Contract: 23900. Grace Valley Ranch Phase 2

Customer Reference:

Item	Description	Contract Amount	Contract Quantity	UM	Quantity JTD	Unit Price	Materials On-Site	Total Completed and Stored To Date	%	Amount Previous	Quantity This Period	Amount This Period
112	CO #3 Conduit Crossings 7~2.5" SCH. 40 PVC	3,216.00	60.00	LF	60.00	53.60	0.00	3,216.00	100.00%	3,216.00	0.00	0.00
113	CO #3 Conduit Crossings 5~2.5" SCH. 40 PVC	-15,187.50	-375.00	LF	-375.00	40.50	0.00	-15,187.50	100.00%	-15,187.50	0.00	0.00
114	CO #3 Conduit Crossings 3~2.5" SCH. 40 PVC	24,660.00	720.00	LF	720.00	34.25	0.00	24,660.00	100.00%	24,660.00	0.00	0.00
115	CO #3 Conduit Crossings 1~4" SCH. 40 PVC	14,661.00	540.00	LF	540.00	27.15	0.00	14,661.00	100.00%	14,661.00	0.00	0.00
116	CO #3 Conduit Crossings 1~10" SCH. 40 PVC	6,993.00	180.00	LF	180.00	38.85	0.00	6,993.00	100.00%	6,993.00	0.00	0.00
117	CO #3 Conduit Crossings 3~2" SCH. 80 PVC (Installation Only)	9,030.00	600.00	LF	600.00	15.05	0.00	9,030.00	100.00%	9,030.00	0.00	0.00
118	CO #3 Conduit Crossings 2~2" SCH. 80 PVC (Installation Only)	8,850.00	600.00	LF	600.00	14.75	0.00	8,850.00	100.00%	8,850.00	0.00	0.00
119	CO #3 Conduit Crossings 1~2" SCH. 80 PVC (Installation Only)	6,888.00	480.00	LF	480.00	14.35	0.00	6,888.00	100.00%	6,888.00	0.00	0.00
120	CO #3 Conduit Crossings 2~4" SCH. 40 PVC	61,740.00	1,800.00	LF	1,800.00	34.30	0.00	61,740.00	100.00%	61,740.00	0.00	0.00
121	CO #3 Conduit Crossings 10~2.5" SCH. 40 PVC	4,227.00	60.00	LF	60.00	70.45	0.00	4,227.00	100.00%	4,227.00	0.00	0.00
Total for Change Order #3		108,066.50					0.00	108,066.50	100.00%	108,066.50		0.00
122	CO #4 Service Cleanout Tee Replacement (6")	79,870.00	163.00	EA	163.00	490.00	0.00	79,870.00	100.00%	79,870.00	0.00	0.00
Total for Change Order #4		79,870.00					0.00	79,870.00	100.00%	79,870.00		0.00
123	CO #5 Remove Asphalt	780.30	51.00	SY	51.00	15.30	0.00	780.30	100.00%	780.30	0.00	0.00
124	CO #5 Remove And Replace 24" CMP	18,620.00	76.00	LF	76.00	245.00	0.00	18,620.00	100.00%	18,620.00	0.00	0.00
125	CO #5 Flexible Base (23" Compacted)	1,071.00	51.00	SY	51.00	21.00	0.00	1,071.00	100.00%	1,071.00	0.00	0.00
126	CO #5 Hot Mix Asphaltic Pavement Type D (3.5" Compacted)	1,132.20	51.00	SY	51.00	22.20	0.00	1,132.20	100.00%	1,132.20	0.00	0.00
127	CO #5 Chip Seal - Double Course (.35 Gal/SY CRS2P)	50,359.50	3,249.00	SY	3,249.00	15.50	0.00	50,359.50	100.00%	50,359.50	0.00	0.00
Total for Change Order #5		71,963.00					0.00	71,963.00	100.00%	71,963.00		0.00

Progress Bill



From: VK Knowlton Construction and Utilities, Inc.
18225 FM 2252
San Antonio, TX 78266

Invoice: 2390021

Date: 4/25/2025

Application #: 21

To: Lennar Homes
100 NE Loop 410, Suite 1155
San Antonio, TX 78259

Invoice Due Date: 5/10/2025

Terms: Net 10th

Contract: 23900. Grace Valley Ranch Phase 2

Customer Reference:

Item	Description	Contract Amount	Contract Quantity	UM	Quantity JTD	Unit Price	Materials On-Site	Total Completed and Stored To Date	%	Amount Previous	Quantity This Period	Amount This Period
128	CO #6 Remove Asphalt	21,682.50	1,470.00	SY	1,470.00	14.75	0.00	21,682.50	100.00%	21,682.50	0.00	0.00
129	CO #6 Street Excavation	12,395.00	1.00	LSU	1.00	12,395.00	0.00	12,395.00	100.00%	12,395.00	0.00	0.00
130	CO #6 Flexible Base (_8")	17,052.00	1,470.00	SY	1,470.00	11.60	0.00	17,052.00	100.00%	17,052.00	0.00	0.00
131	CO #6 2" HMAc Type D (PG 64-22)	22,932.00	1,470.00	SY	1,470.00	15.60	0.00	22,932.00	100.00%	22,932.00	0.00	0.00
132	CO #6 Chip Seal - Double Course (.35 Gal/SY CRS2P)	-22,785.00	-1,470.00	SY	-1,470.00	15.50	0.00	-22,785.00	100.00%	-22,785.00	0.00	0.00
Total for Change Order #6		51,276.50					0.00	51,276.50	100.00%	51,276.50		0.00
133	CO #7 Concrete Rip Rap (5" Thick)	6,952.00	44.00	SY	44.00	158.00	0.00	6,952.00	100.00%	0.00	44.00	6,952.00
134	CO #7 Reflector Post Delineation W/2 Reflectors	630.00	2.00	EA	2.00	315.00	0.00	630.00	100.00%	0.00	2.00	630.00
135	CO #7 Pipe Handrail	4,140.00	48.00	LF	48.00	86.25	0.00	4,140.00	100.00%	0.00	48.00	4,140.00
Total for Change Order #7		11,722.00					0.00	11,722.00	100.00%	0.00		11,722.00

Renew Span
4/23/25

	Current	To Date
Original Contract:		3,846,325.05
Change Orders:		269,142.30
Current Contract:		4,115,467.35
Total Completed:	11,722.00	4,115,467.35
Total Tax:	0.00	0.00
Less Retainage:	1,172.20	411,546.86
Total Due This Invoice:	10,549.80	