

Preserve at Culebra, Unit 18
Stormwater Pollution Prevention Plan
For large
construction activities

Developed For

KB Home Lone Star, Inc.
4800 Fredericksburg Rd, San Antonio, TX 78229

December 15, 2025

Developed By

Compliance Resources, Inc.
P.O. Box 2628
Georgetown, Texas 78627
512.930.7733
www.complianceresourcesinc.com



Amber J. Scheler

TABLE OF CONTENTS

1. Introduction

- Regulatory Requirements for Construction Stormwater
- Site Size
- Notice of Intent
- SWPPP and Permit Amendment
- Notice of Termination
- Transfer of Day-to-Day Operational Control
- Signage Requirements
- Edwards Aquifer Requirements
- Tribal, Local, and State Requirements
- Retention of Records

2. Site Description

- Site Description
- Soil Types
- 100-Year Floodplain
- Receiving Waters and Description of Drainage System
- Impaired Water Body
- Total Maximum Daily Load (TMDL)
- Critical Environmental Features
- Endangered or Threatened Species

3. Site Scope, SWPPP Responsibility, and Construction Activity Logs

- Site Scope
- SWPPP Responsibility
- Construction Activity Logs

4. Maps

- Master Plan Map
- Local Map
- Topographic Map
- Property Boundary Map
- Demolition Plan (if applicable)
- Erosion and Sediment Control Plan
- Proposed Stabilization Map
- BMP Tracking Map

5. Best Management Practices

- Erosion and Sediment Control Requirements Applicable to All Sites
- Concrete Truck Wash Out Requirements
- Potential Pollutant Sources
- Non-Stormwater Discharges
- BMP Responsibility and Implementation
- Schedule of BMPs

6. Dewatering

- Dewatering Details
- Dewatering Evaluation

7. Spill Prevention and Response

- Spill Response Protocol

8. Inspection Requirements

- Inspection Frequency
- Inspection Report Requirements
- Inspection and Entry

Qualified Personnel
SWPPP Writer Qualifications
Inspector Qualifications
Sample Inspection Form

9. Regulatory Correspondence

Regulatory Inspections

10. Amendments

Appendix A – SWPPP Signed Documents

Construction Site Notice (CSN)
Permit Certificate, NOI, NOC, NOT and MS4 notifications
Delegation Letter for Signatories to Reports
SWPPP Certification
Edwards Aquifer Regional Office notification (if applicable)

Appendix B – Edwards Aquifer Protection Plan

Appendix C – Inspection Reports

Appendix D – Site Maps

Appendix E – Dewatering Evaluations

Appendix F - Transfer of Day-to-Day Operational Control

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

1. Introduction

Regulatory Requirements for Construction Stormwater

Section 26.040 of the Texas Water Code and Section 402 of the Clean Water Act require that at least one stormwater pollution prevention plan (SWPPP) shall be developed for each construction project or site covered by the permit.

The SWPPP shall be completed prior to a submittal of the Notice of Intent and shall provide for compliance with the terms and schedule of the SWPPP beginning with the initiation of construction activities.

The SWPPP shall be available, upon request, to the Director, a State, Tribal, or local agency approving sediment and erosion control plans, grading plans, or stormwater management plans; local government officials; or the operator of a municipal separate storm sewer system receiving discharges from the site.

Site Size

Small construction activities are construction activities disturbing at least 1 acre, but less than 5 acres and are not part of a larger common plan of development or sale that cumulatively disturbs 5 or more acres.

Large construction activities are construction activities disturbing 5 or more acres, or less than 5 acres if part of a larger common plan of development or sale that cumulatively disturbs five or more acres.

Notice of Intent

The NOI must be submitted to TCEQ through the State of Texas Environmental Electronic Reporting System (STEERS) prior to the start of construction (an email confirmation receipt must be received from TCEQ before starting construction). The NOI must be signed by a duly authorized representative and retained on site where the stormwater discharge is generated. All authorization numbers will be posted onsite.

A copy of the 'signed and certified' Notice(s) of Intent (NOI) must be supplied to the operator of the Municipal Separate Storm Sewer System (MS4) if discharges enter an MS4 at least two (2) days prior to commencement of construction activities.

This site discharges to the following MS4(s): Bexar County

Applications and notifications are located in Appendix A.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Operator Name	Operator Scope	Operator Type
KB Home Lone Star, Inc.	Developer	Primary
GENERAL CONTRACTOR TO BE DETERMINED	General Contractor	Primary

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

SWPPP and Permit Amendment

The permittee must revise or update the SWP3, including the site map, within seven (7) days of when any of the following occurs:

- a change in design, construction, operation, or maintenance that has a significant effect on the discharge of pollutants and that has not been previously addressed in the SWP3;
- changing site conditions based on updated plans and specifications, new operators, new areas of responsibility, and changes in BMPs; or
- results of inspections or investigations by construction site personnel authorized by the permittee, operators of a municipal separate storm sewer system receiving the discharge, authorized TCEQ personnel, or a federal, state or local agency approving sediment and erosion plans indicate the SWP3 is proving ineffective in eliminating or significantly minimizing pollutants in discharges authorized under this general permit.

Permittees must submit a Notice of Change (NOC) to TCEQ through the State of Texas Environmental Electronic Reporting System (STEERS) within 14 days to the executive director upon the discovery of a change in information or an omission, inaccuracies or submittal of incorrect information on the Notice of Intent. A copy of the Notice of Change must also be submitted to the operator of the MS4 receiving the discharge from the site.

Changes to Authorization Log

Operator Name	Authorization Number	Operator Scope	Summary of Changes

This site discharges to the following MS4(s): Bexar County

Applications and notifications are located in Appendix A.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Notice of Termination

Permittees must submit a completed Notice of Termination (NOT) to TCEQ through the State of Texas Environmental Electronic Reporting System (STEERS) (must be signed by a duly authorized representative) upon meeting any of the following conditions:

- Final stabilization has been achieved on all portions of the site that are the responsibility of the operator (a uniform perennial vegetative cover with a density of 70% of the native background vegetative cover for the area on all unpaved areas and areas not covered by permanent structures, or equivalent permanent stabilization measures have been employed)
- A transfer of operational control has occurred
- The operator has obtained alternative authorization under an individual or general TPDES permit

Submit a copy of the Notice of Termination (NOT) to the operator of any MS4 receiving the discharge within 30 days of submitting the NOT.

This site discharges to the following MS4(s): Bexar County

Applications and notifications are located in Appendix A.

Transfer of Day-to-Day Operational Control

Information related to transferring operational control is located in Appendix F.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Signage Requirements

Notices required to be posted near the entrance of the site include:

- TXR150000 Large Construction Site Notice (CSN) for Primary Operators with permit number

In areas where safety is a concern, the Construction Site Notice must be posted in a local public building or publicly accessible location near the construction site.

Edwards Aquifer Requirements

30 Texas Administrative Code (TAC) Chapter 213 is known as the Edwards Aquifer Rules and requirements for construction activities over the Edwards Aquifer Recharge Zone, Contributing Zone, and Contributing Zone within the Transition Zone.

No person may commence the construction of any regulated activity until an Edwards Aquifer protection plan or modifications to the plan as required by §213.5 of this title (relating to Required Edwards Aquifer Protection Plans, Notification, and Exemptions) or exception under §213.9 of this title (relating to Exceptions) has been filed with the appropriate regional office, and the application has been reviewed and approved by the executive director.

This site is located outside the Edwards Aquifer Recharge and Contributing Zones. A WPAP, CZP, or SCS is not required.

Tribal, Local, and State Requirements

This SWPPP is designed to comply with local and state requirements as follows.

As this site is not located in an area where separate tribal requirements may apply, no additional stormwater management controls are required to minimize the effects of stormwater runoff to affected areas.

Enforcement Authority:

- Bexar County Regulations for Storm Water Pollution Prevention:
<https://www.bexar.org/1567/Contractors>

The Texas Commission on Environmental Quality (TCEQ) TPDES General Permit TXR150000 regulations pursuant to Section 26.040 of the Texas Water Code and Section 402 of the Clean Water Act. The TCEQ TPDES General Permit TXR150000 can be found here:

<https://www.tceq.texas.gov/downloads/permitting/stormwater/general/construction/2023-cgp-txr150000.pdf>

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Retention of Records

The permittee must retain the following records for a minimum period of three (3) years from the date that a NOT is submitted as required in Part II.F.1. and 2. of this permit. For activities in which a NOT is not required, records shall be retained for a minimum period of three (3) years from the date that the operator terminates coverage under Section II.F.3. of this permit. Records include:

- A. a copy of the SWP3;
- B. all reports and actions required by this permit, including a copy of the TCEQ construction site notice;
- C. all data used to complete the NOI, if an NOI is required for coverage under this general permit; and
- D. all records of submittal of forms submitted to the operator of any MS4 receiving the discharge and to the secondary operator of a large construction site, if applicable.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

2. Site Description

Site Description

The site is located north of the intersection of Rock Wren Fall and Mariposa Manor in the City of Texas, Bexar County, Texas 78253.

Latitude and longitude: 29.514015, -98.795782

Block of Construction	Total Acres
Unit 17	43.3

Operator	Block of Construction	Scope of Work	Disturbed Acres
KB Home Lone Star, Inc.	Unit 18	Developer	43.3
GENERAL CONTRACTOR TO BE DETERMINED	Unit 18	Land Development	43.3

Soil type(s)

Abbreviation	Soil Description
HtA	Branyon clay, 0-1% slopes, is found on stream terraces. This soil is moderately drained with a high runoff class and has no frequency of flooding or ponding.

100-Year Floodplain

No portions of the site are within the 100-year floodplain.

Receiving Waters and Description of Drainage System

Post-construction runoff discharges into a tributary of Medio Creek. Some runoff is received from adjacent properties during typical storm events.

Construction stormwater runoff will discharge from the site by the sequential system(s) listed below:

- Storm sewers are followed by drainage channels/ponds/outlet protection to facilitate storm water treatment prior to offsite discharge.
- Storm sewers are followed by ponds/outlet protection to facilitate storm water treatment prior to offsite discharge.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

- Drainage channels are followed by ponds/outlet protection to facilitate storm water treatment prior to offsite discharge.

Impaired Water Body

The Texas Integrated Report describes the status of the state’s waters, as required by Sections 305(b) and 303(d) of the federal Clean Water Act. It summarizes the condition of the state’s surface waters, including concerns for public health, fitness for use by aquatic species and other wildlife, and specific pollutants and their possible sources.

Segmented Water Body	Impaired
Segment ID#1912A-Upper Medio Creek	No

Link to the Texas Integrated Report of Surface Water Quality:

<https://www.tceq.texas.gov/waterquality/assessment/22twqi/22txir>

Link to the 2022 Texas Integrated Report – Index of Water Quality Impairments:

<https://www.tceq.texas.gov/downloads/water-quality/assessment/integrated-report-2022/2022-imp-index.pdf>

Total Maximum Daily Load (TMDL)

A TMDL is a scientifically-derived target that tells us the greatest amount of a particular substance that we can add to a waterway and still keep it healthy. The TMDL gives us a measurable way to target our efforts to protect and improve the quality of our streams, lakes, and bays.

Segment Water Body	Existing TMDL and Implementation Plan (I-Plan)	I-Plan Link
Segment ID#1912A-Upper Medio Creek	No	N/A

Link to the Total Maximum Daily Load Program: <https://www.tceq.texas.gov/waterquality/tmdl>

Critical Environmental Features

There are no critical environmental features on-site or within close proximity to the site.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Endangered or Threatened Species

No information was provided to Compliance Resources, Inc. regarding endangered or threatened species on-site or within close proximity to the site.

County	Category	Name	Status
Bexar County	Amphibians	Cascade Caverns salamander	Threatened
Bexar County	Amphibians	Texas salamander	Threatened
Bexar County	Birds	white-faced ibis	Threatened
Bexar County	Birds	wood stork	Threatened
Bexar County	Birds	piping plover	Threatened
Bexar County	Birds	whooping crane	Endangered
Bexar County	Birds	golden-cheeked warbler	Endangered
Bexar County	Fish	widemouth blindcat	Threatened
Bexar County	Fish	toothless blindcat	Threatened
Bexar County	Mammals	black bear	Threatened
Bexar County	Mammals	white-nosed coati	Threatened
Bexar County	Mollusks	false spike	Threatened
Bexar County	Reptiles	Cagle's map turtle	Threatened
Bexar County	Reptiles	Texas tortoise	Threatened
Bexar County	Reptiles	Texas horned lizard	Threatened

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

3. Site Scope, SWPPP Responsibility, and Construction Activity Logs

Site Scope

The scope of the project includes:

- The construction of all site infrastructure including roadways and associated utilities.
- The construction of single-family residential lots and open space/drainage easement lots.

The major soil disturbing events are:

- clearing and grubbing
- rough cut grading
- excavation
- regrading
- final grading

SWPPP Responsibility

KB Home Lone Star, Inc. shall be responsible for the development of a Stormwater Pollution Prevention Plan.

The Developer shall be responsible for, and retain controls over any changes to site plans and the design of erosion and sedimentation controls. The Developer or its designee shall perform any additions, deletions, or changes in design of control measures. The General Contractor shall be fully responsible for daily implementation, inspection, and maintenance of the erosion and sedimentation measures or controls.

Through the identified inspection report process, the contractor shall notify the appropriate KB Home Lone Star, Inc. representative of any amendments to the SWPPP and/or control measures.

Each operator shall be fully responsible for actions of Subcontractors for which they direct on site activities.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

GENERAL SEQUENCE FOR CONSTRUCTION ACTIVITIES (SECTION 18)	
CONSTRUCTION ACTIVITY	DATE ACTIVITY BEGAN
<i>CONSTRUCTION START DATE:</i>	
Install temporary erosion and sedimentation controls.	
Begin clearing and grubbing.	
Rough grade streets.	
Install utilities.	
Complete block grading.	
Lay first course of base material.	
Install curb and gutter.	
Lay final course of base material.	
Lay asphalt.	
Restore construction spoils and staging area to natural grade.	
Complete permanent erosion controls and restoration of site vegetation (i.e. landscaping where applicable).	
Remove/dispose of temporary erosion controls.	
Complete final site clean up.	

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

STABILIZATION ACTIVITIES (SECTION 18 - LD)	DATE ACTIVITY BEGAN

CONSTRUCTION ACTIVITIES CEASE ON PORTION/ALL OF SITE (SECTION 18 - LD)	DATE ACTIVITY CEASED

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

4. Maps

Master Plan Map

(Information related to the master plan map was not made available to Compliance Resources, Inc.)


Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Local Map



Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18


Topographic Map






Date: Oct 26, 2024, 9:04am, User: C:\pape\pape
 Job: 11668-20, Path: C:\pape\11668-20\Drawings\Storm\11668-20.dwg

THIS DOCUMENT HAS BEEN PREPARED FROM MATERIAL THAT HAS NOT BEEN CHECKED ELECTRONICALLY AND MAY HAVE BEEN MANUALLY KEYED. RELY ONLY ON FINAL, UNEDITED MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL. MARK, WHENEVER PROVIDED BY GOOGLE (GMAIL ADDRESS: GMAIL.COM) OR SIMILAR SOURCES. THIS DOCUMENT IS THE PROPERTY OF PAPE-DAWSON AND SHALL REMAIN THE PROPERTY OF PAPE-DAWSON. ANY REPRODUCTION OR DISTRIBUTION OF THIS DOCUMENT WITHOUT THE WRITTEN PERMISSION OF PAPE-DAWSON IS STRICTLY PROHIBITED.

PROJECT LIMITS
(43.3 ACRES)



SWP3 MODIFICATIONS		
DATE	SIGNATURE	DESCRIPTION



- GENERAL NOTES**
- DO NOT DISTURB VEGETATED AREAS (TREES, GRASS, WEEDS, BRUSH, ETC.) ANY MORE THAN NECESSARY FOR CONSTRUCTION.
 - CONSTRUCTION ENTRANCE/EXIT LOCATION, CONCRETE WASH-OUT PIT, AND CONSTRUCTION EQUIPMENT AND MATERIAL STORAGE YARD TO BE DETERMINED IN THE FIELD.
 - STORM WATER POLLUTION PREVENTION CONTROLS MAY NEED TO BE MODIFIED IN THE FIELD TO ACCOMPLISH THE DESIRED EFFECT. ALL MODIFICATIONS ARE TO BE NOTED ON THIS EXHIBIT AND SIGNED AND DATED BY THE RESPONSIBLE PARTY.
 - RESTRICT ENTRY/EXIT TO THE PROJECT SITE TO DESIGNATED LOCATIONS BY USE OF ADEQUATE FENCING, IF NECESSARY.
 - ALL STORM WATER POLLUTION PREVENTION CONTROLS ARE TO BE MAINTAINED AND IN WORKING CONDITIONS AT ALL TIMES.
 - FOR A COMPLETE LISTING OF TEMPORARY STORM WATER POLLUTION PREVENTION CONTROLS REFER TO THE TPDES STORM WATER POLLUTION PREVENTION PLAN.
 - STORM WATER POLLUTION PREVENTION STRUCTURES SHOULD BE CONSTRUCTED WITHIN THE SITE BOUNDARIES. SOME OF THESE FEATURES MAY BE SHOWN OUTSIDE THE SITE BOUNDARIES ON THIS PLAN FOR VISUAL CLARITY.
 - AS SOON AS PRACTICAL, ALL DISTURBED SOIL THAT WILL NOT BE COVERED BY IMPERVIOUS COVER SUCH AS PARKWAY AREAS, EASEMENT AREAS, EMBANKMENT SLOPES, ETC. WILL BE STABILIZED PER APPLICABLE PROJECT SPECIFICATIONS.
 - BEST MANAGEMENT PRACTICES MAY BE INSTALLED IN STAGES TO CONCODE WITH THE DISTURBANCE OF UPGRADATION AREAS.
 - BEST MANAGEMENT PRACTICES MAY BE REMOVED IN STAGES ONCE THE WATERSHED FOR THAT PORTION CONTROLLED BY THE BEST MANAGEMENT PRACTICES HAS BEEN STABILIZED IN ACCORDANCE WITH TPDES REQUIREMENTS.
 - UPON COMPLETION OF THE PROJECT, INCLUDING SITE STABILIZATION, AND BEFORE FINAL PAYMENT IS ISSUED, CONTRACTOR SHALL REMOVE ALL SEDIMENT AND EROSION CONTROL MEASURES, PAYING SPECIAL ATTENTION TO ROCK BERMS IN DRAINAGE FEATURES.
 - WHERE VEGETATED FILTER STRIPS ARE INDICATED, CONTRACTOR SHALL VERIFY THAT SUFFICIENT VEGETATION EXISTS. OTHERWISE CONTRACTOR SHALL PLACE SILT FENCING IN LIEU OF VEGETATED FILTER STRIP.
 - SHADED AREA [] DENOTES LIMITS OF DISTURBED AREAS. OTHER AREAS WITHIN THE PROJECT LIMITS, WITH THE EXCEPTION OF A CONSTRUCTION EQUIPMENT AND MATERIAL STORAGE YARD, ARE NOT A PART OF THIS TPDES STORM WATER POLLUTION PREVENTION PLAN (SWPPP) AND WILL NOT BE DISTURBED BY CIVIL CONSTRUCTION ACTIVITIES. HOUSE CONSTRUCTION ACTIVITIES WILL REQUIRE A SEPARATE STORM WATER POLLUTION PREVENTION PLAN.
 - CPS ENERGY WILL FUNCTION AS A SECONDARY OPERATOR ON THIS PROJECT AND WILL BE INSTALLING ELECTRIC UTILITIES FOR THE PROJECT.

THE ENGINEERING SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR THE PURPOSE OF DEMONSTRATING COMPLIANCE WITH THE TPDES-STORM WATER POLLUTION PREVENTION PLAN (SWPPP) REGULATIONS.

THIS SHEET HAS BEEN PREPARED FOR PURPOSES OF THE SWPPP ONLY. ALL OTHER CIVIL ENGINEERING RELATED INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SHEET IN THE CIVIL IMPROVEMENT PLANS.

DATE: _____
 NO. REVISION: _____

10/28/2025



REBECCA ANN CARROLL
 2268
Rebecca

PAPE-DAWSON
 2000 N. LOOP EAST, SAN ANTONIO, TEXAS 78213-1713, TX, USA
 TEXAS ENGINEERING FIRM #0211 TEXAS SURVEYING FIRM #022800

PRESERVE AT CULEBRA-UNIT 18
 BEXAR COUNTY, TEXAS

STORM WATER POLLUTION PREVENTION PLAN
 (SHEET 1 OF 2)

PLAT NO. 25-11800004
 JOB NO. 11668-20
 DATE OCTOBER 2025
 DESIGNER: _____
 CHECKED: SSC, DRAWN: BP
 SHEET C8.00




LEGEND	<ul style="list-style-type: none"> CRI SIGN CONSTRUCTION/STORAGE TRAILER STABILIZED CONSTRUCTION ENTRANCE (SCE) PORTABLE TOILET ROLLOFF DUMPSTER TRASH RECEPTACLE FUEL TANK STOCK PILE CONCRETE WASHOUT AREA 	<ul style="list-style-type: none"> HOUSE HOUSE SILT FENCE TRI-DIKE HAY BALE GRAVEL BAG MULCH CURB BACK-CUT ROCK BERM LEVEL SPREADER LEVEL SPREADER GABION GABION RIP RAP RIP RAP TEMPORARY STABILIZATION 	<ul style="list-style-type: none"> OUTSIDE OF SWP3 CONTROL EXISTING VEGETATION STABILIZED AREA GEOTEXTILE STAGING AREA STAGING AREA (UN-DISTURBED) VEGETATIVE BUFFER (UN-DISTURBED) VEGETATIVE BUFFER CRITICAL ENVIRONMENTAL FEATURE CRITICAL ENVIRONMENTAL FEATURE CONCRETE POND DRAINAGE CHANNEL 	<ul style="list-style-type: none"> SILT FENCE TREE PROTECTION SOCK / WATTLE ORANGE PROTECTION FENCE DIVERSION BERM WATER LINE WASTEWATER LINE CREEK 100 YEAR FLOODPLAIN MATCH LINE SECTION / PHASE LINE PROJECT BOUNDARY / LIMITS OF CONSTRUCTION INLET PROTECTION / SDL INLET (W/O PROTECTION) / SDL INLET PROTECTION PROPOSED INLET HEADWALL HEADWALL W/ VELOCITY DISSIPATOR 	<ul style="list-style-type: none"> MULCH BERM TURBIDITY CURTAIN SDL → STORMWATER DISCHARGE LOCATION OUTFALL → STORMWATER DISCHARGE LOCATION SHEET FLOW → SHEET FLOW → NATURAL/ EXISTING FLOW → GRADED/POST DEV. FLOW
	<p>REFER TO CIVIL PLANS FOR EXISTING DRAINAGE FLOW.</p> <p>ALL SLOPE EQUALS 1 - 3% UNLESS OTHERWISE INDICATED.</p>				

FIGURE #1 **SITE MAP - PROPOSED STABILIZATION PRESERVE AT CULEBRA UNIT 18 SAN ANTONIO, TX 78253** **FOR: GENERAL CONTRACTOR TBD SCOPE: LAND DEVELOPMENT** **MEDIO CREEK (NOT IMPAIRED - SEG ID#1912A UPPER MEDIO CREEK)**


DATE: PENDING START

Copyright © 2000 COMPLIANCE RESOURCES, INC.




LEGEND	<ul style="list-style-type: none"> CRI CRI SIGN CT CONSTRUCTION/STORAGE TRAILER SCE STABILIZED CONSTRUCTION ENTRANCE (SCE) P PORTABLE TOILET D ROLLOFF DUMPSTER T TRASH RECEPTACLE F FUEL TANK SP STOCK PILE CW CONCRETE WASHOUT AREA 	<ul style="list-style-type: none"> HOUSE TD SILT FENCE TRI-DIKE HB HAY BALE G GRAVEL BAG M MULCH C CURB BACK-CUT ROCK BERM LEVEL SPREADER GABION RIP RAP TEMPORARY STABILIZATION 	<ul style="list-style-type: none"> OUTSIDE OF SWP3 CONTROL EXISTING VEGETATION STABILIZED AREA GT GEOTEXTILE STAGING AREA (UN-DISTURBED) VEGETATIVE BUFFER CRITICAL ENVIRONMENTAL FEATURE CONCRETE POND DRAINAGE CHANNEL 	<ul style="list-style-type: none"> SILT FENCE TREE PROTECTION SOCK / WATTLE ORANGE PROTECTION FENCE DIVERSION BERM WATER LINE WASTEWATER LINE CREEK 100 YEAR FLOODPLAIN MATCH LINE SECTION / PHASE LINE PROJECT BOUNDARY / LIMITS OF CONSTRUCTION INLET PROTECTION / SDL INLET (W/O PROTECTION) / SDL INLET PROTECTION PROPOSED INLET HEADWALL HEADWALL W/ VELOCITY DISSIPATOR 	<ul style="list-style-type: none"> MULCH BERM TURBIDITY CURTAIN SDL STORMWATER DISCHARGE LOCATION OUTFALL SHEET FLOW NATURAL/ EXISTING FLOW GRADED/POST DEV. FLOW <p style="color: red; font-size: small;">REFER TO CIVIL PLANS FOR EXISTING DRAINAGE FLOW.</p> <p style="color: red; font-size: small;">ALL SLOPE EQUALS 1 - 3% UNLESS OTHERWISE INDICATED.</p>
---------------	---	---	---	---	--

FIGURE #2	<p>SITE MAP - PROPOSED STABILIZATION PRESERVE AT CULEBRA UNIT 18 SAN ANTONIO, TX 78253</p>	<p>FOR: GENERAL CONTRACTOR TBD SCOPE: LAND DEVELOPMENT</p>	<p>MEDIO CREEK (NOT IMPAIRED - SEG ID#1912A UPPER MEDIO CREEK)</p> <p>DATE: PENDING START</p> <p>NAME:</p>
------------------	---	---	--



LEGEND	<ul style="list-style-type: none"> CRI CRI SIGN CT CONSTRUCTION/STORAGE TRAILER SCE STABILIZED CONSTRUCTION ENTRANCE (SCE) P PORTABLE TOILET D ROLLOFF DUMPSTER T TRASH RECEPTACLE F FUEL TANK SP STOCK PILE CW CONCRETE WASHOUT AREA 	<ul style="list-style-type: none"> HOUSE TD SILT FENCE TRI-DIKE HB HAY BALE G GRAVEL BAG M MULCH C CURB BACK-CUT ROCK BERM LEVEL SPREADER GABION RIP RAP TEMPORARY VEGETATION 	<ul style="list-style-type: none"> OUTSIDE OF SWP3 CONTROL EXISTING VEGETATION STABILIZED AREA GT GEOTEXTILE STAGING AREA (UN-DISTURBED) VEGETATIVE BUFFER CRITICAL ENVIRONMENTAL FEATURE CONCRETE POND DRAINAGE CHANNEL 	<ul style="list-style-type: none"> SILT FENCE TREE PROTECTION SOCK / WATTLE ORANGE PROTECTION FENCE DIVERSION BERM WATER LINE WASTEWATER LINE CREEK 100 YEAR FLOODPLAIN MATCH LINE SECTION / PHASE LINE PROJECT BOUNDARY / LIMITS OF CONSTRUCTION INLET PROTECTION / SDL INLET (W/O PROTECTION) / SDL INLET PROTECTION PROPOSED INLET HEADWALL HEADWALL W/ VELOCITY DISSIPATOR 	<ul style="list-style-type: none"> MULCH BERM TURBIDITY CURTAIN SDL → STORMWATER DISCHARGE LOCATION OUTFALL SHEET FLOW → NATURAL/ EXISTING FLOW → GRADED/POST DEV. FLOW <p style="color: red; font-size: small;">REFER TO CIVIL PLANS FOR EXISTING DRAINAGE FLOW.</p> <p style="color: red; font-size: small;">ALL SLOPE EQUALS 1 - 3% UNLESS OTHERWISE INDICATED.</p>
---------------	---	---	--	--	--

FIGURE #1	SITE MAP - BMP TRACKING PRESERVE AT CULEBRA UNIT 18 SAN ANTONIO, TX 78253	FOR: GENERAL CONTRACTOR TBD SCOPE: LAND DEVELOPMENT	MEDIO CREEK (NOT IMPAIRED - SEG ID#1912A UPPER MEDIO CREEK)
			DATE: PENDING START NAME:



LEGEND	<ul style="list-style-type: none"> CRI CRI SIGN CT CONSTRUCTION/STORAGE TRAILER SCE STABILIZED CONSTRUCTION ENTRANCE (SCE) P PORTABLE TOILET D ROLLOFF DUMPSTER T TRASH RECEPTACLE F FUEL TANK SP STOCK PILE CW CONCRETE WASHOUT AREA 	<ul style="list-style-type: none"> HOUSE TD SILT FENCE TRI-DIKE HB HAY BALE G GRAVEL BAG M MULCH C CURB BACK-CUT ROCK BERM LEVEL SPREADER GABION RIP RAP TEMPORARY VEGETATION 	<ul style="list-style-type: none"> OUTSIDE OF SWP3 CONTROL EXISTING VEGETATION STABILIZED AREA GEOTEXTILE STAGING AREA (UN-DISTURBED) VEGETATIVE BUFFER CRITICAL ENVIRONMENTAL FEATURE CONCRETE POND DRAINAGE CHANNEL 	<ul style="list-style-type: none"> SILT FENCE TREE PROTECTION SOCK / WATTLE ORANGE PROTECTION FENCE DIVERSION BERM WATER LINE WASTEWATER LINE CREEK 100 YEAR FLOODPLAIN MATCH LINE SECTION / PHASE LINE PROJECT BOUNDARY / LIMITS OF CONSTRUCTION INLET PROTECTION / SDL INLET (W/O PROTECTION) / SDL INLET PROTECTION PROPOSED INLET HEADWALL HEADWALL W/ VELOCITY DISSIPATOR 	<ul style="list-style-type: none"> MULCH BERM TURBIDITY CURTAIN SDL → STORMWATER DISCHARGE LOCATION OUTFALL SHEET FLOW → → NATURAL/ EXISTING FLOW → GRADED/POST DEV. FLOW
	<p>REFER TO CIVIL PLANS FOR EXISTING DRAINAGE FLOW.</p> <p>ALL SLOPE EQUALS 1 - 3% UNLESS OTHERWISE INDICATED.</p>				

FIGURE #2	SITE MAP - BMP TRACKING PRESERVE AT CULEBRA UNIT 18 SAN ANTONIO, TX 78253	FOR: GENERAL CONTRACTOR TBD SCOPE: LAND DEVELOPMENT	MEDIO CREEK (NOT IMPAIRED - SEG ID#1912A UPPER MEDIO CREEK)
			DATE: PENDING NAME: START

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

5. Best Management Practices

Erosion and Sediment Control Requirements Applicable to All Sites

Except as provided in 40 CFR §§ 125.30-125.32, any discharge regulated under this general permit, with the exception of sites that obtained waivers based on low rainfall erosivity, must achieve, at a minimum, the following effluent limitations representing the degree of effluent reduction attainable by application of the best practicable control technology currently available (BPT). The BPT are also required by and must satisfy the Effluent Limitations Guideline (ELG) permitting requirement for application of 40 CFR § 450.24 New Source Performance Standards (NSPS), 40 CFR § 450.22 Best Available Technology Economically Achievable (BAT), and 40 CFR § 450.23 Best Conventional Pollutant Control Technology (BCT).

1. Erosion and sediment controls: Design, install, and maintain effective erosion controls and sediment controls to minimize the discharge of pollutants. At a minimum, such controls must be designed, installed, and maintained to:
 1. Control stormwater volume and velocity within the site to minimize soil erosion in order to minimize pollutant discharges;
 2. Control stormwater discharges, including both peak flow rates and total stormwater volume, to minimize channel and streambank erosion and scour in the immediate vicinity of discharge point(s);
 3. Minimize the amount of soil exposed during construction activity;
 4. Minimize the disturbance of steep slopes;
 5. Minimize sediment discharges from the site. The design, installation, and maintenance of erosion and sediment controls must address factors such as the amount, frequency, intensity and duration of precipitation, the nature of resulting stormwater runoff, and soil characteristics, including the range of soil particle sizes expected to be present on the site;
 6. Provide and maintain appropriate natural buffers around surface water in the state. Direct stormwater to vegetated areas and maximize stormwater infiltration to reduce pollutant discharges, unless infeasible. ***If providing buffers is infeasible, the permittee shall document the reason that natural buffers are infeasible and shall implement additional erosion and sediment controls to reduce sediment load;***
 7. Preserve native topsoil at the site, unless the intended function of a specific area of the site dictates that the topsoil be disturbed or removed, or it is infeasible; and
 8. Minimize soil compaction. In areas of the construction site where final vegetative stabilization will occur or where infiltration practices will be installed, either:
 - a. Restrict vehicle and equipment use to avoid soil compaction; or
 - b. Prior to seeding or planting areas of exposed soil that have been compacted, use techniques that condition the soils to support vegetation growth, if necessary and feasible;

Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted.

9. TCEQ does not consider stormwater control features (e.g. stormwater conveyance channels, storm drain inlets, sediment basins) to constitute “surface water” for the purposes of triggering the buffer requirement in Part III.G.1.(f) above.

2. Soil stabilization. Stabilization of disturbed areas must, at a minimum, be initiated immediately whenever any clearing, grading, excavating, or other earth disturbing activities have

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

permanently ceased on any portion of the site, or temporarily ceased on any portion of the site and will not resume for a period exceeding 14 calendar days. In the context of this requirement, “immediately” means as soon as practicable, but no later than the end of the next work day, following the day when the earth disturbing activities have temporarily or permanently ceased. Temporary stabilization must be completed no more than 14 calendar days after initiation of soil stabilization measures, and final stabilization must be achieved prior to termination of permit coverage. In arid, semi-arid, and drought-stricken areas where initiating vegetative stabilization measure immediately is infeasible, alternative non-vegetative stabilization measures must be employed as soon as practicable. Refer to Part III.F.2.(b) for complete erosion control and stabilization practice requirements. In limited circumstances, stabilization may not be required if the intended function of a specific area of the site necessitates that it remain disturbed.

3. Dewatering. Discharges from dewatering activities, including discharges from dewatering of trenches and excavations, are prohibited, unless managed by appropriate controls to address sediment and prevent erosion. Operators must perform an inspection of the dewatering controls once per day while the dewatering discharge occurs as described in Part III.F.7. of this general permit.

4. Pollution prevention measures. Design, install, implement, and maintain effective pollution prevention measures to minimize the discharge of pollutants. At a minimum, such measures must be designed, installed, implemented, and maintained to:

1. Minimize the discharge of pollutants from equipment and vehicle washing, wheel wash water, and other wash waters. Wash waters must be treated in a sediment basin or alternative control that provides equivalent or better treatment prior to discharge;
2. Minimize the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste, and other materials present on the site to precipitation and to stormwater;
3. Minimize the exposure of waste materials by closing waste container lids at the end of the workday and during storm events. For waste containers that do not have lids, where the container itself is not sufficiently secure enough to prevent the discharge of pollutants absent a cover and could leak, the permittee must provide either a cover (e.g., a tarp, plastic sheeting, temporary roof) to minimize exposure of wastes to precipitation, stormwater, and wind, or a similarly effective means designed to minimize the discharge of pollutants (e.g., secondary containment);
4. Minimize exposure of wastes by implementing good housekeeping measures. Wastes must be cleaned up and disposed of in designated waste containers on days of operation at the site. Wastes must be cleaned up immediately if containers overflow;
5. Minimize the discharge of pollutants from spills and leaks and implement chemical spill and leak prevention and response procedures. Where a leak, spill, or other release containing a hazardous substance or oil in an amount equal to or in excess of a reportable quantity established under either 40 CFR Part 110, 40 CFR Part 117, or 40 CFR Part 302 occurs during a 24-hour period, you must notify the National Response Center (NRC) at (800) 424-8802 in accordance with the requirements of 40 CFR Part 110, 40 CFR Part 117, and 40 CFR Part 302 as soon as you have knowledge of the release. You must also, within seven (7) calendar days of knowledge of the release, provide a description of the release, the circumstances leading to the release, and the date of the release; and
6. Minimize exposure of sanitary waste by positioning portable toilets so that they are secure and will not be tipped or knocked over, and so that they are located away from surface water in the state and stormwater inlets or conveyances.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

5. Prohibited discharges. The following discharges are prohibited:
1. Wastewater from wash out of concrete, unless managed by an appropriate control;
 2. Wastewater from wash out and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;
 3. Fuels, oils, or other pollutants used in vehicle and equipment operation and maintenance;
 4. Soaps or solvents used in vehicle and equipment washing; and
 5. Toxic or hazardous substances from a spill or other release.

6. Surface outlets. When discharging from basins and impoundments, utilize outlet structures that withdraw water from the surface, unless infeasible. If infeasible, the permittee must provide documentation in the SWP3 to support the determination, including the specific conditions or time periods when this exception will apply.

Concrete Truck Wash Out Requirements

This general permit authorizes the land disposal of wash out from concrete trucks at construction sites regulated under this general permit, provided the following requirements are met. Any discharge of concrete production wastewater to surface water in the state must be authorized under a separate TCEQ general permit or individual permit.

- A. Discharge of concrete truck wash out water to surface water in the state, including discharge to storm sewers, is prohibited by this general permit.
- B. Concrete truck wash out water shall be disposed in areas at the construction site where structural controls have been established to prevent discharge to surface water in the state, or to areas that have a minimal slope that allow infiltration and filtering of wash out water to prevent discharge to surface water in the state. Structural controls may consist of temporary berms, temporary shallow pits, temporary storage tanks with slow rate release, or other reasonable measures to prevent runoff from the construction site.
- C. Wash out of concrete trucks during rainfall events shall be minimized. The discharge of concrete truck wash out water is prohibited at all times, and the operator shall insure that its BMPs are sufficient to prevent the discharge of concrete truck wash out as the result of rainfall or stormwater runoff.
- D. The disposal of wash out water from concrete trucks, made under authorization of this general permit must not cause or contribute to groundwater contamination.
- E. If a SWP3 is required to be implemented, the SWP3 shall include concrete wash out areas on the associated site map.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Potential Pollutant Sources

Potential pollution sources associated with the site include the following:

- **Soil disturbing activities** – such as clearing of vegetation, grading/excavation of the lot in preparation for construction, and landscaping. These activities typically expose soil and sediment particles to precipitation which can then move (erode) the pollutants downhill, potentially into stormwater conveyances and receiving waters.
- **Equipment storage** – such as earth-moving equipment, delivery vehicles, power tools, etc. Much of this equipment contains petroleum-based fuels or lubricants, which when exposed to precipitation can discharge with the stormwater runoff.
- **Paving** – asphalt paving activities during road construction can result in the discharge of hydrocarbons with stormwater runoff.
- **Concrete truck washout** – runoff from the cleanouts of concrete trucks can result in sediment, debris, and excessively high pH discharge with stormwater runoff.
- **Vehicle and equipment maintenance** – such as fueling, lubrication, and repair. If conducted on site, accidental spills or improper disposal of automotive fluids or petroleum products can significantly impact stormwater runoff and receiving waters.
- **Material storage** – such as storage of concrete and concrete products, metal reinforcing materials such as rebar and welded wire fabric, lumber, plastic (PVC), metal pipe and fittings, rock, gravel, sand, soil, petroleum products like lubricants, fuel, oil-based paints and paint thinners, miscellaneous chemicals or products including latex paint, joint compound, adhesives, fertilizers, etc. Some materials may contain hazardous or toxic ingredients which can pollute surface waters or make source water unsafe for consumption. Other materials may contain ingredients which are non-toxic but can still impact stormwater conveyances by silting or clogging them, causing flooding, or using up needed oxygen for aquatic life to survive in the receiving waters.
- **Waste generation, storage and disposal** – such as excess fill material, soil contaminated by spilled petroleum, leftover chemicals, cement, miscellaneous trash and debris, and human wastes. All these materials can negatively impact the runoff leaving the construction site as described above.

Control of these potential pollution sources, thereby preventing contamination of stormwater runoff is the goal of this plan and will be described in detail in this section of the SWPPP.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Potential Pollutant Sources Onsite:

	Aromatic Hydrocarbon Toluene
Hi Solids Polyester	
Methyl Amyl Ketone	Acrylic Sealant
2-Butoxy-Ethyl Acetate	Toluene
Normal Butyl Alcohol	
Aromatic Hydrocarbon 150	High Performance Glazing Tape Sealant
1-Methoxy-2-Propanol Acetate	Carbon
Xylol	
Aromatic 100 Solvent	General Purpose Glazing Sealant
Diethylene Glycol N-Butyl Ether	Silicone Polymer
Toluol	Polydimethylsiloxane
Oxo-Hexyl Acetate	Silica
	Silane
Aluminum Alloys	Oximino Silane
See attachment	
	Transmission Fluid
Quick Dry Floor Sweep	Light Paraffinic Petroleum
Hydrotreated Petroleum Distillates	Heavy Paraffinic Petroleum
	Light Napthenic Petroleum
Acetone	Metacrylic Acid
Silicone Sealant	Motor Oil
Silicone Polymer	Alkenysuccinimide Dispersant
Polydimethylsiloxane	Heavy Paraffinic Petroleum
Silica	
Ethyltriacetoxsilane	Soluble Oil D
Acetoxysilane with oligomers	Sodium Petroleum Sulfonate
Titanium Dioxide	Heavy Paraffinic Petroleum
Carbon	
	Lumber
Adhesive-Sealant	
Dimethyl Siloxane OH Terminated	Glass
Methyltriacetoxy Silane	
Titanium Dioxide	Fiberglass Insulation
Ethyltriacetoxsilane	
Polydimethylsiloxane	Dry-wall material
Acrylic Seam Sealer	Oil and Water Based Paint
Acrylic Resin/Toluene Solution	
Toluene	Concrete
Silicon Dioxide	
Isopropyl Alcohol	Steel (Steel rebar)
Acrylic Bedding Sealant	Petroleum Based Automotive Fuel
Acrylic Resin/Toluene Solution	
Toluene	Diesel Fuel
Silicon Dioxide	
	Formaldehyde (used in Portable Toilet facilities)
Blue X Institutional Strength Cleaner	
2-Butoxyethanol	Sand
Ammonium Hydroxide	
Sweep Ez	
Dupont Oil Red B Liquid	

Note: also refer to on-site copies of any MSDS information.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Non-Stormwater Discharges

The following non-stormwater discharges from sites authorized under this general permit are also eligible for authorization under this general permit:

- Discharges from emergency firefighting activities (emergency firefighting activities do not include washing of trucks, run-off water from training activities, test water from fire suppression systems, or similar activities);
- Uncontaminated fire hydrant flushings (excluding discharges of hyperchlorinated water, unless the water is first dechlorinated and discharges are not expected to adversely affect aquatic life), which include flushings from systems that utilize potable water, surface water, or groundwater that does not contain additional pollutants (uncontaminated fire hydrant flushings do not include systems utilizing reclaimed wastewater as a source water); water from the routine external washing of vehicles, the external portion of buildings or structures, and pavement, where solvents, detergents, and soaps are not used, where spills or leaks of toxic or hazardous materials have not occurred (unless spilled materials have been removed; and if local state, or federal regulations are applicable, the materials are removed according to those regulations), and where the purpose is to remove mud, dirt, or dust;
- Uncontaminated water used to control dust;
- Potable water sources including waterline flushings, but excluding discharges of hyperchlorinated water, unless the water is first dechlorinated and discharges are not expected to adversely affect aquatic life;
- Uncontaminated air conditioning condensate;
- Uncontaminated groundwater or spring water, including foundation or footing drains where flows are not contaminated with industrial materials such as solvents;
- Lawn watering and similar irrigation drainage.

To prevent unauthorized non-stormwater discharges, all such discharges will be directed to sedimentation and erosion control structures prior to discharge. Attempts will be made to minimize such discharges to prevent contact with stormwater runoff.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

BMP Responsibility and Implementation

Non-structural and structural control measures and stabilization practices that will be implemented to prevent or control potential pollutants in stormwater discharges are summarized in the tables below. Each major activity will identify the appropriate control measure, general timing, (specific timing will be addressed in an attached construction schedule) and the responsible permittee for controlling the discharge.

Non-Structural Controls and Maintenance	Permittee Responsible	Schedule
Soil Disturbing Activities		
Areas are not to be disturbed until it is necessary for construction to proceed. Disturbed areas are to be covered and stabilized as soon as possible.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Erosion and Sediment Controls		
Erosion/sediment controls will be designed to retain sediment on site to the extent practicable with consideration for site topography, soil type, and rainfall.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Erosion/sediment controls will be designed and used to reduce the offsite transport of suspended sediments and other pollutants if dewatering activities are necessary.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Structural Controls and Maintenance	Permittee Responsible	Schedule
Erosion and Sediment Controls (continued)		
Erosion/sediment control measures will be in place prior to commencement of construction activities including clearing and grading. Disturbed areas will be restored as soon as practicable during construction. Temporary erosion and sedimentation controls will be removed only after all disturbed areas have been restored.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Erosion/sediment controls such as silt fences, rock berms, outlet protection, and drainage channels are inspected weekly to ensure their effectiveness. Erosion and sediment control inspections are documented to ensure site compliance.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Erosion/sediment controls are promptly maintained (as soon as practicable after damage is discovered, and prior to the next rain event, but no later than seven days after the inspections) to ensure maximum sediment removal from stormwater runoff.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
If sediment escapes the site, accumulations will be removed at a frequency to minimize negative effects and prior to the next rain event, if feasible.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Sediment removed from erosion controls will be reused on site to minimize waste generation.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Sediment deposited onto public right-of-way will be regularly removed to prevent sediment discharge from off site tracking during storm events, and reused on site whenever possible to prevent excess waste generation.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Accumulated sediment will be removed when the depth reaches six inches (or 50% of the design capacity of site controls).	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Dust control will be provided by water trucks in such a manner that runoff does not occur.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Non-Structural Controls and Maintenance	Permittee Responsible	Schedule
Erosion and Sediment Controls (continued)		
<p>Disturbed areas including the construction storage and staging area and spoils disposal site where construction activity ceases for at least 14 days will be initiated immediately.</p> <p>Stabilization measures that provide a protective cover will be initiated immediately in portions of the site where construction activities have permanently ceased.</p>	<p>KB Home Lone Star, Inc.</p> <p>GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>No temporary cessation of site construction is anticipated, but if so, December 2025 - December 2028</p>
<p>Mulching for temporary or final stabilization shall be accomplished by using shredded wood mulch. To avoid waste generation, trees cut down on site will be recycled into mulch for stabilization.</p>	<p>KB Home Lone Star, Inc.</p> <p>GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>
<p>Seeding for temporary or final stabilization shall be accomplished by broadcast seeding, sodding, or hydromulch application.</p>	<p>KB Home Lone Star, Inc.</p> <p>GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>
<p>Irrigation for temporary or final stabilization will be achieved by sprinkling in a manner that will not erode the topsoil but will sufficiently soak the soil to a depth of six inches. The irrigation may occur at 10-day intervals during the first two months. Rainfall occurrences of 0.5 inch or more should postpone the watering schedule for one week.</p>	<p>KB Home Lone Star, Inc.</p> <p>GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Non-Structural Controls and Maintenance	Permittee Responsible	Schedule
Material Storage, Handling, and Disposal		
Construction materials will be stored in the construction staging and materials storage area. An attempt will be made to store materials inside or under cover as practicable to minimize contact of stormwater with potential pollutants and prevent water damage to materials.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Excess spoils will be temporarily stored away from drainage channels/creeks and ponds, preferably out of floodplains to prevent offsite discharge.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
An effort will be made to store only enough products required to do the job to minimize waste generation and potential contact with stormwater.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Lubricants will not routinely be stored on site, except the small amount needed for a specific process or piece of equipment.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Materials will be used according to the manufacturer's recommendation for proper use and disposal.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Chemicals will be stored in their original containers (unless they are not resealable), with the labels intact for proper identification.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

<p>Material Safety Data Sheets and original labels for products used or stored at the site will be retained as they contain important storage, handling, and disposal information.</p>	<p>KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>
<p>During landscaping, fertilizers and pesticides will not be applied just before or during a storm event. Such landscape chemicals will be applied in the minimum amount recommended by the manufacturer. Fertilizers will be worked into the soil to minimize contact with stormwater.</p>	<p>KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>
<p>If disposal is necessary for excess product, the manufacturer's recommendations or local or state regulations for proper disposal will be followed.</p>	<p>KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Non-Structural Controls and Maintenance	Permittee Responsible	Schedule
Waste Storage, Handling, and Disposal		
<p>Portable toilet facilities serviced by a licensed disposal company are available on the site to ensure proper disposal of wastes.</p>	<p>KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>Weekly</p>
<p>Non-stormwater discharges such as from concrete truck wash outs, surplus concrete or drum water will be limited to the designated concrete washout areas. Designated concrete washout areas are recommended to be:</p> <ul style="list-style-type: none"> ● at least 15 feet from the curb ● excavated below grade for pit area ● lined with a poly-liner ● have a large stabilized entrance ● have sufficient perimeter BMP's <p>They will be maintained as needed to contain concrete rinse water and minimize offsite discharges and to prevent potential discharge to stormwater runoff. Upon construction completion, the designated concrete washout areas will be cleaned up in accordance with applicable regulations.</p>	<p>KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>
<p>Waste generation will be minimized by purchasing only the amount of material estimated as necessary for the application, and where practicable, using all of a product prior to disposal of the container.</p>	<p>KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>
<p>The site will be routinely patrolled for regular trash and debris collection. Once collected, the waste will be stored as described below.</p>	<p>KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

<p>Waste materials will be collected and stored in metal dumpsters meeting state and local waste management requirements. When full, the dumpsters will be emptied and the trash hauled to an approved offsite dump. No construction waste materials will be buried on site.</p>	<p>KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>
<p>Non-hazardous, latex paint wastes (i.e. wash water) will be disposed of in accordance with applicable regulations.</p>	<p>KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>
<p>Potentially hazardous and/or liquid wastes generated on site will be stored under cover, in leak proof containers to await proper disposal by licensed disposal companies.</p>	<p>KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED</p>	<p>December 2025 - December 2028</p>

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Non-Structural Controls and Maintenance	Permittee Responsible	Schedule
Spill Prevention and Response		
Spill cleanup materials will be stored on site in the material storage area, and may include: brooms, dustpans, mops, rags, gloves, goggles, sawdust or other absorbent material, plastic/metal trash containers specifically for this purpose.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Site personnel will be made aware of spill clean up procedures and location of spill cleanup materials.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Spills will be cleaned up upon discovery following the procedure outlined in Section V.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Storage of vehicles and equipment on site will be limited to minimize potential for leaks or spills to contaminated stormwater runoff.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
Where possible, vehicles and equipment will be stored over an impervious surface, away from stormwater conveyances, to facilitate clean up of potential leaks or spills and prevent contact with stormwater.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Vehicles and equipment used on site will be monitored and maintained to prevent leaks from occurring.	KB Home Lone Star, Inc. GENERAL CONTRACTOR TO BE DETERMINED	December 2025 - December 2028
---	--	-------------------------------

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Schedule of BMPs

Interim Structural Controls	Schedule of Implementation	Location	Reason
Silt fence	Prior to and throughout site development	Refer to the civil plans and site maps	Silt fence will be constructed at the downstream edge of disturbed areas where there will be shallow sheet flow to slow the flow of stormwater runoff and promote sediment deposition.
Socks / wattles	Prior to and throughout site development	Refer to the civil plans and site maps	Socks/wattles will be constructed at the downstream edge of disturbed areas where there will be shallow sheet flow to slow the flow of stormwater runoff and promote sediment deposition.
Stabilized Construction Entrance/Exit	Prior to and throughout site development	Refer to the civil plans and site maps	Construction entrances/exits consisting of 3"-5" dump rock will be placed on the site to minimize off site tracking of sediment by vehicles.
Designated concrete washout	Throughout site development	Refer to the civil plans and site maps	A designated concrete washout will be used to prevent discharge of washout material into the storm drains or water bodies.
Earth dikes (diversion berms)	N/A	N/A	Earthen dikes (diversion berms) will not be used due to the use of alternative stormwater treatment devices.
Sediment Traps	N/A	N/A	Sediment traps will not be used due to the considerable maintenance necessary to remove accumulated sediment and prevent street flooding both during and after construction.
Check Dams	Throughout site development	Refer to the civil plans and site maps	Gravel filter bags will be installed to slow the flow of stormwater runoff and to promote sediment deposition.
Storm drain inlet	Prior to soil	Installed as needed at	Inlet protection will be installed to

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

protection (existing inlets)	disturbing activities in areas that would drain to curbs or storm drain inlets	any inlet onsite and within close proximity to the site - refer to the civil plans and site maps	prevent sediment entry into the storm sewer system. This protection should be monitored and removed during flash flooding / flooding that could cause harm to the public or property.
Storm drain inlet protection (proposed inlets)	Throughout site development after storm drain inlets have been installed	Installed as needed at any inlet onsite and within close proximity to the site - refer to the civil plans and site maps	Inlet protection will be installed to prevent sediment entry into the storm sewer system. This protection should be monitored and removed during flash flooding / flooding that could cause harm to the public or property.
Temporary basins	N/A	N/A	No temporary basins were required for the site due to the proposed site conditions and controls.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Permanent Structural Controls

Measures that will be installed during construction process to control pollutants in stormwater discharges that will occur after construction operations have been completed.

Stormwater Management Measures	Schedule of Implementation	Location	Reason
Drainage Swales	Throughout site development	Refer to the civil plans and site maps	Proposed drainage easements/channels will be used to convey stormwater runoff into the storm sewer system or offsite thereby slowing the flow of stormwater runoff and promoting sediment deposition.
Velocity/energy dissipation devices/rip rap	Throughout site development	Refer to the civil plans and site maps	Velocity/energy dissipation devices and/or rip rap will be used to prevent erosion around the stormwater outfalls/outlets.
Level Spreaders	N/A	N/A	Level spreaders will not be used due to the use of alternative stormwater treatment devices.
Gabions	N/A	N/A	Gabions will not be used due to the use of alternative stormwater treatment devices.
Stormwater Detention Structures	Prior to site development	Refer to the civil plans and site maps	A permanent detention basin will be used to slow the flow of stormwater runoff, causing sediment deposition prior to off site discharge.
Stormwater Retention Structures	N/A	N/A	No permanent retention basins were required for the site due to the proposed site conditions and controls.
Stormwater Bio-Infiltration Structures	N/A	N/A	No permanent bio-infiltration basins were required for the site due to the proposed site conditions and controls.


A sedimentation basin will not be constructed with this project due to storm water discharging into existing Detention Basin constructed previously.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Interim Stabilization Practices	Schedule of Implementation	Location	Reason
Temporary vegetation / mulching	Throughout site development	Various areas throughout the site	Stabilization of disturbed areas must, at a minimum, be initiated immediately whenever any clearing, grading, excavating, or other earth disturbing activities have temporarily ceased on any portion of the site and will not resume for a period exceeding 14 calendar days.
Rolled erosion control products (geotextiles)	Throughout site development	As needed at various locations throughout the site	Rolled erosion control products (geotextiles) will be used as an interim practice to prevent topsoil loss and erosion.
Protection of trees	N/A	N/A	No interim tree protection will be necessary for this site.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18


Permanent Stabilization Practices	Schedule of Implementation	Location	Reason
Permanent vegetation / mulching	N/A	N/A	Permanent stabilization / mulching will not be used as a permanent practice as cessation of construction is not expected prior to additional land development activities.
Vegetative buffer strips	Prior to and throughout site development	Refer to the civil plans and site maps	Vegetative buffer strips will be used on and off site primarily for aesthetic and drainage reasons. Secondary considerations were the improvement of water quality by promoting infiltration and sediment deposition.
Preservation of mature vegetation	N/A	N/A	As little, if any, desirable mature vegetation exists on site; no preservation of mature vegetation is expected.



- MATERIALS**
1. THE AGGREGATE SHOULD CONSIST OF 4-INCH TO 8-INCH WASHED STONE OVER A STABLE FOUNDATION AS SPECIFIED IN THE PLAN.
 2. THE AGGREGATE SHOULD BE PLACED WITH A MINIMUM THICKNESS OF 8-INCHES.
 3. THE GEOTEXTILE FABRIC SHOULD BE DESIGNED SPECIFICALLY FOR USE AS A SOIL FILTRATION MEDIA WITH AN APPROXIMATE HEIGHT OF 6 OZ/YD. A MULLEN BURST RATING OF 140 LB/IN² AND AN EQUIVALENT OPENING SIZE GREATER THAN A NUMBER 50 SIEVE.
 4. IF A WASHING FACILITY IS REQUIRED, A LEVEL AREA WITH A MINIMUM OF 4-INCH DIAMETER WASHED STONE OR COMMERCIAL ROCK SHOULD BE INCLUDED IN THE PLANS. DIVERT WASTEWATER TO A SEDIMENT TRAP OR BASIN.
- COMMON TROUBLE POINTS**
1. INADEQUATE RUNOFF CONTROL—SEDIMENT WASHES ON PUBLIC ROAD.
 2. STONE TOO SMALL OR GEOTEXTILE FABRIC ABSENT, RESULTS IN MUDDY CONDITION AS STONE IS PRESSED INTO SOIL.
 3. PAD TOO SHORT FOR HEAVY CONSTRUCTION TRAFFIC—EXTEND PAD BEYOND THE MINIMUM 50-FOOT LENGTH AS NECESSARY.
 4. PAD NOT FLARED SUFFICIENTLY AT ROAD SURFACE. RESULTS IN MUD BEING TRACKED ON TO ROAD AND POSSIBLE DAMAGE TO ROAD.
 5. UNSTABLE FOUNDATION—USE GEOTEXTILE FABRIC UNDER PAD AND/OR IMPROVE FOUNDATION DRAINAGE.

- INSPECTION AND MAINTENANCE GUIDELINES**
1. THE ENTRANCE SHOULD BE MAINTAINED BY A CONTRACTOR WHO WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ON PUBLIC RIGHTS-OF-WAY, THIS MAY REQUIRE PERIODIC TOP DRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR AND/OR CLEANOUT OF ANY MEASURES AREA TO TRAP SEDIMENT.
 2. ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ON PUBLIC RIGHTS-OF-WAY SHOULD BE REMOVED IMMEDIATELY BY CONTRACTOR.
 3. WHEN NECESSARY, WHEELS SHOULD BE CLEANED TO REMOVE SEDIMENT PRIOR TO ENTRANCE INTO PUBLIC RIGHTS-OF-WAY.
 4. WHEN WASHING IS REQUIRED, IT SHOULD BE DONE ON AN AREA STABILIZED WITH CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP OR SEDIMENT BASIN.
 5. ALL SEDIMENT SHOULD BE PREVENTED FROM ENTERING ANY STORM DRAIN, DITCH OR WATER COURSE BY USING APPROVED METHODS.
- INSTALLATION**
1. ADD CURBS ON PUBLIC ROADS AND STEEP SLOPES. REMOVE VEGETATION AND OTHER OBJECTABLE MATERIAL FROM THE FOUNDATION AREA. GRADE DOWN FOUNDATION FOR POSITIVE DRAINAGE.
 2. THE MINIMUM WIDTH OF THE ENTRANCE EXIT SHOULD BE 12 FEET OR THE FULL WIDTH OF EXIT ROADWAY, WHICHEVER IS GREATER.
 3. THE CONSTRUCTION ENTRANCE SHOULD BE AT LEAST 50 FEET LONG.
 4. IF THE SLOPE TOWARD THE ROAD EXCEEDS 2% CONSTRUCT A RIDGE, 6-INCHES TO 8-INCHES HIGH WITH 3:1 (H:V) SIDE SLOPES. MONITOR AND FOUNDATION APPROXIMATELY 15 FEET FROM THE ENTRANCE TO DIVERT RUNOFF AWAY FROM THE PUBLIC ROAD.
 5. PLACE GEOTEXTILE FABRIC AND GRADE FOUNDATION TO IMPROVE STABILITY, ESPECIALLY WHERE WET CONDITIONS ARE ANTICIPATED.
 6. PLACE STONE TO DIMENSIONS AND GRADE SHOWN ON PLANS. LEAVE SURFACE SMOOTH AND SLOPE FOR DRAINAGE.
 7. DIVERT ALL SURFACE RUNOFF AND DRAINAGE FROM THE STONE PAD TO A SEDIMENT TRAP OR BASIN.
 8. INSTALL PIPE UNDER PAD AS NEEDED TO MAINTAIN PROPER PUBLIC ROAD DRAINAGE.

STABILIZED CONSTRUCTION ENTRANCE/EXIT DETAIL



- MATERIALS**
1. SOD SHOULD BE MACHINE CUT AT A UNIFORM SOIL THICKNESS OF 3/4" INCH (A 1/4" HOH) AT THE TIME OF CUTTING. THIS THICKNESS SHOULD INCLUDE SHOOT GROWTH AND THATCH.
 2. PIECES OF SOD SHOULD BE CUT TO THE SUPPLIER'S STANDARD WIDTH AND LENGTH WITH A MAXIMUM ALLOWABLE VARIATION IN ANY DIMENSION OF 5% TORN OR UNEVEN PADS SHOULD NOT BE ACCEPTABLE.
 3. STANDARD SIZE PIECES OF SOD SHOULD BE STRONG ENOUGH TO SUPPORT THEIR OWN WEIGHT AND RETAIN THEIR SIZE AND SHAPE WHEN SUBSIDED FROM A FIRM GRASP ON ONE END OF THE SECTION.
 4. SOD SHOULD BE HARVESTED, DELIVERED, AND INSTALLED WITHIN A PERIOD OF 36 HOURS.

- SITE PREPARATION**
1. PRIOR TO SOD PREPARATION, AREAS TO BE SODDED SHOULD BE BROUGHT TO FINAL GRADE IN ACCORDANCE WITH THE APPROVED PLAN.
 2. THE SURFACE SHOULD BE CLEARED OF ALL TRASH, DEBRIS AND OF ALL ROOTS, BRUSH, WIRE, SPIKE STAKES, AND OTHER DEBRIS THAT MAY INTERFERE WITH PLANTING, FERTILIZING OR MAINTENANCE OPERATIONS.
 3. FERTILIZER ACCORDING TO SOIL TESTS. FERTILIZER NEEDS CAN BE DETERMINED BY A SOIL TESTING LABORATORY OR REGIONAL RECOMMENDATIONS CAN BE USED. FERTILIZER SHOULD BE APPLIED TO A DEPTH OF 3 INCHES WITH THE SPRINKLER, BROADCAST OR OTHER STABLE EQUIPMENT. MESH OR OTHER NETTING SHOULD BE APPLIED TO A DEPTH OF 3 INCHES WITH THE SPRINKLER, BROADCAST OR OTHER STABLE EQUIPMENT. MESH OR OTHER NETTING SHOULD BE APPLIED TO A DEPTH OF 3 INCHES WITH THE SPRINKLER, BROADCAST OR OTHER STABLE EQUIPMENT.


- INSTALLATION IN CHANNELS**
1. SOD STRIPS IN WATERWAYS SHOULD BE LAD PERPENDICULAR TO THE DIRECTION OF FLOW. CARE SHOULD BE TAKEN TO BUTT ENDS OF STRIPS TIGHTLY (SEE FIGURE ABOVE).
 2. AFTER ROLLING OR TAMPING, SOD SHOULD BE PECEG OR STAPLED TO THE DIRECTION OF FLOW. CARE SHOULD BE TAKEN TO BUTT ENDS OF STRIPS TIGHTLY (SEE FIGURE ABOVE).



NOT-TO-SCALE

DATE: SEP 16, 2023, 3:49pm, User: C:\cadd\dwg\... PROJECT: STORM WATER POLLUTION PREVENTION PLAN (SWPPP) FOR CULEBRA UNIT 18, BEAR COUNTY, TEXAS

THIS DOCUMENT IS THE PROPERTY OF PAPER-DAWSON. IT IS TO BE USED ONLY FOR THE PROJECT AND NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, WITHOUT PERMISSION IN WRITING FROM PAPER-DAWSON. ALL RIGHTS ARE RESERVED. PAPER-DAWSON ENGINEERING, INC. 10000 WEST 10TH STREET, SUITE 100, FORT WORTH, TEXAS 76132. TEL: 817-335-1111. FAX: 817-335-1112. WWW.PAPER-DAWSON.COM




- ROCK BERMS**
- THE PURPOSE OF A ROCK BERM IS TO SERVE AS A CHECK DAM IN AREAS OF CONCENTRATED FLOW, TO INTERCEPT SEDIMENT-LADEN RUNOFF, DETAIN THE SEDIMENT AND RELEASE THE WATER IN SHEET FLOW. THE ROCK BERM SHOULD BE USED WHEN THE CONTRIBUTING DRAINAGE AREA IS LESS THAN 5 ACRES. ROCK BERMS ARE USED IN AREAS WHERE THE VOLUME OF RUNOFF IS TOO GREAT FOR A SILT FENCE TO CONTAIN. THEY ARE LESS EFFECTIVE FOR SEDIMENT REMOVAL THAN SILT FENCES, PARTICULARLY FOR FINE PARTICLES, BUT ARE ABLE TO WITHSTAND HIGHER FLOWS THAN A SILT FENCE. AS SUCH, ROCK BERMS ARE OFTEN USED IN AREAS OF CHANNEL FLOWS (DITCHES, GULLIES, ETC.). ROCK BERMS ARE MOST EFFECTIVE AT REDUCING RED SOIL IN CHANNELS AND SHOULD NOT BE SUBSTITUTED FOR OTHER EROSION AND SEDIMENT CONTROL MEASURES FURTHER UP THE WATERSHED.
- INSPECTION AND MAINTENANCE GUIDELINES**
1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL BY THE RESPONSIBLE PARTY. FOR INSTALLATIONS IN STREAMBEDS, ADDITIONAL DAILY INSPECTIONS SHOULD BE MADE.
 2. REMOVE SEDIMENT AND OTHER DEBRIS WHEN BUILDUP REACHES 6 INCHES AND DISPOSE OF THE ACCUMULATED SILT IN AN APPROVED MANNER THAT WILL NOT CAUSE ANY ADDITIONAL STATION.
 3. REPAIR ANY LOOSE WIRE SHEATHING.
 4. THE BERM SHOULD BE RESHAPED AS NEEDED DURING INSPECTION.
 5. THE BERM SHOULD BE REPLACED WHEN THE STRUCTURE CEASES TO FUNCTION AS INTENDED DUE TO SILT ACCUMULATION ABOVE THE ROCKS, WASHOUT, CONSTRUCTION TRAFFIC DAMAGE, ETC.
 6. THE ROCK BERM SHOULD BE LEFT IN PLACE UNTIL ALL UPSTREAM AREAS ARE STABILIZED AND ACCUMULATED SILT REMOVED.

- COMMON TROUBLE POINTS**
1. INSUFFICIENT BERM HEIGHT OR LENGTH (RUNOFF FLOWING UNDER THE TOP OR AROUND THE SIDES OF BERM).
 2. BERM NOT INSTALLED PERPENDICULAR TO FLOW LINE (RUNOFF ESCAPING AROUND ONE SIDE).

- INSPECTION AND MAINTENANCE GUIDELINES**
1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL. REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.
 2. REMOVE SEDIMENT WHEN BUILDUP REACHES A DEPTH OF 3 INCHES. REMOVED SEDIMENT SHOULD BE DEPOSITED IN A SUITABLE AREA AND IN SUCH A MANNER THAT IT WILL NOT ERODE.
 3. CHECK PLACEMENT OF DEVICE TO PREVENT GAPS BETWEEN DEVICE AND CURB.
 4. INSPECT FILTER FABRIC AND PATCH OR REPLACE IF TORN OR MISSING.
 5. STRUCTURES SHOULD BE REMOVED AND THE AREA STABILIZED ONLY AFTER THE REMAINING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.

ROCK BERM DETAIL




- SILT FENCE**
- A SILT FENCE IS A BARRIER CONSISTING OF GEOTEXTILE FABRIC SUPPORTED BY METAL POSTS TO PREVENT SOIL AND SEDIMENT LOSS FROM A SITE WHEN PROPERLY USED. SILT FENCES CAN BE HIGHLY EFFECTIVE AT CONTROLLING SEDIMENT FROM DISTURBED AREAS. THEY CHASE RUNOFF TO POND, ALLOWING HEAVIER SOLIDS TO SETTLE OUT. IF NOT PROPERLY INSTALLED, SILT FENCES ARE NOT LIKELY TO BE EFFECTIVE.
- THE PURPOSE OF A SILT FENCE IS TO INTERCEPT AND DETAIN WATER-BORN SEDIMENT FROM UNPROTECTED AREAS OF A LIMITED EXTENT. SILT FENCE IS USED DURING THE PERIOD OF CONSTRUCTION NEAR THE PERIMETER OF A DISTURBED AREA TO INTERCEPT SEDIMENT WHILE ALLOWING WATER TO PERCOLATE THROUGH. THIS FENCE SHOULD REMAIN IN PLACE UNTIL THE DISTURBED AREA IS PERMANENTLY STABILIZED. SILT FENCE SHOULD NOT BE USED WHERE THERE IS A CONCENTRATION OF WATER IN A CHANNEL OR DRAINAGE WAY. IF CONCENTRATED FLOW OCCURS AFTER INSTALLATION, CORRECTIVE ACTION MUST BE TAKEN SUCH AS PLACING A ROCK BERM IN THE AREAS OF CONCENTRATED FLOW.
- SILT FENCING WITHIN THE SITE MAY BE TEMPORARILY MOVED DURING THE DAY TO ALLOW CONSTRUCTION ACTIVITY PROVIDED IT IS REPLACED AND PROPERLY ANCHORED TO THE GROUND AT THE END OF THE DAY. SILT FENCES ON THE PERIMETER OF THE SITE OR AROUND DRAINAGE WAYS SHOULD NOT BE MOVED AT ANY TIME.

- MATERIALS**
- CONSTRUCTION MATERIALS SHOULD BE POLYPROPYLENE, POLYETHYLENE, OR POLYESTER MONOMER OR MONOMER FABRIC. THE FABRIC SHOULD BE 36 INCHES WIDE WITH A MINIMUM UNIT WEIGHT OF 4.5 OZ/YD, MULLEN BURST STRENGTH EXCEEDING 190 LB/IN², ULTRAVIOLET STABILITY EXCEEDING 70% AND MINIMUM APPARENT OPENING SIZE OF U.S. NO. 60 MESH.
- FENCE POSTS SHOULD BE MADE OF HOT ROLLED STEEL, AT LEAST 4 FEET LONG WITH TYP. OR 1.6-8" CROSS SECTION, SURFACE PAINTED OR GALVANIZED, MINIMUM WEIGHT 1.25 LB/FT, AND BRIDGMAN HARDNESS EXCEEDING 140.
- WIRE MESH BACKING TO SUPPORT THE FABRIC SHOULD BE GALVANIZED 2" X 4" WELDED WIRE, 16 GAUGE MINIMUM.

- INSTALLATION**
1. THREE FEET BEFORE THE SILT FENCE, THE FENCE SHOULD BE INSTALLED ON A SLIGHT ANGLE TOWARD THE ANTICIPATED RUNOFF SOURCE. POSTS MUST BE PLACED AT LEAST 10 FEET APART. THE FABRIC SHOULD BE STRETCHED TO AT LEAST 2 FEET ON EITHER SIDE WHERE WATER CONCENTRATES. THE MAXIMUM SPACING BETWEEN POSTS SHOULD BE 10 FEET.
 2. LAY OUT FENCING DOWN-SLOPE OF DISTURBED AREA FOLLOWING THE CONTOUR AS CLOSELY AS POSSIBLE. THE FENCE SHOULD BE STED SO THAT THE MAXIMUM DRAINAGE AREA IS 1 ACRE/100 FEET OF FENCE.



NOT-TO-SCALE




- GENERAL NOTES**
1. CONTRACTOR TO INSTALL 2" X 4" - 81.4X14.4 WIRE MESH SUPPORTING FILTER FABRIC OVER THE INLET OPENING. FABRIC MUST BE SECURED TO WIRE BACKING WITH CUPS OR WIRE TIES AT THIS LOCATION. SAND BAGS FILLED WITH WASHED PEA GRAVEL SHOULD BE PLACED ON TOP OF WIRE MESH ON TOP OF THE INLET AS SHOWN ON THIS DETAIL TO HOLD WIRE MESH IN PLACE. SANDBAGS FILLED WITH WASHED PEA GRAVEL SHOULD ALSO BE PLACED ALONG THE GUTTER AS SHOWN ON THIS DETAIL TO HOLD WIRE MESH IN PLACE. SAND BAGS TO STACKS TO FORM A CONTINUOUS BARRIER AROUND INLETS.
 2. THE BAGS SHOULD BE TIGHTLY BUTTED AGAINST EACH OTHER TO PREVENT RUNOFF FROM FLOWING BETWEEN THE BAGS.
- INSPECTION AND MAINTENANCE GUIDELINES**
1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL. REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.
 2. REMOVE SEDIMENT WHEN BUILDUP REACHES A DEPTH OF 3 INCHES. REMOVED SEDIMENT SHOULD BE DEPOSITED IN A SUITABLE AREA AND IN SUCH A MANNER THAT IT WILL NOT ERODE.
 3. CHECK PLACEMENT OF DEVICE TO PREVENT GAPS BETWEEN DEVICE AND CURB.
 4. INSPECT FILTER FABRIC AND PATCH OR REPLACE IF TORN OR MISSING.
 5. STRUCTURES SHOULD BE REMOVED AND THE AREA STABILIZED ONLY AFTER THE REMAINING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.

- COMMON TROUBLE POINTS**
1. INSUFFICIENT BERM HEIGHT OR LENGTH (RUNOFF FLOWING UNDER THE TOP OR AROUND THE SIDES OF BERM).
 2. BERM NOT INSTALLED PERPENDICULAR TO FLOW LINE (RUNOFF ESCAPING AROUND ONE SIDE).


- INSPECTION AND MAINTENANCE GUIDELINES**
1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL. REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.
 2. REMOVE SEDIMENT WHEN BUILDUP REACHES A DEPTH OF 3 INCHES. REMOVED SEDIMENT SHOULD BE DEPOSITED IN A SUITABLE AREA AND IN SUCH A MANNER THAT IT WILL NOT ERODE.
 3. CHECK PLACEMENT OF DEVICE TO PREVENT GAPS BETWEEN DEVICE AND CURB.
 4. INSPECT FILTER FABRIC AND PATCH OR REPLACE IF TORN OR MISSING.
 5. STRUCTURES SHOULD BE REMOVED AND THE AREA STABILIZED ONLY AFTER THE REMAINING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.

BAGGED GRAVEL CURB INLET PROTECTION DETAIL



- GENERAL NOTES**
1. DETAIL ABOVE ILLUSTRATES MINIMUM DIMENSIONS. PIT CAN BE INCREASED IN SIZE DEPENDING ON EXPECTED FREQUENCY OF USE.
 2. WASHOUT PIT SHALL BE LOCATED IN AN AREA EASILY ACCESSIBLE TO CONSTRUCTION TRAFFIC.
 3. WASHOUT PIT SHALL NOT BE LOCATED IN AREAS SUBJECT TO INUNDATION FROM STORM WATER RUNOFF.
 4. LOCATE WASHOUT AREA AT LEAST 50 FEET FROM SENSITIVE FEATURES, STORM DRAINS, OPEN DITCHES OR COLLAPSE AREAS.
 5. TEMPORARY CONCRETE WASHOUT FACILITY SHOULD BE CONSTRUCTED WITH SUFFICIENT QUANTITY AND VOLUME TO CONTAIN ALL LIQUID AND CONCRETE WASTE GENERATED BY WASHOUT OPERATIONS.

- MATERIALS**
- PLASTIC LINING MATERIAL SHOULD BE A MINIMUM OF 10 MIL IN POLYETHYLENE SHEETING AND SHOULD BE FREE OF HOLE, TEARS, OR OTHER DEFECTS THAT COMPROMISE THE IMPERMEABILITY OF THE MATERIAL.
- MAINTENANCE**
1. WHEN TEMPORARY CONCRETE WASHOUT FACILITIES ARE NO LONGER REQUIRED FOR THE PROJECT, THE HARDENED CONCRETE SHOULD BE REMOVED AND DISPOSED OF.
 2. MATERIALS USED TO CONSTRUCT TEMPORARY CONCRETE WASHOUT FACILITIES SHOULD BE REMOVED FROM THE SITE OF THE WORK AND DISPOSED OF.
 3. HOLES, DEPRESSIONS OR OTHER GROUND OBSTRUCTIONS CAUSED BY THE PURPOSES OF THE TEMPORARY CONCRETE WASHOUT FACILITIES SHOULD BE BACKFILLED AND REPAIRED.



NOT-TO-SCALE

DATE: SEP 16, 2023, 3:49pm, User: C:\cadd\dwg\... PROJECT: STORM WATER POLLUTION PREVENTION PLAN (SWPPP) FOR CULEBRA UNIT 18, BEAR COUNTY, TEXAS

THIS DOCUMENT IS THE PROPERTY OF PAPER-DAWSON. IT IS TO BE USED ONLY FOR THE PROJECT AND NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, WITHOUT PERMISSION IN WRITING FROM PAPER-DAWSON. ALL RIGHTS ARE RESERVED. PAPER-DAWSON ENGINEERING, INC. 10000 WEST 10TH STREET, SUITE 100, FORT WORTH, TEXAS 76132. TEL: 817-335-1111. FAX: 817-335-1112. WWW.PAPER-DAWSON.COM

DATE	
NO. REVISION	

9/16/2025



PAPER-DAWSON
 ENGINEERING, INC.
 10000 WEST 10TH STREET, SUITE 100, FORT WORTH, TEXAS 76132
 TEL: 817-335-1111
 FAX: 817-335-1112
 WWW.PAPER-DAWSON.COM

STORM WATER POLLUTION PREVENTION PLAN DETAILS


PRESERVE AT CULEBRA UNIT 18
 BEAR COUNTY, TEXAS


PLAT NO. 25-11800004
 JOB NO. 11668-20
 DATE: SEPTEMBER 2025
 DESIGNER: AR
 CHECKED: SSC, DRAM, BP
 SHEET: C8.10

THE ENGINEERING SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR THE PURPOSES OF DEMONSTRATING COMPLIANCE WITH THE TDES-STORM WATER POLLUTION PREVENTION PLAN (SWPPP) REGULATIONS.


THIS SHEET HAS BEEN PREPARED FOR PURPOSES OF THE SWPPP ONLY. ALL OTHER CIVIL ENGINEERING RELATED INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SHEET IN THE CIVIL IMPROVEMENT PLAN.

BACK CUT CURB





PLAN
SCALE : 1" = 6'




PROFILE
SCALE : 1" = 6'


GENERAL NOTES

1. THE LENGTH OF THE TYPE 1 CONSTRUCTION EXIT SHALL BE AS INDICATED ON THE PLANS, BUT NOT LESS THAN 50'.
2. THE COARSE AGGREGATE SHOULD BE OPEN GRADED WITH A SIZE OF 4" TO 8".
3. THE APPROACH TRANSITIONS SHOULD BE NO STEEPER THAN 6:1 AND CONSTRUCTED AS DIRECTED BY THE ENGINEER.
4. THE CONSTRUCTION EXIT FOUNDATION COURSE SHALL BE FLEXIBLE BASE, BITUMINOUS CONCRETE, PORTLAND CEMENT CONCRETE OR OTHER MATERIAL AS APPROVED BY THE ENGINEER.
5. THE CONSTRUCTION EXIT SHALL BE GRADED TO ALLOW DRAINAGE TO A SEDIMENT TRAPPING DEVICE.
6. THE GUIDELINES SHOWN HEREON ARE SUGGESTIONS ONLY AND MAY BE MODIFIED BY THE ENGINEER.

CONSTRUCTION EXIT - TYPE 1




PLAN
SCALE : 1" = 5'




ELEVATION
SCALE : 1" = 5'

NOTE:
STRADDLE GRAVEL FILTER BAGS WITH TYPE 1 BARRICADES MOUNTED WITH TYPE "A" FLASHING WARNING LIGHT. SEE BARRICADE CONSTRUCTION SIGN DETAILS. PLACE FLASHING LIGHTS AWAY FROM GUTTER, FLUSH WITH OUTSIDE EDGE OF BAG CONFIGURATION.

GRAVEL FILTER BAGS



PLAN
SCALE : 1" = 6'




PROFILE
SCALE : 1" = 6'

GENERAL NOTES

1. THE LENGTH OF THE TYPE 2 CONSTRUCTION EXIT SHALL BE AS INDICATED ON THE PLANS, BUT NOT LESS THAN 50'.
2. THE TREATED TIMBER PLANKS SHALL BE ATTACHED TO THE RAILROAD TIES WITH 1/2" x 6" MIN. LAG BOLTS. OTHER FASTENERS MAY BE USED AS APPROVED BY THE ENGINEER.
3. THE TREATED TIMBER PLANKS SHALL BE #2 GRADE MIN. AND SHOULD BE FREE FROM LARGE AND LOOSE KNOTS.
4. THE APPROACH TRANSITIONS SHOULD BE NO STEEPER THAN 6:1 AND CONSTRUCTED AS DIRECTED BY THE ENGINEER.
5. THE CONSTRUCTION EXIT FOUNDATION COURSE SHALL BE FLEXIBLE BASE, BITUMINOUS CONCRETE, PORTLAND CEMENT CONCRETE OR OTHER MATERIAL AS APPROVED BY THE ENGINEER.
6. THE CONSTRUCTION EXIT SHOULD BE GRADED TO ALLOW DRAINAGE TO A SEDIMENT TRAPPING DEVICE.
7. THE GUIDELINES SHOWN HEREON ARE SUGGESTIONS ONLY AND MAY BE MODIFIED BY THE ENGINEER.


CONSTRUCTION EXIT - TYPE 2




PLAN
SCALE : 1" = 5'

NOTE:
GRAVEL FILTERS CAN BE USED ON PAVEMENT OR BARE GROUND.

CURB INLET GRAVEL FILTER



PLAN
SCALE : 1" = 20'




SECTION A-A
SCALE : 1" = 2'


GENERAL NOTES

1. THE LENGTH OF THE TYPE 3 CONSTRUCTION EXIT SHALL BE AS INDICATED ON THE PLANS, OR AS DIRECTED BY THE ENGINEER.
2. THE TYPE 3 CONSTRUCTION EXIT MAY BE CONSTRUCTED FROM OPEN GRADED CRUSHED STONE WITH A SIZE OF 2 TO 4 INCHES SPREAD A MINIMUM OF 4 INCHES THICK TO THE LIMITS SHOWN ON THE PLANS.
3. THE TREATED TIMBER PLANKS SHALL BE #2 GRADE MIN. AND SHOULD BE FREE FROM LARGE AND LOOSE KNOTS.
4. THE GUIDELINES SHOWN HEREON ARE SUGGESTIONS ONLY AND MAY BE MODIFIED BY THE ENGINEER.

CONSTRUCTION EXIT - TYPE 3



ISOMETRIC VIEW
SCALE : 1" = 2'



SECTION C-C
SCALE : 1" = 2'

SEDIMENT CONTROL FENCE USAGE GUIDELINES

A SEDIMENT CONTROL FENCE MAY BE CONSTRUCTED NEAR THE DOWNSTREAM PERIMETER OF A DISTURBED AREA ALONG A CONTOUR TO INTERCEPT SEDIMENT FROM OVERLAND RUN-OFF. A 2 YEAR STORM FREQUENCY MAY BE USED TO CALCULATE THE FLOW RATE TO BE FILTERED.

SEDIMENT CONTROL FENCE SHOULD BE SIZED TO FILTER A MAXIMUM FLOW THRU RATE OF 100 GPM / FT SQUARED. SEDIMENT CONTROL FENCE IS NOT RECOMMENDED TO CONTROL EROSION FROM A DRAINAGE AREA LARGER THAN 2 ACRES.

GENERAL NOTES


1. THE GUIDELINES SHOWN HEREON ARE SUGGESTIONS ONLY AND MAY BE MODIFIED BY THE ENGINEER.

TEMPORARY SEDIMENT CONTROL FENCE


JANUARY 2005

CITY OF SAN ANTONIO
CAPITAL IMPROVEMENTS MANAGEMENT SERVICES DEPARTMENT


TEMPORARY EROSION, SEDIMENT & WATER POLLUTION CONTROL MEASURES STANDARDS 1




PROFILE VIEW
SCALE : 1" = 2'



PLAN VIEW
SCALE : 1" = 2'



SECTION B-B
SCALE : 1" = 2'



BALED HAY USAGE GUIDELINES

A BALED HAY INSTALLATION MAY BE CONSTRUCTED NEAR THE DOWNSTREAM PERIMETER OF A DISTURBED AREA ALONG A CONTOUR TO INTERCEPT SEDIMENT FROM OVERLAND RUNOFF. A TWO YEAR STORM FREQUENCY MAY BE USED TO CALCULATE THE FLOW RATE TO BE FILTERED. THE INSTALLATION SHOULD BE SIZED TO FILTER A MAXIMUM FLOW THRU RATE OF 5 GPM /FT SQUARED OF CROSS SECTIONAL AREA. BALED HAY MAY BE USED AT THE FOLLOWING LOCATIONS:

1. WHERE THE RUNOFF APPROACHING THE BALED HAY FLOWS OVER DISTURBED SOIL FOR LESS THAN 100'. IF THE SLOPE OF THE DISTURBED SOIL EXCEEDS 10 %, THE LENGTH OF SLOPE UPSTREAM OF THE BALED HAY SHOULD BE LESS THAN 50'.
2. WHERE THE INSTALLATION WILL BE REQUIRED FOR LESS THAN 3 MONTHS.
3. WHERE THE CONTRIBUTING DRAINAGE AREA IS LESS THAN 1/2 ACRE.

FOR BALED HAY INSTALLATIONS IN SMALL DITCHES, THE FOLLOWING ADDITIONAL CONDI-TIONAL CONSIDERATIONS APPLY:


1. THE DITCH SIDESLOPES SHOULD BE GRADED AS FLAT AS POSSIBLE TO MAXIMIZE THE DRAINAGE FLOW RATE THRU THE HAY.
2. THE DITCH SHOULD BE GRADED LARGE ENOUGH TO CONTAIN THE OVERLAPPING DRAINAGE WHEN SEDIMENT HAS FILLED TO THE TOP OF THE BALED HAY.

BALES SHOULD BE REPLACED USUALLY EVERY 2 MONTHS OR MORE OFTEN DURING WET WEATHER WHEN LOSS OF STRUCTURAL INTERGRITY IS ACCELERATED.


GENERAL NOTES

1. HAY BALES SHALL BE A MINIMUM OF 30" IN LENGTH AND WEIGH A MINIMUM OF 50 LBS.
2. HAY BALES SHALL BE BOUND BY EITHER WIRE OR NYLON OR POLYPROPYLENE STRING. THE BALES SHALL BE COMPOSED ENTIRELY OF VEGETABLE MATTER.
3. HAY BALES SHALL BE EMBEDDED IN THE SOIL A MINIMUM OF 4" AND, WHERE POSSIBLE, ONE-HALF THE HEIGHT OF THE BALE.
4. HAY BALES SHALL BE PLACED IN A ROW WITH ENDS TIGHTLY ABUTTING THE ADJACENT BALES. THE BALES SHALL BE PLACED WITH BINDINGS PARALLEL TO THE GROUND.
5. HAY BALES SHALL BE SECURELY ANCHORED IN PLACE WITH 3/8" DIA. REBAR OR 2" x 2" WOOD STAKES DRIVEN THROUGH THE BALES. THE FIRST STAKE SHALL BE ANGLED TO-WARDS THE PREVIOUSLY LAID BALE TO FORCE THE BALES TOGETHER.
6. THE GUIDELINES SHOWN HEREON ARE SUGGESTIONS ONLY AND MAY BE MODIFIED BY THE ENGINEER.


BALED HAY FOR EROSION CONTROL




TYPE 1 FILTER DAM AT TOE OF SLOPE
SCALE : 1" = 10'




TYPE 1 & 2 FILTER DAM AT SEDIMENT TRAP
SCALE : 1" = 10'




PROFILE OF TYPE 1 & 2 FILTER DAM AT SEDIMENT TRAP
SCALE : 1" = 6'




TYPE 1, 2 & 3 FILTER DAM AT CHANNEL SECTIONS
SCALE : 1" = 6'




SECTION D-D
SCALE : 1" = 6'




"V" SHAPE PLAN VIEW
NOT TO SCALE




PLAN VIEW
SCALE : 1" = 10'



SECTION E-E
SCALE : 1" = 10'



TYPE 4 SACK GABION DETAIL
SCALE : 1" = 6'



SECTION F-F
SCALE : 1" = 6'

TYPE 4 FILTER DAM AT DITCHES & SMALLER CHANNELS PLAN VIEW

ROCK FILTER DAMS

ROCK FILTER DAM USAGE GUIDELINES

ROCK FILTER DAMS SHOULD BE CONSTRUCTED DOWNSTREAM FROM DISTURBED AREAS TO INTERCEPT SEDIMENT FROM OVERLOAD RUNOFF AND /OR CONCENTRATED FLOW. THE DAMS SHOULD BE SIZED TO FILTER A MAXIMUM FLOW THRU RATE OF 60 GPM /FT SQUARED OF CROSS SECTIONAL AREA. A 2 YEAR STORM FREQUENCY MAY BE USED TO CALCULATE THE FLOW RATE.

TYPE 1 (18" HIGH WITH NO WIRE MESH):

TYPE 1 MAY BE USED AT THE TOE OF SLOPES, AROUND INLETS, IN SMALL DITCHES AND AT DIKE OR SWALE OUTLETS. THIS TYPE OF DAM IS RECOMMENDED TO CONTROL EROSION FROM A DRAINAGE AREA OF 5 ACRES OR LESS. TYPE 1 MAY NOT BE USED IN CONCENTRATED HIGH VELOCITY FLOWS (APPROXIMATELY 8 FT./SEC. OR MORE) IN WHICH AGGREGATE WASH OUT MAY OCCUR. SANDBAGS MAY BE USED AT THE EMBEDDED FOUNDATION (4" DEEP MIN.) FOR BETTER FILTERING EFFICIENCY OF LOW FLOWS IF CALLED FOR ON THE PLANS OR AS DIRECTED BY THE ENGINEER.

TYPE 2 (18" HIGH WITH WIRE MESH):

TYPE 2 MAY BE USED IN DITCHES AND AT DIKE OR SWALE OUTLETS.

TYPE 3 (36" HIGH WITH WIRE MESH):

TYPE 3 MAY BE USED IN STREAM FLOW AND SHOULD BE SECURED TO THE STREAM BED.

TYPE 4 (SACK GABIONS):

TYPE 4 MAY BE USED IN DITCHES AND SMALLER CHANNELS TO FORM AN EROSION CONTROL DAM.


GENERAL NOTES

1. IF SHOWN ON THE PLANS OR DIRECTED BY THE ENGINEER, FILTER DAMS SHOULD BE PLACED NEAR THE TOE OF SLOPES WHERE EROSION IS ANTICIPATED, UPSTREAM AND / OR DOWNSTREAM AT DRAINAGE STRUCTURES, AND IN ROADWAY DITCHES AND CHANNELS TO COLLECT SEDIMENT.
2. MATERIALS (AGGREGATE, WIRE MESH, SANDBAGS, ETC.) SHALL BE AS INDICATED BY THE SPECIFICATION FOR ROCK FILTER DAMS FOR EROSION AND SEDIMENTATION CONTROL.
3. THE ROCK FILTER DAM DIMENSIONS SHALL BE AS INDICATED ON THE STORM WATER POLLUTION PREVENTION PLANS.
4. SIDE SLOPES SHOULD BE 2 : 1 OR FLATTER. DAMS WITHIN THE SAFETY ZONE SHALL HAVE SIDE SLOPES OF 6 : 1 OR FLATTER.
5. MAINTAIN A MINIMUM OF 1' BETWEEN TOP OF ROCK FILTER DAM WEIR AND TOP OF EMBANKMENT FOR FILTER DAMS AT SEDIMENT TRAPS.
6. FILTER DAMS SHOULD BE EMBEDDED A MINIMUM OF 4" INTO THE EXISTING GROUND.
7. THE SEDIMENT TRAP FOR PONDING OF SEDIMENT LADEN RUNOFF SHALL BE OF THE DIMENSIONS SHOWN ON THE PLANS.
8. ROCK FILTER DAM TYPES 2 & 3 SHALL BE SECURED WITH 20 GAUGE GALVANIZED WOVEN WIRE MESH WITH 1" DIAMETER HEXAGONAL OPENINGS. THE AGGREGATE SHALL BE PLACED ON THE MESH TO THE HEIGHT AND SLOPES SPECIFIED. THE MESH SHALL BE FOLDED AT THE UPSTREAM SIDE OVER THE AGGREGATE AND TIGHTLY SECURED TO ITSELF ON THE DOWNSTREAM SIDE USING WIRE TIES OR HOG RINGS. IN STREAM USE, THE MESH SHOULD BE SECURED OR STAKED TO THE STREAM BED PRIOR TO AGGREGATE PLACEMENT.
9. SACK GABIONS SHOULD BE STAKED DOWN WITH 3/4" DIA. REBAR STAKES.
10. FLOW OUTLET SHOULD BE ONTO A STABILIZED AREA (VEGETATION, ROCK, ETC.).
11. THE GUIDELINES SHOWN HEREON ARE SUGGESTIONS ONLY AND MAY BE MODIFIED BY THE ENGINEER.


JANUARY 2005

CITY OF SAN ANTONIO
CAPITAL IMPROVEMENTS MANAGEMENT SERVICES DEPARTMENT

TEMPORARY EROSION, SEDIMENT & WATER POLLUTION CONTROL MEASURES STANDARDS 2



CONCRETE WASHOUT PLAN VIEW
N.T.S.



CONCRETE WASHOUT SECTION A-A
N.T.S.

NOTE: SANDBAGS MAY BE REPLACED BY A SOIL BERM TO ANCHOR THE PLASTIC LINING.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

6. Dewatering

Dewatering Details

Discharges from dewatering activities, including discharges from dewatering of trenches and excavations, are prohibited, unless managed by appropriate controls to address sediment and prevent erosion. Operators must perform an inspection of the dewatering controls once per day while the dewatering discharge occurs as described in Part III.F.7. of this general permit.

Inspection of Dewatering Controls Pursuant to Part IV.C. of this General Permit

(a) personnel provided by the permittee must inspect dewatering controls at a minimum of once per day on the days where dewatering discharges occur. Personnel conducting these inspections must be knowledgeable of this general permit, the construction activities at the site, and the SWP3 for the site. Personnel conducting these inspections are not required to have signatory authority for inspection reports under 30 TAC § 305.128 (relating to Signatories to Reports).

(b) Requirements for Inspections

i. a report summarizing the scope of any inspection must be completed within 24-hours following the inspection. The report must also include, at a minimum, the following:

(A) date of the inspection;

(B) name(s) and title(s) of personnel making the inspection;

(C) approximate times that the dewatering discharge began and ended on the day of inspection;

(D) estimates of the rate (in gallons per day) of discharge on the day of inspection;

(E) whether or not any indications of pollutant discharge were observed at the point of discharge (e.g., foam, oil sheen, noticeable odor, floating solids, suspended sediments, or other obvious indicators of stormwater pollution);

(F) major observations, including: the locations of where erosion and discharges of sediment or other pollutants from the site have occurred; locations of BMPs that need to be maintained; locations of BMPs that failed to operate as designed or proved inadequate for a particular location; and locations where additional BMPs are needed.

ii. actions taken as a result of inspections, including the date(s) of actions taken, must be described within, and retained as a part of, the SWP3. Reports must identify any incidents of non-compliance. Where a report does not identify any incidents of non-compliance, the report must contain a certification that the facility or site is in compliance with the SWP3 and this permit. The report must be retained as part of the SWP3 and signed by the person and in the manner required by 30 TAC § 305.128 (relating to Signatories to Reports).

iii. the names and qualifications of personnel making the inspections for the permittee may be documented once in the SWP3 rather than being included in each report.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

DEWATERING EVALUATION FORM

Dewatering Evaluation	
<i>This form is Pursuant to Part IV.C. of the Texas Construction General Permit TXR150000 2023.</i>	
Site Name:	Date of Evaluation:
Approximate Start & End Time of Dewatering on the Day of Evaluation Start Time _____ - End Time _____	Continuous? <input type="checkbox"/>
Estimated Rate of Discharge (gallons / day):	
Location of Dewatering Operations:	

Personnel Name and Position Title	Contact Information
Qualifications of Personnel	
I am knowledgeable of the Texas Construction General Permit TXR150000, the construction activities at the site, and the SWP3 for this site.	
<input type="checkbox"/>	

Evaluation Results	
Are there any indications of pollutant discharge observed at the point of discharge (e.g., foam, oil sheen, noticeable odor, floating solids, suspended sediments, or other obvious indicators of stormwater pollution)?	Yes / No / N/A
Has a visible amount of sediment been discharged beyond the permitted limits of disturbance due to dewatering activity?	Yes / No / N/A
Has a visible amount of sediment been discharged into receiving waters, including wetlands due to dewatering activity?	Yes / No / N/A
Are any BMPs used in the dewatering activity not in effective operating condition?	Yes / No / N/A
Are any additional BMPs necessary for the dewatering activity?	Yes / No / N/A
Are any BMPs inadequate and alternative BMPs necessary for the dewatering activities?	Yes / No / N/A

Compliance Statement	
There were no incidents of noncompliance noted during this dewatering evaluation. The dewatering activity is in compliance with the SWPPP and the Texas Construction General Permit.	<input type="checkbox"/>

Corrective Action Log			
Deficiency	Action Taken	Date of Observation	Date Action Taken

PERSONNEL CERTIFICATION	
I certify under the penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.	
Personnel Name & Title	Signature of Personnel

SIGNATORY CERTIFICATION in accordance with required by 30 TAC § 305.128 (relating to Signatories to Reports)	
I certify under the penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.	
Signatory Name & Title	Signature of Signatory

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

7. Spill Prevention and Response

Spill Response Protocol

Spills will be prevented utilizing Best Management Practices previously described beginning in Section IV such as proper material storage, handling, and disposal practices. However, despite such efforts, a spill may occur on site. If a spill occurs, the following procedures will be utilized.

- ***Stop the spill, if possible.*** This can include shutting off power to a pump, righting an overturned container, or plugging a hole in a damaged container.
- ***Contain the spill, safely.*** Spill containment can be accomplished using a variety of materials and methods such as the use of absorbents (i.e. sawdust, Oil Dri, rags, soil, polypropylene pads or booms, etc.) to dike the area around the spill, or placing a leaking container inside one which is not leaking. Spill containment should only be attempted if it is safe to do so. Proper safety equipment such as gloves and eye protection should be used as directed on the Material Safety Data Sheet for the spilled material.
- ***Report the spill, if necessary.*** Certain quantities of hazardous or toxic materials such as pesticides, paint thinners, gasoline, etc. are required by Federal Law to be reported to the National Response Center (NRC) at 1-800-424-8802 as soon as you have knowledge of the spill. Since most of the quantities which require reporting to the NRC are larger than that found on a typical construction site, spill reporting to the State or Local authorities is more likely. When in doubt, report the spill.

Texas Commission on Environmental Quality (TCEQ) **1-800-832-8224**

- ***Clean the spill up, properly.*** Spill clean up should be performed in accordance with applicable regulations or according to the manufacturer's recommendations on the Material Safety Data Sheet. In most cases, proper spill clean up is to use a dry method such as absorbing the spill and containerize for disposal via a licensed disposal company. For non-hazardous and non-toxic materials this may be through your solid waste disposal service with prior approval.
- ***Fill in table on next page.***

The SWPPP must be modified within 14 days of a release to provide a description of the spill, the circumstances leading to the spill, and the date of the spill. Spill clean-up materials, methods, and additional Best Management Practices addressing spill prevention should also be included.

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

8. Inspection Requirements

Inspection Frequency

At least once **every seven (7) days** the SWPPP provides for a thorough inspection of disturbed areas of the construction site that have not been finally stabilized.

If the inspection frequency changes, the reason for the change and the dates that the change is effective will be listed below.

Alternate Inspection Schedule:			Date range of alternate inspection schedule.	Reason for changing inspection schedule:
Every 7 days (weekly)	Every 7 days (weekly) and after rainfall events in excess of 0.5"	Monthly	Beginning Date-Ending Date	
			--	
			--	
			--	

Inspection Report Requirements

Inspection Reports will contain:

- A report summarizing the scope of any inspection must be completed within 24-hours following the inspection. The report must also include the date(s) of the inspection and major observations relating to the implementation of the SWP3. Major observations in the report must include: the locations of where erosion and discharges of sediment or other pollutants from the site have occurred; locations of BMPs that need to be maintained; locations of BMPs that failed to operate as designed or proved inadequate for a particular location; and locations where additional BMPs are needed.
- Actions taken as a result of inspections, including the date(s) of actions taken, must be described within, and retained as a part of, the SWP3. Reports must identify any incidents of non-compliance. Where a report does not identify any incidents of non-compliance, the report must contain a certification that the facility or site is in compliance with the

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

SWP3 and this permit. The report must be retained as part of the SWP3 and signed by the person and in the manner required by 30 TAC § 305.128 (relating to Signatories to Reports).

- The names and qualifications of personnel making the inspections for the permittee may be documented once in the SWP3 rather than being included in each report.

The SWP3 must be modified based on the results of inspections, as necessary, to better control pollutants in runoff. Revisions to the SWP3 must be completed within seven (7) calendar days following the inspection. If existing BMPs are modified or if additional BMPs are necessary, an implementation schedule must be described in the SWP3 and wherever possible those changes implemented before the next storm event. If implementation before the next anticipated storm event is impracticable, these changes must be implemented as soon as practicable. If necessary, modify your site map to reflect changes to your stormwater controls that are no longer accurately reflected on the current site map.

Inspection and Entry

The permittee shall allow the Director or authorized representative of EPA, the State/Tribal, or municipal separate storm sewer authorized representative, upon the presentation of credentials and other documents as may be required by law to enter upon the permittee's premises where a regulated facility is located or conducted, have access to and copy any records that must be kept, and inspect any facility or equipment.

Qualified Personnel

Disturbed areas and areas used for storage of materials that are exposed to precipitation shall be inspected for evidence of, or the potential for, pollutants entering the drainage system. This site inspection will be performed by qualified personnel familiar with the site and with the authority to ensure necessary maintenance of controls. Documentation of the inspection and actions taken is provided on forms shown in Appendix B.

Qualified personnel performing inspections are familiar with the BMPs, have knowledge to determine when a failed control is inadequate and needs to be replaced, have access to the construction schedule, have knowledge of stabilization, and have authority to make changes to the SWPPP.

KB Home Lone Star, Inc. has elected to have Compliance Resources, Inc. staff perform the required inspections.

Storm Water Pollution Prevention Plan For Preserve at Culebra, Unit 18

Storm Water Pollution Prevention Plan Writer Qualifications for Compliance Resources, Inc.

Kassie Gnospelius, CESSWI (with CRI since September 2006)

- Bachelor of Science (BS) in Bioenvironmental Science from Texas A&M University, College Station, Texas
- Coursework in soil and crop science, bioremediation, and bioenvironmental science
- Internship with Texas A&M University Geochemical and Environmental Research Group, working as a lab technician testing various tissue and water - samples for hazardous contaminants
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- Field Supervisor / Team Leader (May 2013 – April 2017)
- Houston Area Manager (May 2017 – current)
- Qualified Construction Storm Water Pollution Prevention Plan Writer (since March 2025)
- CESSWI #0774 – Certified Erosion, Sediment and Storm Water Inspector (March 2010)

Kassie Ledum, CPESC - IT, CESSWI (with CRI since July 2019)

- Bachelor of Science (BS) in Environmental Science with a minor in Biology from Texas A&M University at Corpus Christi, Corpus Christi, Texas
- Coursework in environmental regulations and policy, ecology, field biology, waste management, issues in environmental science, marine ecology, environmental geology, and Geographic Information Systems (GIS)
- HAZWOPER and Oil Spill Management Certified
- Experience in conducting field work and analyzing data
- Water Quality experience in collecting/ testing samples and reporting/analyzing data
- Experience in environmental education including the promotion of environmental conservation and implementation of program initiatives SEEDS (Strategies for Ecology, Education, Diversity, and Sustainability)
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- Qualified Construction Storm Water Pollution Prevention Plan Writer (since July 2021)
- Senior Construction Storm Water Pollution Prevention Plan Writer (October 2022 – current)
- CESSWI – IT #5702 – Certified Erosion, Sediment and Storm Water Inspector - In Training (January 2020)
- CESSWI #5702 – Certified Erosion, Sediment and Storm Water Inspector (November 2020)
- CPESC – IT #12181 – Certified Professional in Erosion and Sediment Control – In Training (October 2022)

Amber Scheler, CPESC (with CRI since January 2005)

- Coursework in Computer-Aided Design at Temple College, Temple, Texas
- Applicable coursework in computer-aided design, AutoCAD, drafting, and environmental science
- Experience as an Administrative/Research Assistant for surveying company (2 years) and an SWP3 Writer since January 2005
- Sediment & Erosion Control Master Class: Evaluating Erosion, Sediment, & Sedimentation (six week course; April – May 2012)
- Attended a CESSWI review course (part 1) in October 2013
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Construction Storm Water Pollution Prevention Plan Writer (since June 2005)
- Storm Water Pollution Prevention Plan Supervisor / Team Leader (January 2007 – December 2017)
- Storm Water Pollution Prevention Plan Assistant Manager (January 2018 – November 2018)
- Storm Water Pollution Prevention Plan Manager (December 2018 – current)
- StormwaterONE Certification - Qualified Preparer of Storm Water Pollution Prevention Plans #4475000 – Texas (October 2017 - October 2019)
- StormwaterONE Certification - Qualified Compliance Inspector of Storm Water #4475000 – Texas (October 2017 - October 2019)
- CPESC – IT #9219 – Certified Professional in Erosion and Sediment Control – In Training (October 2018)
- CPESC #9219 – Certified Professional in Erosion and Sediment Control (December 2018)

Misti Shafer-Webb, CPESC, CESSWI (with CRI since September 2002)

- Bachelor of Science (BS) in Environmental Design from Texas A&M University, College Station, Texas
- Bachelor of Science (BS) in Construction Science from Texas A&M University, College Station, Texas
- Coursework in project management, soil science, environmental science, construction materials and methods, AutoCAD, drafting, surveying, concrete and steel structural engineering, and environmental design
- Internship with DPR Construction in their OSHA/Safety department
- Two years of experience in the homebuilding construction industry including permitting and project coordinating for David Weekley Homes in Austin, Texas and Houston, Texas
- Attended various trainings / conferences through Environmental Protection Agency (EPA), Texas Commission on Environmental Quality (TCEQ), Edwards Aquifer Protection Program (EAPP), International Erosion Control Association (IECA), South Central International Erosion Control Association (SCIECA), StormCon, Capital Area Erosion Control Network (CAECN), Home Builders Association (HBA), and the Austin Contractors and Engineers Association (ACEA)

Storm Water Pollution Prevention Plan For Preserve at Culebra, Unit 18

- National Association of Women in Construction (Austin Chapter #7) Parliamentarian 2024-2025, Immediate Past-President 2022-2023, President 2021-2022, President-Elect 2020-2021, Director 2019-2020, Director 2018-2019, Vice President 2017-2018, and Director 2016-2017
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- Office Manager (December 2002 – August 2003)
- Qualified Construction Storm Water Pollution Prevention Plan Writer (since July 2003)
- Storm Water Pollution Prevention Plan Manager (September 2003 – November 2018)
- Austin Area Manager (June 2004 – May 2006; March 2009 – December 2011)
- President and Owner (July 2018 – current)
- CPESC #5381 – Certified Professional in Erosion and Sediment Control (August 2009)
- CESSWI #0698 – Certified Erosion, Sediment and Storm Water Inspector (August 2009)

Inspector Qualifications for Compliance Resources, Inc.

Nell Barbour (with CRI since April 2025)

- Bachelor of Science (BS) in Agriculture and Extension Education from Pennsylvania State University, University Park, Pennsylvania
- Coursework in biology, environmental science, animal science, plant science, soil science, entomology, and Agriculture Mechanics (carpentry, welding, plumbing, electrical wiring, small gas engines)
- Certified by Pennsylvania PK-12 Agriculture Educator
- First-aid, CPR, and wilderness survival certifications
- West Nile Virus Technician with Lycoming County Conservation District (Pennsylvania) 2019-2021
- Experience in public pesticide applications 2019-2021
- Experience in conservation, field work, research, education, Geographic Information Systems (GIS), and data collection and analysis
- Completed coursework and worked with The Pennsylvania School for Excellence in Agriculture Science (PSEAS) installing Riparian Buffers
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector

Bryton Calder, CESSWI - IT (with CRI since August 2024)

- Bachelor of Arts (BS) in Environmental Studies with a concentration in Urban Sustainability from New College of Florida, Sarasota, Florida
- Coursework in biology, ecology, environmental governance, sustainability, sociology, urbanism, food systems and distribution, and sustainable agriculture
- Experience conducting fieldwork with emphasis on sample collection, site monitoring, and biological and ecological systems
- Experience with Geographic Information Systems (GIS) and data collection and management
- Published scientific work within the field of herpetology, conducted through research involving biological and ecological sample collection
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- CESSWI – IT #12904 – Certified Erosion, Sediment and Storm Water Inspector - In Training (October 2024)

Christopher Calvillo, CESSWI (with CRI since July 2021)

- Bachelor of Science (BS) in Environmental Science from The University of the Incarnate Word, San Antonio, Texas
- Coursework in soil conservation, biology, ecology, environmental geology, and water quality
- Experience in customer service as a Park Ranger, assisting with education of the public as well as enforcement of city ordinances
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- CESSWI – IT #6033 – Certified Erosion, Sediment and Storm Water Inspector - In Training (November 2021)
- CESSWI #6033 – Certified Erosion, Sediment and Storm Water Inspector (August 2022)

Justin Croon, CESSWI (with CRI since September 2006)

- Bachelor of Science (BS) in Political Science from Texas A&M University, College Station, Texas
- Coursework in geography and geology
- Experienced in customer service and office administration
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector

Storm Water Pollution Prevention Plan For Preserve at Culebra, Unit 18

- CESSWI #1903 – Certified Erosion, Sediment and Storm Water Inspector (August 2011)

Kyle Edwards (with CRI since June 2025)

- Bachelor of Science in Biology from Portland State University, Portland, Oregon.
- Coursework in biology, biochemistry, conservation, climate science, microbiology, sustainability, and chemistry.
- Conducted field work that included surveys with environmental experts and visits to wildlife areas regarding habitat preservation for beaver populations.
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector

Justin England (with CRI since June 2025)

- Coursework towards a Bachelors of Science (BS) in Interdisciplinary Engineering from Texas A&M, College Station, Texas
- Coursework in civil engineering, Calculus, Physics, Chemistry, Engineering Fundamentals
- Experience in the construction and maintenance of private ponds
- Helped maintain a local certified wildlife refuge
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector

Jackson Giminiani, CESSWI (with CRI since September 2021)

- Bachelors of Science (BS) in Wildlife and Fisheries Science from Texas A&M University, College Station, Texas
- Coursework in ecology, environmental monitoring, techniques of wildlife management, principles of fisheries management, and fish and wildlife laws and administration
- Experience in educating the public about water conservation and habitat restoration for endangered species specifically at the headwaters of the San Marcos River
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- Field Supervisor / Team Leader (January 2023 – December 2024)
- Operations Manager (January 2025 – current)
- CESSWI – IT #6058 – Certified Erosion, Sediment and Storm Water Inspector - In Training (December 2021)
- CESSWI #6058 – Certified Erosion, Sediment and Storm Water Inspector (October 2022)

Kassie Gnospelius, CESSWI (with CRI since September 2006)

- Bachelor of Science (BS) in Bioenvironmental Science from Texas A&M University, College Station, Texas
- Coursework in soil and crop science, bioremediation, and bioenvironmental science
- Internship with Texas A&M University Geochemical and Environmental Research Group, working as a lab technician testing various tissue and water - samples for hazardous contaminants
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- Field Supervisor / Team Leader (May 2013 – April 2017)
- Houston Area Manager (May 2017 – current)
- Qualified Construction Storm Water Pollution Prevention Plan Writer (since March 2025)
- CESSWI #0774 – Certified Erosion, Sediment and Storm Water Inspector (March 2010)

Patrick Hodgkiss, CESSWI (with CRI since August 2017)

- Coursework towards a Bachelor of Science (BS) in Environmental Management from Columbia Southern University, Orange Beach, Alabama
- Coursework in environmental law, environmental assessment, air quality, hazardous, waste management, technical writing, pollution prevention, toxicology, waste management, and environmental issues
- Proficient in the application, execution, supervision, and management of all aspects of Military Munitions Response Actions including Site Visits, Remediation Investigations and Removal Actions
- Over 12,681 hours of environmental remediation experience at 22 project locations throughout the United States to include experience in implementing Storm Water Pollution Prevention Plans, Soil Sampling Plans, and Water Monitoring Activities
- Three years of experience as a quality control specialist in the Unexploded Ordinance industry requiring collaboration with clients and regulatory specialists to develop practical compliance requirements
- ACEA Regulatory Committee member since Spring 2019
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- Austin Area Manager (August 2017 – June 2019)
- Corporate Trainer (December 2018 – current)
- Director of Business Development (July 2019 – June 2021)
- Chief Operations Officer (July 2021 – current)
- CESSWI #5228 – Certified Erosion, Sediment and Storm Water Inspector (April 2018)

Storm Water Pollution Prevention Plan For Preserve at Culebra, Unit 18

Hayle Johnson, CESSWI - IT *(with CRI since July 2024)*

- Bachelor of Science (BS) in Geography with a minor in Environmental Science from Sam Houston State University, Huntsville, Texas
- Coursework in environmental science, sustainability and environment, conservation of natural resources, environmental and cultural geography, weather and climate, computer cartography, general botany, physical and environmental geology, soil science, general ecology, hydrology and water resources, field studies, and Geographic Information Systems (GIS)
- Worked under the National Parks Service at the San Antonio Missions State Park with Texas Conservation Corps conserving and preserving the historical acequia
- Worked at Bastrop State Park with Texas Conservation Corps on a trail construction project and an amphibian reptile exclusionary fence to preserve the Houston toad
- Volunteered at Head Waters Sanctuary to remove invasive grasses and plants
- Volunteered with Bexar Branches Project Canopy to plant 500 trees with children across five elementary schools in Bexar County
- First Aid and CPR training certified
- Experience in conservation, field work, hand tools, research, education, GIS, data collection and analysis
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- CESSWI – IT #12876 – Certified Erosion, Sediment and Storm Water Inspector - In Training (September 2024)

Ashleigh Kirby, CESSWI *(with CRI since June 2023)*

- Bachelor of Science (BS) in Environmental Science from The University of Texas at San Antonio, San Antonio, Texas
- Coursework in ecology, watershed processes, natural resources and policy administration, environmental law, botany, geology, plant identification, global changes, soils, environmental statistics, and Geographic Information Systems (GIS)
- Fieldwork experience in performing ecological surveys, vegetation identification and sampling
- Experience in environmental education, customer service and quality assurance
- Knowledge of Microsoft office applications, Google applications, JMP, Java, and Geographic Information Systems (GIS)
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- CESSWI – IT #12053 – Certified Erosion, Sediment and Storm Water Inspector - In Training (December 2023)
- CESSWI #12053 – Certified Erosion, Sediment and Storm Water Inspector (July 2024)

Elijah LaChapelle, CESSWI - IT *(with CRI since October 2024)*

- Bachelor of Science in Wildlife Biology from Texas State University, San Marcos, Texas
- Coursework in biology, wildlife management, food and society, conservation of biological resources, techniques in wildlife management, and plant ecology
- Experience conducting fieldwork to create a management plan
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- CESSWI – IT #12923 – Certified Erosion, Sediment and Storm Water Inspector - In Training (November 2024)

Christopher Lord, CESSWI *(with CRI since March 2014)*

- Bachelor of Science (BS) in Geology from The University of Houston, Houston, Texas
- Associate of Arts (AA) in Geology from San Jacinto College, Houston, Texas
- Coursework in geography, petrology, stratigraphy, mineralogy, environmental geology, environmental biology, physical geology, meteorology, and Geographic Information Systems (GIS)
- Seven years of laboratory experience in geology and chemistry
- Experience in residential and industrial plumbing construction
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- Field Supervisor / Team Leader (March 2019 – current)
- CESSWI – IT #4243 – Certified Erosion, Sediment and Storm Water Inspector - In Training (November 2014)
- CESSWI #4243 – Certified Erosion, Sediment and Storm Water Inspector (August 2016)

Luke Nelson, CESSWI - IT *(with CRI since July 2024)*

- Bachelor of Science (BS) in Geography with a minor in Geospatial Science from Sam Houston State University, Huntsville, Texas
- Coursework in computer cartography, remote sensing, hydrology and water resources, field studies, environmental and cultural geography, weather and climate, economic geography, conservation of natural resources, tourism geography, plant science, cultural geography field studies, and Geographic Information Systems (GIS)
- Completed a field project that included gathering data points, lines and polygons on handheld GPS devices and analyzing that data in ArcGIS Pro illustrating potential erosion hazard zones and potential mitigation strategies along the cart path at the Panorama Village Golf Course in Panorama Village, Texas
- Created a health outcome map in ArcGIS Pro showing the link between low income and poor health outcomes such as mental health and cancer rates using U.S. Census Data

Storm Water Pollution Prevention Plan For Preserve at Culebra, Unit 18

- Created a prospective Market Analysis for a new Rural King feed store location in Boonville, Missouri based on income and farm production data gathered from the USDA database
- Volunteered at the Sustain Huntsville Garden
- Engaged in habitat restoration projects in Punta Islita, Costa Rica at the Macaw Recovery Network's wild macaw reserve building nesting boxes and enrichment devices as well as engaged in habitat cleanup that had become polluted with debris and trash
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- CESSWI – IT #12977 – Certified Erosion, Sediment and Storm Water Inspector - In Training (February 2025)

Gretchen Reutzell, CPESC, CESSWI (with CRI since November 2005)

- Bachelor of Science (BS) in Environmental Science and Resource Management from Texas State University, San Marcos, Texas
- Coursework in environmental science, natural resource protection, aquatic biology, land planning, and watershed management
- Environmental Education Coordinator at Texas State University (8 years)
- Watershed Manager at the Upper Guadalupe River Authority (2 years)
- San Antonio Area Informal Education Association (SAIEA) Board Member
- Developed and published environmental curriculum distributed to local museums, river authorities, and universities
- Worked with federal, state and local regulations agencies to develop watershed and water quality programs to manage Central Texas rivers and the Edwards Aquifer
- Successfully completed the San Antonio Water System (SAWS) Texas Pollutant Discharge Elimination Systems (TPDES) Inspector Workshop
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- Field Supervisor / Team Leader (November 2006 – September 2013)
- San Antonio Field Assistant Manager (October 2013 – May 2014)
- San Antonio Area Manager (June 2014 – March 2024)
- Director of Business Development (April 2024 – current)
- CESSWI #0689 – Certified Erosion, Sediment and Storm Water Inspector (August 2009)
- CPESC #6480 – Certified Professional in Erosion and Sediment Control (July 2011)

Scott Rippeth, CESSWI (with CRI since June 2023)

- Bachelor of Science (BS) in Environmental Science from The University of Texas at San Antonio, San Antonio, Texas
- Coursework in watershed processes, restoration ecology, soil science, environmental remediation, natural resource policy, environmental law, and Geographic Information Systems (GIS)
- Conducted an undergraduate independent study of the management of water quality through storm water regulation and low impact development projects to address total daily maximum load (TMDL) on impaired sections of the San Antonio River
- Experience in sample collection and water quality testing through Texas Stream Team as a Standard Core Water Quality Citizen Scientist and a Riparian Evaluation Citizen Scientist
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- CESSWI – IT #11928 – Certified Erosion, Sediment and Storm Water Inspector - In Training (November 2023)
- CESSWI #11928 – Certified Erosion, Sediment and Storm Water Inspector (June 2024)

Sol Saenz-Arreola (with CRI since April 2025)

- Bachelor of Science (BS) in Ecology and Evolutionary Biology from The University of Texas at El Paso (UTEP), El Paso, Texas
- Coursework in environmental field methods, vertebrate zoology, animal behavior, entomology, botany, ecology, and plant ecology
- Completed independent research project surveying native bee biodiversity in a restored wetland through STEMGrow bridge program between El Paso Community College and UTEP
- Completed an independent research project comparing native bee biodiversity across an urban rural gradient in El Paso, Texas through the Louis Stokes Alliance for Minority Participation (LSAMP) fellowship in collaboration with UTEP
- Participated in a research project assessing social influence on food choices of the Jamaican fruit-eating bat, *Artibeus jamaicensis* through the LSAMP fellowship in collaboration with UTEP and the Smithsonian Tropical Research Institute in Panama
- Bee Biodiversity Research Group and Visual and Behavioral Ecology Lab volunteer: conducted routine floral and pollinator surveys, specimen collection, preparation and identification, developed standard pest management protocols, and participated in ongoing experiments
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector

Storm Water Pollution Prevention Plan For Preserve at Culebra, Unit 18

Misti Shafer-Webb, CPESC, CESSWI (with CRI since September 2002)

- Bachelor of Science (BS) in Environmental Design from Texas A&M University, College Station, Texas
- Bachelor of Science (BS) in Construction Science from Texas A&M University, College Station, Texas
- Coursework in project management, soil science, environmental science, construction materials and methods, AutoCAD, drafting, surveying, concrete and steel structural engineering, and environmental design
- Internship with DPR Construction in their OSHA/Safety department
- Two years of experience in the homebuilding construction industry including permitting and project coordinating for David Weekley Homes in Austin, Texas and Houston, Texas
- Attended various trainings / conferences through Environmental Protection Agency (EPA), Texas Commission on Environmental Quality (TCEQ), Edwards Aquifer Protection Program (EAPP), International Erosion Control Association (IECA), South Central International Erosion Control Association (SCIECA), StormCon, Capital Area Erosion Control Network (CAECN), Home Builders Association (HBA), and the Austin Contractors and Engineers Association (ACEA)
- National Association of Women in Construction (Austin Chapter #7) Parliamentarian 2024-2025, Immediate Past-President 2022-2023, President 2021-2022, President-Elect 2020-2021, Director 2019-2020, Director 2018-2019, Vice President 2017-2018, and Director 2016-2017
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- Office Manager (December 2002 – August 2003)
- Qualified Construction Storm Water Pollution Prevention Plan Writer (since July 2003)
- Storm Water Pollution Prevention Plan Manager (September 2003 – November 2018)
- Austin Area Manager (June 2004 – May 2006; March 2009 – December 2011)
- Owner and Chief Executive Officer (July 2018 – current)
- CPESC #5381 – Certified Professional in Erosion and Sediment Control (August 2009)
- CESSWI #0698 – Certified Erosion, Sediment and Storm Water Inspector (August 2009)

Eric Silva, CESSWI (with CRI since May 2022)

- Bachelors of Science (BS) in Biology from Texas A&M University at Kingsville/San Antonio, San Antonio, Texas
- Coursework in ecology, invertebrate zoology, bacteriology, and biostatistics
- Experience in customer service
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector
- Field Supervisor / Team Leader (January 2025 - current)
- CESSWI – IT #7466 – Certified Erosion, Sediment and Storm Water Inspector - In Training (July 2022)
- CESSWI #7466 – Certified Erosion, Sediment and Storm Water Inspector (June 2023)

Kenneth Sung-Cuadrado (with CRI since April 2025)

- Bachelors of Science (BS) in Environmental Science from The University of Connecticut, Storrs, Connecticut
- Coursework in stream and general ecology, wetlands biology and conservation, natural resources planning and management, and climate and resource municipal policy
- Experience in managing permits and home improvements in different municipalities
- Participated in an independent research project at The University of Connecticut on mitigating run off and impermeable surfaces
- Performed lab work in a bio/chemistry-physics cancer research lab at Yale University
- Lead IT technician for The University of Connecticut Libraries
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified Inspector

Hannah Welker, CESSWI (with CRI since March 2017)

- Associate of Art (AA) in Liberal Arts from Northwest Vista College, San Antonio, Texas
- Experience in customer service, auditing, and office administration
- 2.5 years of experience in SWPPP project management
- Working knowledge of applicable regulations (Federal, State, local), endangered species, and Edwards Aquifer issues
- Successfully completed an internal training course on Best Management Practices and Texas Pollutant Discharge Elimination System (TPDES) requirements for construction activities
- Qualified SWP3 Auditor
- Qualified Inspector
- Field Supervisor / Team Leader (March 2021 – current)
- CESSWI – IT #5729 – Certified Erosion, Sediment and Storm Water Inspector - In Training (April 2020)
- CESSWI #5729 – Certified Erosion, Sediment and Storm Water Inspector (August 2020)

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

KB Sequence Inspection Form Sample:



Division
 Site

Storm Water Site Inspection Report

Inspection Date: _____

Inspector: _____ Phone #: _____ Last Inspection Date: _____

Inspection Type: (circle one) Regular Rain Event Final
 Weather: (circle one) Dry Rain Snow Icy

Note: Keep this completed Report and accompanying Responsive Action Log with the Storm Water Plan ("SWP") or be sure that access to the electronic versions of those documents on KB Sequence are easily accessible.

Outfalls, Entrances and Streets

A. <u>Outfalls:</u> Excess sediment or other pollutants controlled per SWP from leaving the Site?	Y	N	N/A
B. <u>Vehicle Tracking:</u> Installed and maintained per SWP?	Y	N	N/A
C. <u>Streets:</u> Excess soil kept off streets?	Y	N	N/A

Storm Water Controls

D. <u>Erosion and Sediment Controls:</u> Installed and maintained per SWP?	Y	N	N/A
E. <u>Soil Stabilization:</u> Implemented and maintained per SWP?	Y	N	N/A
F. <u>Stock Piles:</u> Properly located and stabilized per SWP?	Y	N	N/A

Non-Storm Water Controls

G. <u>Concrete, Stucco, Paint (etc.) Washouts:</u> Located, installed and maintained per SWP?	Y	N	N/A
H. <u>Waste Management & Material Storage:</u> Trash, debris, hazardous materials, and construction materials (including material storage areas) properly managed?	Y	N	N/A
I. <u>Sanitary Waste:</u> Portable toilets properly located and maintained?	Y	N	N/A

Storm Water Plan and Related Documents

J. Is the Site and Division Storm Water Compliance Representative ("SSWCR" and "DSWCR") contact information provided on Site; if so, is it current?	Y	N	N/A
K. If required, is the Applicable Permit and/or NOI on Site?	Y	N	N/A
L. Is the SWP available on Site or its location posted as required?	Y	N	N/A
M. Does the SWP match current Site conditions?	Y	N	N/A
N. Are BMPs required by the SWP appropriate for existing Site conditions?	Y	N	N/A
O. If there have been any government inspections evaluating compliance with the Applicable Permit (NPDES only) since the last Site Inspection, have all issues been addressed in response to that government inspection?	Y	N	N/A
P. Was the Site Inspection Report from the last Site Inspection (1) signed by the SSWCR and (2) certified if and as required by the Applicable Permit?	Y	N	N/A

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

9. Regulatory Correspondence

REGULATORY CORRESPONDENCE LOG	
Date:	Brief Description

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Appendix A - SWPPP Signed Documents

CSN, Permit Certificate, NOI, NOC, NOT, Delegation Letter for Signatories to Reports, SWPPP Certification, Edwards Aquifer Regional Office notification (if applicable)



TCEQ Large Construction Site Notice

Primary Operator

Large construction sites disturb more than five acres or are part of a larger common plan of development that disturbs more than five acres. Primary operators of large construction sites will fill out this notice. Primary operators will then post this notice at the construction site in a location where it is safely and readily available for viewing by the general public and local, state, and federal authorities. Additional information about the TCEQ Construction Stormwater General Permit may be found on TCEQ's webpage on [Assistance Tools for Construction Stormwater General Permits](#).

Note: You must also develop a Stormwater Pollution Prevention Plan prior to the commencement of construction.

Site-Specific TPDES Authorization Number: TXR15Pending

Primary Operator Name: KB Home Lone Star, Inc.

Contact Name and Phone Number:
Ricardo Rodriguez, 210-301-2899

Project Description:

Physical Location/Description: Preserve at Culebra, Unit 18
south of the intersection of Echo Flow and and Mountaineer Way, San Antonio, Texas 78253

Estimated Start Date: 12/2025

Projected End Date or Date Disturbed Soils Will Be Stabilized: 12/2028

Location of Stormwater Pollution Prevention Plan (SWP3):
Compliance Resources, Inc. 1103 Williams Drive, Bldg. 2 Georgetown, TX 78628 (Maintained Electronically)

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

SWPPP Certification - Authority Signature

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”

Authority Representative Name and Title:

Ricardo Rodriguez
Sr. Construction Manager
KB Home Lone Star, Inc.

Ricardo Rodriguez

12/17/2025

Signature

Date



TCEQ Large Construction Site Notice

Primary Operator

Large construction sites disturb more than five acres or are part of a larger common plan of development that disturbs more than five acres. Primary operators of large construction sites will fill out this notice. Primary operators will then post this notice at the construction site in a location where it is safely and readily available for viewing by the general public and local, state, and federal authorities. Additional information about the TCEQ Construction Stormwater General Permit may be found on TCEQ's webpage on [Assistance Tools for Construction Stormwater General Permits](#).

Note: You must also develop a Stormwater Pollution Prevention Plan prior to the commencement of construction.

Site-Specific TPDES Authorization Number: TXR15Pending

Primary Operator Name: GENERAL CONTRACTOR TO BE DETERMINED

Contact Name and Phone Number:
Corporate Authority Name, Phone Number

Project Description:

Physical Location/Description: Preserve at Culebra, Unit 18
south of the intersection of Echo Flow and and Mountaineer Way, San Antonio, Texas 78253

Estimated Start Date: 12/2025

Projected End Date or Date Disturbed Soils Will Be Stabilized: 12/2028

Location of Stormwater Pollution Prevention Plan (SWP3):
Compliance Resources, Inc. 1103 Williams Drive, Bldg. 2 Georgetown, TX 78628 (Maintained Electronically)

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

SWPPP Certification - Authority Signature

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”

Authority Representative Name and Title:

Corporate Authority Name:

Corporate Title:

GENERAL CONTRACTOR TO BE DETERMINED

Signature

Date

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Appendix B - Edwards Aquifer Protection Plan

N/A

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Appendix C - Inspection Reports

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Appendix D - Site Maps

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Appendix E - Dewatering Evaluations

Storm Water Pollution Prevention Plan
For Preserve at Culebra, Unit 18

Appendix F - Transfer of Day-to-Day Operational Control

The new primary operator must submit a Notice of Intent at least ten (10) days prior to the transfer of operational control.

Documentation of notifying the new primary operator of their authorization responsibility is located in this appendix.

Name of new primary operator assuming day-to-day operational control	Authorization Number	Operator Scope