Fire Hydrant Flow Test Form

Required fields highlighted in blue.

Auto-populated Fields:

 $\%\ Pressure\ Drop,\ Total\ Water\ Loss,\ Residual\ Flow,\ Fire\ Flow\ at\ 20PSI,\ and\ NFPA\ 291\ Standard\ Color\ Code.$

I. Project Information	
Name: V.K. Knowlton Construction & Utilities, Inc.	Phone: (210) 651-6860
Company Address: 18225 FM 2252, San Antonio, Texas 78266	
Project Name: STEELWOOD TRAIL UNIT 4	
NBU Work Order Numbers: W-209398	

TEST # 5

II. Flow	Test Data			Clic	k Reset Fiel	ds to recalcu	ılate auto-populate	ed fields.
Test	NBU FH ID #: ID #1 Plan Sheet/Hydrant #: C6.00 / ID #1					Private:	No	
Hydrant	Location Description: Moon Hill Road west of Foggy Pass Drive							
	Size and Material of Main: 8" C900 (DR-18)							
	Manufacturer: CLOW OEM Year: 2024							
	Static PSI: 80	Residual	PSI: 52	% Pressure D	rop: 35.00	Date and	Time: 9/16/2025	10:10 am
Flow					Diameter: 2.	5		
Hydrant 1	Size and Material of Main: 8" C900 (DR-18)							
	Pitot PSI: 32	Observed 1	Flow:	949	Minutes Fl	owed:		2
	Total Water Loss: 1898							
Flow	NBU FH ID #: ID #51 Plan Shee		et/Hydrant #: C6.00 / ID #51			Diameter: 2.	5	
Hydrant 2 (OPTIONAL)	Size and Material of Main: ***flowing both outlets of hydrant***							
(OI HONAL)	Pitot PSI: 32	Observed 1	Flow:	949	Minutes Fl	owed:		2
	Total Water Loss: 1898					·		


III. Calculations (Auto-populated)	
Residual Flow $Qr = 29.83 \times cd \times D^2 \sqrt{Pp} \times Hf$	Fire Flow at 20 PSI Qf = Qr × ((Ps-20 / (Ps -Pr))^0.54
$\mathbf{Cd} = 0.9$	Qr = 1898
D = 2.5	$\mathbf{P}\mathbf{s} = 80$
Pp = 32	Pr = 52
$\mathbf{Hf} = 2$	Qf = 2865
Qr = 1898	NFPA 291 Standard Color Code: 1500 GPM & Above = Light Blue

IV. Tester/Company Information	
Flow Test Conducted by: Protection Development, Incorporated	Phone: (210) 828-7533
Business License #: Texas Registered Engineering Firm (F-2816)	
Company Address: 8620 North New Braunfels Avenue, Suite 100, San Antonio, Texas 782	17
Print Name: Alex Akeroyd and Geoff Owens	Date: 09/16/2025
	2025-0223

V. NBFD Fire Hydrant Flow Require	rements (To be completed by Fi	re Department)		
Print Name:	Title:		Accepted:	
Signature:		Date and Time:		•

Fire Hydrant Flow Test Form










80 PSI

Static Pressure:

Residual Pressure: 52 PSI

Project Name:	Steelwood Trail Unit 4 - Test #5
Project Number:	25-0223
Test Date:	September 16, 2025
City:	New Braunfels



Flow Test @

Residual Pressure:

1,898 GPM

Fire Flow (at 20 PSI):

2,865 GPM