



4122 POND HILL RD. • SUITE 101
 SAN ANTONIO, TEXAS 78231
 T:210.681.2951 • F:210.523.7112
 WWW.CUDEENGINEERS.COM
 TBPELS FIRM #10048500
 TBPE FIRM #455

MASTER CONTROL
FRYER
 SURFACE SCALE FACTOR: 1.00017
 VERTICAL GEOID 18
 BEXAR COUNTY, TEXAS

DATE
 02-12-2026
PROJECT NO.
 03653
DRAWN BY
 JS
CHECKED BY
 CW

P:\103653\SurveyControl\McFRYER_SPS2.dwg 02/12/26 7:49am jserrano

CONTROL						
POINT NUMBER	NORTHING	EASTING	GRID NORTHING	GRID EASTING	ELEVATION	DESCRIPTION
10	13734271.51	2089333.09	13734271.51	2089333.09	879.79	CP SET 1/2 IRWRC
11	13734103.15	2089162.80	13734103.15	2089162.80	879.01	CP SET 1/2 IRWRC
12	13733834.19	2089307.54	13733834.19	2089307.54	879.83	CP SET 1/2 IRWRC
13	13733464.50	2089694.96	13733464.50	2089694.96	872.66	CP SET 1/2 IRWRC
14	13733494.61	2089964.53	13733494.61	2089964.53	871.27	CP SET 1/2 IRWRC
15	13733829.09	2089862.59	13733829.09	2089862.59	879.18	CP SET 1/2 IRWRC
16	13733992.61	2089611.19	13733992.61	2089611.19	880.72	CP SET 1/2 IRWRC
17	13733293.87	2089822.53	13733293.87	2089822.53	867.46	CP IRSC
18	13732991.47	2089563.59	13732991.47	2089563.59	864.23	CP IRSC
19	13733969.08	2089044.17	13733969.08	2089044.17	879.59	CP IRSC
20	13733590.62	2088735.70	13733590.62	2088735.70	885.84	CP IRSC
21	13733017.02	2089536.51	13733017.02	2089536.51	868.48	CP 1/2" IRON ROD "CUDE CONTROL"
22	13732685.36	2089252.05	13732685.36	2089252.05	866.50	CP 1/2" IRON ROD "CUDE CONTROL"
23	13733299.21	2089198.27	13733299.21	2089198.27	883.42	CP SPIN
100	13733252.36	2089478.80	13733252.36	2089478.80	877.15	CP IRSC
101	13733158.82	2089481.44	13733158.82	2089481.44	872.25	CP IRSC

