

Test Name	Test Date	Static Pressure (psi)	Residual Pressure (psi)	Pitot Pressure (psi)	Number of Outlets	Outlet	Discharge Coefficient	Flow at 20 psi (gpm)	Flow Hydrant	Test Hydrant
						Diameter (Inches)				
Veramendi Pct 18, Unit 1 - Test #1	5/15/2026	52	42	35	2	2.5	0.9	3721	4	1
Veramendi Pct 18, Unit 1 - Test #2	5/15/2026	52	44	35	2	2.5	0.9	4197	1	Existing FH
Veramendi Pct 18, Unit 1 - Test #3	5/15/2026	50	40	25	2	2.5	0.9	3037	365	Existing FH
Veramendi Pct 18, Unit 1 - Test #4	5/15/2026	50	42	25	2	2.5	0.9	3426	364	Existing FH
Veramendi Pct 18, Unit 1 - Test #5	5/15/2026	52	42	25	2	2.5	0.9	3145	36	Existing FH
Veramendi Pct 18, Unit 1 - Test #6	5/15/2026	--	--	--	--	2.5	0.9	--	363	Existing FH
Veramendi Pct 18, Unit 1 - Test #7	5/15/2026	47	36	30	2	2.5	0.9	2985	41	36
Veramendi Pct 18, Unit 1 - Test #8	5/15/2026	47	36	30	2	2.5	0.9	2985	114	36
Veramendi Pct 18, Unit 1 - Test #9	5/15/2026	46	30	30	2	2.5	0.9	2389	138	364
Veramendi Pct 18, Unit 1 - Test #10	5/15/2026	46	28	30	2	2.5	0.9	2242	52	365
Veramendi Pct 18, Unit 1 - Test #11	5/15/2026	50	32	35	2	2.5	0.9	2616	111	114
Veramendi Pct 18, Unit 1 - Test #12	5/15/2026	48	30	30	2	2.5	0.9	2333	368	365
Veramendi Pct 18, Unit 1 - Test #13	5/15/2026	52	30	30	2	2.5	0.9	2250	369	368
Veramendi Pct 18, Unit 1 - Test #14	5/15/2026	58	40	35	2	2.5	0.9	2972	370	368
Veramendi Pct 18, Unit 1 - Test #15	5/15/2026	50	32	35	2	2.5	0.9	2616	64	114
Veramendi Pct 18, Unit 1 - Test #16	5/15/2026	58	40	40	2	2.5	0.9	3177	360	64
Veramendi Pct 18, Unit 1 - Test #17	5/15/2026	58	36	40	2	2.5	0.9	2851	89	64
Veramendi Pct 18, Unit 1 - Test #18	5/15/2026	58	44	35	2	2.5	0.9	3404	72	64
Veramendi Pct 18, Unit 1 - Test #19	5/15/2026	48	32	40	2	2.5	0.9	2871	30	19
Veramendi Pct 18, Unit 1 - Test #20	5/15/2026	48	32	40	2	2.5	0.9	2871	357	19
Veramendi Pct 18, Unit 1 - Test #21	5/15/2026	48	32	25	2	2.5	0.9	2270	105	19
Veramendi Pct 18, Unit 1 - Test #22	5/15/2026	58	42	35	2	2.5	0.9	3167	19	14
Veramendi Pct 18, Unit 1 - Test #23	5/15/2026	48	38	35	2	2.5	0.9	3462	102	19
Veramendi Pct 18, Unit 1 - Test #24	5/15/2026	58	42	35	2	2.5	0.9	3167	155	14
Veramendi Pct 18, Unit 1 - Test #25	5/15/2026	52	42	35	2	2.5	0.9	3721	14	1
Veramendi Pct 18, Unit 1 - Test #26	5/15/2026	58	44	35	2	2.5	0.9	3404	150	14
Veramendi Pct 18, Unit 1 - Test #27	5/15/2026	47	30	35	2	2.5	0.9	2549	149	365
Veramendi Pct 18, Unit 1 - Test #28	5/15/2026	47	30	30	2	2.5	0.9	2360	146	365