



BID FORM (SCHEDULE OF VALUES)					
ITEM NO.	ITEM DESCRIPTION	QUANTITY	UNIT	UNIT BID PRICE	EXTENDED AMOUNT
1	MOBILIZATION	1	L.S.		\$ -
2	PREPARE RIGHT-OF-WAY/CLEARING	105	Ac.		\$ -
3	CURB INLET GRAVEL FILTERS	105	L.F.		\$ -
4	CONCRETE WASHOUT PIT	1	EA.		\$ -
5	CONSTRUCTION EXITS (INSTALL/REMOVE)	1	EA.		\$ -
6	TEMPORARY SEDIMENT CONTROL FENCE	3,307	L.F.		\$ -
7	ROCK BERM	1,286	L.F.		\$ -
8	HYDROMULCHING (DISTURBED OPEN SPACE)	83,983	S.Y.		\$ -
9	HAULING OF ON-SITE FILL MATERIAL	28,544	C.Y.		\$ -
SITEWORK SUBTOTAL					\$ -
1	STREET EXCAVATION	78,561	C.Y.		\$ -
2	STREET EMBANKMENT	238,715	C.Y.		\$ -
3	FLEXIBLE BASE (12" COMPACTED DEPTH)	21,826	S.Y.		\$ -
4	6" LIME TREATED SUBGRADE (24 LB/S.Y.)	21,826	S.Y.		\$ -
5	HOT MIX ASPHALTIC PAVEMENT, TYPE D (2.5" COMP. DEPTH)	20,552	S.Y.		\$ -
6	CONCRETE HEADER CURB	336	L.F.		\$ -
7	CONCRETE STANDARD CURB	11,623	L.F.		\$ -
9	ADA CURB RAMPS (DEVELOPER RESPONSIBILITY)	31	EA.		\$ -
10	CONCRETE SIDEWALKS	276	S.Y.		\$ -
11	TIMBER GUARD POSTS	60	EA.		\$ -
12	R1-1 STOP (30")(HIGH INTENSITY)	12	EA.		\$ -
13	0M-4 END OF ROAD MARKER (18"X18")	36	EA.		\$ -
14	9 INCH [229mm] STREET NAME, BLOCK NUMBER (VARIES x9")(HIGH INTENSITY)	24	EA.		\$ -
15	TYPE II BLUE RAISED PAVEMENT MARKER	11	EA.		\$ -

BIDDER SIGNATURE _____



BID FORM (SCHEDULE OF VALUES)					
ITEM NO.	ITEM DESCRIPTION	QUANTITY	UNIT	UNIT BID PRICE	EXTENDED AMOUNT
STREET SUBTOTAL					\$ -
1	DRAINAGE EXCAVATION	141,700	C.Y.		\$ -
2	DRAINAGE EMBANKMENT	10,090	C.Y.		\$ -
3	24" R.C.P.	516	L.F.		\$ -
4	30" R.C.P.	694	L.F.		\$ -
5	36" R.C.P.	452	L.F.		\$ -
6	48" R.C.P.	289	L.F.		\$ -
7	6 - 9'x5' MULTIPLE BOX CULVERTS	121	L.F.		\$ -
8	JUNCTION BOX (COMPLETE) (4'x4')	1	EA.		\$ -
9	JUNCTION BOX (COMPLETE) (6'x6')	1	EA.		\$ -
10	4'x4' '4-WAY INLET (10' DEPTH)	2	EA.		\$ -
11	INLET TYPE II (COMPLETE)(10 FT)	11	EA.		\$ -
12	TxDOT INLET TYPE 6' WIDTH (COMPLETE)(10 FT)	1	EA.		\$ -
13	CONCRETE HEADWALL	63	C.Y.		\$ -
14	CONCRETE BAFFLE BLOCKS	35	C.Y.		\$ -
15	CONCRETE RIPRAP (5" THICK)	5,734	S.Y.		\$ -
16	TURF REINFORCEMENT MAT (LANDLOK)	16,406	S.Y.		\$ -
17	HYDROMULCHING (EARTHEN CHANNELS AND DETENTION POND)	91,477	S.Y.		\$ -
18	PIPE RAILING	226	L.F.		\$ -
19	8"x12" ROCK RUBBLE	129	S.Y.		\$ -
20	GABION MATTRESS	872	S.Y.		\$ -
DRAINAGE SUBTOTAL					\$ -
1	TRENCH EXCAVATION SAFETY PROTECTION	17,759	L.F.		\$ -
2	8" PVC SANITARY SEWER LINE (8' - 10')	1,243	L.F.		\$ -

BIDDER SIGNATURE _____



BID FORM (SCHEDULE OF VALUES)					
ITEM NO.	ITEM DESCRIPTION	QUANTITY	UNIT	UNIT BID PRICE	EXTENDED AMOUNT
3	8" PVC SANITARY SEWER LINE (10' - 12')	1,250	L.F.		\$ -
4	8" PVC SANITARY SEWER LINE (12' - 14')	2,173	L.F.		\$ -
5	8" PVC SANITARY SEWER LINE (14' - 16')	1,293	L.F.		\$ -
6	8" PVC SANITARY SEWER LINE (16' - 18')	373	L.F.		\$ -
7	12" PVC SANITARY SEWER LINE (10' - 12')	27	L.F.		\$ -
8	12" PVC SANITARY SEWER LINE (12' - 14')	64	L.F.		\$ -
9	12" PVC SANITARY SEWER LINE (14' - 16')	66	L.F.		\$ -
10	15" PVC SANITARY SEWER LINE (10' - 12')	583	L.F.		\$ -
11	15" PVC SANITARY SEWER LINE (12' - 14')	38	L.F.		\$ -
12	4' DIA. SANITARY SEWER MANHOLE (0'-6')	20	EA.		\$ -
13	4' DIA. DROP SANITARY SEWER MANHOLE	1	EA.		\$ -
14	4' DIA. EXTRA DEPTH MANHOLES (>6')	97	VF		\$ -
15	RECONSTRUCT EXISTING MANHOLE TOP	10	EA.		\$ -
16	MH RING ENCASEMENT	14	EA.		\$ -
17	6" SANITARY SEWER LATERAL W/ CLEANOUT	10,649	L.F.		\$ -
18	VERTICAL STACKS	162	VF		\$ -
19	SEWER MAIN TELEVISION INSPECTION (8" - 20")	7,110	L.F.		\$ -
20	EXISTING MANHOLE CONNECTION	2	EA.		\$ -
SANITARY SEWER SUBTOTAL					\$ -

BIDDER SIGNATURE _____



BID FORM (SCHEDULE OF VALUES)					
ITEM NO.	ITEM DESCRIPTION	QUANTITY	UNIT	UNIT BID PRICE	EXTENDED AMOUNT
1	TRENCH EXCAVATION PROTECTION	6,077	L.F.		\$ -
2	8" C-909, PC235 PIPE	5,110	L.F.		\$ -
3	12" C-909, PC235 PIPE	469	L.F.		\$ -
4	8" D.I., C-151 PIPE	498	L.F.		\$ -
5	1" SINGLE WATER SERVICE - LONG	8	EA.		\$ -
6	1" SINGLE WATER SERVICE - SHORT	8	EA.		\$ -
7	1" DUAL WATER SERVICE - LONG	34	EA.		\$ -
8	1" DUAL WATER SERVICE - SHORT	63	EA.		\$ -
9	1" SINGLE IRRIGATION SERVICE - SHORT	1	EA.		\$ -
10	8" GATE VALVE & BOX, COMPLETE	23	EA.		\$ -
11	12" GATE VALVE & BOX, COMPLETE	1	EA.		\$ -
12	METER BOXES	211	EA.		\$ -
13	STANDARD F.H. COMPLETE W/ VALVE	11	EA.		\$ -
14	CAST IRON FITTINGS	3.62	TON		\$ -
15	DISINFECTION & HYDROSTATIC TESTING	1	EA.		\$ -
16	2" PERMANENT BLOWOFF	9	EA.		\$ -
17	2" TEMPORARY BLOWOFF	1	EA.		\$ -
WATER SUBTOTAL					\$ -
					<u>TOTAL BASE BID AMOUNT</u>
TOTAL BASE BID AMOUNT					\$ -

BIDDER SIGNATURE _____



BID FORM (SCHEDULE OF VALUES)					
ITEM NO.	ITEM DESCRIPTION	QUANTITY	UNIT	UNIT BID PRICE	EXTENDED AMOUNT
<u>ADD ALTERNATE ITEMS</u>					
1	JOINT TRENCH CONDUIT CROSSING (3-2.5" SCH 40 PVC - GVEC)	100	L.F.		\$ -
2	JOINT TRENCH CONDUIT CROSSING (5-2.5" SCH 40 PVC - GVEC)	100	L.F.		\$ -
3	CONDUIT CROSSING (1-4" SCH 40 PVC - CENTERPOINT)	100	L.F.		\$ -
4	JOINT TRENCH CONDUIT CROSSING (2-4" SCH 40 PVC & 1-4" SCH 80 PVC - AT&T, SPECTRUM,	100	L.F.		\$ -
ADD ALTERNATE TOTAL AMOUNT					\$ -

BIDDER SIGNATURE _____