

Approved Change Order Form
For VK Knowlton Construction & Utilities Inc.

Change Order Number: 4					Date: July 9, 2024
Project Title:		Grace Valley Ranch Phase 2			
Owner:		Lennar Homes	Contract Date July 19, 2023		
The following changes are hereby made to the contract documents					
Description	Quantity	Units	Unit Price	Total	
Service Cleanout Tee Replacement (6")	163.00	EACH	\$490.00	\$79,870.00	
GRAND TOTAL				\$79,870.00	
Justification: Replace Cleanout Tees					
Change to Contract Price					
Original Contract Price			\$	3,846,325.05	
Contract Price Including Approved Change Orders to Date			\$	3,900,635.85	
Adjustment to Contract by this Change Order			\$	79,870.00	
New Contract price due to this Change Order			\$	3,980,505.85	
Change to Contract Time					
Contract time will be increased by: 15 Calendar Days.					
Date for completion of all work under the adjusted contract will be 330 Calendar Days.					
Approvals					
Contractor	Change Requested by:	VK Knowlton Construction and Utilities Inc.	Print Name	Sergio Martinez	
	Date:	7/9/2024	Authorized Signature		
Engineer	Recommended for Approval by:	Cude	Print Name		
	Date:		Authorized Signature		
Owner	Approved for Payment by:	Lennar Homes	Print Name	Richard Mott	
	Date:	7/23/2024	Authorized Signature	DocuSigned by: Richard Mott	

904C110AE8D14AF...